

calculation protocol and output generated from the latest version of NRCS RUSLE programming. The project design hydraulic conditions are significantly greater, likely, from the design hydraulics used for temporary stormwater control development.

The nature of the surface flow, its direction and the factors affecting the flow rates is captured in the RUSLE analysis for the site. Drainage features and flow management devices are included in the design and noted when appropriate.

The soil particle size, erodibility and historical vegetative data are included in the NRCS Soil Report for the project location. This information is derived from data gathered by the NRCS to support the tools utilized to manage lands of the US.

The information specific to the site is found in the 'RUSLE, Engineering, Storm & Soil Data' Section of the SWP3 Document.

3.5 SEQUENCE OF SOIL DISTURBING ACTIVITIES

CONSTRUCTION ACTIVITY	ANTICIPATED COMPLETION	ACTUAL COMPLETION
Begin Project (Approximate)	March 1, 2021	
Install temporary BMPs: Sediment transport barriers, entrances, washouts, notification boards, etc.	Jan 27, 2021	
Site Preparation	March 1, 2021	
Clearing and Grubbing	April 1, 2021	
Rough Grading	May 1, 2021	
Final Grading	May 21, 2021	
Temporary Stabilization: MUST COMMENCE IMMEDIATELY WHEN IT IS KNOWN WORK WILL CEASE FOR 14 CALENDAR DAYS OR MORE	As Applicable	
Landscaping, Planting, Seeding or Final Stabilization	Week of May 24, 2021	
Site Clean – Up *Silt Fence will Remain Installed	May 31 to June 11, 2021	
End Project: (Approximate)	June 25, 2021	

The 'Anticipated Completion' schedule in the nearby table will constitute the initiation date of the succeeding activity. This plan shall be amended by E2RC, LLC as directed by the site operator or pollution prevention team should any major changes of sequence requiring additional BMP'S or the deletion or modification of designed BMP'S. The Operator(s) will ensure the appropriate practices and measures are taken to keep pollutants and sediment onsite by following the recommended BMP'S and installation practices described within this SWPPP.