

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50																				
Activity ID		Activity Name			Orig Dur	Start	Finish	2025						2026												2027											
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
LATHE & STUCCO					37	23-Feb-26	20-Apr-26																														
A2485	SCAFFOLD ERECTION - CLUBHOUSE				2	23-Feb-26	25-Feb-26	SCAFFOLD ERECTION - CLUBHOUSE																													
A2595	LATHE - CLUBHOUSE				5	27-Feb-26	09-Mar-26	LATHE - CLUBHOUSE																													
A2745	SCRATCH COAT - CLUBHOUSE				4	09-Mar-26	13-Mar-26	SCRATCH COAT - CLUBHOUSE																													
A3065	BROWN COAT - CLUBHOUSE				4	23-Mar-26	30-Mar-26	BROWN COAT - CLUBHOUSE																													
A3325	COLOR COAT - CLUBHOUSE				4	07-Apr-26	13-Apr-26	COLOR COAT - CLUBHOUSE																													
A3410	SCAFFOLD REMOVAL - CLUBHOUSE				4	13-Apr-26	20-Apr-26	SCAFFOLD REMOVAL - CLUBHOUSE																													
ROOF FINISHES					67	14-Jan-26	28-Apr-26																														
A1975	ROOFING MEMBRANE INSTALLATION - CLUBHOUSE				7	14-Jan-26	22-Jan-26	ROOFING MEMBRANE INSTALLATION - CLUBHOUSE																													
A2130	PARAPET CAP - CLUBHOUSE				5	23-Jan-26	30-Jan-26	PARAPET CAP - CLUBHOUSE																													
A3550	INSTALL SCUPPERS & DOWNSPOUTS - CLUBHOUSE				5	20-Apr-26	28-Apr-26	INSTALL SCUPPERS & DOWNSPOUTS - CLUBHOUSE																													
INTERIOR					112	12-Dec-25	28-May-26																														
ROUGH-INS					48	12-Dec-25	26-Feb-26																														
GENERAL					0	12-Dec-25	12-Dec-25																														
A1715	START MEP ROUGH-IN - CLUBHOUSE				0	12-Dec-25		START MEP ROUGH-IN - CLUBHOUSE																													
PLUMBING					11	12-Dec-25	06-Jan-26																														
A1705	PLUMBING ROUGH-IN - CLUBHOUSE				10	12-Dec-25	05-Jan-26	PLUMBING ROUGH-IN - CLUBHOUSE																													
A1860	PLUMBING INSPECTION - CLUBHOUSE				1	06-Jan-26	06-Jan-26	PLUMBING INSPECTION - CLUBHOUSE																													
MECHANICAL					11	19-Dec-25	13-Jan-26																														
A1780	MECHANICAL ROUGH-IN - CLUBHOUSE				10	19-Dec-25	12-Jan-26	MECHANICAL ROUGH-IN - CLUBHOUSE																													
A1950	MECHANICAL INSPECTION - CLUBHOUSE				1	13-Jan-26	13-Jan-26	MECHANICAL INSPECTION - CLUBHOUSE																													
FIRE SPRINKLER					8	12-Dec-25	30-Dec-25																														
A1700	FIRE SPRINKLER ROUGH-IN - CLUBHOUSE				7	12-Dec-25	29-Dec-25	FIRE SPRINKLER ROUGH-IN - CLUBHOUSE																													
A1825	FIRE SPRINKLER INSPECTION - CLUBHOUSE				1	30-Dec-25	30-Dec-25	FIRE SPRINKLER INSPECTION - CLUBHOUSE																													
ELECTRICAL					23	23-Jan-26	24-Feb-26																														
A2125	ELECTRICAL ROUGH-IN - CLUBHOUSE				19	23-Jan-26	23-Feb-26	ELECTRICAL ROUGH-IN - CLUBHOUSE																													
A2135	FIRE ALARM ROUGH-IN - CLUBHOUSE				19	23-Jan-26	23-Feb-26	FIRE ALARM ROUGH-IN - CLUBHOUSE																													
A2495	ELECTRICAL INSPECTION - CLUBHOUSE				1	23-Feb-26	24-Feb-26	ELECTRICAL INSPECTION - CLUBHOUSE																													
FIRE CAULKING					3	23-Feb-26	26-Feb-26																														
A2490	FIRE CAULKING - CLUBHOUSE				3	23-Feb-26	26-Feb-26	FIRE CAULKING - CLUBHOUSE																													
INSULATION					9	26-Feb-26	11-Mar-26																														
A2575	FINAL FRAMING INSPECTION - CLUBHOUSE				1	26-Feb-26	27-Feb-26	FINAL FRAMING INSPECTION - CLUBHOUSE																													
A2600	INSULATION - CLUBHOUSE				6	27-Feb-26	10-Mar-26	INSULATION - CLUBHOUSE																													
A2780	INSPECT INSULATION - CLUBHOUSE				1	11-Mar-26	11-Mar-26	INSPECT INSULATION - CLUBHOUSE																													
DRYWALL					13	12-Mar-26	31-Mar-26																														
A2805	HANG DRYWALL - CLUBHOUSE				5	12-Mar-26	18-Mar-26	HANG DRYWALL - CLUBHOUSE																													
A2970	DRYWALL INSPECTION - CLUBHOUSE				1	19-Mar-26	19-Mar-26	DRYWALL INSPECTION - CLUBHOUSE																													
A3020	TAPE AND TEXTURE DRYWALL - CLUBHOUSE				6	20-Mar-26	31-Mar-26	TAPE AND TEXTURE DRYWALL - CLUBHOUSE																													
DOORS					6	31-Mar-26	08-Apr-26																														
A3200	INSTALL DOOR FRAMES AND TRIM - CLUBHOUSE				6	31-Mar-26	08-Apr-26	INSTALL DOOR FRAMES AND TRIM - CLUBHOUSE																													
PAINT					6	08-Apr-26	17-Apr-26																														
A3340	PRIME PAINT CEILINGS & WALLS - CLUBHOUSE				6	08-Apr-26	17-Apr-26	PRIME PAINT CEILINGS & WALLS - CLUBHOUSE																													
CABINETS					3	17-Apr-26	22-Apr-26																														
A3520	INSTALL CABINETS - CLUBHOUSE				3	17-Apr-26	22-Apr-26	INSTALL CABINETS - CLUBHOUSE																													
COUNTERTOPS					5	22-Apr-26	30-Apr-26																														
A3600	INSTALL COUNTERTOPS - CLUBHOUSE				5	22-Apr-26	30-Apr-26	INSTALL COUNTERTOPS - CLUBHOUSE																													
FLOORING					5	30-Apr-26	08-May-26																														
A3720	INSTALL FLOORING - CLUBHOUSE				5	30-Apr-26	08-May-26	INSTALL FLOORING - CLUBHOUSE																													
MEP TRIM					6	08-May-26	18-May-26																														
A3880	INSTALL HVAC TRIM - CLUBHOUSE				6	08-May-26	18-May-26	INSTALL HVAC TRIM - CLUBHOUSE																													
A3885	INSTALL ELEC TRIM - CLUBHOUSE				6	08-May-26	18-May-26	INSTALL ELEC TRIM - CLUBHOUSE																													

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 4 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline				Tierra Linda - Baseline												02-Apr-25 20:50															
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026												2027								
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
A3680	BUILDING WRAP INSPECTION - BLDG 1	1	30-Apr-26	30-Apr-26																											
LATHE & STUCCO - 1		42	01-May-26	07-Jul-26																											
GENERAL		42	01-May-26	07-Jul-26																											
A3725	SCAFFOLD ERECTION - BLDG 1	6	01-May-26	11-May-26																											
A3915	LATHE - BLDG 1	10	12-May-26	27-May-26																											
A4155	SCRATCH COAT - BLDG 1	5	28-May-26	03-Jun-26																											
A4475	BROWN COAT - BLDG 1	5	12-Jun-26	18-Jun-26																											
A4730	COLOR COAT - BLDG 1	5	25-Jun-26	01-Jul-26																											
A4835	SCAFFOLD REMOVAL - BLDG 1	3	02-Jul-26	07-Jul-26																											
ROOF FINISHES - 1		5	08-Jul-26	16-Jul-26																											
ROOF		5	08-Jul-26	16-Jul-26																											
A4950	PARAPET CAP - BLDG 1	5	08-Jul-26	15-Jul-26																											
A5080	INSTALL SCUPPERS & DOWNSPOUTS - BLDG 1	0	16-Jul-26	16-Jul-26																											
INTERIOR - 1		129	26-Feb-26	27-Aug-26																											
ROUGH-INS		86	26-Feb-26	26-Jun-26																											
PLUMBING		33	26-Feb-26	13-Apr-26																											
LVL 1		12	26-Feb-26	13-Mar-26																											
A2530	PLUMBING ROUGH-IN - LVL 1 - BLDG 1	10	26-Feb-26	12-Mar-26																											
A2815	PLUMBING INSPECTION - LVL 1 - BLDG 1	1	13-Mar-26	13-Mar-26																											
LVL 2		12	13-Mar-26	30-Mar-26																											
A2810	PLUMBING ROUGH-IN - LVL 2 - BLDG 1	10	13-Mar-26	27-Mar-26																											
A3140	PLUMBING INSPECTION - LVL 2 - BLDG 1	1	30-Mar-26	30-Mar-26																											
LVL 3		11	30-Mar-26	13-Apr-26																											
A3135	PLUMBING ROUGH-IN - LVL 3 - BLDG 1	10	30-Mar-26	10-Apr-26																											
A3385	PLUMBING INSPECTION - LVL 3 - BLDG 1	1	13-Apr-26	13-Apr-26																											
MECHANICAL		33	06-Mar-26	21-Apr-26																											
LVL 1		11	06-Mar-26	20-Mar-26																											
A2695	MECHANICAL ROUGH-IN - LVL 1 - BLDG 1	10	06-Mar-26	19-Mar-26																											
A2980	MECHANICAL INSPECTION - LVL 1 - BLDG 1	1	20-Mar-26	20-Mar-26																											
LVL 2		12	20-Mar-26	06-Apr-26																											
A2985	MECHANICAL ROUGH-IN - LVL 2 - BLDG 1	10	20-Mar-26	03-Apr-26																											
A3290	MECHANICAL INSPECTION - LVL 2 - BLDG 1	1	06-Apr-26	06-Apr-26																											
LVL 3		12	06-Apr-26	21-Apr-26																											
A3285	MECHANICAL ROUGH-IN - LVL 3 - BLDG 1	10	06-Apr-26	20-Apr-26																											
A3560	MECHANICAL INSPECTION - LVL 3 - BLDG 1	1	21-Apr-26	21-Apr-26																											
FIRE SPRINKLER		33	26-Feb-26	13-Apr-26																											
LVL 1		12	26-Feb-26	13-Mar-26																											
A2540	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 1	10	26-Feb-26	12-Mar-26																											
A2820	FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 1	1	13-Mar-26	13-Mar-26																											
LVL 2		12	13-Mar-26	30-Mar-26																											
A2825	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 1	10	13-Mar-26	27-Mar-26																											
A3150	FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 1	1	30-Mar-26	30-Mar-26																											
LVL 3		11	30-Mar-26	13-Apr-26																											
A3145	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 1	10	30-Mar-26	10-Apr-26																											
A3390	FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 1	1	13-Apr-26	13-Apr-26																											
ELECTRICAL		69	13-Mar-26	18-Jun-26																											
LVL 1		69	13-Mar-26	18-Jun-26																											
A2830	ELECTRICAL BOXES- LVL 1 - BLDG 1	5	13-Mar-26	19-Mar-26																											
A4275	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 1	10	03-Jun-26	17-Jun-26																											
A4575	ELECTRICAL INSPECTION - LVL 1 - BLDG 1	1	18-Jun-26	18-Jun-26																											
LVL 2		47	30-Mar-26	03-Jun-26																											

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

◆ Milestone

Page 7 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026												2027								
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A3155	ELECTRICAL BOXES- LVL 2 - BLDG 1	5	30-Mar-26	03-Apr-26																										
	A3985	ELECTRICAL ROUGH-IN- LVL 2 - BLDG 1	10	18-May-26	02-Jun-26																										
	A4280	ELECTRICAL INSPECTION - LVL 2 - BLDG 1	1	03-Jun-26	03-Jun-26																										
	LVL 3		26	13-Apr-26	18-May-26																										
	A3395	ELECTRICAL BOXES- LVL 3 - BLDG 1	5	13-Apr-26	20-Apr-26																										
	A3730	ELECTRICAL ROUGH-IN- LVL 3 - BLDG 1	10	01-May-26	15-May-26																										
	A3990	ELECTRICAL INSPECTION - LVL 3 - BLDG 1	1	18-May-26	18-May-26																										
	FIRE CAULKING		25	19-May-26	26-Jun-26																										
	LVL 3		5	19-May-26	27-May-26																										
	A4035	FIRE CAULKING - LVL 3 - BLDG 1	5	19-May-26	27-May-26																										
	LVL 2		5	04-Jun-26	11-Jun-26																										
	A4330	FIRE CAULKING - LVL 2 - BLDG 1	5	04-Jun-26	11-Jun-26																										
	LVL 1		5	19-Jun-26	26-Jun-26																										
	A4630	FIRE CAULKING - LVL 1 - BLDG 1	5	19-Jun-26	26-Jun-26																										
	INSULATION		29	28-May-26	08-Jul-26																										
	LVL 3		7	28-May-26	05-Jun-26																										
	A4150	FINAL FRAMING INSPECTION -LVL 3 - BLDG 1	1	28-May-26	28-May-26																										
	A4185	INSULATION - LVL 3 - BLDG 1	5	29-May-26	04-Jun-26																										
	A4360	INSULATION INSPECTION - LVL 3 - BLDG 1	1	05-Jun-26	05-Jun-26																										
	LVL 2		7	12-Jun-26	22-Jun-26																										
	A4470	FINAL FRAMING INSPECTION -LVL 2 - BLDG 1	1	12-Jun-26	12-Jun-26																										
	A4480	INSULATION - LVL 2 - BLDG 1	5	15-Jun-26	19-Jun-26																										
	A4650	INSULATION INSPECTION - LVL 2 - BLDG 1	1	22-Jun-26	22-Jun-26																										
	LVL 1		7	29-Jun-26	08-Jul-26																										
	A4760	FINAL FRAMING INSPECTION -LVL 1 - BLDG 1	1	29-Jun-26	29-Jun-26																										
	A4780	INSULATION - LVL 1 - BLDG 1	5	30-Jun-26	07-Jul-26																										
	A4940	INSULATION INSPECTION - LVL 1 - BLDG 1	1	08-Jul-26	08-Jul-26																										
	DRYWALL		39	08-Jun-26	31-Jul-26																										
	LVL 3		17	08-Jun-26	30-Jun-26																										
	A4400	HANG DRYWALL - LVL 3 - BLDG 1	6	08-Jun-26	16-Jun-26																										
	A4545	DRYWALL INSPECTION - LVL 3 - BLDG 1	1	17-Jun-26	17-Jun-26																										
	A4580	TAPE AND TEXTURE DRYWALL - LVL 3 - BLDG 1	8	18-Jun-26	30-Jun-26																										
	LVL 2		17	23-Jun-26	16-Jul-26																										
	A4680	HANG DRYWALL - LVL 2 - BLDG 1	6	23-Jun-26	01-Jul-26																										

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50														
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026						2027														
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
A1430	INSPECTION - EXTERIOR FOOTING - BLDG 2	1	10-Nov-25	10-Nov-25																											
A1445	POUR - EXTERIOR STEM WALL FOOTING - BLDG 2	1	11-Nov-25	11-Nov-25																											
A1450	STRIP - EXTERIOR STEM WALL FOOTING - BLDG 2	1	12-Nov-25	12-Nov-25																											
SHEAR WALL		39	29-Sep-25	20-Nov-25																											
A1170	EXCAVATE SHEAR WALL FOOTING - BLDG 2	2	29-Sep-25	30-Sep-25																											
A1300	SET FORMS - SHEAR WALL FOOTING - BLDG 2	3	23-Oct-25	27-Oct-25																											
A1420	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 2	5	07-Nov-25	13-Nov-25																											
A1470	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 2	1	14-Nov-25	14-Nov-25																											
A1475	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 2	1	14-Nov-25	14-Nov-25																											
A1495	INSPECTION - EXTERIOR FOOTING - BLDG 2	1	17-Nov-25	17-Nov-25																											
A1520	POUR - SHEAR WALL FOOTING - BLDG 2	1	19-Nov-25	19-Nov-25																											
A1535	STRIP - SHEAR WALL FOOTING - BLDG 2	1	20-Nov-25	20-Nov-25																											
SOG		36	21-Nov-25	22-Jan-26																											
GENERAL		36	21-Nov-25	22-Jan-26																											
A1550	EXCAVATE IN-SLAB UTILITIES - SLAB - BLDG 2	2	21-Nov-25	24-Nov-25																											
A1565	INSTALL IN-SLAB PLUMBING - SLAB - BLDG 2	5	25-Nov-25	04-Dec-25																											
A1630	INSTALL IN-SLAB FIRE - SLAB - BLDG 2	2	04-Dec-25	05-Dec-25																											
A1625	INSTALL IN-SLAB ELECTRICAL - SLAB - BLDG 2	3	04-Dec-25	08-Dec-25																											
A1655	IN-SLAB INSPECTIONS - SLAB - BLDG 2	1	08-Dec-25	08-Dec-25																											
A1675	EXCAVATE & RECOMPACT - SLAB - BLDG 2	3	09-Dec-25	12-Dec-25																											
A1735	SET EXTERIOR FORMS - SLAB - BLDG 2	4	15-Dec-25	18-Dec-25																											
A1775	INSTALL RADON SYSTEM - SLAB - BLDG 2	3	19-Dec-25	30-Dec-25																											
A1835	INSTALL VAPOR BARRIER - SLAB - BLDG 2	1	31-Dec-25	31-Dec-25																											
A1845	REBAR LAYOUT & INSTALL - SLAB - BLDG 2	5	05-Jan-26	09-Jan-26																											
A1850	INSTALL ANCHOR BOLTS - SLAB - BLDG 2	5	05-Jan-26	09-Jan-26																											
A1930	SET INTERIOR FORMS - SLAB - BLDG 2	1	12-Jan-26	12-Jan-26																											
A1945	INSPECTION - SLAB - BLDG 2	1	13-Jan-26	13-Jan-26																											
A1960	POUR #1 - SLAB - BLDG 2	1	14-Jan-26	14-Jan-26																											
A1990	POUR #2 - SLAB - BLDG 2	1	15-Jan-26	15-Jan-26																											
A2005	STRIP FORMS - SLAB - BLDG 2	1	16-Jan-26	16-Jan-26																											
A2000	CURE - SLAB - BLDG 2	7	16-Jan-26	22-Jan-26																											
A2035	INSULATE SLAB - SLAB - BLDG 2	1	19-Jan-26	19-Jan-26																											
BREEZEWAY		18	19-Jan-26	11-Feb-26																											

[illegible]

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50													
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026						2027											
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
	A5340	TAPE AND TEXTURE DRYWALL - LVL 1 - BLDG 2	8	24-Jul-26	05-Aug-26																							
	GYPCRETE		11	02-Jul-26	20-Jul-26																							
	LVL 3		1	02-Jul-26	02-Jul-26																							
	A4840	GYPCRETE FLOORING - LVL 3 - BLDG 2	1	02-Jul-26	02-Jul-26																							
	LVL 2		1	20-Jul-26	20-Jul-26																							
	A5190	GYPCRETE FLOORING - LVL 2 - BLDG 2	1	20-Jul-26	20-Jul-26																							
	DOORS		25	06-Jul-26	12-Aug-26																							
	LVL 3		5	06-Jul-26	10-Jul-26																							
	A4865	INSTALL DOOR FRAMES AND TRIM - LVL 3 - BLDG 2	5	06-Jul-26	10-Jul-26																							
	LVL 2		5	21-Jul-26	28-Jul-26																							
	A5220	INSTALL DOOR FRAMES AND TRIM - LVL 2 - BLDG 2	5	21-Jul-26	28-Jul-26																							
	LVL 1		5	06-Aug-26	12-Aug-26																							
	A5640	INSTALL DOOR FRAMES AND TRIM - LVL 1 - BLDG 2	5	06-Aug-26	12-Aug-26																							
	PAINT		25	09-Jul-26	17-Aug-26																							
	LVL 3		5	09-Jul-26	16-Jul-26																							
	A4980	PRIME PAINT CEILINGS & WALLS - LVL 3 - BLDG 2	5	09-Jul-26	16-Jul-26																							
	LVL 2		5	27-Jul-26	31-Jul-26																							
	A5365	PRIME PAINT CEILINGS & WALLS - LVL 2 - BLDG 2	5	27-Jul-26	31-Jul-26																							
	LVL 1		5	11-Aug-26	17-Aug-26																							
	A5775	PRIME PAINT CEILINGS & WALLS - LVL 1 - BLDG 2	5	11-Aug-26	17-Aug-26																							
	CABINETS		25	16-Jul-26	24-Aug-26																							
	LVL 3		5	16-Jul-26	22-Jul-26																							
	A5085	INSTALL CABINETS - LVL 3 - BLDG 2	5	16-Jul-26	22-Jul-26																							
	LVL 2		5	31-Jul-26	07-Aug-26																							
	A5490	INSTALL CABINETS - LVL 2 - BLDG 2	5	31-Jul-26	07-Aug-26																							
	LVL 1		5	17-Aug-26	24-Aug-26																							

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Activity ID	Activity Name		Orig Dur	Start	Finish	2025							2026							2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	A5535	INSTALL ELEC TRIM - LVL 2 - BLDG 2	5	03-Aug-26	10-Aug-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

Tierra Linda - Baseline						Tierra Linda - Baseline										02-Apr-25 20:50																					
Activity ID		Activity Name			Orig Dur	Start	Finish	2025						2026												2027											
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
A1390		SET FORMS - EXTERIOR FOOTING - BLDG 3	3	05-Nov-25	07-Nov-25																																
A1440		REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3	5	10-Nov-25	14-Nov-25																																
A1500		SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 3	1	17-Nov-25	17-Nov-25																																
A1505		SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 3	1	17-Nov-25	17-Nov-25																																
A1515		INSPECTION - EXTERIOR FOOTING - BLDG 3	1	18-Nov-25	18-Nov-25																																
A1525		POUR - EXTERIOR FOOTING - BLDG 3	1	19-Nov-25	19-Nov-25																																
A1540		STRIP - EXTERIOR FOOTING - BLDG 3	1	20-Nov-25	20-Nov-25																																
STEM WALL			16	10-Nov-25	03-Dec-25																																
A1435		SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 3	3	10-Nov-25	12-Nov-25																																
A1510		REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3	5	17-Nov-25	24-Nov-25																																
A1570		SET ANCHOR BOLTS - EXTERIOR STEM WALL FOOTING - BLDG 3	1	25-Nov-25	25-Nov-25																																
A1575		SET HOLD DOWNS - EXTERIOR STEM WALL FOOTING - BLDG 3	1	25-Nov-25	25-Nov-25																																
A1595		INSPECTION - EXTERIOR FOOTING - BLDG 3	1	26-Nov-25	26-Nov-25																																
A1605		POUR - EXTERIOR STEM WALL FOOTING - BLDG 3	1	01-Dec-25	01-Dec-25																																
A1615		STRIP - EXTERIOR STEM WALL FOOTING - BLDG 3	1	03-Dec-25	03-Dec-25																																
SHEAR WALL			27	31-Oct-25	10-Dec-25																																
A1370		EXCAVATE SHEAR WALL FOOTING - BLDG 3	2	31-Oct-25	03-Nov-25																																
A1460		SET FORMS - SHEAR WALL FOOTING - BLDG 3	3	13-Nov-25	17-Nov-25																																
A1580		REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3	5	25-Nov-25	04-Dec-25																																
A1645		SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 3	1	05-Dec-25	05-Dec-25																																
A1650		SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 3	1	05-Dec-25	05-Dec-25																																
A1660		INSPECTION - EXTERIOR FOOTING - BLDG 3	1	08-Dec-25	08																																

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50															
Activity ID	Activity Name				Orig Dur	Start	Finish	2025						2026						2027												
	A2855	REBAR LAYOUT & INSTALL - BLDG 3			2	16-Mar-26	17-Mar-26																									
	A2860	INSTALL ANCHOR BOLTS - BLDG 3			2	16-Mar-26	17-Mar-26																									
	A2940	INSPECTION - BLDG 3			1	18-Mar-26	18-Mar-26																									
	A2960	POUR - BLDG 3			1	19-Mar-26	19-Mar-26																									
	A2995	STRIP FORMS - BLDG 3			1	20-Mar-26	20-Mar-26																									
	A2990	CURE - BLDG 3			7	20-Mar-26	26-Mar-26																									
	FRAMING - 3				49	23-Mar-26	05-Jun-26																									
	LVL 1				8	23-Mar-26	02-Apr-26																									
	A3045	FRAME WALLS - LVL 1 - BLDG 3			8	23-Mar-26	02-Apr-26																									
	LVL 2				18	03-Apr-26	30-Apr-26																									
	A3265	JOIST AND DECKING - LVL 2 - BLDG 3			5	03-Apr-26	09-Apr-26																									
	A3370	FRAME WALLS - LVL 2 - BLDG 3			6	10-Apr-26	20-Apr-26																									
	A3660	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 3			2	29-Apr-26	30-Apr-26																									
	LVL 3				23	21-Apr-26	27-May-26																									
	A3565	JOIST AND DECKING - LVL 3 - BLDG 3			5	21-Apr-26	28-Apr-26																									
	A3650	FRAME WALLS - LVL 3 - BLDG 3			6	29-Apr-26	07-May-26																									
	A4125	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 3			2	26-May-26	27-May-26																									
	ROOF				19	08-May-26	05-Jun-26																									
	A3860	JOIST AND DECKING - ROOF - BLDG 3			10	08-May-26	22-May-26																									
	A4130	INSTALL ROOFING - BLDG 3			9	26-May-26	05-Jun-26																									
	WATER PROOFING - 3				28	26-May-26	02-Jul-26																									
	GENERAL				28	26-May-26	02-Jul-26																									
	A4120	BUILDING WRAP AND WINDOW INSTALL - BLDG 3			25	26-May-26	01-Jul-26																									
	A4850	BUILDING WRAP INSPECTION - BLDG 3			1	02-Jul-26	02-Jul-26																									
	LATHE & STUCCO - 3				42	06-Jul-26	08-Sep-26																									
	GENERAL				42	06-Jul-26	08-Sep-26																									
	A4870	SCAFFOLD ERECTION - BLDG 3			6	06-Jul-26	13-Jul-26																									
	A5030	LATHE - BLDG 3			10	15-Jul-26	29-Jul-26																									
	A5445	SCRATCH COAT - BLDG 3			5	30-Jul-26	06-Aug-26																									
	A5895	BROWN COAT - BLDG 3			5	14-Aug-26	21-Aug-26																									
	A6165	COLOR COAT - BLDG 3			5	27-Aug-26	02-Sep-26																									
	A6255	SCAFFOLD REMOVAL - BLDG 3			3	03-Sep-26	08-Sep-26																									
	ROOF FINISHES - 3				5	09-Sep-26	17-Sep-26																									
	ROOF				5	09-Sep-26	17-Sep-26																									
	A6355	PARAPET CAP - BLDG 3			5	09-Sep-26	16-Sep-26																									
	A6485	INSTALL SCUPPERS & DOWNSPOUTS - BLDG 3			0	17-Sep-26	17-Sep-26																									
	INTERIOR - 3				129	29-Apr-26	29-Oct-26																									
	ROUGH-INS				86	29-Apr-26	28-Aug-26																									
	PLUMBING				34	29-Apr-26	16-Jun-26																									
	LVL 1				12	29-Apr-26	14-May-26																									
	A3645	PLUMBING ROUGH-IN - LVL 1 - BLDG 3			10	29-Apr-26	13-May-26																									
	A3960	PLUMBING INSPECTION - LVL 1 - BLDG 3			1	14-May-26	14-May-26																									
	LVL 2				12	14-May-26	01-Jun-26																									
	A3955	PLUMBING ROUGH-IN - LVL 2 - BLDG 3			10	14-May-26	29-May-26																									
	A4235	PLUMBING INSPECTION - LVL 2 - BLDG 3			1	01-Jun-26	01-Jun-26																									
	LVL 3				12	01-Jun-26	16-Jun-26																									
	A4230	PLUMBING ROUGH-IN - LVL 3 - BLDG 3			10	01-Jun-26	15-Jun-26																									
	A4510	PLUMBING INSPECTION - LVL 3 - BLDG 3			1	16-Jun-26	16-Jun-26																									
	MECHANICAL				33	07-May-26	23-Jun-26																									
	LVL 1				12	07-May-26	22-May-26																									
	A3830	MECHANICAL ROUGH-IN - LVL 1 - BLDG 3			10	07-May-26	21-May-26																									
					Page 17 of 57												TASK filter: All Activities															
																	© Oracle Corporation															

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50																	
Activity ID		Activity Name			Orig Dur	Start	Finish	2025						2026						2027														
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
MEP TRIM					25	16-Sep-26	22-Oct-26																											
LVL 3					5	16-Sep-26	22-Sep-26																											
A6450	INSTALL FIRE TRIM - LVL 3 - BLDG 3				2	16-Sep-26	17-Sep-26																											
A6455	INSTALL PLUMBING TRIM - LVL 3 - BLDG 3				5	16-Sep-26	22-Sep-26																											
A6460	INSTALL UNIT ACCESSORIES - LVL 3 - BLDG 3				5	16-Sep-26	22-Sep-26																											
A6445	INSTALL ELEC TRIM - LVL 3 - BLDG 3				5	16-Sep-26	22-Sep-26																											
A6440	INSTALL HVAC TRIM - LVL 3 - BLDG 3				5	16-Sep-26	22-Sep-26																											
LVL 2					5	02-Oct-26	09-Oct-26																											
A6830	INSTALL FIRE TRIM - LVL 2 - BLDG 3				2	02-Oct-26	05-Oct-26																											
A6835	INSTALL PLUMBING TRIM - LVL 2 - BLDG 3				5	02-Oct-26	09-Oct-26																											
A6840	INSTALL UNIT ACCESSORIES - LVL 2 - BLDG 3				5	02-Oct-26	09-Oct-26																											
A6825	INSTALL ELEC TRIM - LVL 2 - BLDG 3				5	02-Oct-26	09-Oct-26																											
A6820	INSTALL HVAC TRIM - LVL 2 - BLDG 3				5	02-Oct-26	09-Oct-26																											
LVL 1					5	16-Oct-26	22-Oct-26																											
A7155	INSTALL FIRE TRIM - LVL 1 - BLDG 3				2	16-Oct-26	19-Oct-26																											
A7160	INSTALL PLUMBING TRIM - LVL 1 - BLDG 3				5	16-Oct-26	22-Oct-26																											
A7165	INSTALL UNIT ACCESSORIES - LVL 1 - BLDG 3				5	16-Oct-26	22-Oct-26																											
A7180	INSTALL ELEC TRIM - LVL 1 - BLDG 3				5	16-Oct-26	22-Oct-26																											
A7175	INSTALL HVAC TRIM - LVL 1 - BLDG 3				5	16-Oct-26	22-Oct-26																											
APPLIANCES					22	23-Sep-26	26-Oct-26																											
LVL 3					2	23-Sep-26	25-Sep-26																											
A6620	INSTALL APPLIANCES - LVL 3 - BLDG 3				2	23-Sep-26	25-Sep-26																											
LVL 2					2	12-Oct-26	13-Oct-26																											
A7045	INSTALL APPLIANCES - LVL 2 - BLDG 3				2	12-Oct-26	13-Oct-26																											
LVL 1					2	23-Oct-26	26-Oct-26																											
A7360	INSTALL APPLIANCES - LVL 1 - BLDG 3				2	23-Oct-26	26-Oct-26																											
PUNCHLIST - 3					53	09-Sep-26	03-Dec-26																											
GENERAL					20	30-Oct-26	03-Dec-26																											
A7465	CONSTRUCTION CLEAN - BLDG 3				5	30-Oct-26	06-Nov-26																											
A7570	INITIAL PUNCHLIST - BLDG 3				5	09-Nov-26	13-Nov-26																											
A7700	MANAGEMENT PUNCHLIST - BLDG 3				5	17-Nov-26	23-Nov-26																											
A7865	FINAL CLEAN & LOCKOUT - BLDG 3				5	24-Nov-26	03-Dec-26																											
HOOK UPS					29	09-Sep-26	22-Oct-26																											
A6350	SET ELECTRICAL GEAR - BLDG 3				5	09-Sep-26	16-Sep-26																											
A6480	ELECTRICAL HOOKUP AND BACKCHECK - BLDG 3				5	17-Sep-26	23-Sep-26																											
A7170	WATER HOOKUP AND BACKCHECK - BLDG 3				5	16-Oct-26	22-Oct-26																											
FINAL INSPECTIONS - 3					53	24-Sep-26	09-Dec-26																											
LVL 3					22	24-Sep-26	23-Oct-26																											
A6665	FINAL ELECTRICAL INSPECTION - LVL 3 - BLDG 3				1	24-Sep-26	24-Sep-26																											
A6660	FINAL HVAC INSPECTION - LVL 3 - BLDG 3				1	24-Sep-26	24-Sep-26																											
A6670	FINAL FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 3				1	24-Sep-26	24-Sep-26																											
A7355	FINAL PLUMBING INSPECTION - LVL 3 - BLDG 3				1	23-Oct-26	23-Oct-26																											
LVL 2					14	06-Oct-26	23-Oct-26																											
A6915	FINAL FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 3				1	06-Oct-26	06-Oct-26																											
A7055	FINAL ELECTRICAL INSPECTION - LVL 2 - BLDG 3				1	12-Oct-26	12-Oct-26																											
A7050	FINAL HVAC INSPECTION - LVL 2 - BLDG 3				1	12-Oct-26	12-Oct-26																											
A7350	FINAL PLUMBING INSPECTION - LVL 2 - BLDG 3				1	23-Oct-26	23-Oct-26																											
LVL 1					4	20-Oct-26	23-Oct-26																											
A7260	FINAL FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 3				1	20-Oct-26	20-Oct-26																											
A7340	FINAL ELECTRICAL INSPECTION - LVL 1 - BLDG 3				1	23-Oct-26	23-Oct-26																											
					Page 20 of 57												TASK filter: All Activities																	
					© Oracle Corporation																													

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																		
Activity ID	Activity Name		Orig Dur	Start	Finish	2025						2026						2027															
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
	A7335	FINAL HVAC INSPECTION - LVL 1 - BLDG 3	1	23-Oct-26	23-Oct-26																												
	A7345	FINAL PLUMBING INSPECTION - LVL 1 - BLDG 3	1	23-Oct-26	23-Oct-26																												
	GENERAL		4	04-Dec-26	09-Dec-26																												
	A8030	FINAL FIRE LANES INSPECTION - BLDG 3	1	04-Dec-26	04-Dec-26																												
	A8035	FINAL GRADING ZONING PLANNING INSPECTION - BLDG 3	1	04-Dec-26	04-Dec-26																												
	A8060	FINAL BUILDING INSPECTION - BLDG 3	3	07-Dec-26	09-Dec-26																												
	BUILDING 4		262	21-Nov-25	11-Dec-26																												
	FOUNDATION - 4		83	21-Nov-25	30-Mar-26																												
	FOOTINGS		28	21-Nov-25	12-Jan-26																												
	EXTERIOR		18	21-Nov-25	18-Dec-25																												
	A1545	EXCAVATE EXTERIOR FOOTING - BLDG 4	2	21-Nov-25	24-Nov-25																												
	A1600	SET FORMS - EXTERIOR FOOTING - BLDG 4	3	01-Dec-25	04-Dec-25																												
	A1640	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 4	5	05-Dec-25	12-Dec-25																												
	A1720	SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 4	1	15-Dec-25	15-Dec-25																												
	A1725	SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 4	1	15-Dec-25	15-Dec-25																												
	A1740	INSPECTION - EXTERIOR FOOTING - BLDG 4	1	16-Dec-25	16-Dec-25																												
	A1755	POUR - EXTERIOR FOOTING - BLDG 4	1	17-Dec-25	17-Dec-25																												
	A1760	STRIP - EXTERIOR FOOTING - BLDG 4	1	18-Dec-25	18-Dec-25																												
	STEM WALL		15	05-Dec-25	05-Jan-26																												
	A1635	SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 4	3	05-Dec-25	09-Dec-25																												
	A1730	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 4	5	15-Dec-25	19-Dec-25																												
	A1785	SET ANCHOR BOLTS - EXTER																															

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																		
Activity ID	Activity Name		Orig Dur	Start	Finish	2025						2026						2027															
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
A2580	INSPECTION - BLDG 4	1	27-Feb-26	27-Feb-26											INSPECTION - BLDG 4																		
A2610	POUR #1 - BLDG 4	1	02-Mar-26	02-Mar-26											POUR #1 - BLDG 4																		
A2630	POUR #2 - BLDG 4	1	03-Mar-26	03-Mar-26											POUR #2 - BLDG 4																		
A2680	STRIP FORMS - BLDG 4	1	04-Mar-26	04-Mar-26											STRIP FORMS - BLDG 4																		
A2675	CURE - BLDG 4	7	04-Mar-26	10-Mar-26											CURE - BLDG 4																		
A2685	INSULATE SLAB - BLDG 4	1	06-Mar-26	06-Mar-26											INSULATE SLAB - BLDG 4																		
BREEZEWAY			17	06-Mar-26	30-Mar-26										EXCAVATE & RECOMPACT - BLDG 4																		
A2690	EXCAVATE & RECOMPACT - BLDG 4	3	06-Mar-26	10-Mar-26											SET EXTERIOR FORMS - BLDG 4																		
A2760	SET EXTERIOR FORMS - BLDG 4	4	11-Mar-26	16-Mar-26											INSTALL VAPOR BARRIER - BLDG 4																		
A2890	INSTALL VAPOR BARRIER - BLDG 4	1	17-Mar-26	17-Mar-26											REBAR LAYOUT & INSTALL - BLDG 4																		
A2905	REBAR LAYOUT & INSTALL - BLDG 4	2	18-Mar-26	19-Mar-26											INSTALL ANCHOR BOLTS - BLDG 4																		
A2910	INSTALL ANCHOR BOLTS - BLDG 4	2	18-Mar-26	19-Mar-26											INSPECTION - BLDG 4																		
A2975	INSPECTION - BLDG 4	1	20-Mar-26	20-Mar-26											POUR - BLDG 4																		
A3025	POUR - BLDG 4	1	23-Mar-26	23-Mar-26											CURE - BLDG 4																		
A3070	CURE - BLDG 4	7	24-Mar-26	30-Mar-26											STRIP FORMS - BLDG 4																		
A3075	STRIP FORMS - BLDG 4	1	25-Mar-26	25-Mar-26																													
FRAMING - 4			49	27-Mar-26	11-Jun-26										FRAME WALLS - LVL 1 - BLDG 4																		
LVL 1			8	27-Mar-26	07-Apr-26																												
A3105	FRAME WALLS - LVL 1 - BLDG 4	8	27-Mar-26	07-Apr-26											JOIST AND DECKING - LVL 2 - BLDG 4																		
LVL 2			18	08-Apr-26	06-May-26										FRAME WALLS - LVL 2 - BLDG 4																		
A3330	JOIST AND DECKING - LVL 2 - BLDG 4	5	08-Apr-26	1																													

Tierra Linda - Baseline						Tierra Linda - Baseline										02-Apr-25 20:50																			
Activity ID		Activity Name				Orig Dur	Start	Finish	2025							2026									2027										
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
LVL 2						5	13-Oct-26	19-Oct-26																											
A7070	INSTALL COUNTERTOPS - LVL 2 - BLDG 4				5	13-Oct-26	19-Oct-26																												
LVL 1						5	26-Oct-26	02-Nov-26																											
A7390	INSTALL COUNTERTOPS - LVL 1 - BLDG 4				5	26-Oct-26	02-Nov-26																												
FLOORING						24	21-Sep-26	26-Oct-26																											
LVL 3						5	21-Sep-26	28-Sep-26																											
A6530	INSTALL FLOORING - LVL 3 - BLDG 4				5	21-Sep-26	28-Sep-26																												
LVL 2						5	07-Oct-26	13-Oct-26																											
A6925	INSTALL FLOORING - LVL 2 - BLDG 4				5	07-Oct-26	13-Oct-26																												
LVL 1						5	20-Oct-26	26-Oct-26																											
A7255	INSTALL FLOORING - LVL 1 - BLDG 4				5	20-Oct-26	26-Oct-26																												
MEP TRIM						24	21-Sep-26	26-Oct-26																											
LVL 3						5	21-Sep-26	28-Sep-26																											
A6545	INSTALL FIRE TRIM - LVL 3 - BLDG 4				2	21-Sep-26	22-Sep-26																												
A6550	INSTALL PLUMBING TRIM - LVL 3 - BLDG 4				5	21-Sep-26	28-Sep-26																												
A6555	INSTALL UNIT ACCESSORIES - LVL 3 - BLDG 4				5	21-Sep-26	28-Sep-26																												
A6540	INSTALL ELEC TRIM - LVL 3 - BLDG 4				5	21-Sep-26	28-Sep-26																												
A6535	INSTALL HVAC TRIM - LVL 3 - BLDG 4				5	21-Sep-26	28-Sep-26																												
LVL 2						5	07-Oct-26	13-Oct-26																											
A6940	INSTALL FIRE TRIM - LVL 2 - BLDG 4				2	07-Oct-26	08-Oct-26																												
A6945	INSTALL PLUMBING TRIM - LVL 2 - BLDG 4				5	07-Oct-26	13-Oct-26																												
A6950	INSTALL UNIT ACCESSORIES - LVL 2 - BLDG 4				5	07-Oct-26	13-Oct-26																												
A6935	INSTALL ELEC TRIM - LVL 2 - BLDG 4				5	07-Oct-26	13-Oct-26																												
A6930	INSTALL HVAC TRIM - LVL 2 - BLDG 4				5	07-Oct-26	13-Oct-26																												

[illegible]

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50																				
Activity ID		Activity Name			Orig Dur	Start	Finish	2025						2026												2027											
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
	A8270	PRIME PAINT CEILINGS & WALLS - LVL 1 - BLDG 5			5	14-Dec-26	18-Dec-26																														
	CABINETS				24	18-Nov-26	04-Jan-27																														
	LVL 3				5	18-Nov-26	24-Nov-26																														
	A7720	INSTALL CABINETS - LVL 3 - BLDG 5			5	18-Nov-26	24-Nov-26																														
	LVL 2				5	07-Dec-26	11-Dec-26																														
	A8065	INSTALL CABINETS - LVL 2 - BLDG 5			5	07-Dec-26	11-Dec-26																														
	LVL 1				5	18-Dec-26	04-Jan-27																														
	A8375	INSTALL CABINETS - LVL 1 - BLDG 5			5	18-Dec-26	04-Jan-27																														
	COUNTERTOPS				24	25-Nov-26	11-Jan-27																														
	LVL 3				5	25-Nov-26	04-Dec-26																														
	A7895	INSTALL COUNTERTOPS - LVL 3 - BLDG 5			5	25-Nov-26	04-Dec-26																														
	LVL 2				5	14-Dec-26	18-Dec-26																														
	A8265	INSTALL COUNTERTOPS - LVL 2 - BLDG 5			5	14-Dec-26	18-Dec-26																														
	LVL 1				5	05-Jan-27	11-Jan-27																														
	A8535	INSTALL COUNTERTOPS - LVL 1 - BLDG 5			5	05-Jan-27	11-Jan-27																														
	FLOORING				24	19-Nov-26	05-Jan-27																														
	LVL 3				5	19-Nov-26	25-Nov-26																														
	A7740	INSTALL FLOORING - LVL 3 - BLDG 5			5	19-Nov-26	25-Nov-26																														
	LVL 2				5	08-Dec-26	14-Dec-26																														
	A8100	INSTALL FLOORING - LVL 2 - BLDG 5			5	08-Dec-26	14-Dec-26																														
	LVL 1				5	28-Dec-26	05-Jan-27																														
	A8430	INSTALL FLOORING - LVL 1 - BLDG 5			5	28-Dec-26	05-Jan-27																														
	MEP TRIM				24	19-Nov-26	05-Jan-27																														
	LVL 3				5	19-Nov-26	25-Nov-26																														
	A7755	INSTALL FIRE TRIM - LVL 3 - BLDG 5			2	19-Nov-26	20-Nov-26																														
	A7760	INSTALL PLUMBING TRIM - LVL 3 - BLDG 5			5	19-Nov-26	25-Nov-26																														
	A7765	INSTALL UNIT ACCESSORIES - LVL 3 - BLDG 5			5	19-Nov-26	25-Nov-26																														
	A7750	INSTALL ELEC TRIM - LVL 3 - BLDG 5			5	19-Nov-26	25-Nov-26																														
	A7745	INSTALL HVAC TRIM - LVL 3 - BLDG 5			5	19-Nov-26	25-Nov-26																														
	LVL 2				5	08-Dec-26	14-Dec-26																														
	A8115	INSTALL FIRE TRIM - LVL 2 - BLDG 5			2	08-Dec-26	09-Dec-26																														
	A8120	INSTALL PLUMBING TRIM - LVL 2 - BLDG 5			5	08-Dec-26	14-Dec-26																														
	A8125	INSTALL UNIT ACCESSORIES - LVL 2 - BLDG 5			5	08-Dec-26	14-Dec-26																														
	A8110	INSTALL ELEC TRIM - LVL 2 - BLDG 5			5	08-Dec-26	14-Dec-26																														
	A8105	INSTALL HVAC TRIM - LVL 2 - BLDG 5			5	08-Dec-26	14-Dec-26																														
	LVL 1				5	28-Dec-26	05-Jan-27																														
	A8400	INSTALL FIRE TRIM - LVL 1 - BLDG 5			2	28-Dec-26	29-Dec-26																														
	A8405	INSTALL PLUMBING TRIM - LVL 1 - BLDG 5			5	28-Dec-26	05-Jan-27																														
	A8410	INSTALL UNIT ACCESSORIES - LVL 1 - BLDG 5			5	28-Dec-26	05-Jan-27																														
	A8425	INSTALL ELEC TRIM - LVL 1 - BLDG 5			5	28-Dec-26	05-Jan-27																														
	A8420	INSTALL HVAC TRIM - LVL 1 - BLDG 5			5	28-Dec-26	05-Jan-27																														
	APPLIANCES				21	30-Nov-26	07-Jan-27																														
	LVL 3				2	30-Nov-26	02-Dec-26																														
	A7950	INSTALL APPLIANCES - LVL 3 - BLDG 5			2	30-Nov-26	02-Dec-26																														
	LVL 2				2	15-Dec-26	16-Dec-26																														
	A8305	INSTALL APPLIANCES - LVL 2 - BLDG 5			2	15-Dec-26	16-Dec-26																														
	LVL 1				2	06-Jan-27	07-Jan-27																														
	A8585	INSTALL APPLIANCES - LVL 1 - BLDG 5			2	06-Jan-27	07-Jan-27																														
	PUNCHLIST - 5				53	11-Nov-26	11-Feb-27																														
	GENERAL				20	13-Jan-27	11-Feb-27																														
	A8690	CONSTRUCTION CLEAN - BLDG 5			5	13-Jan-27	19-Jan-27																														

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 30 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																		
Activity ID	Activity Name		Orig Dur	Start	Finish	2025							2026												2027								
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
	A2200	SET FORMS - SHEAR WALL FOOTING - BLDG 10	3	29-Jan-26	02-Feb-26																												
	A2350	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 10	5	11-Feb-26	17-Feb-26																												
	A2420	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 10	1	18-Feb-26	18-Feb-26																												
	A2425	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 10	1	18-Feb-26	18-Feb-26																												
	A2445	INSPECTION - EXTERIOR FOOTING - BLDG 10	1	19-Feb-26	19-Feb-26																												
	A2465	POUR - SHEAR WALL FOOTING - BLDG 10	1	20-Feb-26	20-Feb-26																												
	A2475	STRIP - SHEAR WALL FOOTING - BLDG 10	1	23-Feb-26	23-Feb-26																												
	SOG		35	06-Mar-26	23-Apr-26																												
	GENERAL		35	06-Mar-26	23-Apr-26																												
	A2705	EXCAVATE IN-SLAB UTILITIES - BLDG 10	2	06-Mar-26	09-Mar-26																												
	A2750	INSTALL IN-SLAB PLUMBING - BLDG 10	5	10-Mar-26	16-Mar-26																												
	A2875	INSTALL IN-SLAB FIRE - BLDG 10	2	16-Mar-26	17-Mar-26																												
	A2870	INSTALL IN-SLAB ELECTRICAL - BLDG 10	3	16-Mar-26	18-Mar-26																												
	A2945	IN-SLAB INSPECTIONS - BLDG 10	1	18-Mar-26	18-Mar-26																												
	A2965	EXCAVATE & RECOMPACT - BLDG 10	3	19-Mar-26	23-Mar-26																												
	A3080	SET EXTERIOR FORMS - BLDG 10	4	25-Mar-26	30-Mar-26																												
	A3175	INSTALL RADON SYSTEM - BLDG 10	3	31-Mar-26	02-Apr-26																												
	A3270	INSTALL VAPOR BARRIER - BLDG 10	1	03-Apr-26	03-Apr-26																												
	A3295	REBAR LAYOUT & INSTALL - BLDG 10	5	06-Apr-26	10-Apr-26																												
	A3300	INSTALL ANCHOR BOLTS - BLDG 10	5	06-Apr-26	10-Apr-26																												
	A3405	SET INTERIOR FORMS - BLDG 10	1	13-Apr-26	13-Apr-26																												
	A3415	INSPECTION - BLDG 10	1	14-Apr-26	14-Apr-26																												
	A3425	POUR #1 - BLDG 10	1	15-Apr-26	15-Apr-26																												
	A3465	POUR #2 - BLDG 10	1	16-Apr-26	16-Apr-26																												
	A3505	STRIP FORMS - BLDG 10	1	17-Apr-26	17-Apr-26																												
	A3500	CURE - BLDG 10	7	17-Apr-26	23-Apr-26																												
	A3525	INSULATE SLAB - BLDG 10	1	20-Apr-26	20-Apr-26																												
	BREEZEWAY		18	20-Apr-26	13-May-26																												
	A3530	EXCAVATE & RECOMPACT - BLDG 10	3	20-Apr-26	22-Apr-26																												
	A3610	SET EXTERIOR FORMS - BLDG 10	4	24-Apr-26	29-Apr-26																												
	A3695	INSTALL VAPOR BARRIER - BLDG 10	1	30-Apr-26	30-Apr-26																												
	A3735	REBAR LAYOUT & INSTALL - BLDG 10	2	01-May-26	04-May-26																												
	A3740	INSTALL ANCHOR BOLTS - BLDG 10	2	01-May-26	04-May-26																												
	A3800	INSPECTION - BLDG 10	1	05-May-26	05-May-26																												
	A3820	POUR - BLDG 10	1	06-May-26	06-May-26																												
	A3850	STRIP FORMS - BLDG 10	1	07-May-26	07-May-26																												
	A3845	CURE - BLDG 10	7	07-May-26	13-May-26																												
	FRAMING - 10		49	29-May-26	13-Aug-26																												
	LVL 1		8	29-May-26	10-Jun-26																												
	A4195	FRAME WALLS - LVL 1 - BLDG 10	8	29-May-26	10-Jun-26																												
	LVL 2		18	11-Jun-26	08-Jul-26																												
	A4450	JOIST AND DECKING - LVL 2 - BLDG 10	5	11-Jun-26	17-Jun-26																												
	A4590	FRAME WALLS - LVL 2 - BLDG 10	6	18-Jun-26	26-Jun-26																												
	A4910	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 10	2	07-Jul-26	08-Jul-26																												
	LVL 3		23	29-Jun-26	03-Aug-26																												
	A4770	JOIST AND DECKING - LVL 3 - BLDG 10	5	29-Jun-26	06-Jul-26																												
	A4900	FRAME WALLS - LVL 3 - BLDG 10	6	07-Jul-26	15-Jul-26																												
	A5505	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 10	2	31-Jul-26	03-Aug-26																												
	ROOF		19	16-Jul-26	13-Aug-26																												

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 32 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline				Tierra Linda - Baseline												02-Apr-25 20:50																			
Activity ID	Activity Name			Orig Dur	Start	Finish	2025						2026						2027																
							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
	A8505	INSTALL ELEC TRIM - LVL 1 - BLDG 10		5	31-Dec-26	07-Jan-27																													
	APPLIANCES			21	03-Dec-26	11-Jan-27																													
	LVL 3			2	03-Dec-26	04-Dec-26																													
	A8010	INSTALL APPLIANCES - LVL 3 - BLDG 10		2	03-Dec-26	04-Dec-26																													
	LVL 2			2	18-Dec-26	28-Dec-26																													
	A8380	INSTALL APPLIANCES - LVL 2 - BLDG 10		2	18-Dec-26	28-Dec-26																													
	LVL 1			2	08-Jan-27	11-Jan-27																													
	A8655	INSTALL APPLIANCES - LVL 1 - BLDG 10		2	08-Jan-27	11-Jan-27																													
	PUNCHLIST - 10			52	17-Nov-26	15-Feb-27																													
	GENERAL			20	15-Jan-27	15-Feb-27																													
	A8710	CONSTRUCTION CLEAN - BLDG 10		5	15-Jan-27	21-Jan-27																													
	A8795	INITIAL PUNCHLIST - BLDG 10		5	22-Jan-27	29-Jan-27																													
	A8900	MANAGEMENT PUNCHLIST - BLDG 10		5	02-Feb-27	08-Feb-27																													
	A9050	FINAL CLEAN & LOCKOUT - BLDG 10		5	09-Feb-27	15-Feb-27																													
	HOOK UPS			28	17-Nov-26	07-Jan-27																													
	A7705	SET ELECTRICAL GEAR - BLDG 10		5	17-Nov-26	23-Nov-26																													
	A7875	ELECTRICAL HOOKUP AND BACKCHECK - BLDG 10		5	24-Nov-26	03-Dec-26																													
	A8495	WATER HOOKUP AND BACKCHECK - BLDG 10		5	31-Dec-26	07-Jan-27																													
	FINAL INSPECTIONS - 10			50	04-Dec-26	19-Feb-27																													
	LVL 3			20	04-Dec-26	08-Jan-27																													
	A8050	FINAL ELECTRICAL INSPECTION - LVL 3 - BLDG 10		1	04-Dec-26	04-Dec-26																													
	A8045	FINAL HVAC INSPECTION - LVL 3 - BLDG 10		1																															

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																	
Activity ID	Activity Name		Orig Dur	Start	Finish	2025						2026						2027														
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	FIRE SPRINKLER		34	02-Sep-26	20-Oct-26																											
	LVL 1		12	02-Sep-26	18-Sep-26																											
A6235	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 8		10	02-Sep-26	17-Sep-26																											
A6515	FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 8		1	18-Sep-26	18-Sep-26																											
	LVL 2		12	18-Sep-26	05-Oct-26																											
A6520	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 8		10	18-Sep-26	02-Oct-26																											
A6900	FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 8		1	05-Oct-26	05-Oct-26																											
	LVL 3		12	05-Oct-26	20-Oct-26																											
A6895	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 8		10	05-Oct-26	19-Oct-26																											
A7270	FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 8		1	20-Oct-26	20-Oct-26																											
	ELECTRICAL		70	18-Sep-26	05-Jan-27																											
	LVL 1		70	18-Sep-26	05-Jan-27																											
A6525	ELECTRICAL BOXES - LVL 1 - BLDG 8		5	18-Sep-26	25-Sep-26																											
A8250	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 8		10	11-Dec-26	04-Jan-27																											
A8545	ELECTRICAL INSPECTION - LVL 1 - BLDG 8		1	05-Jan-27	05-Jan-27																											
	LVL 2		48	05-Oct-26	11-Dec-26																											
A6905	ELECTRICAL BOXES - LVL 2 - BLDG 8		5	05-Oct-26	12-Oct-26																											
A7885	ELECTRICAL ROUGH-IN - LVL 2 - BLDG 8		10	24-Nov-26	10-Dec-26																											
A8255	ELECTRICAL INSPECTION - LVL 2 - BLDG 8		1	11-Dec-26	11-Dec-26																											
	LVL 3		26	20-Oct-26	24-Nov-26																											
A7275	ELECTRICAL BOXES - LVL 3 - BLDG 8		5	20-Oct-26	26-Oct-26																											
A7590	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 8		10	09-Nov-26	23-Nov-26																											
A7890	ELECTRICAL INSPECTION - LVL 3 - BLDG 8		1	24-Nov-26	24-Nov-26																											
	FIRE CAULKING		25	25-Nov-26	13-Jan-27																											
	LVL 3		5	25-Nov-26	04-Dec-26																											
A7910	FIRE CAULKING - LVL 3 - BLDG 8		5	25-Nov-26	04-Dec-26																											
	LVL 2		5	14-Dec-26	18-Dec-26																											
A8275	FIRE CAULKING - LVL 2 - BLDG 8		5	14-Dec-26	18-Dec-26																											
	LVL 1		5	06-Jan-27	13-Jan-27																											
A8590	FIRE CAULKING - LVL 1 - BLDG 8		5	06-Jan-27	13-Jan-27																											
	INSULATION		29	07-Dec-26	22-Jan-27																											
	LVL 3		7	07-Dec-26	15-Dec-26																											
A8070	FINAL FRAMING INSPECTION - LVL 3 - BLDG 8		1	07-Dec-26	07-Dec-26																											

[illegible]

[illegible]

Tierra Linda - Baseline					Tierra Linda - Baseline												02-Apr-25 20:50																							
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026						2027																							
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep									
A4385	EXCAVATE & RECOMPACT - BLDG 9	3	05-Jun-26	10-Jun-26														■	EXCAVATE & RECOMPACT - BLDG 9																					
A4455	SET EXTERIOR FORMS - BLDG 9	4	11-Jun-26	16-Jun-26														■	SET EXTERIOR FORMS - BLDG 9																					
A4565	INSTALL VAPOR BARRIER - BLDG 9	1	17-Jun-26	17-Jun-26															INSTALL VAPOR BARRIER - BLDG 9																					
A4595	REBAR LAYOUT & INSTALL - BLDG 9	2	18-Jun-26	19-Jun-26															REBAR LAYOUT & INSTALL - BLDG 9																					
A4600	INSTALL ANCHOR BOLTS - BLDG 9	2	18-Jun-26	19-Jun-26															INSTALL ANCHOR BOLTS - BLDG 9																					
A4665	INSPECTION - BLDG 9	1	22-Jun-26	22-Jun-26															INSPECTION - BLDG 9																					
A4710	POUR - BLDG 9	1	23-Jun-26	23-Jun-26															POUR - BLDG 9																					
A4725	CURE - BLDG 9	7	24-Jun-26	30-Jun-26														■	CURE - BLDG 9																					
A4740	STRIP FORMS - BLDG 9	1	25-Jun-26	25-Jun-26															STRIP FORMS - BLDG 9																					
FRAMING - 9		49	31-Jul-26	15-Oct-26																																				
LVL 1		8	31-Jul-26	12-Aug-26																																				
A5515	FRAME WALLS - LVL 1 - BLDG 9	8	31-Jul-26	12-Aug-26														■	FRAME WALLS - LVL 1 - BLDG 9																					
LVL 2		18	13-Aug-26	09-Sep-26																																				
A5850	JOIST AND DECKING - LVL 2 - BLDG 9	5	13-Aug-26	20-Aug-26														■	JOIST AND DECKING - LVL 2 - BLDG 9																					
A6030	FRAME WALLS - LVL 2 - BLDG 9	6	21-Aug-26	28-Aug-26														■	FRAME WALLS - LVL 2 - BLDG 9																					
A6325	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 9	2	08-Sep-26	09-Sep-26															PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 9																					
LVL 3		23	31-Aug-26	05-Oct-26																																				
A6195	JOIST AND DECKING - LVL 3 - BLDG 9	5	31-Aug-26	04-Sep-26														■	JOIST AND DECKING - LVL 3 - BLDG 9																					
A6315	FRAME WALLS - LVL 3 - BLDG 9	6	08-Sep-26	16-Sep-26														■	FRAME WALLS - LVL 3 - BLDG 9																					
A6855	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 9	2	02-Oct-26	05-Oct-26															PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 9																					
ROOF		19	17-Sep-26	15-Oct-26																																				
A6490	JOIST AND DECKING - ROOF - BLDG 9	10	17-Sep-26	01-Oct-26														■	JOIST AND DECKING - ROOF - BLDG 9																					
A6860	INSTALL ROOFING - BLDG 9	9	02-Oct-26	15-Oct-26														■	INSTALL ROOFING - BLDG 9																					
WATER PROOFING - 9		29	02-Oct-26	11-Nov-26																																				
GENERAL		29	02-Oct-26	11-Nov-26																																				
A6850	BUILDING WRAP AND WINDOW INSTALL - BLDG 9	25	02-Oct-26	10-Nov-26														■	BUILDING WRAP AND WINDOW INSTALL - BLDG 9																					
A7655	BUILDING WRAP INSPECTION - BLDG 9	1	11-Nov-26	11-Nov-26															BUILDING WRAP INSPECTION - BLDG 9																					
LATHE & STUCCO - 9		42	12-Nov-26	27-Jan-27																																				
GENERAL		42	12-Nov-26	27-Jan-27																																				
A7670	SCAFFOLD ERECTION - BLDG 9	6	12-Nov-26	20-Nov-26														■	SCAFFOLD ERECTION - BLDG 9																					
A7860	LATHE - BLDG 9	10	23-Nov-26	09-Dec-26														■	LATHE - BLDG 9																					
A8210	SCRATCH COAT - BLDG 9	5	10-Dec-26	16-Dec-26														■	SCRATCH COAT - BLDG 9																					
A8530	BROWN COAT - BLDG 9	5	04-Jan-27	08-Jan-27														■	BROWN COAT - BLDG 9																					
A8720	COLOR COAT - BLDG 9	5	15-Jan-27	21-Jan-27														■	COLOR COAT - BLDG 9																					
A8820	SCAFFOLD REMOVAL - BLDG 9	3	22-Jan-27	27-Jan-27														■	SCAFFOLD REMOVAL - BLDG 9																					
ROOF FINISHES - 9		5	28-Jan-27	05-Feb-27																																				
ROOF		5	28-Jan-27	05-Feb-27																																				
A8880	PARAPET CAP - BLDG 9	5	28-Jan-27	04-Feb-27														■	PARAPET CAP - BLDG 9																					
A9020	INSTALL SCUPPERS & DOWNSPOUTS - BLDG 9	0	05-Feb-27	05-Feb-27															INSTALL SCUPPERS & DOWNSPOUTS -																					
INTERIOR - 9		130	08-Sep-26	18-Mar-27																																				
ROUGH-INS		87	08-Sep-26	18-Jan-27																																				
PLUMBING		34	08-Sep-26	23-Oct-26																																				
LVL 1		12	08-Sep-26	23-Sep-26																																				
A6310	PLUMBING ROUGH-IN - LVL 1 - BLDG 9	10	08-Sep-26	22-Sep-26														■	PLUMBING ROUGH-IN - LVL 1 - BLDG 9																					
A6635	PLUMBING INSPECTION - LVL 1 - BLDG 9	1	23-Sep-26	23-Sep-26															PLUMBING INSPECTION - LVL 1 - BLDG 9																					
LVL 2		13	23-Sep-26	09-Oct-26																																				
A6630	PLUMBING ROUGH-IN - LVL 2 - BLDG 9	10	23-Sep-26	08-Oct-26														■	PLUMBING ROUGH-IN - LVL 2 - BLDG 9																					
A7025	PLUMBING INSPECTION - LVL 2 - BLDG 9	1	09-Oct-26	09-Oct-26															PLUMBING INSPECTION - LVL 2 - BLDG 9																					
LVL 3		11	09-Oct-26	23-Oct-26																																				
A7020	PLUMBING ROUGH-IN - LVL 3 - BLDG 9	10	09-Oct-26	22-Oct-26														■	PLUMBING ROUGH-IN - LVL 3 - BLDG 9																					
					Page 43 of 57												TASK filter: All Activities																							
					Remaining Level of Effort												Actual Work												Critical Remaining Work											
					Actual Level of Effort												Remaining Work												◆ Milestone											
																													© Oracle Corporation											

[illegible]

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50													
Activity ID	Activity Name	Orig Dur	Start	Finish	2025							2026							2027									
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
	A4880	INSTALL VAPOR BARRIER - BLDG 7	1	06-Jul-26	06-Jul-26																							
	A4915	REBAR LAYOUT & INSTALL - BLDG 7	5	07-Jul-26	13-Jul-26																							
	A4920	INSTALL ANCHOR BOLTS - BLDG 7	5	07-Jul-26	13-Jul-26																							
	A5040	SET INTERIOR FORMS - BLDG 7	1	15-Jul-26	15-Jul-26																							
	A5095	INSPECTION - BLDG 7	1	16-Jul-26	16-Jul-26																							
	A5165	POUR #1 - BLDG 7	1	17-Jul-26	17-Jul-26																							
	A5205	POUR #2 - BLDG 7	1	20-Jul-26	20-Jul-26																							
	A5240	STRIP FORMS - BLDG 7	1	21-Jul-26	21-Jul-26																							
	A5235	CURE - BLDG 7	7	21-Jul-26	27-Jul-26																							
	A5290	INSULATE SLAB - BLDG 7	1	22-Jul-26	22-Jul-26																							
	BREEZEWAY		19	22-Jul-26	17-Aug-26																							
	A5295	EXCAVATE & RECOMPACT - BLDG 7	3	22-Jul-26	27-Jul-26																							
	A5425	SET EXTERIOR FORMS - BLDG 7	4	28-Jul-26	31-Jul-26																							
	A5580	INSTALL VAPOR BARRIER - BLDG 7	1	03-Aug-26	03-Aug-26																							
	A5605	REBAR LAYOUT & INSTALL - BLDG 7	2	05-Aug-26	06-Aug-26																							
	A5610	INSTALL ANCHOR BOLTS - BLDG 7	2	05-Aug-26	06-Aug-26																							
	A5705	INSPECTION - BLDG 7	1	07-Aug-26	07-Aug-26																							
	A5740	POUR - BLDG 7	1	10-Aug-26	10-Aug-26																							
	A5800	STRIP FORMS - BLDG 7	1	11-Aug-26	11-Aug-26																							
	A5795	CURE - BLDG 7	7	11-Aug-26	17-Aug-26																							
	FRAMING - 7		49	29-Sep-26	15-Dec-26																							
	LVL 1		8	29-Sep-26	09-Oct-26																							
	A6745	FRAME WALL S - LVL 1 - BLDG 7	8	29-Sep-26	09-Oct-26																							
	LVL 2		18	12-Oct-26	06-Nov-26																							
	A7065	JOIST AND DECKING - LVL 2 - BLDG 7	5	12-Oct-26	16-Oct-26																							
	A7220	FRAME WALL S - LVL 2 - BLDG 7	6	19-Oct-26	26-Oct-26																							
	A7540	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 7	2	05-Nov-26	06-Nov-26																							
	LVL 3		23	28-Oct-26	04-Dec-26																							
	A7455	JOIST AND DECKING - LVL 3 - BLDG 7	5	28-Oct-26	04-Nov-26																							
	A7530	FRAME WALL S - LVL 3 - BLDG 7	6	05-Nov-26	12-Nov-26																							
	A8020	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 7	2	03-Dec-26	04-Dec-26																							
	ROOF		19	13-Nov-26	15-Dec-26																							
	A7695	JOIST AND DECKING - ROOF - BLDG 7	10	13-Nov-26	02-Dec-26																							
	A8025	INSTALL ROOFING - BLDG 7	9	03-Dec-26	15-Dec-26																							
	WATER PROOFING - 7		28	03-Dec-26	19-Jan-27																							
	GENERAL		28	03-Dec-26	19-Jan-27																							
	A8015	BUILDING WRAP AND WINDOW INSTALL - BLDG 7	25	03-Dec-26	18-Jan-27																							
	A8750	BUILDING WRAP INSPECTION - BLDG 7	1	19-Jan-27	19-Jan-27																							
	LATHE & STUCCO - 7		42	20-Jan-27	25-Mar-27																							
	GENERAL		42	20-Jan-27	25-Mar-27																							
	A8775	SCAFFOLD ERECTION - BLDG 7	6	20-Jan-27	28-Jan-27																							
	A8895	LATHE - BLDG 7	10	29-Jan-27	12-Feb-27																							
	A9160	SCRATCH COAT - BLDG 7	5	15-Feb-27	19-Feb-27																							
	A9455	BROWN COAT - BLDG 7	5	02-Mar-27	08-Mar-27																							
	A9670	COLOR COAT - BLDG 7	5	15-Mar-27	19-Mar-27																							
	A9735	SCAFFOLD REMOVAL - BLDG 7	3	22-Mar-27	25-Mar-27																							
	ROOF FINISHES - 7		5	26-Mar-27	02-Apr-27																							
	ROOF		5	26-Mar-27	02-Apr-27																							
	A9775	PARAPET CAP - BLDG 7	5	26-Mar-27	01-Apr-27																							

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 48 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline					
Activity ID	Activity Name	Orig Dur	Start	Finish	
A9890	INSTALL SCUPPERS & DOWNSPOUTS - BLDG 7	0	02-Apr-27	02-Apr-27	
INTERIOR - 7		128	05-Nov-26	13-May-27	
ROUGH-INS		86	05-Nov-26	16-Mar-27	
PLUMBING		33	05-Nov-26	30-Dec-26	
LVL 1		12	05-Nov-26	20-Nov-26	
A7525	PLUMBING ROUGH-IN - LVL 1 - BLDG 7	10	05-Nov-26	19-Nov-26	
A7800	PLUMBING INSPECTION - LVL 1 - BLDG 7	1	20-Nov-26	20-Nov-26	
LVL 2		12	20-Nov-26	09-Dec-26	
A7795	PLUMBING ROUGH-IN - LVL 2 - BLDG 7	10	20-Nov-26	08-Dec-26	
A8170	PLUMBING INSPECTION - LVL 2 - BLDG 7	1	09-Dec-26	09-Dec-26	
LVL 3		11	09-Dec-26	30-Dec-26	
A8165	PLUMBING ROUGH-IN - LVL 3 - BLDG 7	10	09-Dec-26	29-Dec-26	
A8470	PLUMBING INSPECTION - LVL 3 - BLDG 7	1	30-Dec-26	30-Dec-26	
MECHANICAL		34	12-Nov-26	08-Jan-27	
LVL 1		12	12-Nov-26	01-Dec-26	
A7680	MECHANICAL ROUGH-IN - LVL 1 - BLDG 7	10	12-Nov-26	30-Nov-26	
A7985	MECHANICAL INSPECTION - LVL 1 - BLDG 7	1	01-Dec-26	01-Dec-26	
LVL 2		11	02-Dec-26	16-Dec-26	
A8005	MECHANICAL ROUGH-IN - LVL 2 - BLDG 7	10	02-Dec-26	15-Dec-26	
A8355	MECHANICAL INSPECTION - LVL 2 - BLDG 7	1	16-Dec-26	16-Dec-26	
LVL 3		12	16-Dec-26	08-Jan-27	
A8350	MECHANICAL ROUGH-IN - LVL 3 - BLDG 7	10	16-Dec-26	07-Jan-27	
A8670	MECHANICAL INSPECTION - LVL 3 - BLDG 7	1	08-Jan-27	08-Jan-27	
FIRE SPRINKLER		33	05-Nov-26	30-Dec-26	
LVL 1		12	05-Nov-26	20-Nov-26	
A7535	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 7	10	05-Nov-26	19-Nov-26	
A7805	FIRE SPRINKLER INSPECTION - LVL 1 -BLDG 7	1	20-Nov-26	20-Nov-26	
LVL 2		12	20-Nov-26	09-Dec-26	
A7810	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 7	10	20-Nov-26	08-Dec-26	
A8180	FIRE SPRINKLER INSPECTION - LVL 2 -BLDG 7	1	09-Dec-26	09-Dec-26	
LVL 3		11	09-Dec-26	30-Dec-26	
A8175	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 7	10	09-Dec-26	29-Dec-26	
A8475	FIRE SPRINKLER INSPECTION - LVL 3 -BLDG 7	1	30-Dec-26	30-Dec-26	
ELECTRICAL		69	20-Nov-26	08-Mar-27	
LVL 1		69	20-Nov-26	08-Mar-27	
A7815	ELECTRICAL BOXES - LVL 1 - BLDG 7	5	20-Nov-26	30-Nov-26	
A9290	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 7	10	19-Feb-27	05-Mar-27	
A9545	ELECTRICAL INSPECTION - LVL 1 - BLDG 7	1	08-Mar-27	08-Mar-27	
LVL 2		47	09-Dec-26	19-Feb-27	
A8185	ELECTRICAL BOXES - LVL 2 - BLDG 7	5	09-Dec-26	15-Dec-26	
A9025	ELECTRICAL ROUGH-IN - LVL 2 - BLDG 7	10	05-Feb-27	18-Feb-27	
A9295	ELECTRICAL INSPECTION - LVL 2 - BLDG 7	1	19-Feb-27	19-Feb-27	
LVL 3		26	31-Dec-26	05-Feb-27	
A8515	ELECTRICAL BOXES - LVL 3 - BLDG 7	5	31-Dec-26	07-Jan-27	
A8780	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 7	10	20-Jan-27	04-Feb-27	
A9030	ELECTRICAL INSPECTION - LVL 3 - BLDG 7	1	05-Feb-27	05-Feb-27	
FIRE CAULKING		25	08-Feb-27	16-Mar-27	
LVL 3		5	08-Feb-27	12-Feb-27	
A9045	FIRE CAULKING - LVL 3 - BLDG 7	5	08-Feb-27	12-Feb-27	
LVL 2		5	22-Feb-27	01-Mar-27	
A9325	FIRE CAULKING - LVL 2 - BLDG 7	5	22-Feb-27	01-Mar-27	

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 49 of 57

TASK filter: All Activities

© Oracle Corporation

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																	
Activity ID	Activity Name		Orig Dur	Start	Finish	2025						2026						2027														
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A3935	STRIP - SHEAR WALL FOOTING - BLDG 6	1	13-May-26	13-May-26																											
	SOG		37	05-Jun-26	28-Jul-26																											
	GENERAL		37	05-Jun-26	28-Jul-26																											
	A4390	EXCAVATE IN-SLAB UTILITIES - BLDG 6	2	05-Jun-26	08-Jun-26																											
	A4440	INSTALL IN-SLAB PLUMBING - BLDG 6	5	10-Jun-26	16-Jun-26																											
	A4535	INSTALL IN-SLAB FIRE - BLDG 6	2	16-Jun-26	17-Jun-26																											
	A4530	INSTALL IN-SLAB ELECTRICAL - BLDG 6	3	16-Jun-26	18-Jun-26																											
	A4610	IN-SLAB INSPECTIONS - BLDG 6	1	18-Jun-26	18-Jun-26																											
	A4645	EXCAVATE & RECOMPACT - BLDG 6	3	19-Jun-26	23-Jun-26																											
	A4745	SET EXTERIOR FORMS - BLDG 6	4	25-Jun-26	30-Jun-26																											
	A4820	INSTALL RADON SYSTEM - BLDG 6	3	01-Jul-26	06-Jul-26																											
	A4925	INSTALL VAPOR BARRIER - BLDG 6	1	07-Jul-26	07-Jul-26																											
	A4955	REBAR LAYOUT & INSTALL - BLDG 6	5	08-Jul-26	15-Jul-26																											
	A4960	INSTALL ANCHOR BOLTS - BLDG 6	5	08-Jul-26	15-Jul-26																											
	A5100	SET INTERIOR FORMS - BLDG 6	1	16-Jul-26	16-Jul-26																											
	A5170	INSPECTION - BLDG 6	1	17-Jul-26	17-Jul-26																											
	A5210	POUR #1 - BLDG 6	1	20-Jul-26	20-Jul-26																											
	A5245	POUR #2 - BLDG 6	1	21-Jul-26	21-Jul-26																											
	A5305	STRIP FORMS - BLDG 6	1	22-Jul-26	22-Jul-26																											
	A5300	CURE - BLDG 6	7	22-Jul-26	28-Jul-26																											
	A5345	INSULATE SLAB - BLDG 6	1	24-Jul-26	24-Jul-26																											
	BREEZEWAY		18	24-Jul-26	18-Aug-26																											
	A5350	EXCAVATE & RECOMPACT - BLDG 6	3	24-Jul-26	28-Jul-26																											
	A5430	SET EXTERIOR FORMS - BLDG 6	4	29-Jul-26	03-Aug-26																											
	A5615	INSTALL VAPOR BARRIER - BLDG 6	1	05-Aug-26	05-Aug-26																											
	A5655	REBAR LAYOUT & INSTALL - BLDG 6	2	06-Aug-26	07-Aug-26																											
	A5660	INSTALL ANCHOR BOLTS - BLDG 6	2	06-Aug-26	07-Aug-26																											
	A5745	INSPECTION - BLDG 6	1	10-Aug-26	10-Aug-26																											
	A5805	POUR - BLDG 6	1	11-Aug-26	11-Aug-26																											
	A5825	STRIP FORMS - BLDG 6	1	12-Aug-26	12-Aug-26																											
	A5820	CURE - BLDG 6	7	12-Aug-26	18-Aug-26																											
	FRAMING - 6		49	02-Oct-26	18-Dec-26																											
	LVL 1		8	02-Oct-26	14-Oct-26																											
	A6865	FRAME WALLS - LVL 1 - BLDG 6	8	02-Oct-26	14-Oct-26																											
	LVL 2		18	15-Oct-26	11-Nov-26																											
	A7140	JOIST AND DECKING - LVL 2 - BLDG 6	5	15-Oct-26	21-Oct-26																											
	A7320	FRAME WALLS - LVL 2 - BLDG 6	6	22-Oct-26	30-Oct-26																											
	A7615	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 6	2	10-Nov-26	11-Nov-26																											
	LVL 3		23	02-Nov-26	09-Dec-26																											

Tierra Linda - Baseline				Tierra Linda - Baseline												02-Apr-25 20:50																				
Activity ID		Activity Name		Orig Dur	Start	Finish	2025						2026												2027											
							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
LATHE & STUCCO - 6				42	25-Jan-27	30-Mar-27																														
GENERAL				42	25-Jan-27	30-Mar-27																														
A8850	SCAFFOLD ERECTION - BLDG 6			6	25-Jan-27	03-Feb-27																														
A8995	LATHE - BLDG 6			10	04-Feb-27	17-Feb-27																														
A9285	SCRATCH COAT - BLDG 6			5	18-Feb-27	24-Feb-27																														
A9535	BROWN COAT - BLDG 6			5	05-Mar-27	12-Mar-27																														
A9705	COLOR COAT - BLDG 6			5	18-Mar-27	25-Mar-27																														
A9790	SCAFFOLD REMOVAL - BLDG 6			3	26-Mar-27	30-Mar-27																														
ROOF FINISHES - 6				5	31-Mar-27	08-Apr-27																														
ROOF				5	31-Mar-27	08-Apr-27																														
A9835	PARAPET CAP - BLDG 6			5	31-Mar-27	07-Apr-27																														
A9965	INSTALL SCUPPERS & DOWNSPOUTS - BLDG 6			0	08-Apr-27	08-Apr-27																														
INTERIOR - 6				129	10-Nov-26	19-May-27																														
ROUGH-INS				85	10-Nov-26	18-Mar-27																														
PLUMBING				34	10-Nov-26	06-Jan-27																														
LVL 1				12	10-Nov-26	25-Nov-26																														
A7600	PLUMBING ROUGH-IN - LVL 1 - BLDG 6			10	10-Nov-26	24-Nov-26																														
A7920	PLUMBING INSPECTION - LVL 1 - BLDG 6			1	25-Nov-26	25-Nov-26																														
LVL 2				12	25-Nov-26	14-Dec-26																														
A7915	PLUMBING ROUGH-IN - LVL 2 - BLDG 6			10	25-Nov-26	11-Dec-26																														
A8285	PLUMBING INSPECTION - LVL 2 - BLDG 6			1	14-Dec-26	14-Dec-26																														
LVL 3				12	14-Dec-26	06-Jan-27																														
A8280	PLUMBING ROUGH-IN - LVL 3 - BLDG 6			10	14-Dec-26	05-Jan-27																														
A8600	PLUMBING INSPECTION - LVL 3 - BLDG 6			1	06-Jan-27	06-Jan-27																														
MECHANICAL				34	18-Nov-26	14-Jan-27																														
LVL 1				12	18-Nov-26	07-Dec-26																														
A7730	MECHANICAL ROUGH-IN - LVL 1 - BLDG 6			10	18-Nov-26	04-Dec-26																														
A8080	MECHANICAL INSPECTION - LVL 1 - BLDG 6			1	07-Dec-26	07-Dec-26																														
LVL 2				11	07-Dec-26	28-Dec-26																														
A8085	MECHANICAL ROUGH-IN - LVL 2 - BLDG 6			10	07-Dec-26	18-Dec-26																														
A8450	MECHANICAL INSPECTION - LVL 2 - BLDG 6			1	28-Dec-26	28-Dec-26																														
LVL 3				13	28-Dec-26	14-Jan-27																														
A8445	MECHANICAL ROUGH-IN - LVL 3 - BLDG 6			10	28-Dec-26	13-Jan-27																														
A8705	MECHANICAL INSPECTION - LVL 3 - BLDG 6			1	14-Jan-27	14-Jan-27																														
FIRE SPRINKLER				34	10-Nov-26	06-Jan-27																														
LVL 1				12	10-Nov-26	25-Nov-26																														
A7610	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 6			10	10-Nov-26	24-Nov-26																														
A7925	FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 6			1	25-Nov-26	25-Nov-26																														
LVL 2				12	25-Nov-26	14-Dec-26																														
A7930	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 6			10	25-Nov-26	11-Dec-26																														
A8295	FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 6			1	14-Dec-26	14-Dec-26																														
LVL 3				12	14-Dec-26	06-Jan-27																														
A8290	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 6			10	14-Dec-26	05-Jan-27																														
A8605	FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 6			1	06-Jan-27	06-Jan-27																														
ELECTRICAL				69	25-Nov-26	11-Mar-27																														
LVL 1				69	25-Nov-26	11-Mar-27																														
A7935	ELECTRICAL BOXES - LVL 1 - BLDG 6			5	25-Nov-26	04-Dec-26																														
A9370	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 6			10	24-Feb-27	10-Mar-27																														
A9615	ELECTRICAL INSPECTION - LVL 1 - BLDG 6			1	11-Mar-27	11-Mar-27																														
LVL 2				47	14-Dec-26	24-Feb-27																														
A8300	ELECTRICAL BOXES - LVL 2 - BLDG 6			5	14-Dec-26	18-Dec-26																														

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 54 of 57

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																	
Activity ID	Activity Name		Orig Dur	Start	Finish	2025						2026						2027														
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	A9095	ELECTRICAL ROUGH-IN - LVL 2 - BLDG 6	10	10-Feb-27	23-Feb-27																											
	A9375	ELECTRICAL INSPECTION - LVL 2 - BLDG 6	1	24-Feb-27	24-Feb-27																											
	LVL 3		26	06-Jan-27	10-Feb-27																											
	A8610	ELECTRICAL BOXES - LVL 3 - BLDG 6	5	06-Jan-27	13-Jan-27																											
	A8855	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 6	10	25-Jan-27	09-Feb-27																											
	A9100	ELECTRICAL INSPECTION - LVL 3 - BLDG 6	1	10-Feb-27	10-Feb-27																											
	FIRE CAULKING		24	11-Feb-27	18-Mar-27																											
	LVL 3		5	11-Feb-27	17-Feb-27																											
	A9115	FIRE CAULKING - LVL 3 - BLDG 6	5	11-Feb-27	17-Feb-27																											
	LVL 2		5	26-Feb-27	04-Mar-27																											
	A9400	FIRE CAULKING - LVL 2 - BLDG 6	5	26-Feb-27	04-Mar-27																											
	LVL 1		5	12-Mar-27	18-Mar-27																											
	A9630	FIRE CAULKING - LVL 1 - BLDG 6	5	12-Mar-27	18-Mar-27																											
	INSULATION		29	18-Feb-27	30-Mar-27																											
	LVL 3		8	18-Feb-27	01-Mar-27																											
	A9280	FINAL FRAMING INSPECTION - LVL 3 - BLDG 6	1	18-Feb-27	18-Feb-27																											
	A9300	INSULATION - LVL 3 - BLDG 6	5	19-Feb-27	26-Feb-27																											
	A9410	INSULATION INSPECTION - LVL 3 - BLDG 6	1	01-Mar-27	01-Mar-27																											
	LVL 2		8	05-Mar-27	16-Mar-27																											
	A9530	FINAL FRAMING INSPECTION - LVL 2 - BLDG 6	1	05-Mar-27	05-Mar-27																											
	A9555	INSULATION - LVL 2 - BLDG 6	5	08-Mar-27	15-Mar-27																											
	A9680	INSULATION INSPECTION - LVL 2 - BLDG 6	1	16-Mar-27	16-Mar-27																											
	LVL 1		8	19-Mar-27	30-Mar-27																											
	A9720	FINAL FRAMING INSPECTION - LVL 1 - BLDG 6	1	19-Mar-27	19-Mar-27																											
	A9740	INSULATION - LVL 1 - BLDG 6	5	22-Mar-27	29-Mar-27																											
	A9810	INSULATION INSPECTION - LVL 1 - BLDG 6	1	30-Mar-27	30-Mar-27																											
	DRYWALL		37	02-Mar-27	21-Apr-27																											
	LVL 3		17	02-Mar-27	24-Mar-27																											
	A9460	HANG DRYWALL - LVL 3 - BLDG 6	6	02-Mar-27	09-Mar-27																											
	A9605	DRYWALL INSPECTION - LVL 3 - BLDG 6	1	10-Mar-27	10-Mar-27																											
	A9635	TAPE AND TEXTURE DRYWALL - LVL 3 - BLDG 6	8	12-Mar-27	24-Mar-27																											
	LVL 2		17	17-Mar-27	08-Apr-27																											
	A9690	HANG DRYWALL - LVL 2 - BLDG 6	6	17-Mar-27	25-Mar-27																											
	A9780	DRYWALL INSPECTION - LVL 2 - BLDG 6	1	26-Mar-27	26-Mar-27																											
	A9805	TAPE AND TEXTURE DRYWALL - LVL 2 - BLDG 6	8	29-Mar-27	08-Apr-27																											
	LVL 1		16	31-Mar-27	21-Apr-27																											
	A9830	HANG DRYWALL - LVL 1 - BLDG 6	6	31-Mar-27	08-Apr-27																											
	A9980	DRYWALL INSPECTION - LVL 1 - BLDG 6	1	09-Apr-27	09-Apr-27																											
	A10015	TAPE AND TEXTURE DRYWALL - LVL 1 - BLDG 6	8	12-Apr-27	21-Apr-27																											
	GYPCRETE		11	25-Mar-27	09-Apr-27																											
	LVL 3		1	25-Mar-27	25-Mar-27																											
	A9755	GYPCRETE FLOORING - LVL 3 - BLDG 6	1	25-Mar-27	25-Mar-27																											
	LVL 2		1	09-Apr-27	09-Apr-27																											
	A9975	GYPCRETE FLOORING - LVL 2 - BLDG 6	1	09-Apr-27	09-Apr-27																											
	DOORS		23	26-Mar-27	29-Apr-27																											
	LVL 3		5	26-Mar-27	01-Apr-27																											
	A9785	INSTALL DOOR FRAMES AND TRIM - LVL 3 - BLDG 6	5	26-Mar-27	01-Apr-27																											
	LVL 2		5	12-Apr-27	16-Apr-27																											
	A10010	INSTALL DOOR FRAMES AND TRIM - LVL 2 - BLDG 6	5	12-Apr-27	16-Apr-27																											
	LVL 1		5	23-Apr-27	29-Apr-27																											
	A10175	INSTALL DOOR FRAMES AND TRIM - LVL 1 - BLDG 6	5	23-Apr-27	29-Apr-27																											
Remaining Level of Effort Actual Work Critical Remaining Work Actual Level of Effort Remaining Work Milestone Milestone			Page 55 of 57												TASK filter: All Activities																	
															© Oracle Corporation																	

Tierra Linda - Baseline			Tierra Linda - Baseline												02-Apr-25 20:50																			
Activity ID	Activity Name	Orig Dur	Start	Finish	2025						2026												2027											
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
<																																		