

Tierra Linda - Baseline			Tierra Linda - Baseline					10-Jul-25 08:02																										
Activity ID	Activity Name	Orig Dur	Start	Finish	5	2026												2027																
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
A1070	CERTIFICATION - BUILDING PAD - BLDG 3	1	07-Oct-25	07-Oct-25																														
A1075	CERTIFICATION - BUILDING PAD - BLDG 4	1	14-Oct-25	14-Oct-25																														
A1085	CERTIFICATION - BUILDING PAD - BLDG 5	1	17-Oct-25	17-Oct-25																														
A1105	CERTIFICATION - BUILDING PAD - BLDG 10	1	22-Oct-25	22-Oct-25																														
A1115	CERTIFICATION - BUILDING PAD - BLDG 8	1	27-Oct-25	27-Oct-25																														
A1125	CERTIFICATION - BUILDING PAD - BLDG 9	1	30-Oct-25	30-Oct-25																														
A1130	CERTIFICATION - BUILDING PAD - BLDG 7	1	05-Nov-25	05-Nov-25																														
A1155	CERTIFICATION - BUILDING PAD - BLDG 6	1	10-Nov-25	10-Nov-25																														
RETAINING WALLS		20	18-Sep-25	20-Oct-25																														
CIP WALLS		20	18-Sep-25	20-Oct-25																														
A1020	CONSTRUCT CIP WALLS - SITE	20	18-Sep-25	20-Oct-25																														
KEYSTONE WALLS		20	18-Sep-25	20-Oct-25																														
A1025	CONSTRUCT KEYSTONE WALLS - SITE	20	18-Sep-25	20-Oct-25																														
WET UTILITIES		242	18-Sep-25	14-Oct-26																														
SEWER		20	18-Sep-25	20-Oct-25																														
A1010	INSTALL SEWER LINE - SITE	20	18-Sep-25	20-Oct-25																														
STORM		232	03-Oct-25	14-Oct-26																														
A1060	INSTALL STORM DRAIN LINE - SITE	20	03-Oct-25	03-Nov-25																														
A10522	TIE-IN STORM DRAIN LINE TO PUBLIC SYSTEM - SITE	4	09-Oct-26	14-Oct-26																														
WATER		40	21-Oct-25	30-Dec-25																														
A1095	INSTALL WATER & FIRE LINE - NE	10	21-Oct-25	03-Nov-25																														
A1145	INSTALL WATER & FIRE LINE - NW	10	05-Nov-25	19-Nov-25																														
A1190	INSTALL WATER & FIRE LINE - SE	10	20-Nov-25	08-Dec-25																														
A1285	INSTALL WATER & FIRE LINE - SW	10	09-Dec-25	30-Dec-25																														
DRY UTILITIES		40	31-Dec-25	04-Mar-26																														
A1380	INSTALL GAS LINE - SITE	20	31-Dec-25	02-Feb-26																														
A1665	INSTALL DRY UTILITIES - SITE	20	03-Feb-26	04-Mar-26																														
SITE IMPROVEMENTS		351	18-Dec-25	09-Jul-27																														
GENERAL		4	22-Jun-27	25-Jun-27																														
A10305	PAVE ASPHALT - LIFT 2 - ALL	4	22-Jun-27	25-Jun-27																														
CLUBHOUSE		35	04-Jun-26	30-Jul-26																														
A3555	CURB & GUTTER - CLUBHOUSE	15	04-Jun-26	29-Jun-26																														
A3940	IRRIGATION SLEEVES - CLUBHOUSE	5	29-Jun-26	07-Jul-26																														
A3945	SIDEWALKS - CLUBHOUSE	10	29-Jun-26	15-Jul-26																														
A4085	IRRIGATION INSTALLATION - CLUBHOUSE	5	07-Jul-26	15-Jul-26																														
A4210	LIGHT POLES - CLUBHOUSE	5	15-Jul-26	22-Jul-26																														
A4215	INSTALL CARPORTS - CLUBHOUSE	5	15-Jul-26	22-Jul-26																														
A4395	GROUND COVER AND PLANTING - CLUBHOUSE	5	22-Jul-26	30-Jul-26																														
NORTHEAST (1-2)		192	18-Dec-25	22-Oct-26																														
A1345	CONSTRUCT SES BUILDING - NORTHEAST	20	18-Dec-25	26-Jan-26																														
A5010	CURB & GUTTER - NORTHEAST	15	31-Aug-26	22-Sep-26																														
A5015	CONSTRUCT TRASH ENCLOSURE - NORTHEAST	15	31-Aug-26	22-Sep-26																														
A5630	PLACE AB - NORTHEAST	5	23-Sep-26	30-Sep-26																														
A5620	IRRIGATION SLEEVES - NORTHEAST	5	23-Sep-26	30-Sep-26																														
A5625	SIDEWALKS - NORTHEAST	10	23-Sep-26	08-Oct-26																														
A5835	PAVE ASPHALT - LIFT 1 - NORTHEAST	2	01-Oct-26	02-Oct-26																														
A5830	IRRIGATION INSTALLATION - NORTHEAST	5	01-Oct-26	08-Oct-26																														
Remaining Level of Effort		Actual Work		Critical Remaining Work		TASK filter: All Activities																												
Actual Level of Effort		Remaining Work		Milestone		© Oracle Corporation																												

Tierra Linda - Baseline			Tierra Linda - Baseline			2026												2027																	
Activity ID	Activity Name	Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
A6005	LIGHT POLES - NORTHEAST	5	09-Oct-26	15-Oct-26																															
A6010	INSTALL CARPORTS - NORTHEAST	5	09-Oct-26	15-Oct-26																															
A6170	GROUND COVER AND PLANTING - NORTHEAST	5	16-Oct-26	22-Oct-26																															
NORTHWEST (3-4)		35	02-Nov-26	05-Jan-27																															
A6420	CURB & GUTTER - NORTHWEST	15	02-Nov-26	24-Nov-26																															
A6425	CONSTRUCT TRASH ENCLOSURE - NORTHWEST	15	02-Nov-26	24-Nov-26																															
A6995	PLACE AB - NORTHWEST	5	25-Nov-26	04-Dec-26																															
A6985	IRRIGATION SLEEVES - NORTHWEST	5	25-Nov-26	04-Dec-26																															
A6990	SIDEWALKS - NORTHWEST	10	25-Nov-26	11-Dec-26																															
A7150	PAVE ASPHALT - LIFT 1 - NORTHEST	2	07-Dec-26	08-Dec-26																															
A7145	IRRIGATION INSTALLATION - NORTHWEST	5	07-Dec-26	11-Dec-26																															
A7325	LIGHT POLES - NORTHWEST	5	14-Dec-26	18-Dec-26																															
A7330	INSTALL CARPORTS - NORTHWEST	5	14-Dec-26	18-Dec-26																															
A7475	GROUND COVER AND PLANTING - NORTHWEST	5	28-Dec-26	05-Jan-27																															
SOUTHWEST (10-8)		35	08-Mar-27	29-Apr-27																															
A8835	CURB & GUTTER - SOUTHWEST	15	08-Mar-27	30-Mar-27																															
A8840	CONSTRUCT TRASH ENCLOSURE - SOUTHWEST	15	08-Mar-27	30-Mar-27																															
A9220	PLACE AB - SOUTHWEST	5	31-Mar-27	07-Apr-27																															
A9210	IRRIGATION SLEEVES - SOUTHWEST	5	31-Mar-27	07-Apr-27																															
A9215	SIDEWALKS - SOUTHWEST	10	31-Mar-27	14-Apr-27																															
A9355	PAVE ASPHALT - LIFT 1 - SOUTHWEST	2	08-Apr-27	09-Apr-27																															
A9350	IRRIGATION INSTALLATION - SOUTHWEST	5	08-Apr-27	14-Apr-27																															

[illegible]

[illegible]

[illegible]

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline			10-Jul-25 08:02																									
Activity ID	Activity Name	Orig Dur	Start	Finish	5	2026												2027												PM	
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		Jul
	LVL 3	11	21-May-26	05-Jun-26																											
	A3230 FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 2	10	21-May-26	04-Jun-26																											
	A3480 FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 2	1	05-Jun-26	05-Jun-26																											
	ELECTRICAL	69	06-May-26	12-Aug-26																											
	LVL 1	69	06-May-26	12-Aug-26																											
	A2935 ELECTRICAL BOXES - LVL 1 - BLDG 2	5	06-May-26	12-May-26																											
	A4365 ELECTRICAL ROUGH-IN - LVL 1 - BLDG 2	10	28-Jul-26	11-Aug-26																											
	A4655 ELECTRICAL INSPECTION - LVL 1 - BLDG 2	1	12-Aug-26	12-Aug-26																											
	LVL 2	47	21-May-26	28-Jul-26																											
	A3240 ELECTRICAL BOXES - LVL 2 - BLDG 2	5	21-May-26	28-May-26																											
	A4070 ELECTRICAL ROUGH-IN - LVL 2 - BLDG 2	10	10-Jul-26	27-Jul-26																											
	A4370 ELECTRICAL INSPECTION - LVL 2 - BLDG 2	1	28-Jul-26	28-Jul-26																											
	LVL 3	25	05-Jun-26	10-Jul-26																											
	A3485 ELECTRICAL BOXES - LVL 3 - BLDG 2	5	05-Jun-26	12-Jun-26																											
	A3810 ELECTRICAL ROUGH-IN - LVL 3 - BLDG 2	10	25-Jun-26	09-Jul-26																											
	A4060 ELECTRICAL INSPECTION - LVL 3 - BLDG 2	1	10-Jul-26	10-Jul-26																											
	FIRE CAULKING	25	13-Jul-26	20-Aug-26																											
	LVL 3	5	13-Jul-26	20-Jul-26																											
	A4065 FIRE CAULKING - LVL 3 - BLDG 2	5	13-Jul-26	20-Jul-26																											
	LVL 2	5	29-Jul-26	05-Aug-26																											
	A4410 FIRE CAULKING - LVL 2 - BLDG 2	5	29-Jul-26	05-Aug-26																											
	LVL 1	5	13-Aug-26	20-Aug-26																											
	A4685 FIRE CAULKING - LVL 1 - BLDG 2	5	13-Aug-26	20-Aug-26																											
	INSULATION	30	21-Jul-26	31-Aug-26																											
	LVL 3	8	21-Jul-26	30-Jul-26																											
	A4190 FINAL FRAMING INSPECTION - LVL 3 - BLDG 2	1	21-Jul-26	21-Jul-26																											
	A4220 INSULATION - LVL 3 - BLDG 2	5	22-Jul-26	29-Jul-26																											
	A4405 INSULATION INSPECTION - LVL 3 - BLDG 2	1	30-Jul-26	30-Jul-26																											
	LVL 2	7	06-Aug-26	14-Aug-26																											
	A4500 FINAL FRAMING INSPECTION - LVL 2 - BLDG 2	1	06-Aug-26	06-Aug-26																											
	A4550 INSULATION - LVL 2 - BLDG 2	5	07-Aug-26	13-Aug-26																											
	A4720 INSULATION INSPECTION - LVL 2 - BLDG 2	1	14-Aug-26	14-Aug-26																											
	LVL 1	7	21-Aug-26	31-Aug-26																											
	A4795 FINAL FRAMING INSPECTION - LVL 1 - BLDG 2	1	21-Aug-26	21-Aug-26																											
	A4845 INSULATION - LVL 1 - BLDG 2	5	24-Aug-26	28-Aug-26																											
	A4990 INSULATION INSPECTION - LVL 1 - BLDG 2	1	31-Aug-26	31-Aug-26																											
	DRYWALL	37	31-Jul-26	22-Sep-26																											
	LVL 3	17	31-Jul-26	24-Aug-26																											
	A4430 HANG DRYWALL - LVL 3 - BLDG 2	6	31-Jul-26	10-Aug-26																											
	A4585 DRYWALL INSPECTION - LVL 3 - BLDG 2	1	11-Aug-26	11-Aug-26																											
	A4635 TAPE AND TEXTURE DRYWALL - LVL 3 - BLDG 2	8	12-Aug-26	24-Aug-26																											
	LVL 2	16	17-Aug-26	08-Sep-26																											
	A4735 HANG DRYWALL - LVL 2 - BLDG 2	6	17-Aug-26	25-Aug-26																											
	A4860 DRYWALL INSPECTION - LVL 2 - BLDG 2	1	26-Aug-26	26-Aug-26																											
	A4890 TAPE AND TEXTURE DRYWALL - LVL 2 - BLDG 2	8	27-Aug-26	08-Sep-26																											
	LVL 1	15	01-Sep-26	22-Sep-26																											
	A5020 HANG DRYWALL - LVL 1 - BLDG 2	6	01-Sep-26	09-Sep-26																											
Remaining Level of Effort Actual Level of Effort			Critical Remaining Work Remaining Work Milestone			Page 14 of 61												TASK filter: All Activities												© Oracle Corporation	

Tierra Linda - Baseline			Tierra Linda - Baseline															10-Jul-25 08:02																	
Activity ID	Activity Name		Orig Dur	Start	Finish	5						2026												2027											
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
GENERAL			4	20-Nov-26	25-Nov-26																														
A6805	FINAL FIRE LANES INSPECTION - BLDG 2		1	20-Nov-26	20-Nov-26	FINAL FIRE LANES INSPECTION - BLDG 2																													
A6810	FINAL GRADING ZONING PLANNING INSPECTION - BLDG 2		1	20-Nov-26	20-Nov-26	FINAL GRADING ZONING PLANNING INSPECTION - BLDG 2																													
A6875	FINAL BUILDING INSPECTION - BLDG 2		3	23-Nov-26	25-Nov-26	FINAL BUILDING INSPECTION - BLDG 2																													
BUILDING 3			272	18-Dec-25	27-Jan-27																														
FOUNDATION - 3			96	18-Dec-25	11-May-26																														
FOOTINGS			28	18-Dec-25	04-Feb-26																														
EXTERIOR			17	18-Dec-25	20-Jan-26																														
A1335	EXCAVATE EXTERIOR FOOTING - BLDG 3		2	18-Dec-25	19-Dec-25	EXCAVATE EXTERIOR FOOTING - BLDG 3																													
A1390	SET FORMS - EXTERIOR FOOTING - BLDG 3		3	31-Dec-25	06-Jan-26	SET FORMS - EXTERIOR FOOTING - BLDG 3																													
A1440	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3		5	07-Jan-26	14-Jan-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3																													
A1500	SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 3		1	15-Jan-26	15-Jan-26	SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 3																													
A1505	SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 3		1	15-Jan-26	15-Jan-26	SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 3																													
A1515	INSPECTION - EXTERIOR FOOTING - BLDG 3		1	16-Jan-26	16-Jan-26	INSPECTION - EXTERIOR FOOTING - BLDG 3																													
A1525	POUR - EXTERIOR FOOTING - BLDG 3		1	19-Jan-26	19-Jan-26	POUR - EXTERIOR FOOTING - BLDG 3																													
A1540	STRIP - EXTERIOR FOOTING - BLDG 3		1	20-Jan-26	20-Jan-26	STRIP - EXTERIOR FOOTING - BLDG 3																													
STEM WALL			15	07-Jan-26	27-Jan-26																														
A1435	SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 3		3	07-Jan-26	09-Jan-26	SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 3																													
A1510	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3		5	15-Jan-26	21-Jan-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3																													
A1570	SET ANCHOR BOLTS - EXTERIOR STEM WALL FOOTING - BLDG 3		1	22-Jan-26	22-Jan-26	SET ANCHOR BOLTS - EXTERIOR STEM WALL FOOTING - BLDG 3																													
A1575	SET HOLD DOWNS - EXTERIOR STEM WALL FOOTING - BLDG 3		1	22-Jan-26	22-Jan-26	SET HOLD DOWNS - EXTERIOR STEM WALL FOOTING - BLDG 3																													
A1595	INSPECTION - EXTERIOR FOOTING - BLDG 3		1	23-Jan-26	23-Jan-26	INSPECTION - EXTERIOR FOOTING - BLDG 3																													
A1605	POUR - EXTERIOR STEM WALL FOOTING - BLDG 3		1	26-Jan-26	26-Jan-26	POUR - EXTERIOR STEM WALL FOOTING - BLDG 3																													
A1615	STRIP - EXTERIOR STEM WALL FOOTING - BLDG 3		1	27-Jan-26	27-Jan-26	STRIP - EXTERIOR STEM WALL FOOTING - BLDG 3																													
SHEAR WALL			26	29-Dec-25	04-Feb-26																														
A1370	EXCAVATE SHEAR WALL FOOTING - BLDG 3		2	29-Dec-25	30-Dec-25	EXCAVATE SHEAR WALL FOOTING - BLDG 3																													
A1460	SET FORMS - SHEAR WALL FOOTING - BLDG 3		3	12-Jan-26	15-Jan-26	SET FORMS - SHEAR WALL FOOTING - BLDG 3																													
A1580	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3		5	22-Jan-26	29-Jan-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 3																													
A1645	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 3		1	30-Jan-26	30-Jan-26	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 3																													
A1650	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 3		1	30-Jan-26	30-Jan-26	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 3																													
A1660	INSPECTION - EXTERIOR FOOTING - BLDG 3		1	02-Feb-26	02-Feb-26	INSPECTION - EXTERIOR FOOTING - BLDG 3																													
A1680	POUR - SHEAR WALL FOOTING - BLDG 3		1	03-Feb-26	03-Feb-26	POUR - SHEAR WALL FOOTING - BLDG 3																													
A1690	STRIP - SHEAR WALL FOOTING - BLDG 3		1	04-Feb-26	04-Feb-26	STRIP - SHEAR WALL FOOTING - BLDG 3																													
SOG			36	02-Mar-26	20-Apr-26																														
GENERAL			36	02-Mar-26	20-Apr-26																														
A1995	EXCAVATE IN-SLAB UTILITIES - SLAB - BLDG 3		2	02-Mar-26	03-Mar-26	EXCAVATE IN-SLAB UTILITIES - SLAB - BLDG 3																													
A2045	INSTALL IN-SLAB PLUMBING - SLAB - BLDG 3		5	04-Mar-26	11-Mar-26	INSTALL IN-SLAB PLUMBING - SLAB - BLDG 3																													
A2100	INSTALL IN-SLAB FIRE - SLAB - BLDG 3		2	11-Mar-26	12-Mar-26	INSTALL IN-SLAB FIRE - SLAB - BLDG 3																													
A2095	INSTALL IN-SLAB ELECTRICAL - SLAB - BLDG 3		3	11-Mar-26	13-Mar-26	INSTALL IN-SLAB ELECTRICAL - SLAB - BLDG 3																													
A2170	IN-SLAB INSPECTIONS - SLAB - BLDG 3		1	13-Mar-26	13-Mar-26	IN-SLAB INSPECTIONS - SLAB - BLDG 3																													
A2190	EXCAVATE & RECOMPACT - SLAB - BLDG 3		3	16-Mar-26	18-Mar-26	EXCAVATE & RECOMPACT - SLAB - BLDG 3																													
A2275	SET EXTERIOR FORMS - SLAB - BLDG 3		4	19-Mar-26	25-Mar-26	SET EXTERIOR FORMS - SLAB - BLDG 3																													
A2335	INSTALL RADON SYSTEM - SLAB - BLDG 3		3	26-Mar-26	30-Mar-26	INSTALL RADON SYSTEM - SLAB - BLDG 3																													
A2390	INSTALL VAPOR BARRIER - SLAB - BLDG 3		1	31-Mar-26																															

Tierra Linda - Baseline			Tierra Linda - Baseline			10-Jul-25 08:02																											
Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027																
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
	A2520		INSPECTION - SLAB - BLDG 3	1	09-Apr-26	09-Apr-26																											
	A2550		POUR #1 - SLAB - BLDG 3	1	10-Apr-26	10-Apr-26																											
	A2585		POUR #2 - SLAB - BLDG 3	1	13-Apr-26	13-Apr-26																											
	A2605		CURE - SLAB - BLDG 3	7	14-Apr-26	20-Apr-26																											
	A2615		STRIP FORMS - SLAB - BLDG 3	1	15-Apr-26	15-Apr-26																											
	A2655		INSULATE SLAB - SLAB - BLDG 3	1	16-Apr-26	16-Apr-26																											
	BREEZEWAY			18	16-Apr-26	11-May-26																											
	A2660		EXCAVATE & RECOMPACT - BLDG 3	3	16-Apr-26	20-Apr-26																											
	A2735		SET EXTERIOR FORMS - BLDG 3	4	21-Apr-26	27-Apr-26																											
	A2835		INSTALL VAPOR BARRIER - BLDG 3	1	28-Apr-26	28-Apr-26																											
	A2855		REBAR LAYOUT & INSTALL - BLDG 3	2	29-Apr-26	30-Apr-26																											
	A2860		INSTALL ANCHOR BOLTS - BLDG 3	2	29-Apr-26	30-Apr-26																											
	A2940		INSPECTION - BLDG 3	1	01-May-26	01-May-26																											
	A2960		POUR - BLDG 3	1	04-May-26	04-May-26																											
	A2990		CURE - BLDG 3	7	05-May-26	11-May-26																											
	A2995		STRIP FORMS - BLDG 3	1	06-May-26	06-May-26																											
	FRAMING - 3			49	07-May-26	22-Jul-26																											
	LVL 1			8	07-May-26	18-May-26																											
	A3045		FRAME WALLS - LVL 1 - BLDG 3	8	07-May-26	18-May-26																											
	LVL 2			18	19-May-26	16-Jun-26																											
	A3265		JOIST AND DECKING - LVL 2 - BLDG 3	5	19-May-26	27-May-26																											
	A3370		FRAME WALLS - LVL 2 - BLDG 3	6	28-May-26	04-Jun-26																											
	A3660		PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 3	2	15-Jun-26	16-Jun-26																											
	LVL 3			23	05-Jun-26	10-Jul-26																											
	A3565		JOIST AND DECKING - LVL 3 - BLDG 3	5	05-Jun-26	12-Jun-26																											
	A3650		FRAME WALLS - LVL 3 - BLDG 3	6	15-Jun-26	22-Jun-26																											
	A4125		PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 3	2	09-Jul-26	10-Jul-26																											
	ROOF			19	23-Jun-26	22-Jul-26																											
	A3860		JOIST AND DECKING - ROOF - BLDG 3	10	23-Jun-26	08-Jul-26																											
	A4130		INSTALL ROOFING - BLDG 3	9	09-Jul-26	22-Jul-26																											
	WATER PROOFING - 3			29	09-Jul-26	18-Aug-26																											
	GENERAL			29	09-Jul-26	18-Aug-26																											
	A4120		BUILDING WRAP AND WINDOW INSTALL - BLDG 3	25	09-Jul-26	17-Aug-26																											
	A4850		BUILDING WRAP INSPECTION - BLDG 3	1	18-Aug-26	18-Aug-26																											
	LATHE & STUCCO - 3			42	20-Aug-26	22-Oct-26																											
	GENERAL			42	20-Aug-26	22-Oct-26																											
	A4870		SCAFFOLD ERECTION - BLDG 3	6	20-Aug-26	27-Aug-26																											
	A5030		LATHE - BLDG 3	10	28-Aug-26	14-Sep-26																											
	A5445		SCRATCH COAT - BLDG 3	5	15-Sep-26	21-Sep-26																											
	A5895		BROWN COAT - BLDG 3	5	30-Sep-26	07-Oct-26																											
	A6165		COLOR COAT - BLDG 3	5	13-Oct-26	19-Oct-26																											
	A6255		SCAFFOLD REMOVAL - BLDG 3	3	20-Oct-26	22-Oct-26																											
	ROOF FINISHES - 3			5	23-Oct-26	02-Nov-26																											
	ROOF			5	23-Oct-26	02-Nov-26																											
	A6355		PARAPET CAP - BLDG 3	5	23-Oct-26	30-Oct-26																											
	A6485		INSTALL SCUPPERS & DOWNSPOUTS - BLDG 3	0	02-Nov-26	02-Nov-26																											
	INTERIOR - 3			127	15-Jun-26	14-Dec-26																											
Remaining Level of Effort Actual Level of Effort				Critical Remaining Work Remaining Work Milestone				Page 18 of 61												TASK filter: All Activities												© Oracle Corporation	

Tierra Linda - Baseline				Tierra Linda - Baseline																10-Jul-25 08:02																
Activity ID		Activity Name			Orig Dur	Start	Finish	5							2026												2027									
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
ROUGH-INS					85	15-Jun-26	13-Oct-26																													
PLUMBING					34	15-Jun-26	31-Jul-26																													
LVL 1					12	15-Jun-26	30-Jun-26																													
A3645	PLUMBING ROUGH-IN - LVL 1 - BLDG 3				10	15-Jun-26	29-Jun-26	PLUMBING ROUGH-IN - LVL 1 - BLDG 3																												
A3960	PLUMBING INSPECTION - LVL 1 - BLDG 3				1	30-Jun-26	30-Jun-26	PLUMBING INSPECTION - LVL 1 - BLDG 3																												
LVL 2					12	30-Jun-26	16-Jul-26																													
A3955	PLUMBING ROUGH-IN - LVL 2 - BLDG 3				10	30-Jun-26	15-Jul-26	PLUMBING ROUGH-IN - LVL 2 - BLDG 3																												
A4235	PLUMBING INSPECTION - LVL 2 - BLDG 3				1	16-Jul-26	16-Jul-26	PLUMBING INSPECTION - LVL 2 - BLDG 3																												
LVL 3					12	16-Jul-26	31-Jul-26																													
A4230	PLUMBING ROUGH-IN - LVL 3 - BLDG 3				10	16-Jul-26	30-Jul-26	PLUMBING ROUGH-IN - LVL 3 - BLDG 3																												
A4510	PLUMBING INSPECTION - LVL 3 - BLDG 3				1	31-Jul-26	31-Jul-26	PLUMBING INSPECTION - LVL 3 - BLDG 3																												
MECHANICAL					35	22-Jun-26	10-Aug-26																													
LVL 1					12	22-Jun-26	08-Jul-26																													
A3830	MECHANICAL ROUGH-IN - LVL 1 - BLDG 3				10	22-Jun-26	07-Jul-26	MECHANICAL ROUGH-IN - LVL 1 - BLDG 3																												
A4110	MECHANICAL INSPECTION - LVL 1 - BLDG 3				1	08-Jul-26	08-Jul-26	MECHANICAL INSPECTION - LVL 1 - BLDG 3																												
LVL 2					12	08-Jul-26	23-Jul-26																													
A4115	MECHANICAL ROUGH-IN - LVL 2 - BLDG 3				10	08-Jul-26	22-Jul-26	MECHANICAL ROUGH-IN - LVL 2 - BLDG 3																												
A4420	MECHANICAL INSPECTION - LVL 2 - BLDG 3				1	23-Jul-26	23-Jul-26	MECHANICAL INSPECTION - LVL 2 - BLDG 3																												
LVL 3					12	24-Jul-26	10-Aug-26																													
A4415	MECHANICAL ROUGH-IN - LVL 3 - BLDG 3				10	24-Jul-26	07-Aug-26	MECHANICAL ROUGH-IN - LVL 3 - BLDG 3																												
A4690	MECHANICAL INSPECTION - LVL 3 - BLDG 3				1	10-Aug-26	10-Aug-26	MECHANICAL INSPECTION - LVL 3 - BLDG 3																												
FIRE SPRINKLER					34	15-Jun-26	31-Jul-26																													
LVL 1					12	15-Jun-26	30-Jun-26																													
A3655	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 3				10	15-Jun-26	29-Jun-26	FIRE SPRINKLER ROUGH-IN - LVL 1 - BLDG 3																												
A3965	FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 3				1	30-Jun-26	30-Jun-26	FIRE SPRINKLER INSPECTION - LVL 1 - BLDG 3																												
LVL 2					12	30-Jun-26	16-Jul-26																													
A3970	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 3				10	30-Jun-26	15-Jul-26	FIRE SPRINKLER ROUGH-IN - LVL 2 - BLDG 3																												
A4245	FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 3				1	16-Jul-26	16-Jul-26	FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 3																												
LVL 3					12	16-Jul-26	31-Jul-26																													
A4240	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 3				10	16-Jul-26	30-Jul-26	FIRE SPRINKLER ROUGH-IN - LVL 3 - BLDG 3																												
A4515	FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 3				1	31-Jul-26	31-Jul-26	FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 3																												
ELECTRICAL					69	30-Jun-26	06-Oct-26																													
LVL 1					69	30-Jun-26	06-Oct-26																													
A3975	ELECTRICAL BOXES - LVL 1 - BLDG 3				5	30-Jun-26	07-Jul-26	ELECTRICAL BOXES - LVL 1 - BLDG 3																												
A5645	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 3				10	21-Sep-26	05-Oct-26	ELECTRICAL ROUGH-IN - LVL 1 - BLDG 3																												
A6025	ELECTRICAL INSPECTION - LVL 1 - BLDG 3				1	06-Oct-26	06-Oct-26	ELECTRICAL INSPECTION - LVL 1 - BLDG 3																												
LVL 2					47	16-Jul-26	21-Sep-26																													
A4250	ELECTRICAL BOXES - LVL 2 - BLDG 3				5	16-Jul-26	22-Jul-26	ELECTRICAL BOXES - LVL 2 - BLDG 3																												
A5225	ELECTRICAL ROUGH-IN - LVL 2 - BLDG 3				10	03-Sep-26	18-Sep-26	ELECTRICAL ROUGH-IN - LVL 2 - BLDG 3																												
A5650	ELECTRICAL INSPECTION - LVL 2 - BLDG 3				1	21-Sep-26	21-Sep-26	ELECTRICAL INSPECTION - LVL 2 - BLDG 3																												
LVL 3					25	31-Jul-26	03-Sep-26																													
A4520	ELECTRICAL BOXES - LVL 3 - BLDG 3				5	31-Jul-26	07-Aug-26	ELECTRICAL BOXES - LVL 3 - BLDG 3																												
A4875	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 3				10	20-Aug-26	02-Sep-26	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 3																												
A5230	ELECTRICAL INSPECTION - LVL 3 - BLDG 3				1	03-Sep-26	0																													

[illegible]

Tierra Linda - Baseline						Tierra Linda - Baseline						2026										2027																
Activity ID		Activity Name				Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
		LVL 2				18	28-May-26	23-Jun-26																														
A3330	JOIST AND DECKING - LVL 2 - BLDG 4				5	28-May-26	03-Jun-26																															
A3450	FRAME WALLS - LVL 2 - BLDG 4				6	04-Jun-26	12-Jun-26																															
A3775	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 4				2	22-Jun-26	23-Jun-26																															
		LVL 3				23	15-Jun-26	20-Jul-26																														
A3620	JOIST AND DECKING - LVL 3 - BLDG 4				5	15-Jun-26	19-Jun-26																															
A3765	FRAME WALLS - LVL 3 - BLDG 4				6	22-Jun-26	30-Jun-26																															
A4175	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 4				2	17-Jul-26	20-Jul-26																															
		ROOF				19	01-Jul-26	30-Jul-26																														
A3925	JOIST AND DECKING - ROOF - BLDG 4				10	01-Jul-26	16-Jul-26																															
A4180	INSTALL ROOFING - BLDG 4				9	17-Jul-26	30-Jul-26																															
		WATER PROOFING - 4				29	17-Jul-26	26-Aug-26																														
		GENERAL				29	17-Jul-26	26-Aug-26																														
A4170	BUILDING WRAP AND WINDOW INSTALL - BLDG 4				25	17-Jul-26	25-Aug-26																															
A4930	BUILDING WRAP INSPECTION - BLDG 4				1	26-Aug-26	26-Aug-26																															
		LATHE & STUCCO - 4				42	27-Aug-26	30-Oct-26																														
		GENERAL				42	27-Aug-26	30-Oct-26																														
A4965	SCAFFOLD ERECTION - BLDG 4				6	27-Aug-26	03-Sep-26																															
A5175	LATHE - BLDG 4				10	04-Sep-26	21-Sep-26																															
A5600	SCRATCH COAT - BLDG 4				5	22-Sep-26	29-Sep-26																															
A5990	BROWN COAT - BLDG 4				5	08-Oct-26	14-Oct-26																															
A6200	COLOR COAT - BLDG 4				5	20-Oct-26	26-Oct-26																															
A6330	SCAFFOLD REMOVAL - BLDG 4				3	28																																

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Tierra Linda - Baseline					
Activity ID	Activity Name	Orig Dur	Start	Finish	
A10030	FINAL FIRE LANES INSPECTION - BLDG 8	1	27-May-27	27-May-27	
A10035	FINAL GRADING ZONING PLANNING INSPECTION - BLDG 8	1	27-May-27	27-May-27	
A10065	FINAL BUILDING INSPECTION - BLDG 8	3	28-May-27	02-Jun-27	
BUILDING 9		295	09-Apr-26	11-Jun-27	
FOUNDATION - 9		94	09-Apr-26	20-Aug-26	
FOOTINGS		29	09-Apr-26	19-May-26	
EXTERIOR		18	09-Apr-26	04-May-26	
A2515	EXCAVATE EXTERIOR FOOTING - BLDG 9	2	09-Apr-26	10-Apr-26	EXCAVATE EXTERIOR FOOTING - BLDG 9
A2625	SET FORMS - EXTERIOR FOOTING - BLDG 9	3	16-Apr-26	20-Apr-26	SET FORMS - EXTERIOR FOOTING - BLDG 9
A2725	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9	5	21-Apr-26	28-Apr-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9
A2840	SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 9	1	29-Apr-26	29-Apr-26	SET ANCHOR BOLTS - EXTERIOR FOOTING - BLDG 9
A2845	SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 9	1	29-Apr-26	29-Apr-26	SET HOLD DOWNS - EXTERIOR FOOTING - BLDG 9
A2880	INSPECTION - EXTERIOR FOOTING - BLDG 9	1	30-Apr-26	30-Apr-26	INSPECTION - EXTERIOR FOOTING - BLDG 9
A2900	POUR - EXTERIOR FOOTING - BLDG 9	1	01-May-26	01-May-26	POUR - EXTERIOR FOOTING - BLDG 9
A2950	STRIP - EXTERIOR FOOTING - BLDG 9	1	04-May-26	04-May-26	STRIP - EXTERIOR FOOTING - BLDG 9
STEM WALL		16	21-Apr-26	12-May-26	
A2720	SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 9	3	21-Apr-26	24-Apr-26	SET FORMS - EXTERIOR STEM WALL FOOTING - BLDG 9
A2850	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9	5	29-Apr-26	06-May-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9
A3005	SET ANCHOR BOLTS - EXTERIOR STEM WALL FOOTING - BLDG 9	1	07-May-26	07-May-26	SET ANCHOR BOLTS - EXTERIOR STEM WALL FOOTING - BLDG 9
A3010	SET HOLD DOWNS - EXTERIOR STEM WALL FOOTING - BLDG 9	1	07-May-26	07-May-26	SET HOLD DOWNS - EXTERIOR STEM WALL FOOTING - BLDG 9
A3050	INSPECTION - EXTERIOR FOOTING - BLDG 9	1	08-May-26	08-May-26	INSPECTION - EXTERIOR FOOTING - BLDG 9
A3085	POUR - EXTERIOR STEM WALL FOOTING - BLDG 9	1	11-May-26	11-May-26	POUR - EXTERIOR STEM WALL FOOTING - BLDG 9
A3100	STRIP - EXTERIOR STEM WALL FOOTING - BLDG 9	1	12-May-26	12-May-26	STRIP - EXTERIOR STEM WALL FOOTING - BLDG 9
SHEAR WALL		27	13-Apr-26	19-May-26	
A2570	EXCAVATE SHEAR WALL FOOTING - BLDG 9	2	13-Apr-26	15-Apr-26	EXCAVATE SHEAR WALL FOOTING - BLDG 9
A2775	SET FORMS - SHEAR WALL FOOTING - BLDG 9	3	27-Apr-26	29-Apr-26	SET FORMS - SHEAR WALL FOOTING - BLDG 9
A3015	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9	5	07-May-26	13-May-26	REBAR LAYOUT & INSTALL - EXTERIOR FOOTING - BLDG 9
A3160	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 9	1	14-May-26	14-May-26	SET ANCHOR BOLTS - SHEAR WALL FOOTING - BLDG 9
A3165	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 9	1	14-May-26	14-May-26	SET HOLD DOWNS - SHEAR WALL FOOTING - BLDG 9
A3180	INSPECTION - EXTERIOR FOOTING - BLDG 9	1	15-May-26	15-May-26	INSPECTION - EXTERIOR FOOTING - BLDG 9
A3210	POUR - SHEAR WALL FOOTING - BLDG 9	1	18-May-26	18-May-26	POUR - SHEAR WALL FOOTING - BLDG 9
A3255	STRIP - SHEAR WALL FOOTING - BLDG 9	1	19-May-26	19-May-26	STRIP - SHEAR WALL FOOTING - BLDG 9
SOG		37	10-Jun-26	31-Jul-26	
GENERAL		37	10-Jun-26	31-Jul-26	
A3535	EXCAVATE IN-SLAB UTILITIES - BLDG 9	2	10-Jun-26	11-Jun-26	EXCAVATE IN-SLAB UTILITIES - BLDG 9
A3580	INSTALL IN-SLAB PLUMBING - BLDG 9	5	12-Jun-26	18-Jun-26	INSTALL IN-SLAB PLUMBING - BLDG 9
A3675	INSTALL IN-SLAB FIRE - BLDG 9	2	18-Jun-26	19-Jun-26	INSTALL IN-SLAB FIRE - BLDG 9
A3670	INSTALL IN-SLAB ELECTRICAL - BLDG 9	3	18-Jun-26	22-Jun-26	INSTALL IN-SLAB ELECTRICAL - BLDG 9
A3750	IN-SLAB INSPECTIONS - BLDG 9	1	22-Jun-26	22-Jun-26	IN-SLAB INSPECTIONS - BLDG 9
A3785	EXCAVATE & RECOMPACT - BLDG 9	3	23-Jun-26	26-Jun-26	EXCAVATE & RECOMPACT - BLDG 9
A3865	SET EXTERIOR FORMS - BLDG 9	4	29-Jun-26	02-Jul-26	SET EXTERIOR FORMS - BLDG 9
A3980	INSTALL RADON SYSTEM - BLDG 9	3	06-Jul-26	08-Jul-26	INSTALL RADON SYSTEM - BLDG 9
A4050	INSTALL VAPOR BARRIER - BLDG 9	1	09-Jul-26	09-Jul-26	INSTALL VAPOR BARRIER - BLDG 9
A4075	REBAR LAYOUT & INSTALL - BLDG 9	5	10-Jul-26	17-Jul-26	REBAR LAYOUT & INSTALL - BLDG 9
A4080	INSTALL ANCHOR BOLTS - BLDG 9	5	10-Jul-26	17-Jul-26	INSTALL ANCHOR BOLTS - BLDG 9
A4205	SET INTERIOR FORMS - BLDG 9	1	20-Jul-26	20-Jul-26	SET INTERIOR FORMS - BLDG 9
A4260	INSPECTION - BLDG 9	1	21-Jul-26	21-Jul-26	INSPECTION - BLDG 9

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Page 45 of 61

TASK filter: All Activities

© Oracle Corporation

Tierra Linda - Baseline			Tierra Linda - Baseline			2026												2027																	
Activity ID	Activity Name	Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
PLUMBING		35	26-Oct-26	15-Dec-26																															
LVL 1		13	26-Oct-26	11-Nov-26																															
A6310	PLUMBING ROUGH-IN - LVL 1 - BLDG 9	10	26-Oct-26	10-Nov-26																															
A6635	PLUMBING INSPECTION - LVL 1 - BLDG 9	1	11-Nov-26	11-Nov-26																															
LVL 2		12	11-Nov-26	30-Nov-26																															
A6630	PLUMBING ROUGH-IN - LVL 2 - BLDG 9	10	11-Nov-26	25-Nov-26																															
A7025	PLUMBING INSPECTION - LVL 2 - BLDG 9	1	30-Nov-26	30-Nov-26																															
LVL 3		12	30-Nov-26	15-Dec-26																															
A7020	PLUMBING ROUGH-IN - LVL 3 - BLDG 9	10	30-Nov-26	14-Dec-26																															
A7375	PLUMBING INSPECTION - LVL 3 - BLDG 9	1	15-Dec-26	15-Dec-26																															
MECHANICAL		33	04-Nov-26	29-Dec-26																															
LVL 1		12	04-Nov-26	19-Nov-26																															
A6470	MECHANICAL ROUGH-IN - LVL 1 - BLDG 9	10	04-Nov-26	18-Nov-26																															
A6795	MECHANICAL INSPECTION - LVL 1 - BLDG 9	1	19-Nov-26	19-Nov-26																															
LVL 2		12	19-Nov-26	08-Dec-26																															
A6800	MECHANICAL ROUGH-IN - LVL 2 - BLDG 9	10	19-Nov-26	07-Dec-26																															
A7205	MECHANICAL INSPECTION - LVL 2 - BLDG 9	1	08-Dec-26	08-Dec-26																															
LVL 3		11	08-Dec-26	29-Dec-26																															
A7200	MECHANICAL ROUGH-IN - LVL 3 - BLDG 9	10	08-Dec-26	28-Dec-26																															
A7490	MECHANICAL INSPECTION - LVL 3 - BLDG 9	1	29-Dec-26	29-Dec-26																															
FIRE SPRINKLER		35	26-Oct-26	15-Dec-26																															
LVL 1		13	26-Oct-26	11-Nov-26																															

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline			2026												2027																	
Activity ID	Activity Name	Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
A9665	INSTALL APPLIANCES - LVL 1 - BLDG 9	2	29-Apr-27	30-Apr-27																															
PUNCHLIST - 9		52	17-Mar-27	07-Jun-27																															
GENERAL		20	05-May-27	07-Jun-27																															
A9710	CONSTRUCTION CLEAN - BLDG 9	5	05-May-27	12-May-27																															
A9795	INITIAL PUNCHLIST - BLDG 9	5	13-May-27	20-May-27																															
A9895	MANAGEMENT PUNCHLIST - BLDG 9	5	21-May-27	27-May-27																															
A10020	FINAL CLEAN & LOCKOUT - BLDG 9	5	28-May-27	07-Jun-27																															
HOOK UPS		28	17-Mar-27	28-Apr-27																															
A8875	SET ELECTRICAL GEAR - BLDG 9	5	17-Mar-27	24-Mar-27																															
A9015	ELECTRICAL HOOKUP AND BACKCHECK - BLDG 9	5	25-Mar-27	31-Mar-27																															
A9505	WATER HOOKUP AND BACKCHECK - BLDG 9	5	21-Apr-27	28-Apr-27																															
FINAL INSPECTIONS - 9		51	01-Apr-27	11-Jun-27																															
LVL 3		21	01-Apr-27	29-Apr-27																															
A9135	FINAL ELECTRICAL INSPECTION - LVL 3 - BLDG 9	1	01-Apr-27	01-Apr-27																															
A9130	FINAL HVAC INSPECTION - LVL 3 - BLDG 9	1	01-Apr-27	01-Apr-27																															
A9140	FINAL FIRE SPRINKLER INSPECTION - LVL 3 - BLDG 9	1	01-Apr-27	01-Apr-27																															
A9660	FINAL PLUMBING INSPECTION - LVL 3 - BLDG 9	1	29-Apr-27	29-Apr-27																															
LVL 2		14	12-Apr-27	29-Apr-27																															
A9315	FINAL FIRE SPRINKLER INSPECTION - LVL 2 - BLDG 9	1	12-Apr-27	12-Apr-27																															
A9385	FINAL ELECTRICAL INSPECTION - LVL 2 - BLDG 9	1	15-Apr-27	15-Apr-27																															
A9380	FINAL HVAC INSPECTION - LVL 2 - BLDG 9	1	15-Apr-27	15-Apr-27																															
A9655	FINAL PLUMBING INSPECTION - LVL 2 -																																		

[illegible]

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline			2026												2027																	
Activity ID	Activity Name	Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
A9525	DRYWALL INSPECTION - LVL 3 - BLDG 7	1	20-Apr-27	20-Apr-27																															
A9550	TAPE AND TEXTURE DRYWALL - LVL 3 - BLDG 7	8	21-Apr-27	03-May-27																															
LVL 2		16	23-Apr-27	14-May-27																															
A9625	HANG DRYWALL - LVL 2 - BLDG 7	6	23-Apr-27	30-Apr-27																															
A9725	DRYWALL INSPECTION - LVL 2 - BLDG 7	1	03-May-27	03-May-27																															
A9750	TAPE AND TEXTURE DRYWALL - LVL 2 - BLDG 7	8	04-May-27	14-May-27																															
LVL 1		17	12-May-27	04-Jun-27																															
A9800	HANG DRYWALL - LVL 1 - BLDG 7	6	12-May-27	20-May-27																															
A9905	DRYWALL INSPECTION - LVL 1 - BLDG 7	1	21-May-27	21-May-27																															
A9915	TAPE AND TEXTURE DRYWALL - LVL 1 - BLDG 7	8	24-May-27	04-Jun-27																															
GYPCRETE		9	04-May-27	17-May-27																															
LVL 3		1	04-May-27	04-May-27																															
A9715	GYPCRETE FLOORING - LVL 3 - BLDG 7	1	04-May-27	04-May-27																															
LVL 2		1	17-May-27	17-May-27																															
A9900	GYPCRETE FLOORING - LVL 2 - BLDG 7	1	17-May-27	17-May-27																															
DOORS		24	05-May-27	11-Jun-27																															
LVL 3		5	05-May-27	12-May-27																															
A9730	INSTALL DOOR FRAMES AND TRIM - LVL 3 - BLDG 7	5	05-May-27	12-May-27																															
LVL 2		5	19-May-27	25-May-27																															
A9910	INSTALL DOOR FRAMES AND TRIM - LVL 2 - BLDG 7	5	19-May-27	25-May-27																															
LVL 1		5	07-Jun-27	11-Jun-27																															
A10105	INSTALL DOOR FRAMES AND TRIM - LVL 1 - BLDG 7	5																																	

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline															10-Jul-25 08:02																			
Activity ID		Activity Name			Orig Dur	Start	Finish	5						2026						2027																	
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
	A4610	IN-SLAB INSPECTIONS - BLDG 6			1	10-Aug-26	10-Aug-26																														
	A4645	EXCAVATE & RECOMPACT - BLDG 6			3	11-Aug-26	13-Aug-26																														
	A4745	SET EXTERIOR FORMS - BLDG 6			4	14-Aug-26	20-Aug-26																														
	A4820	INSTALL RADON SYSTEM - BLDG 6			3	21-Aug-26	25-Aug-26																														
	A4925	INSTALL VAPOR BARRIER - BLDG 6			1	26-Aug-26	26-Aug-26																														
	A4955	REBAR LAYOUT & INSTALL - BLDG 6			5	27-Aug-26	02-Sep-26																														
	A4960	INSTALL ANCHOR BOLTS - BLDG 6			5	27-Aug-26	02-Sep-26																														
	A5100	SET INTERIOR FORMS - BLDG 6			1	03-Sep-26	03-Sep-26																														
	A5170	INSPECTION - BLDG 6			1	04-Sep-26	04-Sep-26																														
	A5210	POUR #1 - BLDG 6			1	08-Sep-26	08-Sep-26																														
	A5245	POUR #2 - BLDG 6			1	09-Sep-26	09-Sep-26																														
	A5300	CURE - BLDG 6			7	10-Sep-26	16-Sep-26																														
	A5305	STRIP FORMS - BLDG 6			1	11-Sep-26	11-Sep-26																														
	A5345	INSULATE SLAB - BLDG 6			1	14-Sep-26	14-Sep-26																														
BREEZEWAY					18	14-Sep-26	07-Oct-26																														
	A5350	EXCAVATE & RECOMPACT - BLDG 6			3	14-Sep-26	16-Sep-26																														
	A5430	SET EXTERIOR FORMS - BLDG 6			4	17-Sep-26	22-Sep-26																														
	A5615	INSTALL VAPOR BARRIER - BLDG 6			1	23-Sep-26	23-Sep-26																														
	A5655	REBAR LAYOUT & INSTALL - BLDG 6			2	25-Sep-26	28-Sep-26																														
	A5660	INSTALL ANCHOR BOLTS - BLDG 6			2	25-Sep-26	28-Sep-26																														
	A5745	INSPECTION - BLDG 6			1	29-Sep-26	29-Sep-26																														
	A5805	POUR - BLDG 6			1	30-Sep-26	30-Sep-26																														
	A5825	STRIP FORMS - BLDG 6			1	01-Oct-26	01-Oct-26																														
	A5820	CURE - BLDG 6			7	01-Oct-26	07-Oct-26																														
FRAMING - 6					49	20-Nov-26	15-Feb-27																														
LVL 1					8	20-Nov-26	04-Dec-26																														
	A6865	FRAME WALLS - LVL 1 - BLDG 6			8	20-Nov-26	04-Dec-26																														
LVL 2					18	07-Dec-26	08-Jan-27																														
	A7140	JOIST AND DECKING - LVL 2 - BLDG 6			5	07-Dec-26	11-Dec-26																														
	A7320	FRAME WALLS - LVL 2 - BLDG 6			6	14-Dec-26	28-Dec-26																														
	A7615	PLACE BREEZEWAY CONCRETE - LVL 2 - BLDG 6			2	07-Jan-27	08-Jan-27																														
LVL 3					23	29-Dec-26	04-Feb-27																														
	A7495	JOIST AND DECKING - LVL 3 - BLDG 6			5	29-Dec-26	06-Jan-27																														
	A7605	FRAME WALLS - LVL 3 - BLDG 6			6	07-Jan-27	15-Jan-27																														
	A8140	PLACE BREEZEWAY CONCRETE - LVL 3 - BLDG 6			2	03-Feb-27	04-Feb-27																														
ROOF					19	18-Jan-27	15-Feb-27																														
	A7780	JOIST AND DECKING - ROOF - BLDG 6			10	18-Jan-27	02-Feb-27																														
	A8145	INSTALL ROOFING - BLDG 6			9	03-Feb-27	15-Feb-27																														
WATER PROOFING - 6					27	03-Feb-27	11-Mar-27																														
GENERAL					27	03-Feb-27	11-Mar-27																														
	A8135	BUILDING WRAP AND WINDOW INSTALL - BLDG 6			25	03-Feb-27	10-Mar-27																														
	A8830	BUILDING WRAP INSPECTION - BLDG 6			1	11-Mar-27	11-Mar-27																														
LATHE & STUCCO - 6					42	12-Mar-27	14-May-27																														
GENERAL					42	12-Mar-27	14-May-27																														
	A8850	SCAFFOLD ERECTION - BLDG 6			6	12-Mar-27	19-Mar-27																														
	A8995	LATHE - BLDG 6			10	22-Mar-27	05-Apr-27																														
	A9285	SCRATCH COAT - BLDG 6			5	07-Apr-27	13-Apr-27																														

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

 Milestone

◆

 Milestone

Page 57 of 61

TASK filter: All Activities

© Oracle Corporation

[illegible]

Tierra Linda - Baseline			Tierra Linda - Baseline			2026												2027																	
Activity ID	Activity Name	Orig Dur	Start	Finish	5	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
A9375	ELECTRICAL INSPECTION - LVL 2 - BLDG 6	1	13-Apr-27	13-Apr-27																															
LVL 3		25	23-Feb-27	29-Mar-27																															
A8610	ELECTRICAL BOXES - LVL 3 - BLDG 6	5	23-Feb-27	02-Mar-27																															
A8855	ELECTRICAL ROUGH-IN - LVL 3 - BLDG 6	10	12-Mar-27	26-Mar-27																															
A9100	ELECTRICAL INSPECTION - LVL 3 - BLDG 6	1	29-Mar-27	29-Mar-27																															
FIRE CAULKING		25	30-Mar-27	05-May-27																															
LVL 3		5	30-Mar-27	05-Apr-27																															
A9115	FIRE CAULKING - LVL 3 - BLDG 6	5	30-Mar-27	05-Apr-27																															
LVL 2		5	14-Apr-27	20-Apr-27																															
A9400	FIRE CAULKING - LVL 2 - BLDG 6	5	14-Apr-27	20-Apr-27																															
LVL 1		5	29-Apr-27	05-May-27																															
A9630	FIRE CAULKING - LVL 1 - BLDG 6	5	29-Apr-27	05-May-27																															
INSULATION		29	06-Apr-27	14-May-27																															
LVL 3		7	06-Apr-27	14-Apr-27																															
A9280	FINAL FRAMING INSPECTION - LVL 3 - BLDG 6	1	06-Apr-27	06-Apr-27																															
A9300	INSULATION - LVL 3 - BLDG 6	5	07-Apr-27	13-Apr-27																															
A9410	INSULATION INSPECTION - LVL 3 - BLDG 6	1	14-Apr-27	14-Apr-27																															
LVL 2		8	21-Apr-27	30-Apr-27																															
A9530	FINAL FRAMING INSPECTION - LVL 2 - BLDG 6	1	21-Apr-27	21-Apr-27																															
A9555	INSULATION - LVL 2 - BLDG 6	5	23-Apr-27	29-Apr-27																															
A9680	INSULATION INSPECTION - LVL 2 - BLDG 6	1	30-Apr-27	30-Apr-27																															
LVL 1		7	06-May-27	14-May-27																															

[illegible]

