

# McMahon Marketplace Building 9B

5760 McMahon Boulevard NW

# TEMPORARY EROSION AND SEDIMENT CONTROL PLAN





### PERMIT NUMBER: NMR100593

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR10I000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME: JMD McMahon LLC	
OPERATOR POINT OF CONTACT: Doug Peterson	
NOI PREPARED BY: Inspections Plus 2	
PROJECT/SITE NAME: McMahon Marketplace Building 9B	
PROJECT/SITE ADDRESS: 5760 McMahon Boulevard NW	
LATITUDE	35.211600
LONGITUDE	-106.697335
ESTIMATED PROJECT START DATE	02/01/2023
ESTIMATED PROJECT COMPLETION DATE	10/01/2023
ESTIMATED AREA TO BE DISTURBED	8.39 ACRES
TYPE OF CONSTRUCTION	COMMERCIAL BUILDING
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	NO
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?	NO
COMMENCED EARTH DISTURBING ACTIVITIES?	NO
DISCHARGE TO MS4? MS4 NAME?	NO
SURFACE WATERS WITHIN 50FT?	NO
RECEIVING WATER?	Calabacillas & Rio Grande
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	Y
	ved Oxygen, E. Coli Mercury, Temp.
	5-2854 jwilger@wilger.com
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS	
HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT	

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2017 Construction General Permit (CGP), and c.The City Of Albuquerque Construction BMP Manual.


2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.

3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

4.Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.

6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



**EROSION CONTOL NOTES** ESC Plan Standard Notes (2022-08-23)

#### SEDIMENT TRACK OUT CONTROL



#### **BMP Objectives**

• Sediment Control

BERMS AND SWALES



#### **BMP Objectives**

- Runoff Control ٠
- **Run-on Diversion** •

#### SILT FENCE



#### **BMP** Objectives


- Sediment Control •
- Sheet Flow Runoff Control •
- Wind Erosion Control •

#### MULCH SOCK/STRAW WATTLE



#### **BMP Objectives**

- Sediment Control •
- Reduce Runoff Velocity •
- **Inlet Protection** •



#### INLET PROTECTION










#### **BMP Objectives**

- Sediment Control ٠
- Sheet Flow Runoff Control •
- Wind Erosion Control ٠







11/28/2022

CPESC

Stamp

#### **McMahon Marketplace**

Inspections Plus, LLC Commercial SWPPP Map-Final

## L E G E N D



- ----- Cutback Curb / Sidewalk (12)
- •••• Trench Drain (2)
- ••• Fiber Roll / Straw Wattle (1)
- Pre & Post Construction Water Flow (1)
- Property Boundary / Limit of Disturbance (1)
- Stabilized Construction Exit (1)
- SWPPP Sign (1)
  - Portable Concrete Washout Bin (1)
  - Portable Toilet with Secondary Containment (1)
  - Dumpster (1)
- Materials Storage (1)
- Spill Kit (1)
- Stockpiles (1)
- Street Sweeping (1)
- Water Truck (1)



11/28/2022 CPESC STAMP

#### SCHEDULE/SEQUENCING OF CONSTRUCTION – McMahon Marketplace

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
  - 2.a. PERIMETER CONTROLS (SILT FENCE)
  - 2.b. STABILIZED CONSTRUCTION ENTRANCE
  - 2.c. CONCRETE WASHOUT AREA
- 3. EARTHWORK AND GRADING
- 4. UTILITY INSTALLATION
- **5. PAVEMENT STRUCTURES**
- 6. PAD STRUCTURES
- 7. LANDSCAPING/ STABILIZING
- 8. PUNCHLIST

Operator(s): Wilger Enterprises John Wilger Project Manager 425 Edmon NE Albuquerque, NM 87107 505-345-2854 jwilger@wilger.com

Owner: JMD McMahon LLC Doug Peterson Property Owner Contact 505-884-3578 doug@petersonproperties.net