
# McMahon 9C&D

## **5770 McMahon Boulevard NW**

# TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



| McMahon 9C&D  |               |  |
|---|---------------|--|
|   | PROJECT TITLE |  |
| ALBUQUERQUE, NM, BERNALILLO COUNTY<br>CITY, COUNTY, STATE |               |  |
| 02/16/2024 DATE   |               |  |
| <b>B. Henriksen / J. Tolman</b> DRAWN BY                  | PLUS          |  |

## PERMIT NUMBER: NMR

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR10I000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:

JMD - McMahon, LLC

OPERATOR POINT OF CONTACT: Doug Peterson doug@petersonproperties.net 505-884-3578

NOI PREPARED BY:

**Inspections** Plus

PROJECT/SITE NAME:

McMahon 9C&D

PROJECT/SITE ADDRESS:

| LATITUDE  | Latitude: 35.211181    |  |
|---|------------------------|--|
| LONGITUDE   | Longitude: -106.697881 |  |
| ESTIMATED PROJECT START DATE  | 02/01/2024             |  |
| ESTIMATED PROJECT COMPLETION DATE   | 02/01/2025             |  |
| ESTIMATED AREA TO BE DISTURBED  | 2.00                   |  |
| TYPE OF CONSTRUCTION  | Commercial             |  |
| DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF                                     | No                     |  |
| GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?                                |                        |  |
| WAS THE PREDEVELOPMENT LAND USED FOR  | NO                     |  |
| AGRICULTURE?  |                        |  |
| COMMENCED EARTH DISTURBING ACTIVITIES?  | NO                     |  |
| DISCHARGE TO MS4? MS4 NAME? City of Albuquerque                                   | Yes                    |  |
| SURFACE WATERS WITHIN 50FT?   | NO                     |  |
| RECEIVING WATER? Arroyo de las Calabacilas  | No                     |  |
| IS RECEIVING WATER IMPAIRED? TIER DESIGNATION                                     | No                     |  |
| WHAT ARE THE IMPAIRMENTS, IF ANY? NA  |                        |  |
| SWPPP CONTACT INFORMATION: Doug Peterson doug@petersonproperties.net 505-884-3578 |                        |  |
| ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS                  |                        |  |
| HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT             |                        |  |

1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2022 Construction General Permit (CGP), and c. The City Of Albuquerque Construction BMP Manual.

2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction. 3. Self-inspections - In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine selfinspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

5. Final Stabilization and Notice of Termination (NOT) - In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.

6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).

7. When installing utilities behind the curb, the excavated dirt should not be placed in the street. 8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of

- the street cut.
- yard swale or on the side of the street.



#### **EROSION CONTOL NOTES** ESC Plan Standard Notes (2023-06-16))

9. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front

| 1900 B      | McMahon 9C&D             |                                       |
|-------------|--------------------------|---------------------------------------|
|             |                          | PROJECT TITLE                         |
| an contract | ALBUQUERQUE, NM, BER     | NALILLO COUNTY<br>CITY, COUNTY, STATE |
|             | 02/16/2024 DAT           |                                       |
| tamp        | B. Henriksen / J. Tolman |                                       |

#### SEDIMENT TRACK OUT CONTROL



### **BMP Objectives**

Sediment Control

BERMS AND SWALES



**BMP Objectives** 

- Runoff Control •
- Run-on Diversion

SILT FENCE



#### **BMP Objectives**

- Sediment Control ٠
- Sheet Flow Runoff Control ٠
- Wind Erosion Control •

#### MULCH SOCK/STRAW WATTLE



## **BMP Objectives**

- Sediment Control •
- Reduce Runoff Velocity •
- Inlet Protection •



CPESC Stamp

#### INLET PROTECTION








### **BMP** Objectives

- Sediment Control •
- Sheet Flow Runoff Control •
- Wind Erosion Control •



|    | McMahon 9C&D                       |               |  |
|----|------------------------------------|---------------|--|
| )  |                                    | PROJECT TITLE |  |
| ¢/ | ALBUQUERQUE, NM, BERNALILLO COUNTY |               |  |
|    | CITY, COUNTY, STATE                |               |  |
|    | 02/16/2024 DATE                    |               |  |
|    | B. Henriksen / J. Tolman           | PLUS          |  |




## McMahon 9C&D

Inspections Plus, LLC Commercial SWPPP Map-Final



- Retention Basin (1)
- ----- Cutback Curb / Sidewalk (6)
- Property Boundary / Limit of Disturbance (1)
- ••• Silt Fence (1)
- Stabilized Construction Exit (1)
- SWPPP Sign (1)
- Insert Inlet Protection (1)
- Portable Concrete Washout (1)
- Portable Toilet (1)
  - Dumpster (1)
- Materials Storage (1)
- Spill Kit (1)
- Stockpiles (1)
- Street Sweeping (1)
- Water Truck (1)
- Inlet Protection on Storm Drain Inlets within 400' of site (2)



Operator(s): Wilger 425 Edmon NE Albuquerque, NM 87107 Scot McLelland Project Manager 505-345-2554 scot@wilger.com

Owner: Peterson INV-McMahon, LLC Doug Peterson Property Owner Contact 505-884-3578 doug@petersonproperties.net