

## City of Albuquerque Stormwater Construction Site Inspection Report

Concercil Information							
General Information							
ESC File No. B10E					Ventana Square Subdivision		
NPDES Id. No.			ocation:			niverse Blvd	
3/6/2023		Owner		Contractor			
Operator		Diamond Trail Realty, LLC			Franklins - Terminated 8/25/2022		
Contact name & title		Ryan growney					
e-mail		rgrowney@growney-inc.com					
Contact Phone #		850-2427					
COA Inspector		Doug Hughes			Start/End Time:	2pm	
Construction Phase:		infrastructure complete - Seed and		hydro mulch on			
	nspection:					311/Complaint Follow Up	
Weather at time of inspection? Clear Temperature: ~ 62							
Estimated date of last storm 0.25" or greater 12/3/2022							
Item							
Number	Deficiency/ Corrective Action						
1	Permit coverage wasn't posted. You must post a sign or other notice of your permit coverage at a safe, publicly accessible location in close proximity to the construction site. The notice must be located so it visible from the public road that is nearest to the active part of the construction site, and it must use a font large enough to be readily viewed from a public right-of- way per CGP 1.5						
2	2 SWPPP wasn't available on site at time of inspection, so it couldn't be checked to see if it is up-to-dat Provide a scanned copy of the up-to-date SWPPP with all reports to the Storm Water Quality Section 600 2nd St NW suite 400 - Jhughes@cabq.gov - Per CGP 4.8.2 after corrective actions are completed SWPPP is modified with new limits of disturbance, BMPs, and lot sales.						
	Swith is mounied with new innes of disturbance, bivin s, and lot sales.						
3	BMPs were missing. Silt fence is required around all disturbed areas. c. Corrective actions must begin						
5							
	immediately per CGP2.1.4d. and it must be completed within 7 days then SWPPP modifications must be						
	completed within 7 more days per CGP 5.2. Provide a complete copy of the SWPPP after					e SWPPP after the Corrective	
	actions, report, s and SWPPP Modification are complete.						
4	Stabilization - seed and Hydromulch is required on all disturbed areas per CGP2.2.14 but it doesn't						
4							
	satisfy the Final Stabelization Criteria of CGP 2.2.14.c until uniform perinnial vegitation is es with no large bare areas. 22. You must continue permit coverage, self-inspections, SWPPP a					_	
						ections, SWPPP and BMP	
	maintenance until the City determines that the Final Stabilization Criteria CGP2.2.14.c has been satisfied. Then you must remove the BMPs and send documentation of the Final Stabilization to the with a Notice of Termination (NOT) per CGP 8.2 to end your coverage under the CGP. This step is						
	independent o	of the Work Or	der. Please copy	me with the o	locumentation a	and the EPA's acceptance of	
	the NOT						
5	Concrete wash	nout on Tracts	H-5A and H-9A -	Remove and	dispose contami	inated soils and hardened	
	concrete with other waste in per CGP 2.2.3. Direct all future wash water from concrete,					om concrete, paint, and	
	stucco into a leak-proof container per CGP 2.3.4						
6		Since there has been some land disturbing activity on all 4 of the remaining lots, prospective buyers					
Ö	6 Since there has been some land disturbing activity on all 4 of the remaining lots, prospective buye must file an NOI for coverage under the CGP a minimum of 14 days before closing. Per CGP 1.4.3						
2.1	Discharge off site?	(Y/N)	no				
4	Self Inspec	tion Reports		Latest re	port Date:	3/28/2022	
Tracts H-5A, 6B, 9A, 11 and part of the Paseo Del Norte R/W next to the Channel were disturbed during							
the infrastructure construction and hydromulched in the late summer of 2022 with no growth yet. The							
pond has been stabelized with rock. Heavy traffic has destroyed the hydromulch on these tracts east of							
the current development.							