

City of Albuquerque Stormwater Construction Site Inspection Report

			General In	formation				
ESC File No.	B14E0				Take 5 Car Wash Coors			
NPDES Id. No.	NMR10		ocation:			ors Blvd NW		
	7/2024	Owner	loo Ino		Contractor	uction		
Operator	O +:+ -	Boing US Hold			Spinoff Constru Zane Dirkson	uction		
Contact name & title		Jorge Primo Planta			zdirksen@Spinoffconstruction.com			
e-mail Contact Phone #		Jorge.planta@drivenbrands.com 919-699-7198		<u>.om</u>	623-432			
COA Inspector		James Hugh			Start/End Time:	1p:	m	
Construction Phase:		_		icals concre	te/perimeter wa	=		
	nspection:	Regular	Storm Event			311/Complaint	Follow Up	
	er at time of i		Clea		Tempera		96	
Estimated date of last storm 0.25" or greater 4/1/2024								
Item	Deficiency/ Corrective Action							
Number	"							
1	NOI - Take 5 C	ar Wash const	ruction support ac	tivities were	not shown on	the SWPPP map	as required	
	by in progress	by in progress on Lot 5 of Cottonwood Crossing Phase 2 including Washout, Waste, Portable Toilets,						
	and parking construction vehicles without permit coverage for the property owner in violation of CGP 1.4 and city ordinance § 14-5-2-11. Required Mitigation: You must either provide an NOI per CGP 1.4 Gourmet Investors, LLC, the owner of Lot 5, or remove all construction support activity and stabilize the							
	disturbed port	tion of Lot 5 wi	with "native seed and aggregate mulch" per Std Spec 2012 or equivalent.					
2	SWPPP The SWPPP wasn't up-to-date in violation of CGP 7.1 because the construction support activities							
	were not indicated on the SWPPP Map in violation of 7.2.4.b.vii. May 17 was the most recent self-							
	inspection report available onsite at the time of the inspection in violation of the city ordinance§ 14-5-2-							
	11(C)(1) and n	C)(1) and none of the operators had signed any of the reports in violation of CGP 2.7.2 and Appendix						
	G11.2. Required mitigation: You must keep the SWPPP Up-to-date per CGP 7.1 includ							
							_	
	construction suport activities at offsite locations per CGP 7.2.4.b.vii. Your must keep a copy of y							
	to-date SWPPP and all inspection reports at the site or at an easily accessible location so the						nat it can be	
	made availabl	ole at the time of an on-site inspection per CGP Parts 4.7.3 and 7.3.						
3	BMPs - The st	ormwater cont	rols (BMPs) includ	ing silt fence	and constructi	on exit, had bee	n removed in	
	violation of CGP Parts 2.1.4. Required mitigation: Install sediment controls along any perimeter areas							
	of the site that are downslope from any exposed soil or other disturbed areas per CGP Part 2.2.3. and							
	provide a stabilized construction exit per CGP 2.2.4. Ensure that all stormwater controls are maintained							
	and remain in effective operating condition during permit coverage and are protected from activities							
	that would reduce their effectiveness per CGP Part 2.1.4.							
4	Sediment - Se	diment has spr	ead into the parki	ng lot south	and into the dr	iveway north of	this site in	
	violation of CGP 2.2.4. Required Mitigation: as The concrete washout was on the ground on the adjacent							
	lot, and there were not any lined containers onsite. Required Mitigation: Where sediment has been							
	tracked from your site onto paved roads and sidewalks, remove the deposited sediment has been							
		-			· · · · · · · · · · · · · · · · · · ·	-		
			ove the track-out b					
	using other sir	milarly effective	e means of sedime	nt removal.	You are prohibi	ted from hosing	or sweeping	
	tracked-out per CGP 2.2.4.d.							
5	Washout - The concrete washout was on the ground on the adjacent lot, and there were not any lined							
	containers onsite. Required Mitigation: Remove and dispose of contaminated soils and hardened concrete with other waste per CGP 2.2.3. Direct all future wash water from concrete, paint, and stucco							
		n concrete, paint	, and stucco					
	into a leak-proof container per CGP 2.3.4.							
2.1	Discharge off site?	(Y/N)	no					
4	Self Inspec	tion Reports	old	Latest re	port Date:	5/17/2	024	
Notes:	I							
The SWPPP is in the building.								
THE SWITT IS III THE DUILUING.								

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: James Hughes (505) 924-3420

jhughes@cabq.gov

James D. Hughes