

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information									
ESC File No. B14E0		-		7 Bar Re	etail(Cottonwood Crossing II Lots 2A & 2B)				
NPDES Id. No. NMR10					10088 and 10080 Coors Blvd SE				
10/7/2024		Owner	nt Corn		Contractor				
Operator		A Managemer Pierre Amesto							
Contact name & title									
e-mail Contact Phone #		pierre@Amestoy.net 822-0044							
					Start/End Time: 11:20 AM				
COA Inspector		James Hughes			-	11.20	Alvi		
Construction Phase:		Regular	Ctown Front	Lands	caping Event >0.25"	311/Complaint	I Collove Up		
Type of Inspection:			Storm Event				Follow Up		
Weather at time of inspection? clear Temperature: ~ 59 Estimated date of last storm 0.25" or greater 7/22/2024									
Estimated date of last storm 0.25" or greater 7/22/2024									
Item	Item Deficiency/ Corrective Action								
Number			Delicienc	y/ Correctiv	ACTION				
1	NOI - The FSC	Plan hasn't he	en annroved by th	e city in viola	ation of ordina	nce δ 14-5-2-11/Δ	\\ Required		
1	NOI - The ESC Plan hasn't been approved by the city in violation of ordinance § 14-5-2-11(A). Required								
	<b>Mitigation:</b> The Erosion and Sediment Control Plan must be revised and submitted to the City for review and approval per Albuquerque's Erosion and Sediment Control (ESC) ordinance § 14-5-2-11(A).								
	and approval p	ber Albuquerq	ue's Erosion and S	ediment Con	trol (ESC) ordi	nance § 14-5-2-11	L(A).		
2	BMPs - Stormwater controls were not implemented and maintained to minimize the discharge of						_		
	pollutants in stormwater from this site in violation of CGP 2.1. The on-site ponds didn't have sufficient								
	retention volume to serve as a temporary sediment basin (SB) in violation of CGP 2.2.12. Required								
	Mitigation: If at any time you find that a stormwater control needs routine Maintenance, you must								
	immediately initiate the needed maintenance work and complete such work by the close of the next								
					-				
	business day. When the problem requires a new or replacement control or significant repair, install the								
	new or modified control and make it operational or complete the repair by no later than seven (7)								
	calendar days from the time of discovery per CGP 5.2.1. Provide temporary sediment basins per CGP								
	2.2.12. The SB outlet structure must temporarily withdraw water from the surface of the sediment basin								
	until construction and stabilization are complete. Other BMPs may be appropriate during different								
	phases as identified on an ESC Plan approved by the city.								
3	Posting - CGI	2 coverage w	as not nosted so	it is visible	from the nul	olic road pearest	t to the		
3	<b>Posting -</b> CGP coverage was not posted so it is visible from the public road nearest to the								
	active part of the construction site, using a font large enough to be readily viewed from a								
	public right-of-way in violation of CGP 1.5. <b>Required Mitigation:</b> You must post a sign or other								
	notice of your permit coverage at a safe, publicly accessible location in close proximity to the								
	construction site. The notice must be located so it is visible from the public road that is								
	·								
	nearest to the active part of the construction site, and it must use a font large enough to be								
	readily viewe	ed from a pub	olic right-of-way	per CGP 1.5					
	The SWPPP an	d self-inspecti	on reports were n	ot available o	n-site during	the inspection in \	Violation of		
	The SWPPP and self-inspection reports were not available on-site during the inspection in Violation of CGP 7.3, City Ordinance § 14-5-2-11(C)(1), and CGP 4.7.3. Required Mitigation: The SWPPP, including								
	the SWPPP Map, Self Inspection Reports, and Corrective Action Reports, must be kept up-to-date per								
	CGP 7.1 and available on-site per CGP 4.7.3, 5.4.3 and 7.3. If an on-site location is unavailable to keep								
	the SWPPP when no personnel are present, notice of the plan's location must be posted near the main								
	entrance of your construction site CGP 7.3.								
2.1	Discharge off site?	(Y/N)	no						
4		tion Reports	missing	Latest rer	oort Date:	missir	nσ		
4	Jen mspect	non neports	IIIISSIIIB	Latestile	Joil Date.	11113311	16		

Notes:				
The SWPP	The SWPPP was not on site.			

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: James Hughes (505-803-6155)

jhughes@cabq.gov

10/09/2024

James D. Hughes