
THE PEAKS BY MARKANA PHASE II

GLENDALE AVE NE



N





STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR1004QW

COVERED UNDER COLORADO PERMIT COR101000 PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY

OPERATOR NAME

KLG 9, LLC

OPERATOR POINT OF CONTACT

FAIZEL KASSAM FKASSAM@LEGACYDM.NET

NOI PREPARED BY:

INSPECTIONS PLUS

PROJECT/SITE NAME

THE PEAKS BY MARKANA PHASE 2

PROJECT/SITE ADDRESS

VEYS	HISTORIC PRESERVATION CRITERIA: CRITERION "A"; PREVIOUS SURVEYS
TATS	ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS
acydm.net	SWPPP CONTACT INFORMATION:STEPHEN PENDERGRAFT spendergraft@legacydm.net
N/A	WHAT ARE THE IMPAIRMENTS, IF ANY?
NO	IS RECEIVING WATER IMPAIRED? TIER DESIGNATION
ONSITE STORMWATER POND	RECEIVING WATER?
NO	SURFACE WATERS WITHIN 50FT?
N/A	DISCHARGE TO MS4? MS4 NAME?
NO	COMMENCED EARTH DISTURBING ACTIVITIES?
NO	AGRICULTURE?
	WAS THE PREDEVELOPMENT LAND USED FOR
NO	GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?
	DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF
NEW- ABOVE GROUND	TYPE OF CONSTRUCTION
5.1 acres	ESTIMATED AREA TO BE DISTURBED
01/31/2024	ESTIMATED PROJECT COMPLETION DATE
06/06/2022	ESTIMATED PROJECT START DATE
-106.5741	LONGITUDE
35.1899	LATITUDE
87113	GLENDALE AVE NE ALBUQUERQUE, NM 87113
	PROJECT/SITE AUDRESS:

ESC Plan Standard Notes (2021-03-24) EROSION CONTOL NOTES

hereon shall be permitted, constructed, inspected, and maintained in accordance with:

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided

c.The City Of Albuquerque Construction BMP Manual b.The EPA's 2017 Construction General Permit (CGP), and a. The City Ordinance § 14-5-2-11, the ESC Ordinance,

required after installation of the BMPs and prior to beginning construction. berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion 2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon ir

stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to event of 1/4 inch or greater until the site construction has been completed and the site determined as direct the construction activities on the site and made available upon request. for compliance with the Construction General Permit once every 14 days and after any precipitation 3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project

activities on the site and made available upon request. 4. Corrective action reports must be kept by the person or entity authorized to direct the construction

problems. Corrective actions for stabilization shall be documented in a stabilization report including stabilized area and any damaged or worn stabilization must be identified in the reports along with weed 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal actual rates and dates of stabilization, and the materials and manufacturer's specifications used. application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to manufacturer's specifications for application rates, estimated functional longevity, methods of per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and

by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the provides cover for at least three years without active maintenance. Final stabilization must be approved Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the



SEDIMENT TRACK OUT CONTROL

SILT FENCE

INLET PROTECTION



BMP ObjectivesSediment Control

BERMS AND SWALES



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control



BMP Objectives

Wind Erosion Control Sheet Flow Runoff Control Sediment Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection



Run-on Diversion

LEGEND

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

EXISTING BLOCK WALL (O) POSTING SIGN



STAGING AREA

— FLOW DIRECTION

CHEMICAL TOILET

CONCRETE WASHOUT

TEMPORARY SEDIMENT POND

Existing Screen Fence

PROJECT PERIMETER



OUTFALL

DEBRIS CONTAINMENT





STABILIZED CONTRUCTION ENTRANCE



