
# **EROSION CONTROL PLAN FOR** LUXELOCKER - ALBUQUERQUE

SAN DIEGO AVENUE & BEVERLY HILLS AVENUE ALBUQUERQUE, NEW MEXICO


LEGEN



EXISTING

CONCRETE


RIP RAP



\_\_\_\_\_. . \_\_\_. \_ \_\_. \_\_\_. \_ \_\_. \_ \_\_. \_

| | | | | | | |

PROPOSED



#### **EROSION CONTROL NOTES**

- 1. ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:
- 1.a. THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE, THE EPA'S 2022 CONSTRUCTION GENERAL PERMIT (CGP), THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL
- 2. ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTHMOVING ACTIVITIES EXCEPT AS SPECIFIED HEREON IN THE PHASING PLAN. CONSTRUCTION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS. SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMPS AND PRIOR TO BEGINNING CONSTRUCTION.
- 3. SELF-INSPECTIONS IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), "AT A MINIMUM A ROUTINE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 4. CORRECTIVE ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 5. FINAL STABILIZATION AND NOTICE OF TERMINATION (NOT) IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), SELF-INSPECTIONS MUST CONTINUE UNTIL THE SITE IS "DETERMINED AS STABILIZED BY THE CITY." THE PROPERTY OWNER/OPERATOR IS RESPONSIBLE FOR DETERMINING WHEN THE "CONDITIONS FOR TERMINATING CGP COVERAGE" PER CGP PART 8.2 ARE SATISFIED AND THEN FOR FILING THEIR NOTICE OF TERMINATION (NOT) WITH THE EPA. EACH OPERATOR MAY TERMINATE CGP COVERAGE ONLY IF ONE OR MORE OF THE CONDITIONS IN PART 8.2.1, 8.2.2, OR 8.2.3 HAS OCCURRED. AFTER FILING THE NOT WITH THE EPA, THE PROPERTY OWNER IS RESPONSIBLE FOR REQUESTING A DETERMINATION OF STABILIZATION FROM THE CITY.
- 6. WHEN DOING WORK IN THE CITY RIGHT-OF-WAY (E.G. SIDEWALK, DRIVE PADS, UTILITIES, ETC.) PREVENT DIRT FROM GETTING INTO THE STREET. IF DIRT IS PRESENT IN THE STREET, THE STREET SHOULD BE SWEPT DAILY OR PRIOR TO A RAIN EVENT OR CONTRACTOR INDUCED WATER EVENT (E.G. CURB CUT OR WATER TEST).
- 7. WHEN INSTALLING UTILITIES BEHIND THE CURB, THE EXCAVATED DIRT SHOULD NOT BE PLACED IN THE STREET.
- 8. WHEN CUTTING THE STREET FOR UTILITIES THE DIRT SHALL BE PLACED ON THE UPHILL SIDE OF THE STREET CUT AND THE AREA SWEPT AFTER THE WORK IS COMPLETE. A WATTLE OR MULCH SOCK MAY BE PLACED AT THE TOE OF THE EXCAVATED DIRT PILE IF SITE CONSTRAINTS DO NOT ALLOW PLACING THE EXCAVATED DIRT ON THE UPHILL SIDE OF THE STREET CUT.
- 9. ESC PLANS MUST SHOW LONGITUDINAL STREET SLOPE AND STREET NAMES. ON STREETS WHERE THE LONGITUDINAL SLOPE IS STEEPER THAN 2.5%, WATTLES/MULCH SOCKS OR J-HOOD SILT FENCE SHALL BE SHOWN IN THE FRONT YARD SWALE OR ON THE SIDE OF THE STREET.

#### **BASIS OF BEARINGS**


BEARINGS SHOWN HEREON ARE BASED ON THE NEW MEXICO STATE PLANE COORDINATE SYSTEM, CENTRAL ZONE. BASIS OF BOUNDARY ARE THE FOLLOWING PLATS AND DOCUMENTS OF RECORD ENTITLED: • PLAT OF "TRACT A, UNIT B, NORTH ALBUQUERQUE ACRES.

# LEGAL DESCRIPTIONS

• LOTS NUMBERED FOUR (4), FIVE (5), SIX (6) AND SEVEN (7), IN BLOCK NUMBERED FIVE (5) OF TRACT A. UNIT B. NORTH ALBUQUERQUE ACRES. BERNALILLO COUNTY, NEW MEXICO, AS THE SAM IS SHOWN AND DESIGNATED ON THE PLAT OF SAID SUBDIVISION, FILED IN THE OFFICE OF THE COUNTY CLERK OF BERNALILLO COUNTY, NEW MEXICO, ON APRIL 24, 1936, IN PLAT BOOK D, FOLIO 130. THAT CERTAIN PARCEL OF LAND SITUATE WITHIN THE ELENA GALLEGOS GRANT IN PROJECTED SECTION 12, TOWNSHIP 11 NORTH, RANGE 3 EAST. NEW MEXICO PRINCIPAL MERIDIAN, CITY OF ALBUQUERQUE, BERNALILLO COUNTY, NEW MEXICO AS THE SAME IS SHOWN AND DESIGNATED ON THE PLAT ENTITLED "PLAT OF LOT "28-A", BLOCK 5, TRACT A, UNIT B, NORTH ALBUQUERQUE ACRES, BEING A REPLAT OF LOTS 23, 27 & 28, BLOCK 5, PROJECTED SEC 13, T 11 N, R 3 E, NMPM, ALBUQUERQUE, BERNALILLO COUNTY, NEW MEXICO, NOVEMBER, 1996", FILED IN THE OFFICE OF THE COUNTY CLERK OF BERNALILLO COUNTY, NEW MEXICO, ON APRIL 9, 1997 IN VOLUME 97C, FOLIO 106.

## **FLOOD PLAIN NOTE**

COMM NUMB 35000



VICINITY MAF SCALE: 1" = 500'

OWNER/DEVELOPER

SUITE 106 LAKE HAVASU CITY, AZ 86403

IRIS DEVELOPMENT SERVICES. PLLC

349 LAKE HAVASU AVE. S.

2673 N RILEY ROAD

BUCKEYE, AZ 85398

SHEET #

C2

PHONE: 602.616.6898

SHEET INDEX

C4 DETAILS

C1 COVER SHEET

**CIVIL ENGINEER** 

ALBUQUERQUE STORAGE PARTNERS, LLC


SHEET TITLE


EXISTING CONDITIONS

C3 EROSION CONTROL PLAN

 PLAT OF "LANDS OF LEON E. \$ LENA MAE VINYARD". • PLAT OF "LOTS 1-A, 2-A \$ 3-A, BLOCK 5, TRACTS A, UNIT B, NORTH ALBUQUERQUE ARCRES" PLAT OF "LOTS 28-A-1 AND 28-A-2, BLOCK 5, TRACT A, UNIT B, NORTH ALBUQUERQUE ACRES". PLAT OF "LOID'S COLLISION CENTER".

1MUNITY 1BER	PANEL # PANEL DATE	SUFFIX	DATE OF FIRM (INDEX DATE)	FIRM ZONE	BASE FLOOD ELEVATION (IN AO ZONE USE DEPTH)
002	0129	Н	08/16/2012	ZONE X	





Ш




Sheet Number:

1 of 4

DATE

PLAN APPROVALS:

EROSION AND SEDIMENT CONTROL SPECIALIST, PLANNING DEPARTMENT





### **GENERAL NOTES**

1. CONTACT ARIZONA ONE CALL AT (800) STAKE-IT OR 811 PRIOR TO START OF ANY EXCAVATION FOR LOCATIONS OF BURIED UTILITIES. THE LOCATIONS OF ANY AND ALL UNDERGROUND UTILITIES SHOWN ARE BASED UPON ABOVE GROUND EVIDENCE (INCLUDING, BUT NOT LIMITED TO, MANHOLES, INLETS, AS-BUILT MAPS, AND MARKS MADE ON THE GROUND BY OTHERS) AND ARE SPECULATIVE IN NATURE. THERE MAY BE UNDERGROUND UTILITIES, WHETHER IN SERVICE OR ABANDONED, FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH THE ABOVE GROUND EVIDENCE WAS NOT OBSERVED. FURTHERMORE, THE UTILITIES MAY NOT BE IN THE EXACT LOCATIONS SHOWN ON THESE PLANS. THE CONTRACTOR SHALL VERIFY THE LOCATIONS AND ELEVATIONS OF UTILITIES AND TOPOGRAPHIC FEATURES PRIOR TO THE START OF CONSTRUCTION. ANY AND ALL DAMAGES THAT MAY OCCUR FROM THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE ANY AND ALL UTILITIES SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES OR VARIANCES TO THE PLANS ARE FOUND.


SEE ARCHITECTURAL/FOUNDATION CONSTRUCTION PLANS FOR ALL ACTUAL BUILDING DIMENSIONS. DIMENSIONS SHOWN ON CIVIL SITE PLAN ARE APPROXIMATE.











#### **GENERAL NOTES**

- CONTACT ARIZONA ONE CALL AT (800) STAKE-IT OR 811 PRIOR TO START OF ANY EXCAVATION FOR LOCATIONS OF BURIED UTILITIES. THE LOCATIONS OF ANY AND ALL UNDERGROUND UTILITIES SHOWN ARE BASED UPON ABOVE GROUND EVIDENCE (INCLUDING, BUT NOT LIMITED TO, MANHOLES, INLETS, AS-BUILT MAPS, AND MARKS MADE ON THE GROUND BY OTHERS) AND ARE SPECULATIVE IN NATURE. THERE MAY BE UNDERGROUND UTILITIES, WHETHER IN SERVICE OR ABANDONED, FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH THE ABOVE GROUND EVIDENCE WAS NOT OBSERVED. FURTHERMORE, THE UTILITIES MAY NOT BE IN THE EXACT LOCATIONS SHOWN ON THESE PLANS. THE CONTRACTOR SHALL VERIFY THE LOCATIONS AND ELEVATIONS OF UTILITIES AND TOPOGRAPHIC FEATURES PRIOR TO THE START OF CONSTRUCTION. ANY AND ALL DAMAGES THAT MAY OCCUR FROM THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE ANY AND ALL UTILITIES SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES OR VARIANCES TO THE PLANS ARE FOUND.
- SEE ARCHITECTURAL/FOUNDATION CONSTRUCTION PLANS FOR ALL ACTUAL BUILDING DIMENSIONS. DIMENSIONS SHOWN ON CIVIL SITE PLAN ARE APPROXIMATE.

#### **CONSTRUCTION NOTES**

<u>6555 ABN</u>

- AFTER PERMITS HAVE BEEN OBTAINED AND EROSION CONTROL; MEASURES INSTALLED, THE CONTRACTOR SHALL ROUGH GRADE SITE.
- CONTRACTOR SHALL PREVENT ANY SILTATION FROM ENTERING ANY STORM SEWER SYSTEM. ALL INLETS AND INLET OPENINGS SHALL BE FULLY ENCIRCLED WITH SILT FENCE DURING AND AFTER CONSTRUCTION OF INLET.
- NO LAND CLEARING OR GRADING SHALL BEGIN UNTIL ALL EROSION CONTROL MEASURES HAVE BEEN INSTALLED.
- MAINTAIN EROSION CONTROL MEASURES AT ALL TIMES ESPECIALLY BEFORE ANY PREDICTABLE RAIN.
- THIS PLAN SHALL NOT BE CONSIDERED ALL INCLUSIVE; AS THE 5. CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS TO PREVENT SOIL SEDIMENT FROM LEAVING THE SITE. THIS PLAN IS INTENDED TO BE UPDATED BY A QUALIFIED PERSON AS CONSTRUCTION ACTIVITIES PROCEED. METHODS OF EROSION CONTROL SHALL BE TAKEN FROM "BEST MANAGEMENT PRACTICES HANDBOOK".
- 6. CONTRACTOR SHALL COMPLY WITH ALL STATE AND LOCAL ORDINANCES THAT APPLY.
- 7. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED IF DEEMED NECESSARY BY ON SITE INSPECTION.
- LAND DISTURBING ACTIVITIES SHALL NOT COMMENCE UNTIL APPROVAL TO DO SO HAS BEEN RECEIVED BY GOVERNING AUTHORITIES.
- 9. IF INSTALLATION OF STORM DRAINAGE SYSTEM SHOULD BE INTERRUPTED BY WEATHER OR NIGHTFALL, THE PIPE ENDS SHALL BE COVERED WITH FILTER FABRIC.
- 10. ALL EXISTING STRUCTURES, FENCING, TREES, AND ETC., WITHIN CONSTRUCTION AREA SHALL BE REMOVED AND DISPOSED OF OFF SITE. NO BURNING IS ALLOWED ON SITE.
- 11. CONTRACTOR SHALL BE RESPONSIBLE TO TAKE WHATEVER MEANS NECESSARY TO ESTABLISH PERMANENT SOIL STABILIZATION.
- 12. CONTRACTOR TO IDENTIFY ON PLAN AREAS THAT HAVE REACHED FINAL STABILIZATION.
- 13. CONTRACTOR TO APPLY FOR THE NOI AND FOLLOW THE SWPPP GUIDELINES.
- 14. FINAL STABILIZATION SHALL BE IN ACCORDANCE WITH LANDSCAPE PLAN.


#### **EROSION CONTROL NOTES**

- CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE PER DETAIL 3/C4. CONTRACTOR TO IMPLEMENT EFFECTIVE CONTROL MEASURES TO MINIMIZE TRACKING OF SEDIMENTS, DEBRIS AND OTHER POLLUTANTS FROM VEHICLES AND EQUIPMENT LEAVING THE SITE DURING CONSTRUCTION. EXACT PLACEMENT, DURING VARIOUS PHASES OF CONSTRUCTION TO BE DETERMINED BY THE CONTRACTOR.
- E2. CONSTRUCT DESIGNATED WASHOUT AREA. EXACT PLACEMENT DURING VARIOUS PHASES OF CONSTRUCTION TO BE DETERMINED BY THE CONTRACTOR.
- E3. CONSTRUCT SILT FENCE PER DETAIL 1/C4.
- Scattered 1/26 E4. CONTRACTOR TO PLACE THE PROTECTIVE STORAGE AREA IN A SECURE LOCATION. EXACT PLACEMENT DURING VARIOUS PHASES OF CONSTRUCTION TO BE DETERMINED BY THE CONTRACTOR.
  - E5. CONSTRUCT INLET PROTECTION PER DETAIL 4/C4.
  - E6. CONSTRUCT TEMPORARY SEDIMENT TRAP PER DETAIL 2/C4.

#### **AREA BEING DISTURBED**


219,471 S.F. OR 5.04 ACRES


- 5174-






しし 3 of 4







#### NOTES: SEDIMENT TRAP

- 1. TEMPORARY SEDIMENT TRAPS MAY BE CON OR BY EXCAVATION IN COMBINATION WIT
- 2. TEMPORARY SEDIMENT TRAPS ARE OFTEN DIVERSION DIKE OR SWELL.
- 3. THE DRAINAGE AREA FOR THE SEDIMENT 5 DISTURBED ACRES.
- 4. THE TRAP MUST BE ACCESSIBLE FOR EAS WHICH IS CRITICAL TO ITS PROPER FUN
- 5. SEDIMENT TRAPS ARE TEMPORARY MEASUR PLACE LONGER THAN 18 TO 24 MONTHS.
- THE EMBANKMENT MAY NOT EXCEED 5 FT.
  THE RECOMMENDED MINIMUM WIDTH AT TH BETWEEN 2 FT. AND 5 FT.



