Volcano Mesa

Oak Ridge Street NW West of Universe Boulevard, Albuquerque, New Mexico 87114

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN





PERMIT NUMBER: NMR

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR10I000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME: Salls Brothers Construction OPERATOR POINT OF CONTACT: Adam Semler, 505-803-7930, asemler@sallsbrothers.com NOI PREPARED BY: Inspections Plus, LLC PROJECT/SITE NAME: Volcano Mesa PROJECT/SITE ADDRESS: Oak Ridge Street NW West of Universe Boulevard, Albuquerque, New Mexico 87114 LATITUDE 35.186911 LONGITUDE -106.730390 ESTIMATED PROJECT START DATE 05/22/2022 ESTIMATED PROJECT COMPLETION DATE 12/30/2023 ESTIMATED AREA TO BE DISTURBED 10.4 acres TYPE OF CONSTRUCTION **Residential Development** DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980? NO WAS THE PREDEVELOPMENT LAND USED FOR NO AGRICULTURE? COMMENCED EARTH DISTURBING ACTIVITIES? NO DISCHARGE TO MS4? MS4 NAME? NO SURFACE WATERS WITHIN 50FT? **Rio Grande** RECEIVING WATER? Y IS RECEIVING WATER IMPAIRED? TIER DESIGNATION 3 WHAT ARE THE IMPAIRMENTS, IF ANY? Dissolved Oxygen; E. coli SWPPP CONTACT INFORMATION: Adam Semler, 505-803-7930, asemler@sallsbrothers.com ENDANGERED SPECIES CRITERIA: **CRITERION "A"; NO CRITICAL HABITATS CRITERION** HISTORIC PRESERVATION CRITERIA: "A" PREEXISTING DEVELOPMENT

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2017 Construction General Permit (CGP), and c. The City of Albuquerque Construction BMP Manual.


2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.

3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials, and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.

6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

SEDIMENT TRACK OUT CONTROL



BMP Objectives

Sediment Control •

BERMS AND SWALES



BMP Objectives

- Runoff Control •
- Run-on Diversion

SILT FENCE



BMP Objectives


- Sediment Control •
- Sheet Flow Runoff Control •
- Wind Erosion Control •

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control •
- Reduce Runoff Velocity •
- Inlet Protection •









BMP Objectives

- Sediment Control ٠
- Sheet Flow Runoff Control •
- Wind Erosion Control •







TESCP - page 1



- 🢐 Rip Rap (1)
- ••• Silt Fence (6)
- Block Wall
- Pre/Post Construction Water Flow (7)
- ----- Cut-back Curbs and/or Sidewalks (19)
- Property Boundary (4)
- --- Extended Limit of Disturbance (1)
- Stabilized Construction Entrance/Exit (1)
- Street Sweeping (1)
- Water Truck (1)
- ERTEC Inlet Protection (8)
- NOI/Site Notice Posting (1)
- Stockpiles (1)
- Material Storage (1)
- Spill Kit near Material Storage (1)
- Portable Concrete Washout Bin w/ Sign (1)
 - Dumpster (1)
 - Portable Toilet MUST be at least 10 ft. from any impervious surface (1)






Page 6 of 8

	AS BUILT INFORMATION		DATE	DATE	DATE	DATE	MICRO-FILM INFORMATION	DATE		
	AS BUILT	CONTRACTOR	WORK STAKED BY	INSPECTORS ACCEPTANCE BY	PIELD VERIFICATION BY	DRAWINGS CORRECTED BY	MICRO-FILM	RECORDED #V	No	
	BENCH MARKS	ALBUQUERQUE CONTROL SURVEY	MONUMENT "UNION" NEW MEXICO	STATE PLANE COORDINATES (CENTRAL	ZONE - NAD 83)	NORTH= 1,523,503.475 FEET	EAST= 1,493,655.03 FEET	MAPPING ANGLE= +00"16'58.96"	GROUND TO GRID FACTOR= 0.99966436	ELEVATION= 5524.95 FEET
	NOL		DATE							
City of Albopterine Planning Department Development Rowse Approximation (HYDROLOGY SECTION) NOTE 12/22/22 BY	SURVEY INFORMATION	FIELD NOTES	BY							
COSCO21H	SURVE	E	NO.					_		
NOTES:	E PADS SHALL ENCING AREAS									
 CURB AND GUTTER, SIDEWALKS, AND DRIVI MATCH THE ELEVATIONS OF ABUTTING EXIS AS SHOWN ON THE PLANS OR AS DIRECTED PROJECT ENGINEER. 					10	TSS	00			
 THE SUBGRADE PREP SHALL EXTEND ONE BEYOND THE FREE EDGE OF NEW CURB AN CONTRACTOR TO TEST SUBGRADE R-VALUE 	D GUTTER.	SEG	· A.		BY			6.2022	6.2022	6.2022
CONTRACTION IN THE EVENT THE RAVALL THAN 50, REMOVE 2 FEET OF SUBGRADE M IMPORT MATERIAL WITH R-VALLE GREATER CONTACT THE ENGINEER IMMEDIATELY SO PAVEMENT SECTION CAN BE MODIFIED.	E IS LESS ATERIAL AND THAN 50 OR	REMOVED RETAINING WALL, ADD SLOPE	GRADING TO EAST, REVISE CROSS SECTION A - A	& INSERT SLOPE AGREEMENT	REMARKS	REVISIONS	RESPEC DESIGN	DATE: 10.26.2022	EC DATE: 10.26.2022	DATE 10,26,2022
RESPEC	ITF 200	05.25.22 REMO	GRADI	& INSE	DATE			DESIGNED BY JS	DRAWN BY: RESPEC	CHECKED BY: SEG
	BUQUERQUE	-			NON			DE	DR	Ť
DEPARTMENT OF MUN ENGINEERII VOLCANO MESA	NG DIVISION	OP	M	EN			_	_	_	
GRADING	G PLAN	Ma /	Daty	fr.	_		Mo	/Day	Nr.	
City Engineer Appro	ist Design Updal	_		_				_		
Appleved By Alburg	Zone Map No.	Lo	heel	-	-	of	-	-	-	-

TESCP - Page 2



- 🢐 Rip Rap (1)
- Block Wall
- Pre/Post Construction Water Flow (7)
- ----- Cut-back Curbs and/or Sidewalks (7)
- --- Extended Limit of Disturbance (1)
- Property Boundary/Limit of Disturbance (1)
- ERTEC Inlet Protection (2)



OPERATOR:

Salls Brothers Construction Matt Dyer General Contractor 505-252-9245 mdyer@sallsborthers.com

OWNER:

DR Horton Todd Warmkessel Property Owner Contact 505-797-4245 twarmkessel@drhorton.com

EED PROFESS	Volcano Mesa			
CERTIFIED PROFESSION P		PROJECT TITLE		
CPESC® James Tolman No. 10631	ALBUQUERQUE, NM - BERNALILLO COUNTY CITY, COUNTY, STATE			
NAND SEDIMENTO	10/17/2023 DATE			
774-L_ CPESC STAMP	D. Lewis / J. Tolman DRAWN BY	PLUS		