# **MX** at Petroglyphs

# TEMPORARY EROSION AND SEDIMENT CONTROL

# **PLAN**


PAGE INDEX		
1	TITLE PAGE	
2	SWPPP INFO & NOTES	
3	DETAILS	
4-7	TEMPORARY EROSION	
	CONTROL PLAN	
8	SCHEDULE & SWPPP TEAM	



# Artec Tierra Amarilla TAOS COLFAX UNIO RIO ARRIBA Taos Mora Mora Mosquero Santore Gallup Bernalille Santa Rosa CIBOLA Los Luñas VALENCIA CATRON Socorro Reserve SOCORRO CATRON SOCORRO CATRON COLFAX UNIO Mora Mora Mosquero Santa Rosa CUAP CURRY Summer DE BACA Portales ROOSEVELT CHAVES Alamogordo Carrizozo CHAVES Lovington Lovington Lovington Lovington Lovington Las Curcues TEXAS NEW MEXICO

### **GPS COORDINATES:**

Latitude: 35.177558 Longitude: -106.706518



### STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:

Gamma Development / TQM, LLC

OPERATOR POINT OF CONTACT:

Steve Hernandez 505-228-1401 steve@dmcnm.com

NOI PREPARED BY:

**Inspections Plus** 

PROJECT/SITE NAME:

MX at Petroglyphs

PROJECT/SITE ADDRESS:


LATITUDE	Latitude: 35.177558	
LONGITUDE	Longitude: -106.706518	
ESTIMATED PROJECT START DATE	11/20/2023	
ESTIMATED PROJECT COMPLETION DATE	01/30/2026	
ESTIMATED AREA TO BE DISTURBED	3.45	
TYPE OF CONSTRUCTION	Residential	
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	No	
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?	NO	
COMMENCED EARTH DISTURBING ACTIVITIES?	NO	
DISCHARGE TO MS4? MS4 NAME?	Yes - Cityof Albuquerque	
SURFACE WATERS WITHIN 50FT?	NO	
RECEIVING WATER?	Rio Grande	
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	Yes	
WHAT ARE THE IMPAIRMENTS, IF ANY Dissolved Oxygen, E.coli, Mercury, PCBS, Temperature		
SWPPP CONTACT INFORMATION: Steve Hernandez 505-228-1401 steve@dmcnm.com		
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS		
HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT		

# EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2017 Construction General Permit (CGP), and c. The City Of Albuquerque Construction BMP Manual.

- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



SEDIMENT TRACK OUT CONTROL



**BMP Objectives** 

Sediment Control

BERMS AND SWALES



**BMP Objectives** 

- Runoff Control
- Run-on Diversion

### SILT FENCE



### **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

### MULCH SOCK/STRAW WATTLE



### **BMP Objectives**

- **Sediment Control**
- Reduce Runoff Velocity
- **Inlet Protection**

INLET PROTECTION











### **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control





### **MX at Petroglyphs** Inspections Plus, LLC Development SWPPP Map 1-Final

### LEGEND






Retention Basin (3)



Pre & Post Construction Water Flow (2)

- Silt Fence (2)
- ---- Cutback Curb / Sidewalk (12)
- Property Boundary / Limit of Disturbance (1)
- Street Sweeping (1)
- Stabilized Construction Exit (1)
- SWPPP Sign (1)
- Portable Concrete Washout (1)
- Dumpster (1)
- Portable Toilet (1)
- Materials Storage (1)
- Spill Kit (1)
- Stockpiles (1)
- Water Truck (1)



### **MX at Petroglyphs** Inspections Plus, LLC Development SWPPP Map 2-Final

## LEGEND





Retention Basin (2)

- Silt Fence (2)
- ---- Cutback Curb / Sidewalk (10)
- Property Boundary / Limit of Disturbance (1)
- Temporary Blockade (1)

Operator(s):
Gamma Development/TQM,
LLC
Steve Hernandez
Project Manager
505-228-1401
steve@dmcnm.com

Owner:
Gamma Development/TQM,
LLC
Steve Hernandez
Property Owner Contact
505-228-1401
steve@dmcnm.com
Responsibility: Oversees project
development.