
Allaso Olivine

6925 Alameda Boulevard NE

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



ω Ν

DETAILS

TEMPORARY EROSION CONTROL PLAN

SWPPP INFO AND NOTES

TITLE PAGE

PAGE INDEX

GPS COORDINATES: 35.18505, -106.56952

ARIZONA



NEW MEXICO

STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR10059X

COVERED UNDER COLORADO PERMIT COR101000 PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY

OPERATOR NAME: Titan Olivine, LLC

OPERATOR POINT OF CONTACT. Joshua Rogers

Inspections Plus 2

PROJECT/SITE NAME Allaso Olivine

NOI PREPARED BY:

PROJECT/SITE ADDRESS: LATITUDE 6925 Alameda Boulevard NE 35.18496,

TYPE OF CONSTRUCTION ESTIMATED AREA TO BE DISTURBED ESTIMATED PROJECT COMPLETION DATE ESTIMATED PROJECT START DATE LONGITUDE 2.77 ACRES 01/01/2023 -106.56932 10/01/2024

SWPPP CONTACT INFORMATION: WHAT ARE THE IMPAIRMENTS, IF ANY? IS RECEIVING WATER IMPAIRED? TIER DESIGNATION RECEIVING WATER? SURFACE WATERS WITHIN 50FT? COMMENCED EARTH DISTURBING ACTIVITIES? WAS THE PREDEVELOPMENT LAND USED FOR GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980? DISCHARGE TO MS4? MS4 NAME? AGRICULTURE? DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF Zach Gruen, 505-856-0404 zachg@hbconstruction.com Alpha Particles, E. Coli, Mercury, PCBS Ö COMMERCIAL BUILDING Rio Grande NO NO NO Ö

HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS

ESC Plan Standard Notes (2022-08-23) EROSION CONTOL NOTES

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

c.The City Of Albuquerque Construction BMP Manual b.The EPA's 2017 Construction General Permit (CGP), and a.The City Ordinance § 14-5-2-11, the ESC Ordinance,


required after installation of the BMPs and prior to beginning construction. berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion 2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon ir

direct the construction activities on the site and made available upon request. stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to event of 1/4 inch or greater until the site construction has been completed and the site determined as for compliance with the Construction General Permit once every 14 days and after any precipitation 3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project

activities on the site and made available upon request. 4. Corrective action reports must be kept by the person or entity authorized to direct the construction

problems. Corrective actions for stabilization shall be documented in a stabilization report including stabilized area and any damaged or worn stabilization must be identified in the reports along with weed manufacturer's specifications for application rates, estimated functional longevity, methods of 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal actual rates and dates of stabilization, and the materials and manufacturer's specifications used. application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and

by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections. cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the provides cover for at least three years without active maintenance. Final stabilization must be approved Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the



SEDIMENT TRACK OUT CONTROL

SILT FENCE

INLET PROTECTION



BMP ObjectivesSediment Control



BERMS AND SWALES



- BMP ObjectivesSediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE





- BMP ObjectivesSediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control



- Sediment Control
 Reduce Runoff Velocity
 Inlet Protection

BMP ObjectivesRunoff Control

Run-on Diversion



Allaso Olivine

PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY

B. Henriksen / J. Tolman 12/01/2022

NSPECTIONS PLUS

Allaso Olivine Inspections Plus, LLC Commercial SWPPP Map 1-Final

LEGEND







Rip Rap (2)



Retention Basin (1)

- ••• Silt Fence (2)
- Pre & Post Construction Water Flow (8)
- Property Boundary / Limit of Disturbance (2)
- ---- Cutback Curb / Sidewalk (15)
- --- Retaining Wall (1)
- ---- Existing Retaining Wall (1)
- Materials Storage (1)
- SWPPP Sign (1)
- ERTEC Inlet Protection (6)
- Dumpster (1)
- Spill Kit (1)
- Water Truck (1)
- Portable Concrete Washout Bin (1)
- Stabilized Construction Exit (1)
- Portable Toilet (1)
- Street Sweeping (1)
- Stockpiles (1)





Allaso Olivine Inspections Plus, LLC Commercial SWPPP Map 2-Final

LEGEND





Rip Rap (3)



Retention Basin (1)

- Silt Fence (2)
- ---- Existing Retaining Wall (1)
- ---- Cutback Curb / Sidewalk (17)
- Pre & Post Construction Water Flow (9)
- Property Boundary / Limit of Disturbance (2)




ERTEC Inlet Protection (12)



Stabilized Construction Exit (1)

Rip Rap (2)



SCHEDULE/SEQUENCING OF CONSTRUCTION

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
 - 2.a. PERIMETER CONTROLS (SILT FENCE)
 - 2.b. STABILIZED CONSTRUCTION ENTRANCE
 - 2.c. CONCRETE WASHOUT AREA
- 3. EARTHWORK AND GRADING
- 4. UTILITY INSTALLATION
- **5. PAVEMENT STRUCTURES**
- 6. PAD STRUCTURES
- 7. LANDSCAPING/ STABILIZATION
- 8. PUNCHLIST

Operator(s):
HB Construction
Zach Gruen
Project Manager
3010 Mone Vista Boulevard NE
Albuquerque, NM 87113
505-856-0404
zachg@hbconstruction.com

Owner:

Titan Olivine, LLC
Joshua Rogers
Property Owner Contact
505-998-0163
jrogers@titan-development.com

