
# **PRECISION STORAGE TEMPORARY SEDIMENT AND EROSION CONTROL DRAWINGS** ALBUQUERQUE, BERNALILLO COUNTY, NEW MEXICO



Stormwater **Erosion Control** Reclamation

www.e2rc.com | 505.867.4040

CPSWO*							
					DATE		
					REVISION ITEM		
					#		
	-	SNYDER CONSTRUCTION, LEC	A R LO LEROLE NM				
K. F DRA O. C	EIGNE ETTI WN B HAV	ER, F SY: EZ					
	_		ΟV	ER			

### **PROJECT DETAILS**

NPDES ID: NMR10072E, NMR10073O

ADDRESS: 6217 SIGNAL AVE. NE, ALBUQUERQUE, NM 87113

GPS COORDINATES: 35.18336111, -106.57484167

TOTAL ACREAGE: 2.00

ANTICIPATED DISTURBED ACREAGE: 2.00

FIRST RECEIVING WATER: RIO GRANDE

WATERS WITHIN ONE MILE OF PROJECT: ARROYO DE DOMINGO BACA

IMPAIRED/TIERED WATERS: RIO GRANDE

ENDANGERED SPECIES: CRITERION A

SUPPORT ACTIVITIES: SEE SECTION 3.6 OF SWPPP NARRATIVE

SOIL TYPE: SEE NRCS SOIL REPORT PROVIDED IN SWPPP BINDER

TYPE PRE-CONSTRUCTION COVER: DIRT, TREES, SOME EXISTING BUILDING, FENCING

STABILIZATION MEASURES AND DEADLINES: SEE SECTION 6.0 OF SWPPP NARRATIVE

REGULATING AUTHORITY: ENVIRONMENTAL PROTECTION AGENCY (EPA)

#### **OPERATORS**

PROPERTY OWNER: PRECISION STORAGE, LLC 1200 SOUTH RENNAISSANCE BLVD. NE ALBUQUERQUE, NM 87107

OWNER CONTACT: DAVID BEDY MANAGING MEMBER (505) 280-7398

GENERAL CONTRACTOR (GC): SNYDER CONSTRUCTION, LLC 5800 SAN FRANCISCO RD. NE ALBUQUERQUE, NM 87109

GC CONTACT: ZACK SNYDER (505) 923-3181 ZSNYDER@SNYDER-CONST.COM

#### STORMWATER TEAM

SEE SECTION 2.0 OF THE SWPPP NARRATIVE FOR THE PROJECT'S STORMWATER TEAM. **RESPONSIBILITIES AND CONTACT INFORMATION** 

### SEQUENCE OF ACTIVITIES

REFER TO THE GC'S CONSTRUCTION SCHEDULE FOR CURRENT SEQUENCING.

PHASE I: SITE PREPARATION AND PRE – CONSTRUCTION

1.PRIOR TO BEGINNING EARTH DISTURBING ACTIVITIES, THE OPERATOR(S) WILL CLEARLY DEMARCATE THE LIMITS OF DISTURBANCE WITH STAKES, RIBBONS, CONSTRUCTION FENCING, OR OTHER APPROPRIATE METHOD. THESE DEMARCATIONS SHALL REMAIN VISIBLE FOR THE DURATION OF THE PROJECT.

2.THE INITIAL EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO EARTH DISTURBANCE. THE INITIAL CONTROL MEASURES MAY INCLUDE BUT ARE NOT LIMITED TO:

- a. PERIMETER CONTROLS (E.G., SILT FENCE, WATTLES, CONSTRUCTION FENCE)
- b. VEHICLE TRACKING PAD IF THE SITE ENTERS/EXITS ONTO A PAVED PUBLIC ROADWAY
- c. NPDES NOTIFICATION POSTING
- d. DESIGNATED STAGING AREA
- e. ANCHORED SANILETS
- f. DUMPSTERS

3. INSTALL THE TEMPORARY SEDIMENT TRAP DURING INITIAL GRADING ACTIVITIES. MAINTAIN THE SEDIMENT BASINS UNTIL PAVING ACTIVITIES BEGIN.

#### PHASE II: CONSTRUCTION ACTIVITIES

1.THE OPERATORS WILL MINIMIZE THE AREA DISTURBED AS MUCH AS FEASIBLY POSSIBLE.

2.ANY DISTURBED AREA IN WHICH CONSTRUCTION ACTIVITIES HAVE TEMPORARILY CEASED SHALL TEMPORARILY STABILIZED USING THE METHODS DESCRIBED IN SECTION 6.3 OF THE SWPPP NARRATIVE. SECTION 6.1 OF THE SWPPP NARRATIVE PROVIDES THE TEMPORARY STABILIZATION DEADLINES.

3. THE LOCATION OF SOME BMPS MAY REQUIRE ALTERATION IF DRAINAGE PATTERNS CHANGE DURING CONSTRUCTION. THE OPERATORS SHALL INSTALL ADDITIONAL BMPS OR UPGRADE BMPS IF NECESSARY.

4.IF CONCRETE IS USED ON SITE AND CONCRETE TRUCKS ARE UNABLE TO WASHOUT OFF SITE, THE OPERATORS WILL PROVIDE ONE OR MORE DESIGNATED CONCRETE WASHOUT AREAS. THE CONCRETE WASHOUTS MUST BE INSTALLED PRIOR TO CONCRETE USE ON SITE AND REMOVED ONLY AFTER CONCRETE WORK IS COMPLETE.

PHASE III: FINAL STABILIZATION AND CONSTRUCTION COMPLETION

1.IF APPLICABLE, RE-VEGETATION OR LANDSCAPING SHALL BE INITIATED IMMEDIATELY UPON KNOWING WORK IN A DISTURBED AREA HAS PERMANENTLY STOPPED AND THE AREA IS NOT COVERED BY PERMANENT STRUCTURES, UNLESS INFEASIBLE. SECTION 6.4 OF THE SWPPP NARRATIVE DISCUSSES PERMANENT STABILIZATION AND ASSOCIATED DEADLINES.

2. THE OPERATORS SHALL REMOVE TEMPORARY BMPS ONLY AFTER FINAL STABILIZATION IS COMPLETE.





SWPPP Stormwater **Erosion Control** Reclamation

Seeding

www.e2rc.com | 505.867.4040

CPSWO*						
					DATE	
					REVISION ITEM	
					#	
	-	DEFCICIONS RUCTION, LEC	SWPPP NOTES			
K. F DRA O. C <b>SH</b>	IGNE ETTI WN B CHAV	ER, F SY: EZ T:	P.E.	PP		

#### **GENERAL NOTES**

THE NPDES COMPLIANCE SWPPP DRAWING AND ASSOCIATED DOCUMENTATION IS AND SHALL BE CONSIDERED A LIVING DOCUMENT ALLOWING FOR MODIFICATIONS AS SITE CONDITIONS CHANGE OR DICTATE.

ALL SITE FEATURES (EXISTING/PROPOSED GRADES, EXISTING CONSTRUCTION, FUTURE CONSTRUCTION, ETC.) SHOWN IS PER INFORMATION FROM OTHERS.

MINIMUM REQUIREMENTS TO FURTHER DEVELOP OR MODIFY THIS STORMWATER POLLUTION PREVENTION PLAN (SWPPP) DRAWING SHALL BE BASED ON THE CURRENT EDITION OF THE NEW MEXICO STATE HIGHWAY AND TRANSPORTATION DEPARTMENT (NMSHTD), NPDES LAW AND CITY OF ALBUQUERQUE ORDINANCE § 14-5-2-11.

ALL OPERATORS SHALL SUBMIT A NOTICE OF INTENT (NOI). THE NOI SHALL BE ACTIVE AND POSTED ON THE EPA'S WEBSITE PRIOR TO COMMENCING EARTH DISTURBING ACTIVITIES.

LOCATE TEMPORARY WASHOUT, ANCHORED TOILETS, CONSTRUCTION ENTRANCE AND PARKING, STAGING, REFUELING, TRASH CONTAINMENT AREA TO MINIMIZE SITE DISTURBANCE DURING CONSTRUCTION ACTIVITY.

THE OPERATOR IS REQUIRED TO REGULARLY PERFORM STREET SWEEPING AND CLEAN - UP MEASURES IN THE EVENT OF SEDIMENT TRACK - OUT.

#### THE FOLLOWING ARE STANDARD EROSION CONTROL REQUIREMENTS PER THE CITY OF ALBUQUERQUE STORMWATER QUALITY DEPARTMENT (JUNE 16, 2023):

ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:

THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE; THE EPA'S 2022 CONSTRUCTION GENERAL PERMIT (CGP); AND THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL

ALL BEST MANAGEMENT PRACTICES (BMPS) MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT AS SPECIFIED HEREON IN THE PHASING PLAN. CONSTRUCTION OF EARTHEN BMPS SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMPS AND PRIOR TO BEGINNING CONSTRUCTION.

SEE SECTION 3.5 OF THE SWPPP NARRATIVE OR THE CONTRACTOR'S SCHEDULE FOR BMP SCHEDULING OR PHASING.

SELF-INSPECTIONS - IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), AT A MINIMUM A ROUTINE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.

CORRECTIVE ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.

FINAL STABILIZATION AND NOTICE OF TERMINATION (NOT) - IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), SELF-INSPECTIONS MUST CONTINUE UNTIL THE SITE IS "DETERMINE AS STABILIZED BY THE CITY:. THE PROPERTY OWNER/OPERATOR IS RESPONSIBLE FOR DETERMINING WHEN THE "CONDITIONS FOR TERMINATION CGP COVERAGE" PER CGP PART 8.2 ARE SATISFIED AND THE FOR FILING THEIR NOT WITH THE EPA. EACH OPERATOR MAY TERMINATE GCP COVERAGE ONLY IF ONE OR MORE OF THE CONDITIONS IN PART 8.2.1, 8.2.2 OR 8.2.3 HAS OCCURRED. AFTER FILING THE NOT WITH THE EPA, THE PROPERTY OWNER IS RESPONSIBLE FOR REQUESTING A DETERMINATION OF STABILIZATION FROM THE CITY.

WHEN DOING WORK IN THE CITY RIGHT-OF-WAY (E.G., SIDEWALK, DRIVE PADS, UTILITIES, ETC.) PREVENT SEDIMENT FROM ENTERING THE STREET. IF SEDIMENT IS PRESENT IN THE STREET, THE STREET SHOULD BE SWEPT DAILY OR PRIOR TO A RAIN EVENT OR CONTRACTOR INDUCED WATER EVENT (E.G. CURB CUT OR WATER TEST).

WHEN CUTTING THE STREET FOR UTILITIES, THE SEDIMENT SHALL BE PLACED ON THE UPHILL SIDE OF THE STREET CUT AND THE AREA SWEPT AFTER WORK IS COMPLETE. A WATTLE OR MULCH SOCK MAY BE PLACED AT THE TOE OF THE EXCAVATED DIRT PILE IF SITE CONSTRAINTS DO NOT ALLOW PLACING THE EXCAVATED DIRT ON THE UPHILL SIDE OF THE STREET CUT.

EROSION AND SEDIMENT CONTROL (ESC) PLANS MUST SHOW LONGITUDINAL STREET SLOPE AND STREET NAMES. ON STREETS WHERE THE LONGITUDINAL SLOPE IS STEEPER THAN 2.5%, WATTLES OR MULCH SOCKS OR J-HOOKED SILT FENCE SHALL BE SHOWN IN THE FRONT YARD SWALE OR ON THE SIDE OF THE STREET.







SWPPP Stormwater **Erosion Contro** Reclamatior


Seeding

www.e2rc.com | 505.867.4040

· .	CI	PS PS		0*	
					DATE
					REVISION ITEM
					#
	-	SNYDER CONSTRUCTION, LEC	CALCISION STORAGE SWIDDD NOTES		
K. F DRA O. C	BIGNE ETTI WN B CHAV	ER, F SY: EZ			
3			NEI FES	RA S	L








NTS

PLACE WATTLES IN FUTURE LOCATIONS OF SPOILS STOCKPILES PRIOR TO CONSTRUCTION.

PLACE WATTLES CONTINOUSLY ALONG THE EXTENT OF THE SPOILS STOCKPILE.

ANCHOR THE WATTLES USING A MINIMUM OF 1" X 2" X 18" WOODEN STAKES OR SAND BAGS.

ONCE/IF THE SPOILS STOCKPILE IS DEPLETED OR MOVED, REMOVE THE WATTLES AND REUSE THEM IN THE NEXT LOCATION.




# OPEN TRENCH SPOILS PILE PROTECTION

PLACE WATTLES CONTINUOUSLY ALONG THE EXTENT O THE UTILITY TRENCH AND FUTURE LOCATION OF THE SPOILS STOCKPILE PRIOR TO EXCAVATION OF THE UTILITY.

WATTLES ARE TO REMAIN ANCHORED IN PLACE UNTIL T UTILITY TRENCH IS BACKFILLED.

ANCHOR THE WATTLES USING A MINIMUM 1"X2"X18" WOODEN STAKE OR SANDBAGS.


ONCE THE TRANCH IS BACKFILLED, WATTLES MAY BE REMOVED AND REUSED IN THE NEXT SECTION OF EXCAVATION PROVIDED THEY ARE IN GOOD CONDITION.



PLACE CHECK DAMS AT REGULARLY SPACED INTERVALS ALONG SWALE OR DRAINAGE DITCH.

HEIGHTS SHOULD ALLOW FOR POOLS TO DEVELOP UPSTREAM OF EACH CHECK DAM.

IF MULTIPLE DAMS ARE USED, THE TOP OF THE LOWER DAM SHOULD BE THE SAME HEIGHT AS THE ELEVATION AS THE TOE OF THE UPPER DAM.



# **RUNDOWN DETAIL**

8' MAX SPACING BETWEEN STAKES

NTS

PLACE WATTLES AT THE TOE OF SLOPE. THE RIP RAP OR CONCRETE RUNDOWN SHOULD ABUT THE WATTLE.

ANCHOR THE WATTLES WITH WOODEN STAKES. DRIVE THE STAKE A MINIMUM OF 12" INTO THE MIDDLE OF THE WATTLE AND SOIL UNDERNEATH.

2-3" OF THE WOODEN STAKE SHOULD BE PRESENT ABOVE THE WATTLE.



NTS

### EARTHEN BEF

CONSTRUCT AN EARTHE TO BE CONTROLLED.


BERM SHOULD BE A MIN

USE EQUIPMENT TO CO ROLLING OVER BERM TO



	· .	C	PS Ww		•
					DATE
DF					
THE N.					REVISION ITEM
EXISTING GRADE   OPEN TRENCH   EARTHEN BERM   1.0'~1.5' HIGH   NTS   EM   NTS   HEN BERM DOWN HILL OF THE AREA   NIMUM 12" HIGH AND 12" WIDE.   OMPACT EARTHEN BERM BY   OMPACT EARTHEN BERM BY					#
SWPPP Stormwater Erosion Control Reclamation	K. F DRA O. C		'EZ		
/ Seeding www.e2rc.com   505.867.4040			Ę	5	

PROF



Lot Entrance **10 LINEAR FEET** Curb SEDIMENT 4

#### **CUTBACK CURB**

NTS

CUTBACK CURBS SHOULD TYPICALLY BE INSTALLED WHEN ACCESS IS NEEDED.

SOIL SHOULD BE CUT BACK FROM BEHIND THE CURE ROADWAY A MINIMUM 2" DOWN FROM THE TOP OF T

BRING THE SOIL BACK >10 FEET FT FROM THE HARD SEDIMENT TRAP.

THE LOWEST POINT OF THE SEDIMENT POND SHALL

IF THE HOUSE PAD HAS BEEN STABILIZED, THE DEPT POND MAY BE REDUCED TO 4 INCHES.

THE DEPTH AND LENGTH OF THE EXCAVATED AREA MORE STORAGE IS NEEDED.

INSPECT BMPs PRIOR TO FORCAST PRCIPITATION, D PRECIPITATION EVENTS, AFTER PRECIPITATION EVEN LIFE OF THE PROJECT.

MAINTAIN PROPER DEPTH AND LENGTH OF THE CUT DURATION OF THE PROJECT.

KEEP CUTBACK AREA CLEAN AND FREE OF TRASH A

THE MAT SHOULD EXTEND A MINIMUM OF 1" PAST ALL EDGES OF THE INLET. PLACE MAT AGAINST THE CURB INLET.


PLACE WATTLES ON TOP OF THE MAT CLOSEST TO THE INLET OPENING AND CURB.

THE MAXIMUM HEIGHT OF THE PROTECTIVE BARRIER MUST BE LOWER THAN THE TOP OF THE CURB OPENING. THIS ALLOWS OVERFLOW INTO THE INLET DURING LARGE PRECIPITATION EVENTS.

ANCHOR THE BARRIER NETTING OVER THE CURB WITH WOODEN STAKES IF ABLE. IF UNABLE TO DO THAT ANCHOR THE WATTLE WITH SAND BAGS ON EACH END.



/INIMUM 10" DEPTH AT OWEST POINT	· .	C	PS WW	0.0	
/INIMUM 2" CUT AT CURB					DATE
O AT THE SITE ENTRANCE B, SIDEWALK OR HE HARDSCAPE. OSCAPE TO FORM THE BE AT LEAST 10 INCHES. TH OF THE SEDIMENT					REVISION ITEM
CAN BE INCREASED IF	-				#
PAILY DURING ENTS AND THROUGH THE BACK FOR THE IND DEBRIS.					
SWPPP Stormwater Erosion Control Reclamation Seeding WWW.e2rc.com   505.867.4040	K. F DRA O. (		/EZ		




LOCATE WASHOUT AT LEAST 50 FT FROM STORMDRAINS, OPEN DITCHES, WATER BODIES OR PROJECT PERIMETER. A SIGN SHOULD BE INSTALLED ADJACENTLY TO THE WASHOUT.

WASH OUT WASTE INTO THE WASHOUT WHERE THE CONCRETE CAN SET, BE BROKEN UP AND DISPOSED OF CORRECTLY.

DO NOT CREATE RUNOFF BY DRAINING WATER TO BERMED AREA OR BY COLLECTING THE WATER WASTE WHEN WASHING CONCRETE TO REMOVE PARTICLES AND EXPOSE THE AGGREGATE.

DO NOT WASH SWEEPINGS FROM EXPOSED AGGREGATE CONCRETE INTO THE STREET, STORMDRAIN SYSTEMS OR OFF THE PROJECT SITE.




#### PORTABLE TOILET STAKING

NTS

PLACE THE PORTABLE TOILET ON LEVEL GROUND. A FLAT PAVED SURFACE IS BEST IF AVAILABLE.

DRIVE THE STAKES OVER THE SKIDS OF THE PROTABLE TOILET, AROUND ALL SIDES.



#### NPDES Permit must be positioned at the most active part of the project where it can be viewed by the public (e.g. project entrance)

UP TO 50' ~ 0" Match Existing


# STABILIZED CONSTRUCTION ENTRANCE

PROJECTS ACCESS AREA.

TO PREVENT RUNOFF.

OF THE WAY.

FOR ANY REPAIRS THAT MAY BE NEEDED.




# NPDES POSTING BOARD




#### PERIMETER MEASURES:


SILT FENCE WILL BE REPLACED WITH A CONSTRUCTION FENCE WITH AN ATTACHED WIND SCREEN FOR FUGITIVE DUST CONTROL.

WHEN SILT FENCE IS REPLACED, INSTALL SEDIMENT CONTROL LOGS AT THE BASE OF THE CONSTRUCTION FENCE FOR STORMWATER QUALITY COMPLIANCE.












www.e2rc.com | 505.867.4040


PROFESSIO








© Copyright 2024 RESPEC - All Rights Reserved





#### NOTE

MAINTENANCE OF LANDSCAPE (ONSITE AND WITHIN ROW) TO BE MAINTAINED BY PROPERTY OWNER

PLANTINGS TO BE WATERED BY AUTO. DRIP IRRIGATION SYSTEM WITH REDUCED PRESSURE BACKFLOW PREVENTER PER CITY OF ALBUQUERQUE

WATER MANAGEMENT IS THE SOLE RESPONSIBILITY OF THE PROPERTY OWNER

THIS PLAN IS TO COMPLY WITH C.O.A. IDO ZONING AND WATER WASTE ORDINANCE 6-1-1.

IT IS THE INTENT OF THIS PLAN TO PROVIDE MIN. 75% LIVE GROUNDCOVER OF LANDSCAPE AREAS AT MATURITY PER ORDINANCE 14-16-3-10 (SEE CALCULATIONS PROVIDED ABOVE)

LANDSCAPE AREAS TO BE MULCHED WITH GRAVEL MULCH AT 3" DEPTH OVER FILTER FABRIC

APPROVAL OF THE LANDSCAPE PLAN DOES NOT CONSTITUTE OR IMPLY COMPLIANCE WITH, OR EXEMPTION FROM, THE C.O.A LANDSCAPE AND WATER WASTE ORDINANCE 6-1-1.

NO PARKING SPACE SHALL BE MORE THEN 100' FROM A TREE.

STREET TREES TO CONFORM TO STREET TREE ORDINANCE 6-6-2.

LANDSCAPE PLAN TO CONFORM TO ZONING REGULATIONS ORDINANCE14-16-3-10. LANDSCAPING AND SIGNING WILL NOT INTERFERE WITH CLEAR SIGHT REQUIREMENTS. THEREFORE, SIGNS, WALLS, TREES AND SHRUBBERY BETWEEN 3 AND 8 FEET TALL (AS MEASURED FROM THE GUTTER PAN) WILL NOT BE ALLOWED IN THIS AREA.

ALLOWED IN THIS AREA. IRRIGATION SYSTEM: AN AUTOMATIC UNDERGROUND IRRIGATION SYSTEM WILL BE UTILIZED TO PROVIDE EVEN AND ADEOLARY WILL BE UTILIZED TO PROVIDE EVEN AND ADEOLARY WILL BE UTILIZED TO ANN MATERIA STO CONSERVE ITS USE AND PREVENT ANY AND ALL RUINOFF FROM LANDSCAPE MATERIALS. IRRIGATION SHALL BE RESTRICTED TO EARLY MORNING HOURS TO CONSERVE THIS LIMITED RESOURCE.

STREETSCAPE LANDSCAPING SHALL CONSIST PRIMARILY OF SHRUBS AND DECIDUOUS TREES IN A SETBACK AREA BETWEEN THE RICHT-OF-WAY OF THE STREET AND THE FACE OF THE CURB OF AN ADJACENT PARING AREA. CLEAR-SIGHT TRIANGLE REQUIREMENTS MUST BE MET.

TREES IN PROXIMITY OF DUMPSTER TO BE MAINTAINED TO ALLOW FOR TRUCK ACCESS WITHOUT DAMAGE TO TRUCK OR TREES

**IRRIGATION NOTE** DRIP SYSTEM RUN CYCLES: ESTABLISHMENT AND SUMMER: 1 HOUR/4 DAYS A WEEK SPRING: 1 HOUR/2-3 DAYS A WEEK EAUL

FALL: 1 HOUR/2-3 DAYS A WEEK WINTER: 1 HOUR/2 DAYS PER MONTH

SITE DATA GROSS LOT AREA (5.24 ac) LESS BUILDING(S) NET LOT AREA

77,109 SF 27,413 SF 49,696 SF

REQUIRED LANDSCAPE 15% OF NET LOT AREA PROPOSED LANDSCAPE PERCENT OF NET LOT AREA <u>7.454</u> SF <u>9.118</u> SF <u>18</u> % HIGH WATER USE TURF MAX. 20% OF LANDSCAPE AREA PROPOSED HIGH WATER USE TURF PERCENT OF LANDSCAPE AREA

REQUIRED STREET TREES 1 PER 30 L.F. OF STREET FRONTAGE PROVIDED STREET TREES

REQUIRED PARKING LOT TREES 1 PER 10 SPACES 71 SPACES/10 PROVIDED PARKING LOT TREES

TOTAL TREE REQUIRED/PROVIDED (2" cal or 6' ht.)

REQUIRED LANDSCAPE COVERAGE 75% LIVE VEGETATIVE MATERIAL (9.167 SF PROPOSED LANDSCAPE X 75%) PROVIDED GROUNDCOVER COVERAGE PERCENT GROUNDCOVER COVERAGE OF REQUIRED LANDSCAPE AREAS

80%






11 11

18/18 remaining required trees to be provided at pad construction

6,875 SF MIN. 7,415 SF



12

THÍ

TREE PLANTING DETAIL

 $(\mathbf{X})$ 

RUBBING, C

APPLIED WELL AWA

OF BU REMO ROOT

1

TIVE SOIL AND 1/3 C

TED BY LOOSE TREE

2-3 'DEPTH SPECIFIED MULCH AT EDGE OF RING. INSIDE 4' WATERING SAUCER

PLANT SHRUB ON UNDISTURBED SOIL SET SHRUB PLUMB. VATER SAUCER TO BE 18° FROM CENTER OF SHRUB


SPECIFIED BACKFILL MIXTURE. AMENIMENTS 1/3 GRD BARK, 2/3 NATIVE SDIL

NITIAL STABILIZING BACKFILL 1/3 DEPTH, COMPACTED

ECIDUOUS TREES	QTY	BOTANICAL / COMMON NAME	SIZE	WATER	ALLOWANCE	2020-03- H X S
5000	2	Celtis occidentalis / Common Hackberry	2" B&B	Medium	75	40` X 40`
}	12	Gleditsia triacanthos inermis / Thornless Common Honeylocust	2" B&B	Medium	75	50` X 45`
3	16	Pyrus calleryana `Cleveland Select` / Cleveland Select Pear	2" B&B	Medium +	60	25` X 15`
	2	Vitex agnus-castus / Chaste Tree	24"box	Medium	60	20` X 20`
VERGREEN TREES	QTY	BOTANICAL / COMMON NAME	SIZE	WATER	ALLOWANCE	<u>H X S</u>
Ô	9	Pinus eldarica / Afghan Pine	6` B&B	Medium	75	30` X 20`
ECIDUOUS SHRUBS	QTY	BOTANICAL / COMMON NAME	SIZE	WATER	ALLOWANCE	HXS
0	18	Caryopteris x clandonensis `Dark Knight` / Blue Mist Spirea	1 gal	Low+	30	3` X 3`
$\otimes$	25	Perovskia atriplicifolia / Russian Sage	5 gal	Medium	35	5` X 5`
$\odot$	25	Rhus aromatica 'Gro-Low' / Gro-Low Fragrant Sumac	5 gal	Low+	35	4` X 4`
•	7	Rosa x `Knockout` TM / Rose	5 gal	Medium	30	6` X 5`
ESERT ACCENTS	QTY	BOTANICAL / COMMON NAME	SIZE	WATER	ALLOWANCE	HXS
$\odot$	16	Hesperaloe parviflora / Red Yucca	5 gal	Low+	35	3` X 4`
VERGREEN SHRUBS	QTY	BOTANICAL / COMMON NAME	SIZE	WATER	ALLOWANCE	HXS
$\odot$	8	Ericameria laricifolia / Turpentine Bush	5 gal	Low	40	3` X 4`
$\odot$	16	Photinia x fraseri / Photinia	5 gal	Low+	40	8` X 8`
*	4	Rosmarinus officinalis `Arp` / Arp Rosemary	5 gal	Low+	35	6` X 4`
	11	Vauquelinia californica / Arizona Rosewood	5 gal	Low+	45.	10` X 10`

2020-03-02 09:46 DETAIL

SYMBOL DESCRIPTION QTY Grey Crusher Fines 3" Depth over Filter Fabric 9,118 sf



Signal Ave NE Albuquerque, New Mexico Precision Storage Landscape Plan NORTH Scale: 1" = 30'

YELLOWSTONE www.yellowstonelandscape.co PO Box 10597

Albuquerque, NM 87184

design@yellowstonelandscape.com

505.898.9615

APTE OF NEW 

Date: 09/20/19 Revisions:

Φ

10.24.19 10.30.19

11.07.19 01 06 2020

03.02.2020

Drawn by: V.Blount Reviewed by: JB

03.24.2021 HA

JOHN GILLIES BRAL

15' 0 Sheet Title: Landscape Plan

Sheet Number:

\_P-01