

INSPECTION REPORT

GENERAL INFORMATION

DATE OF INSPECTION:	3/8/2021
COMPANY NAME:	Paaru
PROJECT NAME:	Holly Ave Construction
LOCATION:	9100 Holly Ave NE ,Albuquerque,New Mexico,87122
TRACKING NO:	NMR100000
COMPLIANCE EVALUATION:	Marginal
TYPE OF INSPECTION:	14Day
START TIME:	8:15 AM
END TIME:	8:30 AM
INSPECTOR'S NAME:	Kasey Anderson
INSPECTOR'S TITLE:	Environmental Inspector
INSPECTOR'S QUALIFICATIONS:	Storm Water Qualified Person
INSPECTOR'S CONTACT:	505-280-7766
PHASE OF CONSTRUCTION:	 Clear and Grub ☐ Excavation ☐ Building (vertical) ☐ Rough Grading ✓ Infrastructure ✓ Final Grading ✓ Final Stabilization
WEA	ATHER INFORMATION
HAS A STORM EVENT OCCURRED SINCE THE	

LAST INSPECTION?	O Yes	No
WEATHER AT TIME OF THIS INSPECTION:	Cloudy	
TEMPERATURE:	52	
HAVE ANY DISCHARGES OCCURRED SINCE THE LAST INSPECTION?	Yes	○ No
ARE ANY DISCHARGES OCCURRING NOW?	Yes	No
ARE ANY PORTIONS OF YOUR SITE UNSAFE TO INSPECT?	Yes	No

POLLUTION PREVENTION, SEDIMENT AND EROSION CONTROL BMP'S

#	S&E/P2 CONTROLS	MAINTENANCE	CORRECTIVE ACTION	LOCATION	QUANTITY	UNIT	РНОТО
1	Sediment	Remove	None	Remove sediment pile in the eastern parking lot or add a wattle across parking lot drainage.	1	EA	<u>Yes</u>
2	Sediment	Clean	None	Clean sediment off of NE sidewalk, where small discharge occurred.	1	EA	<u>Yes</u>
3	Sediment	Clean	None	Clean sediment/gravel/ wood chips from Holly Ave southern curb.	1	EA	<u>Yes</u>
3	Sediment	Clean	None	Clean sediment/gravel/ wood chips from Holly Ave southern curb.	1	EA	<u>Yes</u>
4	Inlet Protection	None	Re-install	Recommend re- installing inlet protection on Holly Ave's southern two inlets, until upstream work is complete.	2	EA	Yes
5	Debris or Waste	Remove	None	Remove the site's original silt fence debris located behind the SW corner wall.	1	EA	<u>Yes</u>

GENERAL SITE INSPECTION ITEMS

#	INSPECTION ITEM	INSPECTOR'S OBSERVATION	ACTION REQUIRED?	NOTES
1	Is the SWPPP signage clearly posted with the correct information and properly displayed at an obvious perimeter location?	● Yes ○ No ○ N/A	◯ Yes ● No	
2	Are steep slope areas not actively being worked properly stabilized?	• Yes ONo ON/A	Yes No	

#	INSPECTION ITEM	INSPECTOR'S OBSERVATION	ACTION REQUIRED?	NOTES
3	Are disturbed areas not actively being worked properly stabilized?	○Yes ● No ○ N/A	● Yes ○ No	There are still a few areas that need final stabilization to be completed; E strip between wall and parking lot, part of the eastern courtyard, sections of northern sidewalk area, and the southern courtyard.
4	Are natural resource areas (e.g. streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	○Yes ● No ○ N/A	● Yes ○ No	Recommend re-installing inlet protection on Holly Ave's southern two inlets, and I do not recommend removing any inlet protections in the work area until upstream work is complete.
5	Are discharge points and receiving waters free of any sediment deposits?	○Yes ● No ○ N/A	● Yes ○ No	Clean sediment off of NE sidewalk, where small discharge occurred. Clean sediment/gravel/wood chips from Holly Ave southern curb.
6	Is trash/litter from work areas collected and placed in covered dumpsters?	Yes ● No N/A	• Yes No	Remove the site's original silt fence debris located behind the SW corner wall.
7	Are washout facilities (e.g. paint, stucco, concrete) available, clearly marked and maintained?	● Yes ○ No ○ N/A	Yes No	
8	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks or any other deleterious material?	● Yes ○ No ○ N/A	Yes No	
9	Are materials that are potential stormwater contaminants stored inside or in containers?	• Yes ONo ON/A	Yes No	
10	Are offsite flows entering the construction site?	Yes ● No N/A	Yes No	
11	Is there any evidence that pollutants are leaving the site or are not properly contained on site?	○Yes ● No ○ N/A	Yes No	
12	Are traffic and parking areas restricted so as to reduce soil erosion and dust?	• Yes ONo ON/A	Yes • No	
13	Are non-stormwater discharges properly controlled?	• Yes ONo ON/A	Yes No	

#	INSPECTION ITEM	INSPECTOR'S OBSERVATION	ACTION REQUIRED?	NOTES
14	Is the project being operated in compliance with the SWPPP and with permit conditions at this time?	○Yes ● No ○ N/A	● Yes ○ No	The site is not finished with installing its final stabilization measures so it will need to maintain its BMPs until the end.
15	Are changes to the SWPPP necessary at this time?	Yes No N/A	Yes No	
16	Are dust control measures being properly implemented?	• Yes ONo ON/A	Yes No	
17	Are the SWPPP documentation and records up to date and accurately reflect the current conditions? (e.g. Site Map, Inspection Reports, Installation Dates)	● Yes ○ No ○ N/A	Yes No	

CERTIFICATION AND SIGNATURE BY INSPECTOR

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

INSPECTED BY:	Kasev Anderson	DATE:	March 08, 2021

SIGNATURE AND AFFILIATION:

CERTIFICATION AND SIGNATURE BY PERMITTEE

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

PRINT NAME AND TITLE:	,	DATE:
SIGNATURE:		