DRAINAGE INFORMATION LOCATION & DESCRIPTION

THE PROPOSED SITE IS TWO NORTH ALBUQUERQUE ACRES LOTS ENCOMPASSING APPROXIMATELY 2 ACRES LOCATED ON THE SOUTH SIDE OF PALONAS ROAD WEST OF WYOMING BLVD. AS SEEN ON THE WIGHTY MAP. LOT 12 OF THE SITE IS UNDEVELOPED. THE ADJACENT PROPERTY TO THE WEST IS A RESIDENT NURSING FACILITY. TO THE EAST IS PHASE 1 OF THIS PROJECT TO THE SOUTH IS A CITY PARK WITHOUT LANDSCAPE. THE PROPOSED DEVELOPMENT IS THE SECOND PHASE OF AN OFFICE COMPLEX DEVELOPMENT

FLOODPLAIN STATUS

THIS PROJECT, AS SHOWN ON FEMA'S FLOOD INSURANCE RATE MAP 35001C0141 G, DATED 9/26/2008 IS NOT WITHIN A DESIGNATED 100-YEAR FLOODPLAIN. AN EXHIBIT WITH THE SITE SHOWN ON THE FIRM PANEL IS INCLUDED ON THIS SHEET.

METHODOLOGY

THE HYDROLOGY FOR THIS PROJECT WAS ANALYZED USING AHYMO SOFTWARE.


PRECIPITATION

THE 100-YR 6-HR DURATION STORM WAS USED AS THE DESIGN STORM FOR THIS ANALYSIS. THIS SITE IS WITHIN ZONE 3 AS IDENTIFIED IN THE CITY OF ALBUQUERQUE DEVELOPMENT PROCESS MANUAL, SECTION 6.

EXISTING DRAINAGE
THE SITE CURRENTLY DISCHARGES RUNOFF TO THE SITE ADJACENT TO THE WEST, LAS PALOMAS NURSING CENTER. THE DRAINAGE PLAN FOR THE LAS PALOMAS NURSING CENTER (D19-D0122) PRESCRIBES A DISCHARGE HISTORIC FLOW OF 5.17 CFS (100YR-24HR) (1.72 CFS/AC), ALLOWED TO FLOW THROUGH TO THE ARROYO WHICH LIES TO THE SOUTHWEST.

DEVELOPED CONDITION

THE PROPOSED SITE IMPROVEMENTS WILL INCLUDE THE CONSTRUCTION OF AND PARKING FOR A MEDICAL OFFICE COMPLEX, AND IT WILL BE CONSTRUCTED IN TWO PHASES. LOT 12 COMPRISES THE SECOND PHASE, AND IT WILL MAINTAIN THE RUNOFF CONDITIONS SHOWN HEREON. RUNOFF FROM THE PROPOSED DEVELOPMENT WILL BE CONVEYED AS SURFACE FLOW TO THE PROPOSED DETENTION POND AND UNDERGROUND STORAGE WHICH DISCHARGES VIA WALL OPENINGS TO THE HISTORIC OUTFALL LOCATION AT A PEAK RATE OF 4.77 FCS AFTER COMPLETION OF CONSTRUCTION ON LOT 12.



SITE WILL HAVE A PERIMETER SILT FENCE ATTACHED TO CHAIN LINK WITH A MULCH SOCK BASE. ALL DISTURBED AREAS SHAL BE STABILIZED PER THE CGP REQUIREMENT. STAGING AREA IS REPRESENTATIVE AND MAY BE MOVED TO ACCOMODATE PROJECT



FIRM MAP NO. 35001C0141G

VICINITY MAP D-19-Z



REQUIRED WATER QUALITY VOLUME

LOT DRAINAGE AS DEPICTED ON THIS PLAN SHALL BE MAINTAINED.

STIE DEPOCIED HEREKUN SHALL BE REPONSIBLE FOR MAINTAINING
FREST FLUSHS MUNOFF RETENTION ON THE SITE IMPEDIATELY PRIOR
TO DISCHARGE. THE VOLUME SHALL BE EQUAL TO: IMPERVIOUS
AREA * (0.44-0.10)/12 IN CUBIC FEET.

TO BEGINNING WORK.

IMPERVIOUS AREA = 38,556 * 0.85 = 32,773 SQ.FT.

REQUIRED VOLUME = 32,773 * (0.44-0.10)/12 = 929 CU.FT./LOT |
VOLUME PROVIDED = 101 13 = 1,375 CU.FT. |
101 12 = 964 CU.FT. |
TOTAL PROVIDED VOLUME = 2,439 CU.FT. |

CONTRACTOR IS RESPONSIBLE FOR MAINTAINING RUN-OFF ON SITE DURING CONSTRUCTION.

CONTRACTOR IS RESPONSIBLE FOR CLEANING ALL SEDIMENT THAT GETS INTO EXISTING RIGHT-OF-WAY.

REPAIR OF DAMAGED FACILITIES AND CLEANUP OF SEDIMENT ACCUMULATIONS ON ADJACENT PROPERTIES AND IN PUBLIC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR.

ALL EXPOSED EARTH SURFACES MUST BE PROTECTED FROM WIND AND WATER EROSIC PRIOR TO FINAL (CITY) ACCEPTANCE OF ANY PROJECT.

(IN FEST)
LEGAL DESCRIPTION
LOTS 12 AND 18, BLOCK 22, TRACT A - UNIT A
WITH NORTH A LEVOLEROUS ACRES
IN PROJECTED SECTION 17, TOWNSHIP 11 NORTH, RANGE 4 EAST
ELENA GALLEGOS LAND GRANT NEW MEXICO PRINCIPAL MERIDIAN
CITY OF ALBUQUEROUS BERNALLLO COUNTY, NEW MEXICO

300 Branding Iron Rd. SE

PROJECT PERIMETER & DISTURBED AREA SILT FENCE MULCH SOCKS FLOW DIRECTION STAGING AREA STABILIZED CONSTRUCTION ENTRANCE TRASH RECEPTACLE CHEMICAL TOILET CONCRETE WASHOUT RETENTION POND RIP RAP CHECK DAM DROP INLET PROTECTION \otimes OUTFALL S POSTING SIGN PRESERVED VEGETATION

LEGEND

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

RECEIVING WATERS: ONSITE PONDS

CRITICAL HABITAT: CRITERION "A"; NO CRITICAL HABITATS WITHIN PROJECT AREA

GPS LOCATION: 35.1724, -106.5533



03/23/2021

PALOMAS PEAK OFFICE DEVELOPMENT

PROJECT TITLE

ALBUQUERQUE, BERNALILLO COUNTY, NM

CITY, COUNTY, STATE

03/23/2021 DATE

C. DURKIN DRAWN BY




INLET PROTECTION









BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control

SILT FENCE



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

SEDIMENT TRACK OUT CONTROL



BMP Objectives

Sediment Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

BERMS AND SWALES



BMP Objectives

- Runoff Control
- Run-on Diversion

EROSION CONTOL NOTES

- All perimeter erosion and sediment control measures shall be installed prior to the execution of any grading work and shall be maintained for the duration of the project. Failure to install and maintain erosion controls is a violation of the Federal Permit and is subject to fines.
- 2. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
- a. The City Ordinance § 14-5-2-11, the ESC Ordinance
- b. The EPA's 2017 Construction General Permit (CGP), and
- c. NMDOT's August 2012 BMP Manual, Appendix A
- 3. Sediment collected behind sediment filters and Silt Fences shall be removed when sediment reaches 1/3 the height of the barrier.
- 4. Routine Self-Inspections are required to review the project for compliance with the City Ordinance and the Construction General Permit according to the receiving water for the site. For sites that discharge to Sensitive Waters, inspection of erosion and sediment controls and other protective measures are required once every 7 and within 24 hours of Storm Events that produce 0.25 inches or more. All other sites must conduct Self-Inspections once every 14 days and within 24 hours of Storm Events that produce 0.25 inches or more. All inspections shall continue until the site construction has been completed and the site is determined stabilized by the City. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site.
- 5. Erosion and Sediment control measures shall be removed following construction or upon permanent stabilization of the disturbed/graded areas, whichever occurs last.
- 6. All disturbed areas that are not to be paved shall be reseeded unless otherwise noted.
- 7. The Contractor shall keep the site clean at all times and control dust resulting from earthwork operations. The Contractor shall not track mud or sediment from the site onto the public streets.

RECEIVING WATERS: RIO GRANDE VIA ALBUQUERQUE MS4, TIER II WATER AND IMPAIRED WITH PCBs, DISSOLVED OXYGEN, AND E. COLI

CRITICAL HABITAT: CRITERION "A"; NO CRITICAL HABITATS WITHIN PROJECT AREA

GPS LOCATION: 35.1724, -106.5533



PALOMAS PEAK OFFICE DEVELOPMENT

PROJECT TITLE

ALBUQUERQUE, BERNALILLO COUNTY, NM
CITY, COUNTY, STATE

03/23/2021 DATE

C. DURKIN DRAY

INSPECTIONS PLUS

03/23/2021 CPESC Stamp