SCALE: 1"=20'

PR-2022-007872 DUTCH BROS COFFEE - NM0504, ALBUQUERQUE, NM 7330 SAN ANTONIO DRIVE N.E. SI-2024-00674

DEMOLITION PLAN

DAMAGE TO PUBLIC IMPROVEMENTS ALL PUBLIC IMPROVEMENTS SHALL BE CONSTRUCTED IN A MANNER THAT DOES NOT DAMAGE EXISTING PUBLIC IMPROVEMENTS. ANY DAMAGE SHALL BE DETERMINED BY AND CORRECTED BY THE DEVELOPER TO THE SATISFACTION OF **DRIVEWAY & SIDEWALK TEMPORARY CLOSURE**

CONTRACTOR TO ENSURE ALL NECESSARY SIGNAGE, COORDINATION, AND NOTICE ARE GIVEN OR INSTALLED FOR ANY DISTURBANCE TO DRIVEWAY OR PEDESTRIAN ACCESS PRIOR TO CONSTRUCTION. CONTRACTOR TO COORDINATE WITH THE CITY OF ALBUQUERQUE AS REQUIRED.

TEMPORARY WORK EASEMENT NOTE:

CLIENT TO OBTAIN TEMPORARY WORK EASEMENT AGREEMENT: COORDINATE WITH ADJACENT PROPERTY OWNER, PRIOR TO CONSTRUCTION OF ANY OFF-SITE WORK.

PARKING NOTE

NO CONTRACTOR OR EMPLOYEE MAY STORE, OR PERMIT TO BE STORED, A COMMERCIAL OR CONSTRUCTION VEHICLE/TRUCK; OR PERSONAL VEHICLE TRUCK, OR OTHER PERSONAL PROPERTY ON PUBLIC-RIGHT-OF-WAY OR OTHER PUBLIC PROPERTY WITHOUT PERMISSION OF THE CITY ENGINEER.

UTILITY COORDINATION NOTE:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONTACTING ALL UTILITY COMPANIES PRIOR TO PERFORMING ANY DEMOLITION ACTIVITIES TO ENSURE PROPER PROTECTION AND DISCONNECTION

- POINT OF DISCHARGE OFF-SITE S27'44'13"W 34.00'-TO EXISTING VALLEY GUTTER LIMITS OF DISTURBANCE -TYPICAL BENEFIT 7340 SAN ANTONIO DR NI N27'44'13"E 249.88 S74°28'04"E 27.15' - DEMOLITION PLAN DIRECTION OF SHEET IS FOR ON-SITE SCOPE FLOW, TYP AS PER BK BCR FRONT SETBACK 1-STORY 1,816 SQ. FEET ± FFE: 5383.4' ______ NOTE: STRAW MULCH ALL DISTURBED AREAS DURING CONSTRUCTION =95.454, R=886.001 Δ =6.1728 DIRECTION OF SHEET FLOW, TYP _=38.098, R=25.000 Δ =87.3148 S18'10'05"W 67.23' IS FOR ON-SITE SCOPE 2 2 2 2 DEMOLITION PLAN — IS FOR ON-SITE SCOPE SAN ANTONIO PLACE NE S27°48'00"W 67. LIMITS OF DISTURBANCE

ADDITIONAL EROSION AND SEDIMENT CONTROL REQUIREMENTS:

- 1. PERIMETER CONTROLS:
- b. AFTER A STORM EVENT, IF THERE IS EVIDENCE OF STORMWATER CIRCUMVENTING OR UNDERCUTTING THE PERIMETER CONTROL, EXTEND CONTROLS
- CONSTRUCTION ENTRANCE:
- a.IMPLEMENT ADDITIONAL TRACK-OUT CONTROLS AS NECESSARY TO ENSURE THAT SEDIMENT REMOVAL OCCURS PRIOR TO VEHICLE EXIT; AND
- b. WHERE SEDIMENT HAS BEEN TRACKED-OUT FROM YOURSITE ONTO PAVED ROADS, SIDEWALKS, OR OTHER PAVED AREAS OUTSIDE OF YOURSITE, REMOVE THE DEPOSITED SEDIMENT BY THE END OF THE SAME BUSINESS DAY IN WHICH THE TRACK-OUT OCCURS OR BY THE END OF THE NEXT BUSINESS DAY IF TRACK-OUT OCCURS ON A NON-BUSINESS DAY. REMOVE THE TRACK-OUT BY SWEEPING, SHOVELING, OR VACUUMING THESE SURFACES, OR BY USING OTHERSIMILARLY EFFECTIVE MEANS OFSEDIMENT REMOVAL. YOU ARE PROHIBITED FROM HOSING ORSWEEPING TRACKED-OUT SEDIMENT INTO ANY CONSTRUCTED OR NATURAL SITE DRAINAGE FEATURE, STORM DRAIN INLET, OR RECEIVING WATER.
- 3. INLET PROTECTION:
- a. CLEAN, OR REMOVE AND REPLACE, THE INLET PROTECTION MEASURES AS SEDIMENT ACCUMULATES, THE FILTER BECOMES CLOGGED, AND/OR PERFORMANCE IS COMPROMISED. WHERE THERE IS EVIDENCE OF SEDIMENT ACCUMULATION ADJACENT TO THE INLET PROTECTION MEASURE, REMOVE THE DEPOSITED SEDIMENT BY THE END OF THE SAME BUSINESS DAY IN WHICH IT IS FOUND OR BY THE END OF THE FOLLOWING BUSINESS DAY IF REMOVAL BY THE SAME BUSINESS DAY IS NOT FEASIBLE.

UTILITY COORDINATION NOTE:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONTACTING ALL UTILITY COMPANIES PRIOR TO PERFORMING ANY DEMOLITION ACTIVITIES TO ENSURE PROPER PROTECTION AND DISCONNECTION PROCEDURES ARE IN PLACE. ENSURE THE CONTINUITY OF ALL SYSTEMS DURING DEMOLITION AND CONSTRUCTION ACTIVITIES UNLESS OTHERWISE NOTED.

UTILITY CONFLICT NOTE:

PROJECT DATA

PARCEL ADDRESS:

IDO ZONE DISTRICT:

IDO DISTRICT DEFINITION:

APN PARCEL#1:

IDO CATEGORY:

EXISTING USE:

PROPOSED USE:

PROPOSED USE:

PROJECT AREA:

DISTURBED AREA:

TRASH ENCLOSURE

PROPOSED SITE COVERAGE

PROPOSED SITE COVERAGE (FRONTAGE)

PAVEMENT, CURBS:

SOIL ERODIBILITY FACTOR K:

LEGEND:

DISTURBANCE

2. DEMOLISH EXISTING PAVEMENT.

6. REMOVE EXISTING SIGN/MONUMENT SIGN.

EXISTING CONTOURS

PARKING MANEUVERING, CURBS, WALKWAYS:

ESTIMATED START DATE OF CONSTRUCTION: 5/1/2025

ESTIMATED DATE(S) OF APPLICATION OF STABILIZATION: TBI

ESTIMATED DATE(S) WHEN STORMWATER CONTROLS WILL BE REMOVED: TBD

PERCENT SLOPES

ESTIMATED END DATE OF CONSTRUCTION: 9/1/2025

(#) DEMOLITION CONTROL NOTES:

CLEAR AND GRUB AREA PER GEOTECHNICAL RECOMMENDATIONS.

COORDINATE WORK WITH PURVEYOR PRIOR TO CONSTRUCTION.

DECOMMISSION EXISTING UTILITY APPURTENANCE/UTILITY LINES. COORDINATE

EXISTING TRANSFORMER TO BE REMOVED BY PURVEYOR. CONTRACTOR TO

REMOVE EXISTING LIGHT POLE BASE. ENSURE CONTINUITY OF EXISTING UTILITY

DECOMMISSIONING WITH PURVEYOR AS REQUIRED. ENSURE CONTINUITY OF EXISTING

BUILDINGS:

WALKWAYS:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION, DIMENSION, AND DEPTH OF ALL EXISTING UTILITIES WHETHER SHOWN ON THESE PLANS OR NOT BY POTHOLING THE UTILITIES AND SURVEYING THE HORIZONTAL AND VERTICAL LOCATION PRIOR TO CONSTRUCTION. THIS SHALL INCLUDE CALLING UTILITY LOCATE AT 811 AND THEN POTHOLING ALL OF THE EXISTING UTILITIES AT LOCATIONS OF NEW UTILITY CROSSINGS TO PHYSICALLY VERIFY WHETHER OR NOT CONFLICTS EXIST. LOCATIONS OF SAID UTILITIES AS SHOWN ON THESE PLANS ARE BASED UPON THE UNVERIFIED PUBLIC INFORMATION AND ARE SUBJECT TO VARIATION. IF CONFLICTS SHOULD OCCUR, THE CONTRACTOR SHALL NOTIFY BARGHAUSEN CONSULTING ENGINEERS, INC. TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION.

7330 SAN ANTONIO DRIVE NE

MIXED USE LOW DENSITY (MX-L)

SERVICE STATION (NOT IN USE)

DRIVE-THROUGH SERVICE

42,044 SF (0.97 AC)

LANDSCAPING MODIFICATIONS)

DESIGNATED ACTIVITY CENTER IN THE

ALBUQUERQUE COMPREHENSIVE PLAN

EATING AND DRINKING ESTABLISHMENT WITH

RESTAURANT - DRIVE-UP OR FAST FOOD

36,345 SF (0.82 AC (EXTENTS OF GRADING AND

13.27'X10.67' (NEW) + $26'\pm X11'\pm$ (EXISTING)

EMBUDO-TIJERAS COMPLEX, 0 TO 9

31,218 SF

42,044 SF

9,876 SF

137 SF

345 SF

1,230 SF

1,712 SF

(20.2%)

101906219148122105

LOW INTENSITY

SITE LOCATION **VICINITY MAP (A PORTION OF ZONE ATLAS PAGE E-19-Z**

DEVELOPER MDG REAL ESTATE

DUTCH BROS COFFEE PO BOX 1929 7620 JEFFERSON ST. GRANTS PASS OR 97528 ALBUQUERQUE NM 87109 CONTACT: RON AUSTERMAN TEL: (505) 878-0004

OWNER

BARGHAUSEN CONSULTING ENGINEERS, INC. 18215 72ND AVE. SOUTH KENT, WA 98032 TEL: (425) 251-6222

- 1. ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:
- THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE, THE EPA'S 2022 CONSTRUCTION GENERAL PERMIT (CGP), AND
- THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL.
- ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT AS SPECIFIED HEREON IN THE PHASING PLAN. CONSTRUCTION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMPS AND PRIOR TO BEGINNING CONSTRUCTION.
- SELF-INSPECTIONS IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), "AT A MINIMUM A ROUTINE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- CORRECTIVE ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- FINAL STABILIZATION AND NOTICE OF TERMINATION (NOT) IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), SELF-INSPECTIONS MUST CONTINUE UNTIL THE SITE IS "DETERMINED AS STABILIZED BY THE CITY." THE PROPERTY OWNER/OPERATOR IS RESPONSIBLE FOR DETERMINING WHEN THE "CONDITIONS FOR TERMINATING CGP COVERAGE" PER CGP PART 8.2 ARE SATISFIED AND THEN FOR FILING THEIR NOTICE OF TERMINATION (NOT) WITH THE EPA EACH OPERATOR MAY TERMINATE CGP COVERAGE ONLY IF ONE OR MORE OF THE CONDITIONS IN PART 8.2.1, 8.2.2, OR 8.2.3 HAS OCCURRED. AFTER FILING THE NOT WITH THE EPA, THE PROPERTY OWNER IS RESPONSIBLE FOR REQUESTING A DETERMINATION OF STABILIZATION FROM
- WHEN DOING WORK IN THE CITY RIGHT-OF-WAY (E.G. SIDEWALK, DRIVE PADS, UTILITIES, ETC.) PREVENT DIRT FROM GETTING INTO THE STREET. IF DIRT IS PRESENT IN THE STREET, THE STREET SHOULD BE SWEPT DAILY OR PRIOR TO A RAIN EVENT OR CONTRACTOR INDUCED WATER EVENT (E.G. CURB CUT OR WATER TEST).
- 8. WHEN CUTTING THE STREET FOR UTILITIES THE DIRT SHALL BE PLACED ON THE UPHILL SIDE OF THE STREET CUT AND THE AREA SWEPT AFTER THE WORK IS COMPLETE. A WATTLE OR MULCH SOCK MAY BE PLACED AT THE TOE OF THE EXCAVATED DIRT PILE IF SITE CONSTRAINTS DO NOT ALLOW
- 9. ESC PLANS MUST SHOW LONGITUDINAL STREET SLOPE AND STREET NAMES. ON STREETS WHERE THE LONGITUDINAL SLOPE IS STEEPER THAN 2.5%, WATTLES/MULCH SOCKS OR J-HOOD SILT

EROSION AND SEDIMENT CONTROL NOTES:


- ALL EROSION AND SEDIMENT CONTROL DEVICES SHALL BE INSTALLED IN ACCORDANCE WITH THE CURRENT EDITION OF THE NEW MEXICO DEPARTMENT OF TRANSPORTATION BEST MANAGEMENT PRACTICES **AND THE CITY OF ALBUQUERQUE.** A NOTICE OF INTENT LETTER SHALL BE POSTED IN THE JOB TRAILER AT ALL TIMES. THIS SITE SHALL BE PROTECTED BY MEANS DESCRIBED IN THE ACCOMPANYING PLANS. IF THERE ARE ANY QUESTIONS REGARDING EROSION CONTROL MEASURES, THE CIVIL ENGINEER OF RECORD MUST BE CONTACTED. A COPY OF THIS SHEET AND THE EROSION CONTROL PLANS MUST BE KEPT ON-SITE THROUGH THE DURATION OF CONSTRUCTION ACTIVITY. ANY CHANGES MADE TO THIS PLAN MUST BE NOTED, DATED, AND INITIALED BY THE GENERAL CONTRACTOR.
- EROSION CONTROL BEST MANAGEMENT PRACTICES (BMPs) SHALL BE INSTALLED AND MAINTAINED FOR THE DURATION OF THE PROJECT. SEDIMENT CONTROL BMPs SHALL BE INSTALLED AND MAINTAINED YEAR
- ALL DRAINAGE INLETS IMMEDIATELY DOWNSTREAM OF THE WORK AREAS AND WITHIN THE WORK AREAS SHALL BE PROTECTED WITH SEDIMENT CONTROL AND INLET FILTER BAGS YEAR ROUND. INLET FILTER BAGS SHALL BE REMOVED FROM THE DRAINAGE INLETS UPON COMPLETION OF CONSTRUCTION.
- ALL STABILIZED CONSTRUCTION ACCESS LOCATIONS SHALL BE CONSTRUCTED PER THE NEW MEXICO DEPARTMENT OF TRANSPORTATION BEST MANAGEMENT PRACTICES AND THE CITY OF ALBUQUERQUE WHERE CONSTRUCTION TRAFFIC ENTERS OR LEAVES PAVED AREAS. THE STABILIZED ACCESS SHALL BE MAINTAINED ON A YEAR ROUND BASIS UNTIL THE COMPLETION OF CONSTRUCTION.
- PROTECTED FROM EROSION DURING THE WET SEASON (OCTOBER 1 THROUGH APRIL 30). HYDROSEED, IF UTILIZED, MUST BE PLACED BY SEPTEMBER 15. HYDROSEED PLACED DURING THE WET SEASON SHALL USE A SECONDARY EROSION PROTECTION METHOD.
- SENSITIVE AREAS AND AREAS WHERE EXISTING VEGETATION IS BEING PRESERVED SHALL BE PROTECTED WITH CONSTRUCTION FENCING. SEDIMENT CONTROL BMPs SHALL BE INSTALLED WHERE ACTIVE CONSTRUCTION AREAS DRAIN INTO SENSITIVE OR PRESERVED VEGETATION AREAS.

ALL AREAS DISTURBED DURING CONSTRUCTION BY GRADING, TRENCHING, OR OTHER ACTIVITIES, SHALL BE

- SEDIMENT CONTROL BMPs SHALL BE PLACED ALONG THE PROJECT PERIMETER WHERE DRAINAGE LEAVES THE PROJECT. SEDIMENT CONTROL BMPs SHALL BE MAINTAINED YEAR ROUND UNTIL THE CONSTRUCTION IS COMPLETED OR THE DRAINAGE PATTERN HAS BEEN CHANGED AND NO LONGER LEAVES THE SITE.
- 8. EFFECTIVE EROSION CONTROL BMPs SHALL BE IN PLACE PRIOR TO ANY STORM EVENTS.
- CONTRACTOR SHALL INSTALL AN EFFECTIVE COMBINATION OF EROSION AND SEDIMENTATION CONTROL

(#) SPECIAL PROTECTION NOTES:

- PROTECT EXISTING UTILITY BOXES, MANHOLES, CLEANOUTS, PEDESTALS, AND ASSOCIATED UNDERGROUND UTILITY LINES FROM DAMAGE DURING CONSTRUCTION, TYPICAL.
- 3. PROTECT EXISTING PAVEMENT FROM DAMAGE DURING CONSTRUCTION.
- PROTECT EXISTING CURB/WALL.
- 5. PROTECT EXISTING TREE.
- 6. CONTRACTOR TO PRESERVE EXISTING SEWER LATERAL. CLEAN AND JET AS REQUIRED TO BRING LATERAL BACK INTO SERVICE.
- EXISTING TRASH ENCLOSURE TO REMAIN AND BE MODIFIED TO MEET CITY REQUIREMENTS. REFERENCE ARCHITECTURAL AND STRUCTURAL DRAWINGS FOR ADDITIONAL DETAILS.



ENGINEER

CONTACT: ANTHONY E. MERLINO, P.E. CITY OF ALBUQUERQUE ESC PLAN STANDARD NOTES:

EMOLITION


30

PLACING THE EXCAVATED DIRT ON THE UPHILL SIDE OF THE STREET CUT.

FENCE SHALL BE SHOWN IN THE FRONT YARD SWALE OR ON THE SIDE OF THE STREET.



hauser ulting



7. REMOVE EXISTING BOLLARD. a. REMOVE SEDIMENT BEFORE IT HAS ACCUMULATED TO ONE-HALF OF THE ABOVE-GROUND HEIGHT OF ANY PERIMETER CONTROL; AND 8. REMOVE EXISTING TREE. REMOVE EXISTING CURB. AND/OR REPAIR UNDERCUT AREAS TO FIX THE PROBLEM. 10. SAWCUT LINE. HOT TAR SEAL ALL EXISTING JOINTS. 11. REMOVE EXISTING IRRIGATION APPURTENANCE 12. REMOVE EXISTING BUILDING.

13. REMOVE EXISTING SEWER CLEANOUTS AND LATERAL TO LOCATION OF BREAK IN LATERAL. REFERENCE SEPTEMBER 2022 SEWER INSPECTION REPORT BY TLC PLUMBING AND UTILITY FOR LOCATION, APPROXIMATELY 30 FEET FROM EXISTING

14. REMOVE EXISTING FIRE SERVICE BACKFLOW PREVENTION DEVICE AND FIRE SERVICE LINE. VERIFY THAT BACKFLOW DEVICE TO BE REMOVED IS FOR FIRE SERVICE PRIOR

ALL DEMOLITION/REMOVAL ITEMS MENTIONED ABOVE TO BE DISPOSED OF OFFSITE. CONTRACTOR TO ENSURE DISPOSAL COMPLIES WITH CITY STANDARDS AND REGULATIONS FOR OFFSITE DISPOSAL/RECYCLING.

SCALE: 1"=20'

PR-2022-007872 DUTCH BROS COFFEE - NM0504, ALBUQUERQUE, NM SI-2024-00674 7330 SAN ANTONIO DRIVE N.E.

7330 SAN ANTONIO DRIVE N.E. EROSION CONTROL PLAN

DAMAGE TO PUBLIC IMPROVEMENTS ALL PUBLIC IMPROVEMENTS SHALL BE CONSTRUCTED IN A MANNER THAT DOES NOT DAMAGE EXISTING PUBLIC IMPROVEMENTS. ANY DAMAGE SHALL BE DETERMINED BY AND CORRECTED BY THE DEVELOPER TO THE SATISFACTION OF THE CITY ENGINEER. DRIVEWAY & SIDEWALK TEMPORARY CL

DRIVEWAY & SIDEWALK TEMPORARY CLOSURE

CONTRACTOR TO ENSURE ALL NECESSARY SIGNAGE, COORDINATION, AND NOTICE ARE GIVEN OR INSTALLED FOR ANY DISTURBANCE TO DRIVEWAY OR PEDESTRIAN ACCESS PRIOR TO CONSTRUCTION. CONTRACTOR TO

TEMPORARY WORK EASEMENT NOTE:

CLIENT TO OBTAIN TEMPORARY WORK EASEMENT AGREEMENT; COORDINATE WITH ADJACENT PROPERTY OWNER, PRIOR TO CONSTRUCTION OF ANY OFF-SITE WORK.

COORDINATE WITH THE CITY OF ALBUQUERQUE AS REQUIRED.

PARKING NOTE

NO CONTRACTOR OR EMPLOYEE MAY STORE, OR PERMIT TO BE STORED, A COMMERCIAL OR CONSTRUCTION VEHICLE/TRUCK; OR PERSONAL VEHICLE, TRUCK, OR OTHER PERSONAL PROPERTY ON PUBLIC—RIGHT—OF—WAY OR OTHER PUBLIC PROPERTY WITHOUT PERMISSION OF THE CITY ENGINEER.

UTILITY COORDINATION NOTE:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONTACTING ALL UTILITY COMPANIES PRIOR TO PERFORMING ANY DEMOLITION ACTIVITIES TO ENSURE PROPER PROTECTION AND DISCONNECTION PROCEDURES ARE IN PLACE

UTILITY COORDINATION NOTE:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONTACTING ALL UTILITY COMPANIES PRIOR TO PERFORMING ANY DEMOLITION ACTIVITIES TO ENSURE PROPER PROTECTION AND DISCONNECTION PROCEDURES ARE IN PLACE

UTILITY CONFLICT NOTE:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION, DIMENSION, AND DEPTH OF ALL EXISTING UTILITIES WHETHER SHOWN ON THESE PLANS OR NOT BY POTHOLING THE UTILITIES AND SURVEYING THE HORIZONTAL AND VERTICAL LOCATION PRIOR TO CONSTRUCTION. THIS SHALL INCLUDE CALLING UTILITY LOCATE AT 811 AND THEN POTHOLING ALL OF THE EXISTING UTILITIES AT LOCATIONS OF NEW UTILITY CROSSINGS TO PHYSICALLY VERIFY WHETHER OR NOT CONFLICTS EXIST. LOCATIONS OF SAID UTILITIES AS SHOWN ON THESE PLANS ARE BASED UPON THE UNVERIFIED PUBLIC INFORMATION AND ARE SUBJECT TO VARIATION. IF CONFLICTS SHOULD OCCUR, THE CONTRACTOR SHALL NOTIFY BARGHAUSEN CONSULTING ENGINEERS, INC. TO RESOLVE ALL PROBLEMS PRIOR TO PROCEEDING WITH CONSTRUCTION.

-POST-CONSTRUCTION POINT OF DISCHARGE OFF-SITE S27'44'13"W 34.00'-TO EXISTING VALLEY GUTTER AND ULTIMATELY TO ARROYO (TREATMENT VIA PAYMENT IN-LIEU) N27'44'13"E 249.88 S74°28'04"E 27.15' N27'08'03"E 34.00'-EXISTING TRASH ENCLOSURE TO REMAIN OF PROPOSED NEW ADD'L TRASH ENCLOSURE - EXISTING CURB TO REMAIN, TYP. PROPOSED CURB: – PROPOSED CURB – - EROSION CONTROL PLAN IMPROVEMENTS IMPROVEMENTS IS FOR ON-SITE SCOPE LEXISTING CURB TO REMAIN, TYP **OUTLINE** -OF PROPOSED _ ÀS PER BK BCR BUILDING PROPOSED CURB -91-16, PG 5090 PG 131 IMPROVEMENTS | 15' REAR SETBACK PROPOSED ON-SITE FRONT SETBACK SIDEWALK IMPROVEMENTS PROPOSED CURB **IMPROVEMENTS** -5383 PROPOSED ON-SITE · SIDEWALK IMPROVEMENTS NOTE: STRAW MULCH ALL EXISTING CURB DISTURBED AREAS DURING TO REMAIN, TYP -----5382----CONSTRUCTION =95.454, R=886.001 Δ = 6.1728 FLOW, TYP PROPOSED CURB — **IMPROVEMENTS** PROPOSED ON-SITE SIDEWALK IMPROVEMENTS _=38.098, R=25.000 D=9.6371 2 2 2 2 EROSION CONTROL PLAN -S27°48'00"W 67. IS FOR ON-SITE SCOPE

PROPOSED CONTOURS

EXISTING CONTOURS

CITY OF ALBUQUERQUE ESC PLAN STANDARD NOTES:

- ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:
- a. THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE,
- b. THE EPA'S 2022 CONSTRUCTION GENERAL PERMIT (CGP), AND
- c. THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL.
- 2. ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT AS SPECIFIED HEREON IN THE PHASING PLAN. CONSTRUCTION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF—INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMPS AND PRIOR TO BEGINNING CONSTRUCTION.
- 3. SELF-INSPECTIONS IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), "AT A MINIMUM A ROUTINE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 4. CORRECTIVE ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 5. FINAL STABILIZATION AND NOTICE OF TERMINATION (NOT) IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), SELF-INSPECTIONS MUST CONTINUE UNTIL THE SITE IS "DETERMINED AS STABILIZED BY THE CITY." THE PROPERTY OWNER/OPERATOR IS RESPONSIBLE FOR DETERMINING WHEN THE "CONDITIONS FOR TERMINATING CGP COVERAGE" PER CGP PART 8.2 ARE SATISFIED AND THEN FOR FILING THEIR NOTICE OF TERMINATION (NOT) WITH THE EPA. EACH OPERATOR MAY TERMINATE CGP COVERAGE ONLY IF ONE OR MORE OF THE CONDITIONS IN PART 8.2.1, 8.2.2, OR 8.2.3 HAS OCCURRED AFTER FILING THE NOT WITH THE EPA, THE PROPERTY OWNER IS RESPONSIBLE FOR REQUESTING A DETERMINATION OF STABILIZATION FROM THE CITY.
- 6. WHEN DOING WORK IN THE CITY RIGHT-OF-WAY (E.G. SIDEWALK, DRIVE PADS, UTILITIES, ETC.) PREVENT DIRT FROM GETTING INTO THE STREET. IF DIRT IS PRESENT IN THE STREET, THE STREET SHOULD BE SWEPT DAILY OR PRIOR TO A RAIN EVENT OR CONTRACTOR INDUCED WATER EVENT (E.G. CURB CUT OR WATER TEST).
- 7. WHEN INSTALLING UTILITIES BEHIND THE CURB, THE EXCAVATED DIRT SHOULD NOT BE PLACED IN THE
- 8. WHEN CUTTING THE STREET FOR UTILITIES THE DIRT SHALL BE PLACED ON THE UPHILL SIDE OF THE STREET CUT AND THE AREA SWEPT AFTER THE WORK IS COMPLETE. A WATTLE OR MULCH SOCK MAY BE PLACED AT THE TOE OF THE EXCAVATED DIRT PILE IF SITE CONSTRAINTS DO NOT ALLOW PLACING THE EXCAVATED DIRT ON THE UPHILL SIDE OF THE STREET CUT.
- 9. ESC PLANS MUST SHOW LONGITUDINAL STREET SLOPE AND STREET NAMES. ON STREETS WHERE THE LONGITUDINAL SLOPE IS STEEPER THAN 2.5%, WATTLES/MULCH SOCKS OR J-HOOD SILT FENCE SHALL BE SHOWN IN THE FRONT YARD SWALE OR ON THE SIDE OF THE STREET.

EROSION AND SEDIMENT CONTROL NOTES:

- 1. ALL EROSION AND SEDIMENT CONTROL DEVICES SHALL BE INSTALLED IN ACCORDANCE WITH THE CURRENT EDITION OF THE NEW MEXICO DEPARTMENT OF TRANSPORTATION BEST MANAGEMENT PRACTICES AND THE CITY OF ALBUQUERQUE. A NOTICE OF INTENT LETTER SHALL BE POSTED IN THE JOB TRAILER AT ALL TIMES. THIS SITE SHALL BE PROTECTED BY MEANS DESCRIBED IN THE ACCOMPANYING PLANS. IF THERE ARE ANY QUESTIONS REGARDING EROSION CONTROL MEASURES, THE CIVIL ENGINEER OF RECORD MUST BE CONTACTED. A COPY OF THIS SHEET AND THE EROSION CONTROL PLANS MUST BE KEPT ON-SITE THROUGH THE DURATION OF CONSTRUCTION ACTIVITY. ANY CHANGES MADE TO THIS PLAN MUST BE NOTED, DATED, AND INITIALED BY THE GENERAL CONTRACTOR.
- EROSION CONTROL BEST MANAGEMENT PRACTICES (BMPs) SHALL BE INSTALLED AND MAINTAINED FOR
 THE DURATION OF THE PROJECT. SEDIMENT CONTROL BMPs SHALL BE INSTALLED AND MAINTAINED YEAR
 ROLLIND
- 3. ALL DRAINAGE INLETS IMMEDIATELY DOWNSTREAM OF THE WORK AREAS AND WITHIN THE WORK AREAS SHALL BE PROTECTED WITH SEDIMENT CONTROL AND INLET FILTER BAGS YEAR ROUND. INLET FILTER BAGS SHALL BE REMOVED FROM THE DRAINAGE INLETS UPON COMPLETION OF CONSTRUCTION.
- 4. ALL STABILIZED CONSTRUCTION ACCESS LOCATIONS SHALL BE CONSTRUCTED PER THE NEW MEXICO DEPARTMENT OF TRANSPORTATION BEST MANAGEMENT PRACTICES AND THE CITY OF ALBUQUERQUE WHERE CONSTRUCTION TRAFFIC ENTERS OR LEAVES PAVED AREAS. THE STABILIZED ACCESS SHALL BE MAINTAINED ON A YEAR ROUND BASIS UNTIL THE COMPLETION OF CONSTRUCTION.
- 5. ALL AREAS DISTURBED DURING CONSTRUCTION BY GRADING, TRENCHING, OR OTHER ACTIVITIES, SHALL BE PROTECTED FROM EROSION DURING THE WET SEASON (OCTOBER 1 THROUGH APRIL 30). HYDROSEED, IF UTILIZED, MUST BE PLACED BY SEPTEMBER 15. HYDROSEED PLACED DURING THE WET SEASON SHALL USE A SECONDARY EROSION PROTECTION METHOD.
- 6. SENSITIVE AREAS AND AREAS WHERE EXISTING VEGETATION IS BEING PRESERVED SHALL BE PROTECTED WITH CONSTRUCTION FENCING. SEDIMENT CONTROL BMPs SHALL BE INSTALLED WHERE ACTIVE CONSTRUCTION AREAS DRAIN INTO SENSITIVE OR PRESERVED VEGETATION AREAS.
- SEDIMENT CONTROL BMPs SHALL BE PLACED ALONG THE PROJECT PERIMETER WHERE DRAINAGE LEAVES THE PROJECT. SEDIMENT CONTROL BMPs SHALL BE MAINTAINED YEAR ROUND UNTIL THE CONSTRUCTION IS COMPLETED OR THE DRAINAGE PATTERN HAS BEEN CHANGED AND NO LONGER LEAVES THE SITE.
- 8. EFFECTIVE EROSION CONTROL BMPs SHALL BE IN PLACE PRIOR TO ANY STORM EVENTS.
- CONTRACTOR SHALL INSTALL AN EFFECTIVE COMBINATION OF EROSION AND SEDIMENTATION CONTROL BMPs

ADDITIONAL EROSION AND SEDIMENT CONTROL REQUIREMENTS:

- 1. PERIMETER CONTROLS:
- a. REMOVE SEDIMENT BEFORE IT HAS ACCUMULATED TO ONE-HALF OF THE ABOVE-GROUND HEIGHT OF ANY PERIMETER CONTROL; AND
 b. AFTER A STORM EVENT, IF THERE IS EVIDENCE OF STORMWATER CIRCUMVENTING OR UNDERCUTTING THE PERIMETER CONTROL, EXTEND CONTROLS AND/OR REPAIR UNDERCUT AREAS TO FIX THE PROBLEM.
- 2. CONSTRUCTION ENTRANCE:
- o.IMPLEMENT ADDITIONAL TRACK-OUT CONTROLS AS NECESSARY TO ENSURE THAT SEDIMENT REMOVAL OCCURS PRIOR TO VEHICLE EXIT; AND
- b. Where sediment has been tracked—out from yoursite onto paved roads, sidewalks, or other paved areas outside of yoursite, remove the deposited sediment by the end of the same business day in which the track—out occurs or by the end of the next business day if track—out occurs on a non—business day. Remove the track—out by sweeping, shoveling, or vacuuming these surfaces, or by using othersimilarly effective means of sediment removal. You are prohibited from hosing orsweeping tracked—out sediment into any constructed or natural site drainage feature. Storm drain inlet, or receiving water.
- 3. INLET PROTECTION:
- a.CLEAN, OR REMOVE AND REPLACE, THE INLET PROTECTION MEASURES AS SEDIMENT ACCUMULATES, THE FILTER BECOMES CLOGGED, AND/OR PERFORMANCE IS COMPROMISED. WHERE THERE IS EVIDENCE OF SEDIMENT ACCUMULATION ADJACENT TO THE INLET PROTECTION MEASURE, REMOVE THE DEPOSITED SEDIMENT BY THE END OF THE SAME BUSINESS DAY IN WHICH IT IS FOUND OR BY THE END OF THE FOLLOWING BUSINESS DAY IF REMOVAL BY THE SAME BUSINESS DAY IS NOT FEASIBLE.

EROSION CONTROL CALLOUTS:

- . INSTALL TEMPORARY STABILIZED CONSTRUCTION ENTRANCE PER NMDOT STANDARD DWG 603-01-7/7 ON SHEET C1.2 , TYPICAL; ADJUST AS NECESSARY DURING CONSTRUCTION.
- INSTALL TEMPORARY SILT FENCE PER NMDOT STANDARD DWG 603-01-2/7 AND 603-01-2/7 ON SHEET C1.2 AND MANUFACTURERS RECOMMENDATIONS AROUND PERIMETER OF SITE AS REQUIRED TO PREVENT SILT-LADEN RUNOFF FROM LEAVING SITE. INSTALL AS DIRECTED BY AGENCY INSPECTOR.
- APPROXIMATE LOCATION OF CONTRACTOR STAGING AREA THAT IS TO BE USED FOR MATERIAL/EQUIPMENT STORAGE, VEHICLE AND EQUIPMENT FUELING/MAINTENANCE, AND TEMPORARY SANITARY FACILITIES.
- CONTRACTOR TO INSTALL CONCRETE WASHOUT STATION PER NEW MEXICO NPDES MANUAL BMP A1-10 SPECIFICATIONS AND STANDARDS. ADJUST AS NECESSARY DURING CONSTRUCTION.
- INSTALL TEMPORARY CONSTRUCTION FENCE (6' HIGH CHAIN LINK, MINIMUM) AROUND PERIMETER OF CONSTRUCTION SITE WITH SITE ACCESS GATE (6' HIGH-CHAIN LINK WITH LOCKING DEVICE) AT TEMPORARY CONSTRUCTION ENTRANCES. FIELD VERIFY AND CONFIRM EXACT LOCATION WITH ARCHITECT/OWNER.
- 6. INSTALL WATTLES PER 1/C1.2.





EROSION 7330 SAN ALBUQUE


Sheet C.1.1

C1,12019 DB
Franchising USA, LLC

PR-2022-007872 DUTCH BROS COFFEE - NM0504, ALBUQUERQUE, NM 7330 SAN ANTONIO DRIVE N.E. SI-2024-00674 **EROSION CONTROL DETAILS**









DURAWATTLE® SPECIFICATIONS



A durable and reusable synthetic wattle that is typically used for perimeter control, stockpile from 6.2oz high tensile management, or sediment strength monofilament filter control at egress points.

Can be trenched in soil, installed on curbs, or See installation guide for full details and best


DuraWattle is designed to trap sediment and reduce secured onto hard surfaces. overall TSS in stormwater runoff. It is NOT designed to filter hydrocarbons or dissolved metals.

Inner core is made from

film. Outer cover is made

flexible polyurethane foam sealed in a polyethylene

Feb 2018




DURAWATTLE.COM • (916) 822-2174



DET CONTROL

EROSION CC 7330 SAN ALBUQUEF





Barghausen Consulting Enginee

