# Stormwater Quality Plan Information Sheet and Inspection Fee Schedule


Project Name:			
Project Location: (add	ress or major cross stree	ets/arroyo)	
Plan Preparer Informa	ation:		
Company:			
Address:			
Phone Number: (O)		(Cell (optional))	
e-Mail:			
Property Owner Inform	nation:		
Company:			
Address:			
Phone:			
e-Mail:			
I am submitting the ES	C plan to obtain appr	oval for:	
C 1' D '11'	D ' W 10	1 G	
Note: More than one item car	ng PermitWork Or	der Construction Plans	
Note: More than one item car	i be checked for a submittal		
Stormwater Quality In	spection fee: (based on d	levelopment type and disturbe	d area)
Commercial	< 2 acres \$300		>5 acres \$800
Land/Infrastructure	< 5 acres \$300	5 to 40 acres \$500	>40 acres \$800
Multi - family	< 5 acres \$500	$\geq$ 5 acres \$800	
Single Family	<5 acres \$500	5 to 40 acres \$1000	> 40 acres \$1500 \
Residential			
Plan Review fee is \$105	for the first submittal <b>[</b>	<b>and</b> \$75.00 for a resu	ıbmittal 🗖
1 1011 110 110 110 110 110 φ 100			
Total due equals the plan	n review fee plus the Sto	ormwater Quality Inspect	tion fee.
Total Due \$			
If you have questions, please	contact Doug Hughes, Stori	mwater Quality 924-3420, jhu	ghes@cabq.gov
Rev May 2019			





# Construction Erosion and Sediment Control (ESC) Permit

Project Title	
Project Address	
Property Owner:	
Company or Owner Name:	
Street:	
City, State, Zip Code:	
Responsible Person: Name:	
E-mail:  -The person listed on the permit and/or the onsite represe are observed during an inspection.  At a minimum a routine compliance self-inspection is compliance with the Construction General Permit one precipitation event of 1/4 inch or greater until the site the site determined as stabilized by the city. Reports of the person or entity authorized to direct the construct copy of the CGP, the "stormwater team" contact sheepermit expires the day after the "Project End Date" one year from the date signed below, whichever happen	required to review the project for ce every 14 days and after any construction has been completed and of these inspections shall be kept by tion activities on the site along with a et, and the approved ESC Plan. This of the Low Erosivity Waver (LEW) or
For City personnel use only:	
City Personnel Signature:	Date
(Rev Oct 2020)	



## Silt Fence Detail

## Non-woven Silt Fence


A silt fence is a temporary sediment barrier consisting of a geotextile attached to supporting posts and trenched into the ground. Intended to retain sediment that has been dislodged by stormwater.

Use silt fence as a perimeter control particularly at lower or down slope edge of a disturbed area. Leave space for maintenance between slope and silt fence or roll. Trench in the silt fence on the uphill side (6 in deep by 6 in wide). Install stakes on the downhill side of the fence. Curve silt fence up-gradient to help it contain runoff.

To maintain remove sediment when it reaches one-third of the height of the fence. Replace the silt fence where it is worn, torn, or otherwise damaged. Retrench or replace any silt fence that is not properly anchored to the ground. If the silt fence cannot be toed in properly due to existing hard surface, place mulch filter sock at base to prevent sediment from leaving site.

8' max wood stake spacing and 10' max spacing for steel T-post.

## Silt Fence Installation



Source: USEPA Guide for Construction Site

ESC Plan Standard Notes (2021-03-24)


- 1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA's 2017 Construction General Permit (CGP), and
  - The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6. BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.

# TYPICAL CONCRETE WASHOUT-BELOW GRADE



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.

# PORTABLE CONCRETE WASHOUT CONTAINER



CONCRETE W ASHOUT SYSTEM S PO Box 2604 Carmichael, CA. 95609 Phone: 1.877.292.7468 Fax: 1.916.244.0403 info@concretewashout.com www.concretewashout.com

Patent Pending

A portable, self-contained and watertight container affixed with ramps that controls, captures and contains caustic concrete wastewater and washout material.

### PURPOSE & OBJECTIVE

Allows trade personnel to easily washout concrete trucks, pumps and other equipment associated with cement on site and allows easy off site recycling of the same concrete materials and wastewater.

Construction projects where concrete, stucco, mortar, grout and cement are used as a construction material

or where cementitious wastewater is created.

Inspect and clean out when 3/4 full, not allowing the container to overflow.

Inspect wastewater level and request a vacuum if needed.

Inspect subcontractors to ensure that proper housekeeping measures are employed when washing out equipment.

The container must be portable and temporary, watertight, equipped with ramps and have a holding capacity to accept washout from approximately 350 yards of poured concrete. A vacuum service must accompany washout container and be used by site superintendent as needed. A rampless container may be used in conjunction with a ramped container or by itself if a concrete pump is not needed. The washwater must be disposed of or treated and recycled in an evironmentally safe maanner and in accordance with federal, state or local regulatory guidelines.

# TARGETED POLLUTANTS

Caustic wastewater (high pH level near 12 units)

Assorted Metals; Chromium VI, Nickel, Sulfate, Potassium, Magnesium and Calcium Compounds



**OPERATOR: BRADBURY STAMM** CONSTRUCTION

**TOTAL SITE AREA: 2.5 ACRES** TOTAL DISTURBED AREA: 2.5 ACRES

RECEIVING WATERS: ON-SITE RETENTION PONDS

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

> **ABCWUA DISTRIBUTION YARD ROADWAY**

**TEMPORARY EROSION AND SEDIMENT CONTROL PLAN** 

Drawn By:

M. VALLEJOS, CPESC, CISEC

03/23/22

ESC-2

Start Date-Finish Date (dates to be marked on site plan by operator)	Construction Activity, BMPs, and location
Initial Phase	Pre-Site Grading 1. Install perimeter BMPs (silt fence, erosion control logs, downstream inlet protection, etc.) 2. Construct VTC. 3. Set up construction trailer, construction barrier, and material storage areas, etc. 4. Install sanitary facilities and dumpster 5. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Interim Phase	Site Grading/ Building Construction  1. Mass grade site  2. Construct utilities, infrastructure  3. Building, pavement construction  4. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Final Phase	Final Stabilization 1. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) 2. Prepare final seeding and landscaping 3. Monitor stabilized areas until final stabilization is reached 4. Remove temporary control BMPs and stabilize any areas disturbed by the removal

# Nature of Construction Activity:

This project consists of pave an access and perimeter drive for the sifting yard. This project covers approximately 2.5 acres of the ABCWUA Distribution Yard Roadway project. Bradbury Stamm Construction is responsible for all construction Activities including earthwork, infrastructure, utilities, flatwork, and asphalt paving. The activities to occur on-site are consistent with commercial construction.

Project/Site Name:		ABCWUA Dist	ribution Roadway Pro	ject
Project Street/Lo				
City: All	ouquerque	2		
State: NM				
Zip Code:	8710	7		
County:	Bern	alillo		
Project Latitude:		35.13720	Longitude:	-106.63440
Determination of	f Latitude,	Longitude:		
☐ USGS topograp	phic map (	scale:	)	
☐ EPA Web Site	⊠NI	VI OpenEnviroM	lap □ GPS	
☐ Other (please	specify):_			
Function of Cons	truction A	ctivity:		
☐ Residential	⊠ Co	ommercial	□ Industrial	☑ Linear (roadway)
☐ Linear (Utility)	) □0t	her (specify):		

ROLE	COMPANY	REPRESENTATVIE NAME	PHONE	EMAIL
OWNER	ABCWUA	LUIS ORDONEZ	505-289-3216	LORDONEZ@ABCWUA.ORG
OPERATOR	BRADBURY STAMM CONSTRUCTION	DOUG HARNED	505-259-9534	DHARNED@BRADBURYSTAMM.COM
BMP MAINTENANCE	BRADBURY STAMM CONSTRUCTION	DOUG HARNED	505-259-9534	DHARNED@BRADBURYSTAMM.COM
SWPPP INSPECTIONS	GREEN GLOBE ENVIRONMENTAL	TIM SLATUNAS	505-353-2558	TIM@GREENGLOBENM.COM



	Summary by Map Unit — Bernalillo County and Parts of Sando	val and Valencia Counties, New Mexic	o (NM600)	
Summary by Map Unit — E	Bernalillo County and Parts of Sandoval and Valencia Counties, New Me	xico (NM600)		
Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
Gb	Gila loam, 0 to 1 percent slopes mlra 42-1	.55	2.1	100.0%
Totals for Area of Intere	est		2.1	100.0%



OPERATOR: BRADBURY STAMM CONSTRUCTION

TOTAL SITE AREA: 2.5 ACRES
TOTAL DISTURBED AREA: 2.5 ACRES


RECEIVING WATERS: ON-SITE RETENTION PONDS

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

ABCWUA DISTRIBUTION YARD ROADWAY

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

M. VALLEJOS, CPESC, CISEC 03/23/22



Drawn By:

ESC-3

NPDES FORM



# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY WASHINGTON, DC 20460 Low Erosivity Waiver Certification

FORM Approved OMB No. 2-4-0004

Waiver Eligibility Information

NPDES ID: NMR1004KR

State/Territory to which your project/site is discharging: NM

Is your project/site located on federally recognized Indian country lands? No

Are you requesting coverage under this NOI as a "Federal Operator" or a "Federal Apendix" as defined in Appendix A (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-a-definitions.pdf)? No

Is construction activity at the project site less than five (5) acres in area? Yes

➤ Is your rainfall erosivity factor (R-Factor (https://lew.epa.gov)) less than five (5)? Yes

Low Erosivity Waiver Information

Construction site's R-Factor 1.95

Estimated Project Start Date: 02/28/2022

Estimated Project End Date: 05/31/2022

Estimated Area to be Disturbed (in Acres):  $\underline{2.5}$ 

Rainfall Erosivity factor was calculated using: Online Calculator

Are interim non vegetative site stabilization measures used to establish the project completion date for purposes of obtaining this waiver? Yes

Operator Information

~

Operator Name: ALBUQUERQUE BERNALILLO COUNTY WATER UTILITY AUTHORITY

Operator Mailing Address:
Address Line 1: PO BOX 568

Address Line 2: City: ALBUQUERQUE

ZIP/Postal Code: 87103 State: NM

County or Similar Division: Bernalillo

Operator Point of Contact Information

First Name Middle Initial Last Name: DAVID LAUGHLIN

Title: OWNER

Phone: 505-289-3035 Ext.:

Email: DLAUGHLIN@ABCWUA.ORG

Project/Site Information

Project/Site Name: ABCWUA DISTRIBUTION YARD ROADWAY

Project/Site Address

Address Line 1: 5408 2ND ST. NW

Address Line 2: City: ALBUQUERQUE

 ZIP/Postal Code: 87107
 State: NM

County or Similar Division: Bernalillo

 $\textbf{Latitude/Longitude:}\ \underline{35.137239^{\circ}N,\,106.634917^{\circ}W}$ 

Latitude/Longitude Data Source: Map Horizontal Reference Datum: WGS 84

Is your project/site located on federally recognized Indian Country lands?  $\ensuremath{\mathsf{No}}$ 

Is your project/site located on a property of religious or cultural significance to an Indian tribe?  $\underline{\text{No}}$ 

Certification Information

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Signing an electronic document on behalf of another person is subject to criminal, civil, administrative, or other lawful action.

Certified By: David K. Laughlin

Certifier Title: Chief Engineer

Certifier Email: dlaughlin@abcwua.org

Certified On: 03/04/2022 9:34 AM ET