



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name:	Top Golf				
Location:	1600 Desert Surf				
Site Contact Name & Agency	Richard Breck Arco	ESC File No.	F16E003E1		
		NPDES Id. No.	NMR1001XF		
Inspection Date:	06/13/19	Start/End Time:	9:45/10:45		
CoA Stormwater Inspector:	Curtis Cherne				
Construction Phase:	grading, constructing retaining walls				
Type of Inspection:	<input checked="" type="checkbox"/> Regular	<input type="checkbox"/> Storm Event	<input type="checkbox"/> Post Storm Event >0.25"	<input type="checkbox"/> 311/Complaint	<input type="checkbox"/> Follow Up

Weather at time of inspection?	Clear	Temperature: ~	75
Estimated date of last storm 0.25" or greater	5/10/2019		

Item Number	Deficiency/ Corrective Action		
1	Too much sediment in street/gutter It appears the street is being swept, but the sediment is being swept into the gutter. Sediment in the street is to be removed (not just swept).		
2	Track-out pad aggregate is too small and there is a dirt area at the end of the track-out pad. Too small of aggregate size may not be providing enough bounce to remove dirt from the tires		
3	The inlet grate BMP on both inlets west of the construction exit are matted		
4	Wattle is falling into inlet (second from exit)		
5	Sediment on drivepad/sidewalk		
2.1	Discharge off site? (Y/N)	No	
4	Self Inspection Reports		Latest report Date: 6/5/2019

Notes:	
watering site during inspection	
recommend using filter/mulch socks rather than straw wattles to protect the inlet throats	

City of Albuquerque Stormwater Inspector Signature and date:
Contact information: Curtis Cherne PE, 505-924-3420
ccherne@cabq.gov

06/13/19

Curtis C. Cherne