



ALL DISTURBED AREAS WITHIN PUBLIC RIGHT-OF-WAY AND PUBLIC EASEMENTS WILL BE STABILIZED WITH NATIVE SEED AND AGGREGATE MULCH PER CITY STD. SPEC. 1012.


ANY SEDIMENT OR STOCKPILES LEFT IN ROADWAY MUST BE REMOVED.

ALL STOCKPILES MUST HAVE SEDIMENT CONTROLS PLACED ON DOWNSLOPE SIDES.

SEE ATTACHED TEMP. POND CALCULATIONS AND DETAILS.

BMP MAP LEGEND

- LIMITS OF DISTURBANCE
- PERIMETER BMP (SILT FENCE)
- FLOW
- PORTABLE TOILETS
- WASTE CONTAINER
- CONCRETE WASHOUT



OPERATOR: RED SHAMROCK 12, LLC

TOTAL SITE AREA: 27.97 ACRES  
TOTAL DISTURBED AREA: 6.53 ACRES

RECEIVING WATERS: ON-SITE RETENTION POND

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.


\*\*GRADING PLAN BY OTHERS\*\*

OXBOW CENTER (UTILITIES AND ROADWAY)

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

Drawn By:  
M. VALLEJOS, CPESC, CISEC

05/08/2024



ESC-1




**Non-woven Silt Fence**  
A silt fence is a temporary sediment barrier consisting of a geotextile attached to supporting posts and trenched into the ground. Intended to retain sediment that has been dislodged by stormwater.

Use silt fence as a perimeter control particularly at lower or down slope edge of a disturbed area. Leave space for maintenance between slope and silt fence or roll. Trench in the silt fence on the uphill side (6 in deep by 6 in wide). Install stakes on the downhill side of the fence. Curve silt fence up-gradient to help it contain runoff.

To maintain remove sediment when it reaches one-third of the height of the fence. Replace the silt fence where it is worn, torn, or otherwise damaged. Retrench or replace any silt fence that is not properly anchored to the ground. If the silt fence cannot be toed in properly due to existing hard surface, place mulch filter sock at base to prevent sediment from leaving site.

8’ max wood stake spacing and 10’ max spacing for steel T-post.

**Silt Fence Installation**




Source: USEPA Guide for Construction Site

**TYPICAL CONCRETE WASHOUT-BELOW GRADE**



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and solids.
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.

**VEHICLE TRACK-OUT CONTROL**



NOT TO SCALE

- DIMENSIONS NOTED CAN BE SITE RESTRICTIVE.

SEDIMENT BASINS WILL BE INSPECTED WITHIN 24 HRS OF A STORM EVENT PRODUCING 0.25" OR GREATER.

ANY DEFICIENCIES NOTED DURING INSPECITON OF THE BASINS MUST BE ADDRESSED WITHIN 7 CALENDAR DAYS, BEFORE THE NEXT SCHEDULED INSPECTION, OR BEFORE THE NEXT STORM EVENT.

REMOVE ACCUMULATED SEDIMENT TO MAINTAIN AT LEAST ONE-HALF OF THE DESIGN CAPACITY AND CONDUCT ALL OTHER APPROPRIATE MAINTENANCE TO ENSURE THE BASIN OR IMPOUNDMENT REMAINS IN EEFFECTIVE OPERATING CONDITION PER CGP 2.2.12.F.



ESC Plan Standard Notes (2023-06-16)

1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA’s 2022 Construction General Permit (CGP), and
  - c. The City Of Albuquerque Construction BMP Manual.
2. All BMP’s must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP’s such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
3. Self-inspections - In accordance with City Ordinance § 14-5-2-11(C)(1), “at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
5. Final Stabilization and Notice of Termination (NOT) - In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is “determined as stabilized by the city.” The property owner/operator is responsible for determining when the “Conditions for Terminating CGP Coverage” per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.
6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
7. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
9. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front yard swale or on the side of the street.

OPERATOR: RED SHAMROCK 12, LLC

TOTAL SITE AREA: 27.97 ACRES  
TOTAL DISTURBED AREA: 6.53 ACRES

RECEIVING WATERS: ON-SITE  
RETENTION POND


REFER TO THE ESC BMP DETAILS  
(ESC-2) FOR INSTALLATION, INSPECTION  
AND MAINTENANCE REQUIREMENTS.

OXBOW CENTER (UTILITIES AND  
ROADWAY)

TEMPORARY EROSION AND SEDIMENT  
CONTROL PLAN

Drawn By:  
M. VALLEJOS, CPESC, CISEC

05/08/2024



ESC-2



**Nature of Construction Activity:**  
This project consists of new installation of utilities and grading of roadway. This project covers approximately 6.53 acres of the Oxbow Center project. Red Shamrock 12, LLC is responsible for all construction activities including earthwork, infrastructure, utilities, flatwork, and asphalt paving. The activities to occur on-site are consistent with utility installation and roadway pavement.

**Project/Site Name:** Oxbow Center  
**Project Street/Location:** Coors Blvd. and St. Josephs  
**City:** Albuquerque  
**State:** NM  
**Zip Code:** 87120  
**County:** Bernalillo

**Project Latitude:** 35.0756 **Longitude:** -106.6490

**Determination of Latitude/Longitude:**  
☐ USGS topographic map (scale: )  
☐ EPA Web Site ☒ NM OpenEnviroMap ☐ GPS  
☐ Other (please specify):

**Function of Construction Activity:**  
☐ Residential ☐ Commercial ☐ Industrial ☐ Linear (roadway)  
☐ Linear (Utility) ☒ Development ☐ Other (specify):

**Is your project/site located on Federal or Native American Lands** Yes ☐ No ☒  
**Description:**

ROLE	COMPANY	REPRESENTATVIE NAME	PHONE	EMAIL
OPERATOR	RED SHAMROCK 12, LLC	JOSHUA SKARSGARD	505-998-9093	TRISH@RETAILSOUTHWEST.COM
OWNER	RED SHAMROCK 12, LLC	JOSHUA SKARSGARD	505-998-9093	TRISH@RETAILSOUTHWEST.COM
BMP MAINTENANCE	SUPERIOR STORMWATER SERVICES, LLC	TIM SLATUNAS	505-353-2558	TIM@SUPERIORSTORMWATER.COM
SWPPP INSPECTIONS	GREEN GLOBE ENVIRIONMENTAL, LLC	TIM SLATUNAS	505-353-2558	TIM@GREENGLOBENM.COM

Start Date-Finish Date (dates to be marked on site plan by operator)	Construction Activity, BMPs, and location
Initial Phase	Pre-Site Grading 1. Install perimeter BMPs (silt fence, erosion control logs, downstream inlet protection, etc.) 2. Construct VTC. 3. Set up construction trailer, construction barrier, and material storage areas, etc. 4. Install sanitary facilities and dumpster 5. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Interim Phase	Site Grading/ Building Construction 1. Mass grade site 2. Construct utilities, infrastructure 3. Building, pavement construction 4. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Final Phase	Final Stabilization 1. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) 2. Prepare final seeding and landscaping 3. Monitor stabilized areas until final stabilization is reached 4. Remove temporary control BMPs and stabilize any areas disturbed by theremoval



Tables — K Factor, Whole Soil — Summary By Map Unit				
Summary by Map Unit — Bernalillo County and Parts of Sandoval and Valencia Counties, New Mexico (NM600)				
Summary by Map Unit — Bernalillo County and Parts of Sandoval and Valencia Counties, New Mexico (NM600)				
Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
BCC	Bluepoint loamy fine sand, 1 to 9 percent slopes	.20	6.4	22.3%
MWA	Madurez-Wink associatin, gently sloping	.24	22.3	77.7%
Totals for Area of Interest			28.7	100.0%

OPERATOR: RED SHAMROCK 12, LLC

TOTAL SITE AREA: 27.97 ACRES  
TOTAL DISTURBED AREA: 6.53 ACRES

RECEIVING WATERS: ON-SITE RETENTION POND

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

OXBOW CENTER (UTILITES AND ROADWAY)

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN






Drawn By:  
M. VALLEJOS, CPESC, CISEC05/08/2024




ESC-3



NAME: N:\Projects\W0007 Skatsgard\W0007 0004 Skatsgard Oxbow Center\3 CAD\Onsite Design\Onsite Plans\W0007 0004 Onsite Road P&P - 01.dwg PLOT DATE: Mar 22, 2024 3:57pm LSB: John Stapleton



- GENERAL NOTES**
- FOR CENTERLINE ALIGNMENT AND CENTERLINE TABLES, SEE SHEET 7.
  - FOR PAVEMENT SECTION SEE SHEET 8.
  - CONTRACTOR SHALL VERIFY CONDUIT NUMBER, SIZE, AND LOCATION FOR DRY UTILITIES (POWER, GAS, AND COMMUNICATIONS) PRIOR TO CONDUIT INSTALLATION.
- LEGEND**
- TOP OF ASPHALT ELEVATION 39.85 TA
- FLOWLINE ELEVATION 39.85
- MATCH NEW ASPHALT PAVEMENT TO EXISTING ASPHALT PAVEMENT
- CROWN TRANSITION
- FLOWLINE OF INVERTED CROWN

ENGINEER'S SEAL										SURVEY INFORMATION			BENCH MARKS		AS BUILT INFORMATION		
<div></div>										NO.	BY	DATE	ALBUQUERQUE CONTROL SURVEY	CONTRACTOR	DATE		
													MONUMENT "8-G11" NEW MEXICO STATE	INSPECTORS	DATE		
													PLANE COORDINATES (CENTRAL ZONE -	FIELD CHANGE BY	DATE		
													NAD 83)	VERIFICATION BY	DATE		
													NORTH= 1,502,236.625	DRAWINGS	DATE		
													EAST= 1,505,431.887	RECORDED BY	DATE		
													MAPPING ANGLE= -00°15'35.17"	RECORDED BY	DATE		
													GROUND TO GRID FACTOR= 0.999680082	NO.			
													ELEVATION= 5116.009' (NAVD83)				





Project Name: Oxbow Town Center  
Project No: W0007.0004  
Sheet Title: Excess Precipitation and Volumetric Runoff  
Creation Date: 05/02/2024  
Comments: Temporary pond volume at the end of basin P14 (see drainage report)

Table/Recurrence Interval	Zone
Excess100Year	1

Areas of Each Treatment		Excess Precipitation	
Areas	Acres	Land Treatment	E (inch)
Aa	0	A	0.55
Ab	0	B	0.73
Ac	0.04	C	0.95
Ad	0.36	D	2.24

Weighted E (inches)	
Equation 6.1	2.11

$$\text{EQUATION 6.1 } \text{Weighted E} = \frac{E_A A_A + E_B A_B + E_C A_C + E_D A_D}{A_A + A_B + A_C + A_D}$$

Volume (acre- feet)	
Equation 6.2	0.07


$$\text{EQUATION 6.2 } V_{360} \text{ (as volume)} = \text{weighted E} * (A_A + A_B + A_C + A_D)$$

Zone	Recurrence Interval (min)	Recurrence Interval (min)	Recurrence Interval (min)	Recurrence Interval (min)
PrecipZone1	360	1440	5760	14400

For 24 Hour Storms				
Precipitation (inches)	500- Year	100- Year	10- Year	2- Year
P (24 hours)	3.09	2.49	1.68	1.16
P (6 hours)	2.78	2.17	1.4	0.92
For 4 day Storms				
Precipitation (inches)	500- Year	100- Year	10- Year	2- Year
P (4 days)	3.78	3.12	2.19	1.56
P (6 hours)	2.78	2.17	1.4	0.92
For 10 Day Storms				
Precipitation (inches)	500- Year	100- Year	10- Year	2- Year
P (10 days)	4.68	3.9	2.76	1.97
P (6 hours)	2.78	2.17	1.4	0.92

Required Pond Volume (ac-ft)				
COA DPM	500 Year storm	100 Year storm	10 Year storm	2 Year storm
Equation 6.3	0.08	0.08	0.08	0.08
Equation 6.4	0.10	0.10	0.09	0.09
Equation 6.5	0.13	0.12	0.11	0.10

FIGURE 6.2.3 Precipitation Zones



For 24-hour storms:

$$\text{EQUATION 6.3 } V_{1440} = V_{360} + A_D * (P_{1440} - P_{360}) / 12 \text{ in/ft}$$

For 4-day storms:

$$\text{EQUATION 6.4 } V_{4\text{DAYS}} = V_{360} + A_D * (P_{4\text{DAYS}} - P_{360}) / 12 \text{ in/ft}$$

For 10-day storms:

$$\text{EQUATION 6.5 } V_{10\text{DAYS}} = V_{360} + A_D * (P_{10\text{DAYS}} - P_{360}) / 12 \text{ in/ft}$$