

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information							
ESC File No.	G11E			Coors Pavilion			
NPDES Id. No.		52A & 52U Location:			St Josephs St. NW		
9/21/2022		Owner			Contractor NMR10052U		
Operator		Red Shamrock 4, LLC			Scarsguard Construction, LLC.		
Contact name & title		Josh Skarsguard			Jason Skarsguard		
e-mail		Josh@scarsguardfirm.com			jason@scarsco.com		
Contact Phone #		262-2323			803-3757		
COA Inspector		Doug Hughes			Start/End Time: 9:30-11:00 AM		
Construction Phase:					aging Event >0.25" 311/Complaint Follow Up		
Type of Inspection:		Regular	Storm Event			311/Complaint	Follow Up
Weather at time of Estimated date of last s					Temperature: ~ 76 8/18/2022		
Item	Deficiency/ Corrective Action						
Number							
1	1 The NOI and ESC Plan still haven't been submitted to the City of Albuquerque for review and approval. The application form and fees are also required.						
2	Permit coverage wasn't properly posted, it wasn't visible from the adjacent street. It must be posted for						
	safe public viewing per CGP 1.5						
3	The SWPPP wasn't up-to-date. The SWPPP map is from 2017, it doesn't show the existing distur						
5	boundary of Red Shamrock 4's property, the stock piles, lot lines, or currently proposed BMPs. It must be						
	kept up-to-date and available onsite CGP 7.3						
4	BMPs - Silt fence was down and in need of repair and reset. Reset within 7 days per CGP 5.2.2						
5	Sediment was in the street east of lots 8 & 9 and must be removed every day. CGP 2.2.4.d						
6	Inactive areas were not stabilized. Comply with CGP 2.2.14						
			······································				
2.1	Discharge off site?	(Y/N)	no				
4	Self Inspec	tion Reports		Latest re	port Date:	none	2
			- ·		·		
Notes:							
The following conditions were observed during a City follow-up inspection on 9/21/22.							
The 2017 Permit Coverage NMR1000FN expired at the end of the 2017 CGP. A new NOI was filed on							
8/31/22, and permit coverage was posted in the middle of the property, not visible from any public							
street. Lots 8C and 9C are still covered by mostly bare dirt, but a small area near Chick-fil-a was recently							
covered with gravel. There isn't any change to the BMPs or sediment in the street. Neither the ESC Plan							
nor the NOI's have been submitted to the City for approval. Both the owner and contractor are operators							
with coverage under both the 2017 and 2022 CGP. They both signed the certification statement in the							
SWPPP and Delegated Authority to Trish Kvern Trish@retailsouthwest.com, 505-262-2323, who has the							
SWPPP at 8220 San Pedro DR. NE STE 500. The SWPPP doesn't have any Inspection or Corrective action							
reports in it, nor does the SWPPP Map show current site conditions. The map has the engineer's stamp							
reports in	it, nor does t	ING SWALL IN	iap show currer	it site condit	ions. me map	nas the engine	ei s stamp

City of Albuquerque Stormwater Inspector Signature and date: Contact information: Doug Hughes (505-924-3420) jhughes@cabq.gov 9/22/2022

James D. Hughes