

## City of Albuquerque Stormwater Construction Site Inspection Report

| General Information                                     |   |  |     |                 |   |         |               |
|---|---|--|-----|-----------------|---|---------|---------------|
| ESC File No.  | G14E0   | 1 7  |     |                 | Del's Hideaway                                  |         |               |
| NPDES Id. No.   | NMR100  | 03DW Location:                               |     | 4326 4th St. NW |   |         |               |
| 11/15/2023  |   | Owner/contractor                             |     |                 | DA  |         |               |
| Operator  |   | Twilight Homes                               |     |                 | Aloy Crannan                                    |         |               |
| Contact name & title                                    |   | Tim McNaney                                  |     |                 | Alex Grannan                                    |         |               |
| e-mail<br>Contact Phone #                               |   | tmcnaney@twilighthomesnm.com<br>505-975-1154 |     |                 | agrannan@mtventerprises.com><br>505 974-1627    |         |               |
|   |   |  |     |                 |   |         |               |
| COA Inspector   |   | 9  |     |                 | Start/End Time: 930AM                           |         |               |
| Construction Phase: Type of Inspection:                 |   |  |     |                 | rtical Event >0.25"   311/Complaint   Follow Up |         |               |
| Weather at time of i                                    |   | ocnoction?                                   |     |                 |   |         |               |
|   |   |  |     |                 |   | 65      |               |
| Estimated date of last storm 0.25" or greater 9/14/2023 |   |  |     |                 |   |         |               |
| Item  | Deficiency/ Corrective Action   |  |     |                 |   |         |               |
| Number  |   |  |     |                 |   |         |               |
| 1   | The SWPPP was outdated, the copy of the CGP was for 2017 and expired February 2022 in violation of        |  |     |                 |   |         |               |
| _   | CGP Part 7.2.11. Required mitigation: You must include a copy of the current CGP in the SWPPP per CGI     |  |     |                 |   |         |               |
|   | Part 7.2.11.c.  |  |     |                 |   |         |               |
| 2   | Concrete was washed out in the street instead of the provided concrete washout container in violation     |  |     |                 |   |         |               |
| ۷   | of CGP Part 2.3.4. An attempt to remove concrete from the street and curb drainage was incomplete.        |  |     |                 |   |         |               |
|   | _ · · · · · · · · · · · · · · · · · · ·   |  |     |                 |   |         |               |
|   | Required mitigation: You must direct wash water into a leak-proof container or leak-proof and lined pit   |  |     |                 |   |         |               |
|   | designed so no overflows can occur due to inadequate sizing and locate any washout or cleanout            |  |     |                 |   |         |               |
|   | activites as far away as possible from receiving waters, constructed or natural site drainage features, a |  |     |                 |   |         | features, and |
|   | storm drain inlets per CGP Part 2.3.4.  |  |     |                 |   |         |               |
| 3   | Sediment from excessive track-out was found along the street, in violation of CGP Part 2.2.4. Required    |  |     |                 |   |         |               |
|   | mitigation: You must minimize sediment track-out by implementing addition track-out controls to           |  |     |                 |   |         |               |
|   | ensure that sediment removal occurs prior to vehicle exit and where sediment has been tracked-out         |  |     |                 |   |         |               |
|   | from your site onto paved roads, sidewalks or other paved areas outside of your site, remove the          |  |     |                 |   |         |               |
|   | deposited sediment by the end of the same business day in which the track-out occurs per CGP Part         |  |     |                 |   |         |               |
|   | 2.2.4.  |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
| 2.1   | Discharge off site?   | (Y/N)  | no  |                 |   |         |               |
| 4   |   | ion Reports                                  |     | Latest rea      | port Date:                                      | 11/8/20 | N22           |
| 4   | Sell Ilispect   | lon Reports                                  | yes | Latest le       | port Date.                                      | 11/0/20 | 023           |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
| Notes:  |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |
|   |   |  |     |                 |   |         |               |

City of Albuquerque Stormwater Inspector Signature and date: 11/17/2023

Contact information: Chancellor English (505) 924-3325

cenglish@cabq.gov

Chancellor English