


and Inspection Fee Schedule

^:	1					
Project Name: (1)	vana					
Project Location: (ac	dress or major cross stre	eets/arroyo)				
Prin American and Interstate 25						
Plan Preparer Inform	nation:	•				
Company: Tiewa	West, UC					
Contact: Jonatha	n Niski		oviralisticus in management (1995) (1			
Address: 5511 1	Midway Park	Place NE	Peril Service Supel my printed data transcription and construction and printed and peril supel and desired data and an extensive and an extens			
Albuque	and of the same	9	WWW.nest Production Laboratory Control of the Contr			
Phone Number: (0)5	5-858-3100	(Cell (optional))	Mediatrick and the second seco			
e-Mail: INISKI @	tiena wostile cu		Matthion and a fine and a second			
9	Construction (×	ANTO CONTRACTOR DE CONTRACTOR			
Owner Information:						
Company: ABO C	omanche Reta	il ILC				
Contact: Brendo			Westerstand of the second of t			
	ouglas Ave Si	uit, 945	The state of the s			
Phone:	9.00.00		The state of the s			
e-Mail: MONIEr (W)	Dalio Dartners (mom				
	ESC plan to obtain app	roval for:	MP2PH-V-VIREAP AND REPORT OF CASE AND			
	ding PermitWork O					
Note: More than one item	can be checked for a submitta	ıl				
Stormwater Quality	Inspection fee: (based on	development type and disturbed	Larea)			
Commercial	< 2 acres \$300	2 to 5 acres \$500	>5 acres \$800			
Land/Infrastructure	< 5 acres \$300	5 to 40 acres \$500	>40 acres \$800 🗖			
Multi - family	< 5 acres \$500	≥5 acres \$800				
Single Family	<5 acres \$500	5 to 40 acres \$1000	> 40 acres \$1500			
Residential						
Plan Review fee is \$10	05 for the first submittal	and \$75.00 for a resul	omittal 🙇			
	-	tormwater Quality Inspecti	ion fee.			
Total Due \$ 75 00	Resulomittal					
If you have questions, plea	se contact Curtis Cherne, Sto	rmwater Quality 924-3420, cche	erne@cabq.gov			

Rev May 2019



Peak Discharge (cfs/acre)

Zone 2 100-Year 10 - Year

0.38

0.95

1.71

3.14

1.56

2.28

3.14

4.70

 Q_c

 Q_d

Excess Precipitation, E (inches

0.53

0.78

1.13

2.12

Ec

0.13

0.28

0.52

1.34

Weighted E = Ea*Aa + Eb*Ab + Ec*Ac + Ed*Ad / (Total Are Zone 2 100-Year 10 - Year

EROSION CONTROL NOTES:

- 1. CONTRACTOR IS RESPONSIBLE FOR OBTAINING A TOPSOIL DISTURBANCE PERMIT PRIOR TO BEGINNING WORK.
- 2. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING RUN-OFF ON SITE DURING
- CONTRACTOR IS RESPONSIBLE FOR CLEANING ALL SEDIMENT THAT GETS INTO EXISTING RIGHT-OF-WAY.
- 4. REPAIR OF DAMAGED FACILITIES AND CLEANUP OF SEDIMENT ACCUMULATIONS ON ADJACENT PROPERTIES AND IN PUBLIC FACILITIES IS
- 5. ALL EXPOSED EARTH SURFACES MUST BE PROTECTED FROM WIND AND WATER EROSION PRIOR TO FINAL (CITY) ACCEPTANCE OF ANY PROJECT.

NOTICE TO CONTRACTORS

THE RESPONSIBILITY OF THE CONTRACTOR.

- AN EXCAVATION/CONSTRUCTION PERMIT WILL BE REQUIRED BEFORE BEGINNING ANY WORK WITHIN CITY RIGHT-OF-WAY.
- 2. ALL WORK DETAILED ON THESE PLANS TO BE PERFORMED, EXCEPT AS OTHERWISE STATED OR PROVIDED HERON, SHALL BE CONSTRUCTED IN ACCORDANCE WITH CITY OF ALBUQUE INTERIM STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION, 1985.
- 3. TWO WORKING DAYS PRIOR TO ANY EXCAVATION, CONTRACTOR MUST CONTACT LINE LOCATING SERVICE, 765-1234, FOR LOCATION OF EXISTING UTILITIES.
- 4. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL EXCAVATE AND VERIFY THE HORIZONTAL AND VERTICAL LOCATIONS OF ALL CONNECTIONS. SHOULD A CONFLICT EXIST, THE CONTRACTOR SHALL NOTIFY THE ENGINEER SO THAT THE CONFLICT CAN BE RESOLVED WITH A MINIMUM AMOUNT OF DELAY.
- 5. BACKFILL COMPACTION SHALL BE ACCORDING TO TRAFFIC/STREET USE.
- 6. MAINTENANCE OF THESE FACILITIES SHALL BE THE RESPONSIBILITY OF THE
- 7. WORK ON ARTERIAL STREETS SHALL BE PERFORMED ON A 24-HOUR BASIS.

EXISTING SITE DRAINAGE:

THE 2.24 ACRE SITE IS LOCATED AT THE SOUTHWEST CORNER OF PAN AMERICAN FREEWAY AND VASSAR DRIVE NE. THE SITE IS BOUNDED ON THE NORTH BY MAIN EVENT, THE WEST BY PAN AMERICAN FREEWAY, THE EAST BY THE CARPENTERS TRAINING CENTER AND ON THE SOUTH BY AN INDUSTRIAL/MANUFACTURING DEVELOPMENT.

LEGEND

x 5048.25

CURB & GUTTER

BOUNDARY LINE

RIGHT-OF-WAY

CONTOUR MINOR

SPOT ELEVATION

EXISTING CURB & GUTTER

EXISTING CONTOUR MAJOR

EXISTING CONTOUR MINOR

- EXISTING BOUNDARY LINE

FLOW ARROW

—5010———— CONTOUR MAJOR

THE SITE IS CURRENTLY VACANT DRAINS TO AN EXISTING STORM SEWER INLET WHERE THE WATER IS THEN CONVEYED BY STORM SEWER AND OPEN CHANNEL TO THE GRIEGOS POND THAT WAS CONSTRUCTED WITH SAD 216.

THERE ARE NO OFF-SITE FLOWS ENTERING THIS PARCEL. THIS SITE IS LOCATED IN ZONE "X" WITH THE PREVIOUS FLOOD PLAIN BEING CONFINED TO DRAINAGE STRUCTURES AS SHOWN ON FIRM MAP #35001C0138H.

BASED ON THE APPROVED DRAINAGE REPORT FOR THE CARPENTERS TRAINING CENTER (G16/D145) THIS PROJECT MAY DISCHARGE A TOTAL OF 8.53 CFS. THE INFORMATION PERTAINING TO THE AMOUNT OF DISCHARGE ALLOWED FROM THIS PARCEL IS DETAILED ON PAGE 12 OF THE CARPENTERS TRAINING CENTER REPORT. ALL OF THE FLOWS PASS THROUGH AN EXISTING 48" RCP UNDER INTERSTATE 25 WHICH HAS A CAPACITY FOR 161 CFS. THIS PIPE DAYLIGHTS INTO A PONDING AREA WEST OF THE INTERSTATE AND EVENTUALLY DRAINS INTO THE GRIEGOS POND.

PROPOSED SITE DRAINAGE:

UTILIZE LOW IMPACT DEVELOPMENT (LID) WHERE POSSIBLE ALLOWING SURFACE STORM WATER TO FLOW THROUGH LANDSCAPED AREAS PRIOR TO DISCHARGING TO THE STORM SEWER. THERE ARE THREE PROPOSED BASINS AS SHOWN ON THE PROPOSED BASIN MAP ON

BASIN 1 CONSISTS OF A LANDSCAPED AREA IN THE SOUTHWEST CORNER THAT CONTAINS AN EXISTING BILLBOARD. THIS SMALL AREA WILL BE DEPRESSED AND THE WATER THAT FALLS ON IT WILL BE ALLOWED TO POND. THIS BASIN ONLY GENERATES 0.39 CFS. BASIN 2 CONSISTS OF THE WESTERN HALF OF THE SITE AND WILL SURFACE DRAIN TO A PROPOSED DETENTION POND THAT WILL CONTAIN THE REQUIRED 977 CUBIC FEET OF FIRST FLUSH VOLUME. THE REMAINING FLOW WILL OVERFLOW INTO A PROPOSED DROP INLET. THOSE FLOWS WILL BE CONVEYED VIA STORM SEWER TO AN EXISTING DROP INLET AND STORM SEWER SYSTEM LOCATED IN

BASIN 3 CONSISTS OF THE EASTERN HALF OF THE SITE AND WILL SURFACE DRAIN TO AN EXISTING DROP INLET LOCATED ON THE SOUTH END OF THE PARCEL. A POND IS PROPOSED AROUND THE INLET TO CONTAIN THE REQUIRED 907 CUBIC FEET OF FIRST FLUSH VOLUME. THE REMAINING FLOW WILL OVERFLOW INTO THE EXISTING INLET. THE FLOW DISCHARGED FROM THIS BASIN IS 3.87 CFS. THE TOTAL PROPOSED FLOW FROM THIS PROJECT IS 8.19 CFS, WHICH IS SLIGHTLY LESS THAN THE ALLOWED FLOW OF 8.53 CFS AS APPROVED IN THE CARPENTER'S TRAINING CENTER REPORT.

CHANNEL INLET CAPACITY

WEIR EQUATION:

Q= FLOW

C = 2.95L= LENGTH OF WEIR H = HEIGHT OF WEIR

BASIN 2 CONCRETE RUNDOWNS

Q=2.95*2*.52


Q = 2.09 CFS2.09 CFS > 1.44 CFS RUNDOWNS HAVE CAPACITY

BASIN 3 CONCRETE RUNDOWN


$Q=2.95*4*.5\frac{3}{2}$

Q = 2.09 CFS4.17 CFS > 3.87 CFS RUNDOWNS HAVE CAPACITY

			Pipe Capacity				
Pipe	D	Slope	Area	R	Q Provided	Q Required	Velocity
Tipo	(in)	(%)	(ft^2)		(cfs)	(cfs)	(ft/s)
1	12	1.2	0.79	0.250	4.62	4.32	5.50
Manning's Equat							
Q = 1.49/n * A * R	^(2/3) * S^(1/2	2)		<u> </u>			
A =	Area						
R =	D/4						
S =	Slope						
n =	0.011						








ENGINEER'S	CARVANA	DRAWN BY
SEAL		RMG
D. Do	3800 PAN AMERICAN FWY N.E.	DATE
TRESSIONAL ENGINEERS	GRADING AND DRAINAGE	03/11/2020
	PLAN PLAN	2020008-GRB
		SHEET #
In 11/2020	TIERRA WEST, LLC 5571 MIDWAY PARK PLACE NE ALBUQUERQUE, NM 87109	3
RONALD R. BOHANNAN P.E. #7868	R. BOHANNAN www.tierrawestllc.com	


Equations:


Volume = Weighted D * Total Area

Flow = Qa * Aa + Qb * Ab + Qc * Ac + Qd * Ad



N.T.S.





<u>SECTION VIEW</u> (FILTER SACK INSTALLED)

- NOTES:
- GEOTEXTILE SHALL BE A WOVEN POLYPROPYLENE FABRIC THAT MEETS OR EXCEEDS REQUIREMENTS IN THE SPECIFICATIONS TABLE.
- 2. PLACE AN OIL ABSORBENT PAD OR PILLOW OVER INLET GRATE WHEN OIL SPILLS ARE A CONCERN.
- 3. THE WIDTH, "W", OF THE FILTER SACK SHALL MATCH THE INSIDE WIDTH OF THE GRATED INLET BOX.
- THE DEPTH, "D", OF THE FILTER SACK SHALL BE BETWEEN 18 INCHES AND 36 INCHES.
 THE LENGTH, "L", OF THE FILTER SACK SHALL MATCH THE INSIDE LENGTH OF THE GRATED INLET BOX.
- MAINTENANCE NOTES:
- 1. INLET PROTECTION DEVICES MUST BE INSPECTED FOR SEDIMENT ACCUMULATION WITHIN THE CATCH BASIN. REMOVE TRAPPED SEDIMENT WHEN BRIGHTLY COLORED EXPANSION RESTRAINT CAN NO LONGER BE SEEN.
- 2. REMOVAL OF SEDIMENT ACCUMULATED IN OR ADJACENT TO A STORM DRAIN INLET MUST BEGIN IMMEDIATELY UPON DISCOVERY, WITH COMPLETION OF THE ACTIVITY
- OCCURRING NO LATER THAN THE END OF THE FOLLOWING BUSINESS DAY.

 3. INLET PROTECTION DEVICES SHALL BE INSPECTED FOR UNINTENDED BYPASS OR IMPROPER FLOW—RATES THAT MAY CAUSE DOWNSTREAM FLOODING.
- 4. CONTACT THE CEC FOR ALTERNATE INLET PROTECTION IF THE DESIGNED PROTECTION MAY IMPACT DOWNSTREAM BMPS, ADJACENT SLOPES, ETC., DUE TO PONDING ISSUES. ENSURE THAT NO UNDERMINING OF INLET PROTECTION DEVICES HAS OCCURRED.
- 5. INLET PROTECTION DEVICES AND BARRIERS SHALL BE REPAIRED OR REPLACED IF THEY SHOW SIGNS OF UNDERMINING OR DETERIORATION.


LOW TO MODERAT	LOW TO MODERATE FLOW GEOTEXTILE FABRIC SPECIFICATION TABLE			MODERATE TO HIGH FLOW GEOTEXTILE FABRIC SPECIFICATION TABLE		
PROPERTIES	TEST MET	HOD UNITS	PR	POPERTIES	TEST METHOD	UNITS
GRAB TENSILE ST GRAB TENSILE EL PUNCTURE MULLEN BURST TRAPEZOID TEAR UV RESISTANCE APPARENT OPENII FLOW RATE PERMITTIVITY	ONGATION ASTM D-4 ASTM D-4 ASTM D-3 ASTM D-4 ASTM D-4 ASTM D-4	632 20 % 833 120 LBS 5786 800 PSI 533 120 LBS 355 80 % 751 40 US SIEVE 491 40 GAL/MIN/S	GRAB PUNC MULLE TRAPE UV RE APPA	TENSILE STRENGTH TENSILE ELONGATION TURE EN BURST EZOID TEAR ESISTANCE RENT OPENING SIZE RATE ITTIVITY	ASTM D-4632 ASTM D-4632 ASTM D-4833 ASTM D-3786 ASTM D-4533 ASTM D-4355 ASTM D-4751 ASTM D-4491 ASTM D-4491	265 LBS 20 % 135 LBS 420 PSI 45 LBS 90 % 20 US SIEVE 200 GAL/MIN/SQ FT 1.5 SEC -1




OVERFLOW HOLES TO PREVENT PONDING.




Z: \zozo\zozuvos civil randscaping sow Abu\dw






- 1. WOVEN WIRE FENCE TO BE FASTENED SECURELY TO FENCE POSTS WITH WIRE TIES.
- 2. GEOTEXTILE TO BE FASTENED SECURELY TO WOVEN WIRE FENCE WITH TIES SPACED EVERY 24" AT TOP AND MID SECTION.
- 3. WHEN TWO SECTIONS OF GEOTEXTILE ADJOIN EACH OTHER THEY SHALL BE OVERLAPPED BY SIX INCHES AND FOLDED.
- 4. MAINTENANCE SHALL BE PERFORMED AS NOTED IN THE EROSION CONTROL PLAN. COLLECTED MATERIAL
- SHALL BE REMOVED WHEN "BULGES" DEVELOP IN THE SILT FENCE. 5. ALL SILT FENCE SHALL INCLUDE WIRE SUPPORT UNLESS INDICATED OTHERWISE


SEDIMENTATION/SILT_FENCE_WITH_WIRE_SUPPORT_(SF)



** GRAVEL SHALL BE 2"-3" CLEAN STONE









- 1) THE SWPPP INFORMATION SIGN MUST BE LOCATED NEAR THE CONSTRUCTION EXIT OF THE SITE, SUCH THAT IT IS ACCESSIBLE AND VIEWABLE BY THE GENERAL PUBLIC, BUT NOT OBSTRUCTING VIEWS AS TO CAUSE A SAFETY HAZARD.
- 2) ALL POSTED DOCUMENTS MUST BE MAINTAINED IN A CLEARLY READABLE CONDITION AT ALL TIMES THROUGHOUT CONSTRUCTION AND UNTIL THE NOTICE-OF-TERMINATION (NOT) IS FILED FOR THE
- 3) CONTRACTOR SHALL POST OTHER STORM WATER AND/OR EROSION AND SEDIMENT CONTROL RELATED PERMITS ON THE SIGN AS REQUIRED BY THE GOVERNING AGENCY.
- 4) SIGN SHALL BE LOCATED OUTSIDE OF PUBLIC RIGHT—OF—WAY AND EASEMENTS UNLESS APPROVED BY THE GOVERNING AGENCY.
- 5) CONTRACTOR IS RESPONSIBLE FOR ENSURING STABILITY OF THE SWPPP INFORMATION SIGN.

SWPPP INFORMATION SIGN



PORTABLE TOILET CONTAINMENT DETAIL





BMP MAINTENANCE:

ALL MEASURES STATED IN THIS EROSION AND SEDIMENT CONTROL PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN. SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR UNTIL FINAL STABILIZATION OF THE SITE IS ACHIEVED. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSPECTED AT THE END OF THE WORKDAY BY A QUAILIFIED MEMBER OF THE SWPPP COMPLIANCE

THE OPERATOR WITH CONTROL OF THE SITES DAILY ACTIVITIES IS RESPONSIBLE TO MAINTAIN, CLEAN AND REPAIR EROSION CONTROLS IN ACCORDANCE WITH THE

- 1. INLET PROTECTION DEVICES AND BARRIERS SHALL BE REPAIRED OR REPLACED, IF THEY SHOW SIGNS OF UNDERMINING OR DETERIORATION. SEDIMENT SHALL BE REMOVED TO INSURE PROPER FLOWS. INLET PROTECTION TYPES MAY NEED TO BE MODIFIED DURING THE CONSTRUCTION PROGRESS.
- 2. ALL SEEDED AREAS SHALL BE CHECKED REGULARLY TO SEE THAT A GOOD STAND OF VEGETATION IS MAINTAINED. AREAS SHOULD BE FERTILIZED, WATERED, AND RE-SEEDED AS NEEDED.
- 3. SILT FENCES, WADDLES OR OTHER CONTROLS SHALL BE REPLACED OR REPAIRED TO PROPER FUNCTIONING CONDITION, IF DAMAGED. SEDIMENT AND SOIL SHALL BE REMOVED WHEN REACHES ONE-HALF THE HEIGHT OF THE
- 4. THE CONSTRUCTION EXITS SHALL BE MAINTAINED IN A CONDITION WHICH WLL PREVENT TRACKING OF SEDIMENT ONTO PUBLIC OR PRIVATE ROADWAYS. THIS MAY REQUIRE PERIODIC TOP DRESSING, EXTENDING OR OTHERMODIFICATIONS TO THE CONSTRUCTION EXITS AS CONDITIONS DEMAND. SITE TRAFFIC SHOULD BE LIMITED TO THE CONTROLLED EXITS ONLY.
- 5. SEDIMENTATION BASINS SHALL BE MAINTAINED IN OPERATIONAL CONDITIONS AT ALL TIMES. SEDIMENT SHALL BE REMOVED FROM SEDIMENT BASINS OR TRAPS WHEN THE DESIGN CAPACITY HAS BEEN REDUCED BY 50%.
- 6. REFERENCE THE SWPPP BOOK FOR ALL EROSION CONTROL MAINTENANCE PROCEDURES AND FREQUENCIES. CONSULT THE SWPPP PREPARER WITH ANY QUESTIONS REGARDING THIS SWPPP AND ITS REQUIREMENTS.

EROSION CONTROL NOTES:


- 1. CONTRACTOR IS RESPONSIBLE FOR OBTAINING A TOPSOIL DISTURBANCE PERMIT FROM THE LOCAL JURISDICTIONAL AUTHORITY PRIOR TO BEGINNING WORK.
- 2. THE OPERATOR WITH CONTROL OF THE DAILY SITES ACTIVITIES IS RESPONSIBLE FOR MAINTAINING RUN-OFF and RUN ON OF SITE DURING
- 3. THE OPERATOR WITH CONTROL OF THE DAILY SITES ACTIVITIES IS RESPONSIBLE FOR CLEANING ALL SEDIMENT THAT GETS INTO EXISTING RIGHT-OF-WAY. REPAIR OF DAMAGED FACILITIES AND CLEANUP OF SEDIMENT ACCUMULATIONS ON ADJACENT PROPERTIES AND IN PUBLIC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR.
- 4. ALL EXPOSED EARTH SURFACES MUST HAVE APPROPRIATE CONTROLS TO PROTECT FROM WIND AND WATER EROSION DURING ALL PHASES OF THE PROJECT.
- 5. STOCKPILES INACTIVE FOR 14 DAYS ARE REQUIRED TO HAVE TEMPORARY STABILIZATION OR APPROPRIATE COVER TO CONTROL WIND AND WATER
- 6. THE OPERATOR WITH CONTROL OF THE DAILY SITES ACTIVITIES IS REQUIRED TO MAINTAIN ALL SITE BMP'S IN GOOD CONDITION FOR THE DURATION OF THE PROJECT UNTIL A NOTICE OF TERMINATION IS ACCEPTED BY THE EPA.
- 7. IF SITE EARTH DISTURBANCES EXCEED 5 ACRES AT ANY ONE TIME, TEMPORARY AND/OR PERMANENT STABILIZATION MUST BE COMPLETED WITHIN 7 DAYS WHEN AREA BECOMES INACTIVE OR EARTH DISTURBING ACTIVITIES ARE COMPLETE. SITE EARTH DISTURBANCES OF LESS THAN 5 ACRES, HAVE 14 DAYS TO PROVIDE TEMPORARY OR PERMANENT STABILIZATION WHEN AREA BECOMES INACTIVE OR EARTH DISTURBING ACTIVITIES ARE COMPLETE.


GENERAL EROSION NOTES:

- A. THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) IS COMPRISED OF THE SWPPP BOOK, THE 2017 GENERAL CONSTRUCTION PERMIT, THIS DRAWING ("TEMPORARY EROSION CONTROL AND SEDIMENTATION PLAN"), STANDARD DETAILS ("TEMPORARY EROSION CONTROL AND SEDIMENTATION DETAILS"), EPA NOTICE OF INTENT PERMIT AND ALL SUBSEQUENT REPORTS, CORRECTIVE ACTIONS AND EROSION CONTROL RELATED DOCUMENTS.
- B. ALL OPERATORS AS DESIGNATED, CONTRACTORS AND SUBCONTRACTORS INVOLVED WITH SITE ACTIVITIES RELATED TO STORM WATER POLLUTION PREVENTION SHALL REVIEW A COPY OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP), THE 2017 CONSTRUCTION GENERAL PERMIT, THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES), THE CLEAN WATER ACT OF 1972 AND BECOME FAMILIAR WITH THEIR CONTENTS.
- C. THE OPERATOR IN CONTROL OF DAILY SITE ACTIVITIES SHALL IMPLEMENT BEST MANAGEMENT PRACTICES AS REQUIRED BY THE SWPPP. ADDITIONAL BEST MANAGEMENT PRACTICES SHALL BE IMPLEMENTED AS DICTATED BY CONDITIONS THAT MAY OCCUR AT NO ADDITIONAL COST TO PROJECT OWNER THROUGHOUT ALL PHASES OF CONSTRUCTION.
- D. BEST MANAGEMENT PRACTICES (BMP'S) AND CONTROLS SHALL CONFORM TO ALL FEDERAL, STATE, OR LOCAL REQUIREMENTS OR MANUAL OF PRACTICE, AS APPLICABLE. OPERATOR WITH CONTROL OF DAILY SITE ACTIVITIES SHALL IMPLEMENT ADDITIONAL CONTROLS AS DIRECTED BY PERMITTING AGENCY, LOCAL JURISDICTIONAL AUTHORITY OR SWPPP COMPLIANCE INSPECTOR.
- E. THE TEMPORARY EROSION CONTROL AND SEDIMENTATION PLAN IS A WORKING DOCUMENT AND IS REQUIRED TO BE UPDATED WITHIN 24 HOURS OF ANY CHANGES WHEN BMP'S ARE REPAIRED. RELOCATED OR REMOVED BY NOTING ON THE PLAN THE AREAS AND DATES OF THE REPAIRS, RELOCATIONS OR REMOVALS. AN ACTIVE COPY OF THE PLAN SHALL BE POSTED IN THE JOB SITE TRAILER ONSITE AND MUST BE MAINTAINED CURRENT AT ALL TIMES.
- F. CONTRACTOR SHALL MINIMIZE CLEARING AND EARTH DISTURBANCE TO THE MAXIMUM ACREAGE AS REQUIRED BY THE EPA CONSTRUCTION GENERAL PERMIT.
- G. CONTRACTOR SHALL DENOTE ON THIS PLAN, THE LOCATION OF TEMPORARY PARKING, STORAGE, PORTABLE SANITARY FACILITIES, OFFICE TRAILERS, AND ALL SUPPORT AREAS. RELOCATIONS OF EACH SHALL ALSO BE DOCUMENTED AS THEY OCCUR.
- H. ALL WASH OUT WATER USED FOR CONCRETE, MASONRY, PAINT AND OTHER MATERIALS SHALL HAVE ADEQUATE SIGNAGE WITH PROPER CONTAINMENT AND DISPOSED OF PROPERLY WHEN CAPACITY REACHES 50% OR PER VENDOR RECOMMENDATIONS. VENDORS AND TRADESMEN SHALL BE INFORMED OF THE REQUIREMENTS TO USE THE WASH OUT.
- I. A SPILL KIT SHALL BE READILY AVAILABLE TO CONTAIN AND CLEAN-UP FUEL OR CHEMICAL SPILLS AND LEAKS. A DISCHARGE OF ANY MATERIAL IN A QUANTITY THAT MAY WITHIN REASONABLE PROBABILITY CAUSE, INJURE OR BE DETRIMENTAL TO HUMAN HEALTH, ANIMAL OR PLANT LIFE, OR PROPERTY; OR INTERFERE WITH THE PUBLIC WELFARE MUST BE REPORTED TO THE NEW MEXICO ENVIRONMENTAL DEPARTMENT HOTLINE AT (505) 827-9329 FOR EMERGENCIES OR FOR NON EMERGENCIES AT (866)-428-6535. IF UNSURE IF THE SPILL IS OF A SIGNIFICANT QUANTITY, THE SPILL SHOULD BE REPORTED TO THE
- J. DUST DURING CONSTRUCTION OPERATIONS SHALL BE FREQUENTLY CONTROLLED BY WATER SUPPRESSION METHODS ONLY, EARTH DISTURBING OPERATIONS SHALL CEASE IF HIGH WINDS ABOVE 35 MPH ARE PRESENT. THE USE OF MOTOR OILS AND OTHER PETROLEUM BASED OR TOXIC LIQUIDS IS STRICTLY PROHIBITED. OTHER CHEMICALS USED FOR DUST SUPPRESSION MUST BE APPROVED BY THE

HOTLINE AND INFORMATION PROVIDED WITH DETAILS OF THE SPILL FOR FURTHER ACTIONS.

- K. RUBBISH, TRASH, GARBAGE, LITTER, OR OTHER SUCH MATERIALS SHALL BE DEPOSITED INTO SEALED, COVERED, LEAK PROOF CONTAINERS. CONTAINERS SHALL BE DISPOSED OF PROPERLY WHEN CAPACITY IS REACHED. MATERIALS SHALL BE PREVENTED FROM LEAVING THE PREMISES THROUGH THE ACTION
- L. ALL STORM WATER POLLUTION PREVENTION MEASURES AND CONTROLS PRESENTED ON THIS PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE INITIATED PER THE SEQUENCE OF CONSTRUCTION AS NOTED.
- M. DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS BEEN TEMPORARILY SUSPENDED FOR 14 DAYS, SHALL HAVE TEMPORARILY STABILIZATION IN PLACE NO LATER THAN 14 DAYS FROM THE LAST DATE OF CONSTRUCTION ACTIVITY OCCURRING THESE AREAS.
- N. DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS PERMANENTLY STOPPED SHALL HAVE PERMANENT CONTROLS IN PLACE NO LATER THAN 14 DAYS AFTER THE LAST CONSTRUCTION ACTIVITY OCCURRING IN THESE AREAS.
- O. IF THE ACTION OF VEHICLES OR EQUIPMENTS TRAVELING OVER THE CONSTRUCTION ENTRANCES IS NOT SUFFICIENT TO REMOVE THE MAJORITY OF DIRT OR MUD FROM LEAVING THE SITE. THEN THE LENGTH OF THE EXIT SHOULD BE EXTENDED TO PROVIDE ADDITIONAL TIRE ROTATIONS, LARGER ROCK MAY BE USED TO CREATE A SUFFICIENT JARRING MOTION OR INSTALL A TIRE WASH OFF WITH A SEDIMENT TRAP BEFORE LEAVING THE SITE.
- P. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES ONTO ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.
- Q. THE OPERATOR IN CHARGE OF THE DAILY SITES ACTIVITIES WILL BE RESPONSIBLE FOR REMOVING SEDIMENT OR SOILS ACCUMULATING MORE THAN 50% OF THE DESIGN CAPACITY IN DETENTION PONDS, SILT FENCING OR OTHER SIMILAR EROSION CONTROLS.
- R. ON-SITE & OFFSITE SOIL STOCKPILE AND BORROW AREAS SHALL BE PROTECTED FROM EROSION AND SEDIMENTATION THROUGH IMPLEMENTATION OF BEST MANAGEMENT PRACTICES, AS REQUIRED PER THE CONSTRUCTION GENERAL PERMIT. STOCKPILE AND BORROW AREA LOCATIONS SHALL BE NOTED ON THE ESC PLAN AND PERMITTED IN ACCORDANCE WITH LOCAL AUTHORITIES HAVING JURISDICTIONAL
- S. SLOPES SHALL BE LEFT WITH CROSS SLOPE GRADING PATTERN AND IN A ROUGHENED CONDITION DURING THE GRADING PHASE TO REDUCE RUNOFF VELOCITIES AND EROSION RILLS. EXCESSIVE SLOPES MAY REQUIRE ADDITIONAL INDUSTRY STANDARD CONTROLS TO PREVENT EROSION.
- T. DUE TO THE GRADE CHANGES DURING THE DEVELOPMENT OF THE PROJECT, THE OPERATOR IN CONTROL OF THE SITE'S DAILY ACTIVITIES SHALL BE RESPONSIBLE FOR ADJUSTING AND MAINTAINING ALL EROSION CONTROL TO PREVENT EROSION T.
- U. ALL DISTURBED AREAS SHALL BE SUPPRESSED BY WATER AND ALL CONTROLS LEFT IN GOOD WORKING CONDITION AT THE END OF EACH WORKING DAY. THIS INCLUDES REPLACEMENT OF SILT FENCING AND/OR OTHER SURFACE CONTROLS, TRACK OUT SWEPT CLEAN, BACKFILL OF OPEN TRENCHES AND ANY OTHER EROSION CONTROLS.
- V. SITE WILL BE STABILIZED AT THE END OF THE GRADING IN ACCORDANCE WITH THE EROSION & SEDIMENT CONTROL DETAILS. ALL SURFACES WILL BE STABILIZED NO LATER THAN 14 DAYS AFTER THE LAST DAY THAT THE SURFACE HAS BEEN DISTURBED. IF FINAL STABILIZATION HAS NOT BEEN INSTALLED A GRAVEL ROCK PLATING (INSTALLED TO A MINIMUM OF 2 INCHES DEEP) WILL BE APPLIED. THE CONTRACTOR IS RESPONSIBLE TO ENSURE THE SURFACE IS STABLE EITHER BY PLACING A ROCK PLATING OR THE ESTABLISHMENT OF NATIVE SEEDING IN ACCORDANCE WITH THE SEEDING SPECIFICATION ON THE PLANS. IF THE CONTRACTOR CHOOSES TO USE NATIVE SEEDING THE SITE WILL BE MAINTAINED BY THE CONTRACTOR AND SUPPLEMENTAL SEEDING SHALL BE PERFORMED AS REQUIRED UNTIL SUCH STABILIZATION HAS BEEN ACHIEVED.
- W. THE STORMWATER QUALITY PONDS ARE TO BE GRADED FIRST AND ARE TO BE MAINTAINED AS TEMPORARY SEDIMENT TRAPS DURING CONSTRUCTION.





EROSION DETAILS

TEMPORARY STONE CONSTRUCTION EXIT

TEMPORARY SILT FENCE TEMPORARY SWPPP SIGN

INLET PROTECTION

SB TEMPORARY SEDIMENT BASIN

O EROSION NOTES

⊢(TPS)→ TPS TEMPORARY PARKING AND STORAGE

SEQUENCE OF CONSTRUCTION:

1. INSTALL STABILIZED CONSTRUCTION ENTRANCES.

POST PUBLIC NOTICE PER DETAIL INSTALL DOWN GRADIENT PERIMETER CONTROLS.

INSTALL SEDIMENT CONTROLS AT INLETS AND DRAINAGE STRUCTURES.

INSTALL SEDIMENT TRAP BASINS INCLUDING EMERGENCY OVERFLOW. NOTIFY SWPPP COMPLIANCE INSPECTOR OF COMPLETION OF THE ABOVE.

BEGIN GRUBBING AND SOIL DISTURBING ACTIVITIES. PROVIDE POSITIVE GRADES TOWARDS SEDIMENT PONDS DURING SITE

INSTALL INTERMEDIATE CONTROLS OF STEEP SLOPES.

10. PROVIDE TEMPORARY STABILIZATION OF DISTURBED AREAS OR STOCKPILES.

11. START CONSTRUCTION OF BUILDING PAD AND STRUCTURES.

12. FINISH GRADING THE SITE. 13. COMPLETE SITE FINAL STABILIZATION

