

City of Albuquerque Stormwater Construction Site Inspection Report

			~	eneral Informa	tion			
ESC File No.	G19E0				Tract 6 & 8 Wymont Subdivision			
NPDES Id. No.		Location:			8201 La Morada			
	5/2024	Owner			Contractor			
Operator	0.111	Mira Al Sol, LLC						
Contact name & title		Faizel Kassam						
e-mail		fkassam@legacy-hospitality.com						
Contact Ph		505-489-44742				1		
COA Inspector		James Hughes			Time		8:30am	
Construction Phase:					grading			
Type of In	spection:	Regular	Storm Event	Post Storm Ev	ent >0.25"	311/Complaint	Follow Up	
Weather at time of inspection? Temperature: ~ 50							50	
	stimated date of last storm 0.25" or greater 11/7/2024							
Item								
	Deficiency/ Corrective Action							
Number								
1	NOI - Tracts 6 & 8 are part of a 14-acre "common plan of development or sale" (CPODS); however, Tracts, 6 &							
	8, have been transferred to "Mira AL SOL, LLC," without an ESC Plan or NOI in violation of City Ordinance § 14-							
	•							
	5-2-11(A). Required Mitigation: The ESC Plan and NOI must be provided to the city for approval.							
2	Posting - CGP coverage was not posted so it is visible from the public road nearest to the active part of the							
_								
	construction site, using a font large enough to be readily viewed from a public right-of-way in violation of CGP							
	1.5. Required Mitigation: You must post a sign or other notice of your permit coverage at a safe, publicly							
	accessible location in close proximity to the construction site. The notice must be located so it is visible from							
	the public road that is nearest to the active part of the construction site, and it must use a font large enough to							
	be readily viewed from a public right-of-way per CGP 1.5.							
	be readily vie	ewed from a	public right-of-w	ay per CGP 1.5	•			
3	SWPPP - The SWPPP wasn't available on-site in violation of CGP 7.3. Required Mitigation: The SWPPP,							
3	·							
	including the SWPPP Map, Self-Inspection Reports, and Corrective Action Reports, must be kept up-to-date per							
	CGP 7.1 and available on-site per CGP 4.7.3, 5.4.3 and 7.3. If an on-site location is unavailable to keep the							
	SWPPP when no personnel are present, notice of the plan's location must be posted near the main entrance of							
	your construction site CGP 7.3.							
4	BMPs - the silt fence needs repair across the south boundary (See the attached Photo). Required mitigation: If							
	at any time you find that a stormwater control needs routine Maintenance, you must immediately initiate the							
	needed maintenance work and complete such work by the close of the next business day. When the problem							
	requires a new or replacement control or significant repair, install the new or modified control and make it							
	operational or complete the repair by no later than seven (7) calendar days from the time of discovery per CGP							
	5.2.1. Reset the silt fence.							
	Sediment - Minor track out next to Tracts 6 & 8. Required mitigation: Remove sediment deposited in the streets by the end of the same business day. Remove the sediment by sweeping, shoveling, or vacuuming these surfaces or using other similarly effective means of sediment removal. You are prohibited from hosting							
	or sweeping sediment per CGP 2.2.4.d. Minimize trackout by preventing vehicles from driving and parking on							
	the dirt using a barrier or fence around the perimeter.							
2.1	Discharge off site?	(Y/N)	yes					
4	Self Inspect	tion Reports	requested	Latest repo	ort Date:		none	
Notes:								
This inspection was conducted 7 days after a 1.0" rain deposited sediment in the downstream street. The SWPPP wasn't								

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: James Hughes

available.

jhughes@cabq.gov

11/21/2024

James D. Hughes