


EROSION CONTROL/ENVIRONMENTAL PROTECTION/STORM WATER POLLUTION PREVENTION PLAN WATER AND WASTEWATER GENERAL NOTES

1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR FULFILLING ALL NECESSARY NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) REQUIREMENTS INCLUDING, BUT NOT LIMITED TO, OBTAINING AN NPDES PERMIT PRIOR TO CONSTRUCTION, FILLING OUT THE NOTICE OF INTENT (NOI) APPLICATION, AND FILLING OUT THE NOTICE OF TERMINATION (NOT) APPLICATION. THE CONTRACTOR SHALL ALSO BE RESPONSIBLE FOR THE IMPLEMENTATION OF AND INSPECTION REPORTS FOR THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP). THE CONTRACTOR SHALL SUBMIT THE SWPPP WITH THE PROPOSED CONSTRUCTION STAGING AREA AND TEMPORARY SANITARY FACILITIES CLEARLY SHOWN. ANY CHECK DAMS, SILT FENCES, OR OTHER BEST MANAGEMENT PRACTICES (BMPs) THAT ARE REQUIRED IN THE APPROVED SWPPP SHALL BE INCLUDED IN AND ARE INCIDENTAL TO THE SWPPP BID AMOUNT.
2. THE CONTRACTOR SHALL MAINTAIN A COPY OF THE APPROVED SWPPP ON-SITE AT ALL TIMES, AND SHALL COMPLY WITH THE REQUIREMENTS INDICATED ON THAT PLAN.
3. THE CONTRACTOR SHALL CONFORM TO ALL CITY, COUNTY, STATE AND FEDERAL DUST AND EROSION CONTROL REGULATIONS. THE CONTRACTOR SHALL PREPARE AND OBTAIN ANY NECESSARY DUST OR EROSION CONTROL PERMITS FROM THE REGULATORY AGENCIES.
4. THE CONTRACTOR SHALL EITHER PROMPTLY REMOVE ANY MATERIAL EXCAVATED WITHIN THE PUBLIC RIGHT-OF-WAY OR INSTALL BMPs IDENTIFIED IN THE APPROVED SWPPP TO PREVENT DISCHARGE OF EXCAVATED MATERIAL WITHIN THE PUBLIC RIGHT-OF-WAY DURING A RAIN OR WIND EVENT.
5. THE CONTRACTOR SHALL IMPLEMENT THE APPROVED SWPPP AND ENSURE THAT NO SOIL ERODES FROM THE SITE INTO PUBLIC RIGHT-OF-WAY OR ONTO PRIVATE PROPERTY.
6. THE CONTRACTOR SHALL MITIGATE EROSION OF TEMPORARY OR PERMANENT DIRT SWALES BY INSTALLING BMPs IDENTIFIED IN THE APPROVED SWPPP IN THE SWALES PERPENDICULAR TO THE DIRECTION OF FLOW, AND AT INTERVALS AS SPECIFIED IN THE SWPPP.
7. CONSTRUCTION AREAS SHALL BE WATERED FOR DUST CONTROL IN COMPLIANCE WITH GOVERNMENT ORDINANCES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATING AND SUPPLYING WATER AS REQUIRED. WATERING, AS REQUIRED FOR CONSTRUCTION AND DUST CONTROL, SHALL BE CONSIDERED INCIDENTAL TO CONSTRUCTION AND NO MEASUREMENT OR PAYMENT SHALL BE MADE THEREFOR.
8. ANY AREAS DISTURBED BY CONSTRUCTION AND NOT COVERED BY LANDSCAPING OR AN IMPERVIOUS SURFACE SHALL BE REVEGETATED WITH NATIVE GRASS SEEDING. WHEN CONSTRUCTION ACTIVITIES CEASE AND EARTH DISTURBING ACTIVITIES WILL NOT RESUME WITHIN 14 DAYS, STABILIZATION MEASURES MUST BE INITIATED. UNLESS INDICATED OTHERWISE ON THESE PLANS OR ON THE LANDSCAPING PLAN, NATIVE GRASS SEEDING SHALL BE SEEDING PER SECTION 1012 OF THE NEW MEXICO STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION, APWA NM CHARTER, LATEST EDITION.
9. ALL WASTE PRODUCTS FROM THE CONSTRUCTION SITE, INCLUDING ITEMS DESIGNATED FOR REMOVAL, CONSTRUCTION WASTE, CONSTRUCTION EQUIPMENT WASTE PRODUCTS (OIL, GAS, TIRES, ETC.) GARBAGE, GRUBBING, EXCESS CUT MATERIAL, VEGETATIVE DEBRIS, ETC. SHALL BE APPROPRIATELY DISPOSED OF OFF-SITE AT NO ADDITIONAL COST TO THE OWNER. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO OBTAIN PERMITS REQUIRED TO HAUL OR DISPOSE OF WASTE PRODUCTS. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO ENSURE THAT THE WASTE DISPOSAL SITE COMPLIES WITH GOVERNMENT REGULATIONS REGARDING THE ENVIRONMENT, ENDANGERED SPECIES, AND ARCHAEOLOGICAL RESOURCES.
10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CLEANUP AND REPORTING OF SPILLS OF HAZARDOUS MATERIALS ASSOCIATED WITH THE CONSTRUCTION SITE. HAZARDOUS MATERIALS INCLUDE GASOLINE, DIESEL FUEL, MOTOR OIL, SOLVENTS, CHEMICALS, PAINTS, ETC. WHICH MAY BE A THREAT TO THE ENVIRONMENT. THE CONTRACTOR SHALL REPORT THE DISCOVERY OF PAST OR PRESENT SPILLS TO THE NEW MEXICO ENVIRONMENT DEPARTMENT EMERGENCY RESPONSE TEAM AT 505-827-9329.
11. THE CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE REGULATIONS CONCERNING SURFACE AND UNDERGROUND WATER. CONTACT WITH SURFACE WATER BY CONSTRUCTION EQUIPMENT AND PERSONNEL SHALL BE MINIMIZED. EQUIPMENT MAINTENANCE AND REFUELING OPERATIONS SHALL BE PERFORMED IN AN ENVIRONMENTALLY SAFE MANNER IN COMPLIANCE WITH GOVERNMENT REGULATIONS.
12. THE CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE REGULATIONS CONCERNING CONSTRUCTION NOISE AND HOURS OF OPERATION.
13. WHERE STORM INLETS ARE SUSCEPTIBLE TO INFLOW OF SILT OR DEBRIS FROM CONSTRUCTION ACTIVITIES, PROTECTION SHALL BE PROVIDED ON THEIR UPSTREAM SIDE UTILIZING BMPs IDENTIFIED IN THE APPROVED SWPPP.


NOTE:

ALL SLOPES ON HOA TRACTS TO BE STABILIZED BY NATIVE SEED AND MULCH PER STD SPEC 1012 WITH GRAVEL MULCH OR BETTER.





NOTE: DASHED LINES IN TYP. SIDE LOT LINE SECTIONS REPRESENT THE FINAL CONDITION AFTER THE GARDEN, STEM, AND PRIVACY WALLS HAVE BEEN CONSTRUCTED. THE INTERIM CONDITION, WHICH IS TO BE CONSTRUCTED BY THE GRADING CONTRACTOR AND CERTIFIED BY THE ENGINEER, IS REPRESENTED BY THE SOLID LINES. RETAINING WALLS WILL BE CONSTRUCTED PRIOR TO GRADING CERTIFICATION.

EROSION AND SEDIMENT CONTROL PLAN (ESC PLAN)  
TOTAL SITE ACRES 21.2 ACRES  
TOTAL DISTURBED AREA 21.2 ACRES  
REFER TO SITE SWPPP FOR ADDITIONAL COMPLIANCE REQUIREMENTS. REFER TO THE ESC BMP DETAILS FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.



TW=FINISHED GRADE ELEVATION AT TOP OF RETAINING WALL  
BW=FINISHED GRADE ELEVATION AT BOTTOM OF RETAINING WALL  
**TYPICAL RETAINING WALL NOMENCLATURE  
NOT TO SCALE**

(RETAINING HEIGHT IS TAKEN TO BE DIFFERENCE IN FINISHED GRADES ON LEFT AND RIGHT SIDE OF WALL.)  
HEIGHT IS IN ACCORDANCE WITH CITY COMPREHENSIVE ZONING CODE, SECTION 14-16-3-19, GENERAL HEIGHT AND DESIGN REGULATIONS FOR WALLS, FENCES, AND RETAINING WALLS.



GENERAL NOTES


1. ALL WORK DETAILED ON THESE PLANS AND PERFORMED UNDER THIS CONTRACT SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE PROJECT SPECIFICATIONS AND THE PROJECT GEOTECHNICAL REPORT. WHERE APPLICABLE, CITY OF ALBUQUERQUE PUBLIC WORKS STANDARDS SHALL APPLY.
2. THE CONTRACTOR SHALL ABIDE BY ALL LOCAL, STATE, AND FEDERAL LAWS, RULES AND REGULATIONS WHICH APPLY TO THE CONSTRUCTION OF THESE IMPROVEMENTS, INCLUDING EPA REQUIREMENTS WITH RESPECT TO STORM WATER DISCHARGE.
3. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL FIELD VERIFY THE HORIZONTAL AND VERTICAL LOCATIONS OF ALL POTENTIAL OBSTRUCTIONS INCLUDING ALL UNDERGROUND UTILITIES. SHOULD A CONFLICT EXIST, THE CONTRACTOR SHALL NOTIFY THE CONSTRUCTION OBSERVER OR ENGINEER SO THAT THE CONFLICT CAN BE RESOLVED WITH A MINIMUM AMOUNT OF DELAY.
4. TWO (2) WORKING DAYS PRIOR TO ANY EXCAVATION, THE CONTRACTOR SHALL CONTACT LINE LOCATING SERVICE FOR LOCATION OF EXISTING UTILITIES.
5. ALL ELECTRICAL, TELEPHONE, CABLE TV, GAS AND OTHER UTILITY LINES, CABLES, AND APPURTENANCES ENCOUNTERED DURING CONSTRUCTION THAT REQUIRE RELOCATION, SHALL BE COORDINATED WITH THAT UTILITY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATION OF ALL NECESSARY UTILITY ADJUSTMENTS. NO ADDITIONAL COMPENSATION WILL BE ALLOWED FOR DELAYS OR INCONVENIENCES CAUSED BY UTILITY COMPANY WORK CREWS. THE CONTRACTOR MAY BE REQUIRED TO RESCHEDULE HIS ACTIVITIES TO ALLOW UTILITY CREWS TO PERFORM THEIR REQUIRED WORK.
6. THE CONTRACTOR IS RESPONSIBLE FOR PROTECTING ALL EXISTING UTILITY LINES WITHIN THE CONSTRUCTION AREA. ANY DAMAGE TO EXISTING FACILITIES CAUSED BY CONSTRUCTION ACTIVITY SHALL BE REPAIRED OR REPLACED AT THE CONTRACTOR'S EXPENSE AND APPROVED BY THE CONSTRUCTION OBSERVER.
7. CONSTRUCTION ACTIVITY SHALL BE LIMITED TO THE PROPERTY AND/OR PROJECT LIMITS. ANY DAMAGE TO ADJACENT PROPERTIES RESULTING FROM THE CONSTRUCTION PROCESS SHALL BE REPAIRED OR REPLACED AT THE CONTRACTOR'S EXPENSE.
8. OVERNIGHT PARKING OF CONSTRUCTION EQUIPMENT SHALL NOT OBSTRUCT DRIVEWAYS OR DESIGNATED TRAFFIC LANES. THE CONTRACTOR SHALL NOT STORE ANY EQUIPMENT OR MATERIAL WITHIN THE PUBLIC RIGHT-OF-WAY.
9. THE CONTRACTOR SHALL OBTAIN ALL THE NECESSARY PERMITS FOR THE PROJECT PRIOR TO COMMENCING CONSTRUCTION (I.E., BARRICADING, TOPSOIL DISTURBANCE, EXCAVATION PERMITS, EPA STORM WATER PERMITS, ETC.).
10. ALL PROPERTY CORNERS DESTROYED DURING CONSTRUCTION SHALL BE REPLACED AT THE CONTRACTOR'S EXPENSE. ALL PROPERTY CORNERS MUST BE RESET BY A REGISTERED LAND SURVEYOR.
11. THE CONTRACTOR SHALL PREPARE A CONSTRUCTION TRAFFIC CONTROL AND SIGNING PLAN AND OBTAIN APPROVAL OF SUCH PLAN FROM THE CITY OF ALBUQUERQUE, TRAFFIC ENGINEERING DEPARTMENT, PRIOR TO BEGINNING ANY CONSTRUCTION WORK ON OR ADJACENT TO EXISTING STREETS.
12. ALL BARRICADES AND CONSTRUCTION SIGNING SHALL CONFORM TO APPLICABLE SECTIONS OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (MUTCD), US DEPARTMENT OF TRANSPORTATION, LATEST EDITION.
13. THE CONTRACTOR SHALL MAINTAIN ALL CONSTRUCTION BARRICADES AND SIGNING AT ALL TIMES. THE CONTRACTOR SHALL VERIFY THE PROPER LOCATION OF ALL BARRICADING AT THE END AND BEGINNING OF EACH DAY.
14. THE CONTRACTOR SHALL TAKE ALL STEPS NECESSARY TO CONFORM WITH EPA REQUIREMENTS, INCLUDING COMPLIANCE WITH NPDES PHASE 2 REQUIREMENTS.

GRADING NOTES

1. EXCEPT AS PROVIDED HEREIN, GRADING SHALL BE PERFORMED AT THE ELEVATIONS AND IN ACCORDANCE WITH THE DETAILS SHOWN ON THIS PLAN.
2. CONTRACTOR SHALL OBTAIN AND ABIDE BY A TOPSOIL DISTURBANCE PERMIT FROM THE CITY OF ALBUQUERQUE ENVIRONMENTAL HEALTH DIVISION, PRIOR TO CONSTRUCTION. THE COST FOR REQUIRED CONSTRUCTION DUST AND EROSION CONTROL MEASURES SHALL BE INCIDENTAL TO THE PROJECT COST. THE CONTRACTOR SHALL CONFORM TO ALL CITY, COUNTY, STATE, AND FEDERAL DUST CONTROL MEASURES AND REQUIREMENTS AND WILL BE RESPONSIBLE FOR PREPARING AND OBTAINING ALL NECESSARY APPLICATIONS AND APPROVALS.
3. ALL WORK RELATIVE TO FOUNDATION CONSTRUCTION, SITE PREPARATION, AND PAVEMENT INSTALLATION, AS SHOWN ON THIS PLAN, SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE SOILS REPORT PREPARED BY XBEVINYARD DATED JULY 22, 2013. ALL OTHER WORK, UNLESS OTHERWISE STATED OR PROVIDED FOR HEREON, SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE PROJECT SPECIFICATIONS (FIRST PRIORITY), AND/OR THE CITY OF ALBUQUERQUE (COA) STANDARD SPECIFICATIONS FOR PUBLIC WORKS (SECOND PRIORITY).
4. TWO WORKING DAYS PRIOR TO EXCAVATION, CONTRACTOR MUST CONTACT LINE LOCATING SERVICE (765-1264) FOR LOCATION OF EXISTING UTILITIES.
5. PRIOR TO GRADING, ALL VEGETATION DEBRIS, AND NEAR SURFACE ORGANICALLY CONTAMINATED SOIL SHALL BE STRIPPED FROM ALL AREAS TO BE GRADED. VEGETATION AND DEBRIS SHALL BE DISPOSED OF OFF-SITE OR STOCK-PILED FOR USE IN PLANTERS AND NON-STRUCTURAL FILLS.
6. EARTH SLOPES SHALL NOT EXCEED 4 HORIZONTAL TO 1 VERTICAL UNLESS SHOWN OTHERWISE.
7. IT IS THE INTENT OF THESE PLANS THAT THIS CONTRACTOR SHALL NOT PERFORM ANY WORK OUTSIDE OF THE PROPERTY BOUNDARIES EXCEPT AS REQUIRED BY THIS PLAN.
8. THE CONTRACTOR IS TO ENSURE THAT NO SOIL ERODES FROM THE SITE ONTO ADJACENT PROPERTY OR PUBLIC RIGHT-OF-WAY. THIS SHOULD BE ACHIEVED BY CONSTRUCTING TEMPORARY BERMS AT THE PROPERTY LINES WETTING THE SOIL TO PROTECT IT FROM WIND EROSION.
9. A DISPOSAL SITE FOR ALL EXCESS EXCAVATION AND UNSUITABLE MATERIAL SHALL BE OBTAINED BY THE CONTRACTOR IN COMPLIANCE WITH APPLICABLE ENVIRONMENTAL REGULATIONS AND APPROVED BY THE OBSERVER. ALL COSTS INCURRED IN OBTAINING A DISPOSAL SITE AND HAUL THERETO SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT, AND NO SEPARATE MEASUREMENT OR PAYMENT SHALL BE MADE.
10. PAVING AND ROADWAY GRADES SHALL BE +/- 0.1' FROM PLAN ELEVATIONS. PAD ELEVATION SHALL BE +/- 0.05' FROM BUILDING PLAN ELEVATIONS.
11. ALL SPOT ELEVATIONS ARE TO FLOWLINE UNLESS OTHERWISE NOTED. VALLEY GUTTER ELEVATIONS ARE SHOWN AT FLOWLINE ELEVATION.



888-712-5120  
PO BOX 400  
LOS LUNAS NM 87031



**Bohannon & Huston**  
www.bhinc.com 800.877.5332





**CITY OF ALBUQUERQUE  
DEPARTMENT OF  
MUNICIPAL DEVELOPMENT**

**DEL WEBB @ MIREHAVEN PHASE 4  
EROSION AND SEDIMENT CONTROL PLAN**

DESIGN REVIEW COMMITTEE	CITY ENGINEER APPROVAL	LAST DESIGN UPDATE	MO./DAY/YR.	
			MO./DAY/YR.	MO./DAY/YR.
CITY PROJECT NO.	ZONE MAP NO. H-8/9	SHEET ESC 101		





POND VOLUMES LOTS 1-15:



PAD WIDTH (FT)	Turn Block Ht (in)	POND WIDTH (FT)	V (cf)
52	4	9.2	79.73
	6	13.9	180.7
	8	18.6	322.4
64	4	8.25	88
	6	12.5	200
	8	16.75	357.3

EXISTING VOLUME TO APS (CF)	DEV. VOLUME TO APS (CF)	REQ'D VOLUME (CF)
2YR 1309.145	3627.139	2317.994
10YR 7788.43	7697.964	N/A
100YR 21707.34	14264.53	N/A

TOTAL POND VOLUME = 8-52' PLUS 8-64' LOTS


Turn Block Ht (in)	Total V(cf)
4	1341.86667
6	3045.6 *
8	5437.86667

\* 6" TURN BLOCK HT WILL RETAIN THE REQ'D VOLUME. SEE SECTION E-E



LEGEND

- PROPOSED SPOT ELEVATION
- EXISTING SPOT ELEVATION
- PROPOSED CONTOUR
- EXISTING STORM DRAIN LINE
- PROPOSED STORM DRAIN INLET
- PROPOSED STORM DRAIN LINE
- PROPOSED STORM DRAIN MANHOLE
- PROPOSED WATER BLOCK
- RETAINING WALL
- PAD
- TURNED BLOCK
- STREET SLOPE



**Bohannon & Huston**  
www.bhinc.com 800.877.5332

**CITY OF ALBUQUERQUE**  
DEPARTMENT OF MUNICIPAL DEVELOPMENT

DEL WEBB @ MIREHAVEN PHASE 4  
EROSION AND SEDIMENT CONTROL PLAN

DESIGN REVIEW COMMITTEE	CITY ENGINEER APPROVAL	MO./DAY/YR.	MO./DAY/YR.


CITY PROJECT NO. H-8/9 SHEET **ESC 102**

BENCH MARKS		AS-BUILT INFORMATION	
US&GS BRASS DISC STAMPED "REWARD 1969"	CONTRACTOR	DATE	DATE
N.M. STATE PLANE COORDINATES (CENTRAL ZONE)	INSPECTOR'S	DATE	DATE
N=1487364.063 E=149190.819	FIELD	DATE	DATE
GROUND TO GRID = 0.999675005	VERIFICATION BY	DATE	DATE
DELTA ALPHA = -007172.26"	RECORDED BY	DATE	DATE
NAVD 1988 ELEVATION = 5319.688	NO.	DATE	DATE

SURVEY INFORMATION		FIELD NOTES	
NO.	DATE	BY	DATE

ENGINEER'S SEAL		REVISIONS	
		NO.	DATE
		BY	DATE
		DESIGNED BY MDT	DATE 7/9/18
		DRAWN BY MDT	DATE 7/9/18
		CHECKED BY MDT	DATE 7/9/18






LEGEND

- PROPOSED SPOT ELEVATION • 5235.25  
EXISTING SPOT ELEVATION • EX 5235.25  
PROPOSED CONTOUR — 5025  
EXISTING STORM DRAIN LINE — — — —  
PROPOSED STORM DRAIN INLET □  
PROPOSED STORM DRAIN LINE — — — —  
PROPOSED STORM DRAIN MANHOLE ○  
PROPOSED WATER BLOCK — — — —  
RETAINING WALL — — — —  
PAD 10  
TURNED BLOCK TB  
STREET SLOPE XX

ESCP LEGEND

- LIMITS OF DISTURBANCE  
--- PERIMETER BMP  
--- VTC  
--- SEDIMENT TRAP  
--- INLET / OUTLET PROTECTION  
--- SANITARY TOILETS (TBD)  
--- DUMPSTER (TBD)  
--- CWA (CONCRETE WASHOUT AREA)(TBD)



Bohannon & Huston  
www.bhinc.com 800.877.5332



888-712-5120  
PO BOX 400  
LOS LUNAS NM 87031

CITY OF ALBUQUERQUE  
DEPARTMENT OF  
MUNICIPAL DEVELOPMENT

DEL WEBB @ MIREHAVEN PHASE 4  
EROSION AND SEDIMENT CONTROL PLAN

DESIGN REVIEW COMMITTEE	CITY ENGINEER APPROVAL	MO./DAY/YR.	MO./DAY/YR.
CITY PROJECT NO.	ZONE MAP NO. H-8/9	SHEET	ESC 103

BENCH MARKS		AS-BUILT INFORMATION	
US&GS BRASS DISC STAMPED "REWARD 1969"	CONTRACTOR	DATE	DATE
GEOGRAPHIC POSITION (NAD 83)	INSPECTOR'S	DATE	DATE
N.M. STATE PLANE COORDINATES	STAKED BY	DATE	DATE
(CENTRAL ZONE)	VERIFICATION BY	DATE	DATE
N=1487364.063 E=1491190.819	FIELD CORRECTED BY	DATE	DATE
GROUND TO GRID = 0.999675005	MICRO-FILM INFORMATION		
DELTA ALPHA = -0071712.26"	RECORDED BY	DATE	DATE
NAVD 1988 ELEVATION = 5319.688	NO.	DATE	DATE


ENGINEER'S SEAL	REMARKS	BY	DATE
	REVISIONS		
	DESIGN		
	DATE 7/5/18		
	DATE 7/6/18		
	DATE 7/6/18		







SWPPP Binder Insert - Curb & Grate Inlet Protection  
ERTEC Combo Guard™



Product Designation	Grate Size
CG 28x22	Fits 23" by 19" Grate
CG 36x22	Fits 36" x 18" and 36" x 20" and 40" x 17" Grates
CG 48x27	Fits 40" x 24" Grate
CG 58x30	Fits 42" x 28" Grate
Custom sizes available upon request	

**Definition - ERTEC Combo Guard**  
A temporary sediment filter made of high density polyethylene with an integrated filter. During construction, place device over the grate and curb opening of the drain inlet near disturbed soil. Anchor with 2 Gravel Bags, or alternately 2 ERTEC GR-8 Hooks™ or alternately concrete anchors/nails or alternately black UV stable cable ties (24 to 36').

**Purpose**  
Storm drain inlet protection is used to intercept sediment laden water at the curb and grate opening and prevent the sediment, associated pollutants and debris from entering the storm water underground pipe systems. The system reduces water velocity which causes heavier soil particles to be deposited above ground. While allowing flow through the module, the barrier filters certain smaller sized particles from suspension and prevents them from flowing through the device and into the pipes. Heavy flows are passed over the top of the filter. Advantages are that it is effective, durable, re-usable, easily installed and cleaned.

**Conditions Where the Practice Applies**  
It is recommended for use over curb & grate openings with small drainage areas. Generally, the drainage areas should be less than 1/3 acre and the total for inlets in series should be 1 acre or less with slopes flatter than 5 percent in the contributing drainage area.

**Design Criteria**


- Geo-textile Filter: Apparent Opening Size (AOS) = 425 micron integrated particle filter. Flow rate (ASTM D-4491) = 145 gpm/ft<sup>2</sup>. Provide a bypass over the top.
- Outer Jacket Material: HDPE. For detailed characteristics contact ERTEC. Module weight = 3 to 5 lbs. Module height = 6.0". Module length/opening size protected varies as per the chart above - according to grate size. Service temperature (deg F) = -30 to 160.

- Install system with the vertical section covering the curb inlet and the horizontal section covering the grate. Alternate anchor methods listed above. If using Gravel Bags - place small gravel bags containing clean, pea-sized graded gravel on each end of the cover and butt the bags tightly against the curb to keep water in the gutter from flowing behind the filter (do not use sandbags). The porosity of the gravel bag should allow for design flow rate through the bag. The bag should be durable enough to last the period of intended use. If the storm inlet opening exceeds 5.0' in length, overlap one module by 6" over end of adjoining module for a continuous run until the desired length is achieved. Anchor thru the overlap as necessary.

**Maintenance**  
Perform maintenance as required. Inspect following rainfall events and at least daily during prolonged rainfall. Maintain to provide an adequate sediment holding capacity. Debris shall be removed daily and sediment shall be removed when the sediment accumulation reaches 2 inches. Removed sediment shall be incorporated in the project at designated locations or disposed-of outside the project or in conformance with requirements. Remove the device after final stabilization has been achieved.



SWPPP Binder Insert - Curb Inlet Protection  
ERTEC Curb Inlet Guard™



**Definition - ERTEC Curb Inlet Guard**  
A temporary sediment barrier, "L" shaped, made of high density polyethylene (HDPE) with an integrated filter (woven geo-textile). During construction, place device over the opening of the curb storm inlet near where soil is disturbed (See drawings).

**Purpose**  
Storm drain inlet protection is used to intercept sediment laden water at the curb gutter opening and prevent sediment, debris and associated pollutants from entering the storm water underground pipe systems. The barrier reduces water velocity which in turn causes heavier soil particles to be deposited in front. While allowing flow through the module, the barrier filters certain smaller sized particles from suspension and prevents them from flowing through the device and into the pipes. Excessive flows are passed over the top of the filter. Advantages are that it is effective, durable, re-usable, easily installed and cleaned.

**Conditions Where the Practice Applies**  
It is recommended for use in curb openings in front of areas with small drainage areas. Generally, the drainage areas should be less than 1/3 acre and the total for inlets in series should be 1 acre or less with slopes flatter than 5 percent in the contributing drainage area.

**Design Criteria**

- Geo-textile Filter: See drawing for dimensions. Apparent Opening Size (AOS) = 425 micron integrated particle filter. Flow rate (ASTM D-4491) = 145 gpm/ft<sup>2</sup>. Provide a bypass over the top.
- Outer Jacket Material: HDPE. For detailed characteristics contact ERTEC. Module weight = 3.5 lbs. Module height = 7.5". Module length/opening size protected = 6' 2 1/2" x 6". Service temperature (deg F) = -30 to 160.

- Install barrier with the anchor flap facing upstream toward the street. Place small gravel bags containing clean, pea-sized graded gravel on each end of the flap and butt the bags tightly against the curb to keep water in the gutter from flowing behind the filter. Additional bags can be placed on the flap as necessary; however, bags should be kept off the street for safety reasons. The porosity of the gravel bag should allow for design flow rate through the bag. The bag should be durable enough to last the period of intended use. If the storm inlet opening exceeds 5.0' in length, overlap one module by 6" over end of adjoining module for a continuous run until the desired length is achieved. When overlapping, note the gasket material under the flap is cut-out where the flap of top module sits on flap of bottom module.


**Maintenance**  
Perform maintenance as required. Inspect following rainfall events and at least daily during prolonged rainfall. Maintain to provide an adequate sediment holding capacity. Trash shall be removed daily and sediment shall be removed when the sediment accumulation reaches 1 inch. Removed sediment shall be incorporated in the project at designated locations or disposed-of outside the project or in conformance with requirements. Remove the device after final stabilization has been achieved.



National Pollutant Discharge Elimination System Manual  
Appendix A5 - Good Housekeeping/Materials Management

Revision 2  
August 2012

Stabilized Construction Entrance/Exit



**DESCRIPTION**  
A stabilized construction entrance consists of a pad of crushed stone, recycled concrete, or other rock-like material on top of a geotextile filter cloth, which is used to facilitate the washdown and removal of sediment and other debris from construction equipment prior to exiting the site. During the construction phase of a project, regular street sweeping should be performed to remove debris carried from the site.

**PRIMARY USE**  
Stabilized construction entrances are used to reduce offsite sediment tracking from trucks and construction equipment, and for sites where considerable truck traffic occurs each day. They also reduce the need to clean adjacent pavement as often, and help route site traffic through a single point.

**APPLICATIONS**  
As a part to the erosion-control plan required for sites larger than five acres, and recommended for all construction sites.

**LIMITATIONS**  
Selection of the construction entrance location is critical. To be effective, it must be used exclusively.

Stabilized entrances are rather expensive, considering that they must be installed in combination with one or more other sediment control techniques. It may be more cost effective, however, than labor-intensive street cleaning.

**MAINTENANCE REQUIREMENTS**  
Inspections should be made on a regular basis and after large storm events in order to ascertain whether or not sediment and pollution are being effectively detained on site.

When sediment has substantially clogged the void area between the rocks, the aggregate mat must be washed down or replaced. Periodic re-grading and top dressing with additional stone must be done to keep the efficiency of the entrance from diminishing.

Applications
Perimeter Control
Slope Protection
Sediment Trapping
Channel Protection
✓ Temporary Stabilization
Permanent Stabilization
Waste Management
Housekeeping Practices


Targeted Constituents
✓ Sediment
Nutrients
Toxic Materials
Oil and Grease
Floatable Materials
Construction Wastes

Impact
✓ Significant
Medium
Low
Unknown or Questionable

National Pollutant Discharge Elimination System Manual  
Appendix A3 - Housekeeping Practices

Revision 0  
November 2002

Stabilized Construction Entrance/Exit (continued)



ARCHITECT

ENGINEER



PROJECT

DEL WEBB @ MIREHAVEN  
PHASE 4

REVISIONS



DRAWN BY: SLK

REVIEWED BY: MDT

DATE: 7-6-18

PROJECT NO.

DRAWING NAME


EROSION AND  
SEDIMENT CONTROL  
DETAILS AND NOTES

SHEET NO.

ESC 105


PO BOX 400 LOS LUNAS NM 87031 888-712-5120



Silt Fence	Applications
	<ul style="list-style-type: none"><li>✓ Perimeter Control</li><li>✓ Slope Protection</li><li>✓ Sediment Trapping</li><li>Channel Protection</li><li>Temporary Stabilization</li><li>Permanent Stabilization</li><li>Waste Management</li><li>Housekeeping Practices</li></ul>
<b>DESCRIPTION</b> A silt fence consists of geotextile fabric supported by backing stretched between posts, with the lower edge securely embedded in soil downstream of disturbed areas. Intercepts runoff in the form of sheet flow and provides filtration, sedimentation, and velocity reduction. <b>PRIMARY USE</b> Silt fences are used as perimeter control downstream of disturbed areas, and for non-concentrated sheet-flow conditions. <b>APPLICATIONS</b> Silt fences provide an economical way to mitigate overflow, non-concentrated flows, and as a perimeter control device. Best with coarse to silty soil types and to control wind erosion on sandy soils. <b>LIMITATIONS</b> Minor ponding will likely occur at the upstream side of the silt fence, resulting in minor localized flooding. Fences that are constructed in swales or low areas subject to concentrated flow may be overtopped, resulting in failure of the filter fence. Silt fences subject to areas of concentrated flow (waterways with flows >1 cfs) are not acceptable. Silt fence can interfere with construction operations; therefore, planning of access routes onto the site is critical. Silt fence can fail structurally under heavy storm flows, creating maintenance problems and reducing the effectiveness of the system. <b>MAINTENANCE REQUIREMENTS</b> Inspections should be made on a weekly basis, especially after large storm events. If the fabric becomes clogged, it should be cleaned or, if necessary, replaced. Sediment should be removed when it reaches approximately one-half the height of the fence.	<b>Targeted Constituents</b> <ul style="list-style-type: none"><li>✓ Sediment</li><li>Nutrients</li><li>Toxic Materials</li><li>Oil and Grease</li></ul> <b>Impact</b> <ul style="list-style-type: none"><li>✓ Significant</li><li>✓ Medium</li><li>Low</li><li>Unknown or Questionable</li></ul>

01C11R.DOC

A4-5

Silt Fence (continued)


01C11R.DOC

A2-4

Section 1: Erosion & Sediment Control - Construction Activities

SWPPP Cut Sheet:

Filtrex<sup>®</sup> Sediment Control

Sediment & Perimeter Control Technology

PURPOSE & DESCRIPTION

Filtrex<sup>®</sup> Sediment control is a three-dimensional tubular sediment control and storm water runoff filtration device typically used for **perimeter control** of sediment and other soluble pollutants (such as phosphorus and petroleum hydrocarbons), on and around construction activities.

APPLICATION

Filtrex<sup>®</sup> Sediment control is to be installed down slope of any disturbed area requiring erosion and sediment control and filtration of soluble pollutants from runoff. Sediment control is effective when installed perpendicular to sheet or low concentrated flow. Acceptable applications include:

- Site perimeters
- Above and below disturbed areas subject to sheet runoff, interrill and rill erosion
- Above and below exposed and erodible slopes
- Around area drains or inlets located in a 'sump'
- On compacted soils where trenching of silt fence is difficult or impossible
- Around sensitive trees where trenching of silt fence is not beneficial for tree survival or may unnecessarily disturb established vegetation.
- On frozen ground where trenching of silt fence is impossible.
- On paved surfaces where trenching of silt fence is impossible.

INSTALLATION

1. Sediment control used for perimeter control of sediment and soluble pollutants in storm runoff shall meet Filtrex<sup>®</sup> Soxx<sup>™</sup> Material Specifications and use Certified Filtrex<sup>®</sup> FilterMedia<sup>™</sup>.
2. Contractor is required to be Filtrex<sup>®</sup> Certified<sup>™</sup> as determined by Filtrex<sup>®</sup> International, LLC

(440-926-2607 or visit website at [www.filtrex.com](http://www.filtrex.com)). Certification shall be considered current if appropriate identification is shown during time of bid or at time of application (current listing can be found at [www.filtrex.com](http://www.filtrex.com)). Look for the Filtrex<sup>®</sup> Certified<sup>™</sup> Seal.

3. Sediment control will be placed at locations indicated on plans as directed by the Engineer.
4. Sediment control should be installed parallel to the base of the slope or other disturbed area. In extreme conditions (i.e., 2:1 slopes), a second Sediment control should be constructed at the top of the slope.
5. Effective Soxx<sup>™</sup> height in the field should be as follows: 8" Diameter Sediment control = 6.5" high, 12" Diameter Sediment control = 9.5" high, 18" Diameter SiltSoxx<sup>™</sup> = 14.5" high, 24" Diameter Sediment control = 19" high.
6. Stakes shall be installed through the middle of the Sediment control on 10 ft (3m) centers, using 2 in (50mm) by 2 in (50mm) by 3 ft (1m) hard wood stakes. In the event staking is not possible, i.e., when Sediment control is used on pavement, heavy concrete blocks shall be used behind the Sediment control to help stabilize during rainfall/runoff events.
7. Staking depth for sand and silt loam soils shall be 12 in (300mm), and 8 in (200mm) for clay soils.
8. Loose compost may be backfilled along the upslope side of the Sediment control, filling the seam between the soil surface and the device, improving filtration and sediment retention.
9. If the Sediment control is to be left as a permanent filter or part of the natural landscape, it may be seeded at time of installation for establishment of permanent vegetation. The Engineer will specify seed requirements.

let nature do it<sup>™</sup>

Construction Activities | Section 1: Erosion & Sediment Control | 323

A2-42



10. Filtrex<sup>®</sup> Sediment control is not to be used in perennial, ephemeral, or intermittent streams.

See design drawing schematic for correct Filtrex<sup>®</sup> Sediment control installation (Figure 1-1).

INSPECTION AND MAINTENANCE

Routine inspection should be conducted within 24 hrs of a runoff event or as designated by the regulating authority. Sediment control should be regularly inspected to make sure they maintain their shape and are producing adequate hydraulic flow-through. If ponding becomes excessive, additional Sediment control may be required to reduce effective slope length or sediment removal may be necessary. Sediment control shall be inspected until area above has been permanently stabilized and construction activity has ceased.

1. The Contractor shall maintain the Sediment control in a functional condition at all times and it shall be routinely inspected.
2. If the Sediment control has been damaged, it shall be repaired, or replaced if beyond repair.

3. The Contractor shall remove sediment at the base of the upslope side of the Sediment control when accumulation has reached 1/2 of the effective height of the Sediment control, or as directed by the Engineer. Alternatively, a new Sediment control can be placed on top of and slightly behind the original one creating more sediment storage capacity without soil disturbance.

4. Sediment control shall be maintained until disturbed area above the device has been permanently stabilized and construction activity has ceased.
5. The FilterMedia<sup>™</sup> will be dispersed on site once disturbed area has been permanently stabilized, construction activity has ceased, or as determined by the Engineer.
6. For long-term sediment and pollution control applications, Sediment control can be seeded at the time of installation to create a vegetative filtering system for prolonged and increased filtration of sediment and soluble-pollutants (contained vegetative filter strip). The appropriate seed mix shall be determined by the Engineer.

Slope Percent	Maximum Slope Length Above Sediment Control in Feet (meters)*				
	6 in (200 mm) Sediment control	12 in (300 mm) Sediment control	18 in (450 mm) Sediment control	24 in (600mm) Sediment control	32 in (800mm) Sediment control
	6.5 in (160 mm)**	9.5 in (240 mm)**	14.5 in (360 mm)**	19 in (480 mm)**	26 in (650 mm)**
2 (or less)	900 (160)	750 (225)	1000 (300)	1300 (400)	1650 (500)
5	400 (120)	500 (150)	550 (165)	650 (200)	750 (225)
10	200 (60)	250 (75)	300 (90)	400 (120)	500 (150)
15	140 (40)	170 (50)	200 (60)	325 (100)	450 (140)
20	100 (30)	125 (38)	140 (42)	260 (80)	400 (120)
25	80 (24)	100 (30)	110 (33)	200 (60)	375 (85)
30	60 (18)	75 (23)	90 (27)	130 (40)	200 (60)
35	60 (18)	75 (23)	80 (24)	115 (35)	150 (45)
40	60 (18)	75 (23)	85 (24)	100 (30)	125 (38)
45	40 (12)	50 (15)	60 (18)	80 (24)	100 (30)
50	40 (12)	50 (15)	55 (17)	65 (20)	75 (23)


\* Based on a failure point of 30 in (0.9 m) super silt fence (wire reinforced) at 1000 ft (300 m) of slope, watershed width equivalent to receiving length of sediment control device, 1 in (24 in (25 mm) (24 in) rain event.

\*\* Effective height of Sediment control after installation and with constant head from runoff as determined by Ohio State University.

324 | Filtrex Low Impact Design Manual | Version 8.0

A2-43

SWPPP Cut Sheet - 1.1: Filtrex<sup>®</sup> Sediment Control


--

**FILTREX<sup>®</sup> SEDIMENT CONTROL**  
NTS

let nature do it<sup>™</sup>

Construction Activities | Section 1: Erosion & Sediment Control | 325

A2-44

Concrete Waste Management	Applications
<b>DESCRIPTION</b> Concrete waste management prevents or reduces the discharge of pollutants to storm water by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors. <b>APPLICATIONS</b> The following low-cost measures will help reduce storm water pollution from concrete wastes: <ul style="list-style-type: none"><li>• Store dry and wet materials under cover, away from drainage areas.</li><li>• Avoid mixing excess amounts of fresh concrete or cement onsite.</li><li>• Perform washout of concrete trucks offsite or in designated areas only.</li><li>• Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.</li><li>• Do not allow excess concrete to be dumped onsite except in designated areas.</li><li>• For onsite washout:<ul style="list-style-type: none"><li>➤ Locate washout area at least 50 feet from storm drains, open ditches, or water bodies. Prevent runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.</li><li>➤ Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed of properly.</li></ul></li><li>• When washing concrete to remove fine particles and expose the aggregate, avoid creating runoff by draining the water to a bermed or level area.</li><li>• Do not wash sweepings from exposed aggregate concrete into the street or storm drain. Collect and return sweepings to aggregate base stock pile, or dispose in the trash.</li><li>• Train employees and subcontractors in proper concrete waste management.</li></ul> <b>LIMITATIONS</b> Offsite washout of concrete wastes may not always be possible. <b>MAINTENANCE REQUIREMENTS</b> Inspect subcontractors to ensure that concrete wastes are being properly managed. If using a temporary pit, dispose of hardened concrete on a regular basis.	<ul style="list-style-type: none"><li>✓ Perimeter Control</li><li>Slope Protection</li><li>Sediment Trapping</li><li>Channel Protection</li><li>Temporary Stabilization</li><li>Permanent Stabilization</li><li>✓ Waste Management</li><li>✓ Housekeeping Practices</li></ul> <b>Targeted Constituents</b> <ul style="list-style-type: none"><li>Sediment</li><li>Nutrients</li><li>Toxic Materials</li><li>Oil and Grease</li><li>Floatable Materials</li><li>✓ Construction Wastes</li></ul> <b>Impact</b> <ul style="list-style-type: none"><li>Significant</li><li>✓ Medium</li><li>Low</li><li>Unknown or Questionable</li></ul>

01C11R.DOC

A5-13



ARCHITECT

ENGINEER



PROJECT

DEL WEBB @ MIREHAVEN  
PHASE 4

REVISIONS

△  
△  
△  
△  
△

DRAWN BY: SLK

REVIEWED BY: MDT

DATE: 7-6-18

PROJECT NO.

DRAWING NAME

EROSION AND  
SEDIMENT CONTROL  
DETAILS AND NOTES

SHEET NO.

ESC 106