
#### Vista Oriente Bldg. 4 4700 2220

#### **Unser Boulevard NW**

#### TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



-106.730284 Longitude:



#### STORMWATER POLLUTION PREVENTION PLAN INFORMATION

#### PERMIT NUMBER: NMR 1005EM NMR1005EL

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME: Peterson INV-98th / Unser, LLC

OPERATOR POINT OF CONTACT: Doug Peterson

NOI PREPARED BY: Inspections Plus


PROJECT/SITE NAME: Vista Oriente Bldg. 4

PROJECT/SITE ADDRESS: 2220 Unser Boulevard NW, Albuquerque, NM 87120

LATITUDE	35.111440
LONGITUDE	-106.730284
ESTIMATED PROJECT START DATE	02/06/2023
ESTIMATED PROJECT COMPLETION DATE	12/28/2024
ESTIMATED AREA TO BE DISTURBED	0.81 acres
TYPE OF CONSTRUCTION	Commercial
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	Yes. Parking lot asphalt
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?	NO
COMMENCED EARTH DISTURBING ACTIVITIES?	NO
DISCHARGE TO MS4? MS4 NAME?	NO
SURFACE WATERS WITHIN 50FT?	NO
RECEIVING WATER?	Rio Grande River
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	No
WHAT ARE THE IMPAIRMENTS, IF ANY?	N/A
SWPPP CONTACT INFORMATION: John Wilger - 505-345-2854	10: 40:
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO	CRITICAL HABITATS
HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING	DEVELOPMENT

#### EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

- 1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
- a.The City Ordinance § 14-5-2-11, the ESC Ordinance, b.The EPA's 2017 Construction General Permit (CGP), and c.The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



#### SEDIMENT TRACK OUT CONTROL



BMP ObjectivesSediment Control

BERMS AND SWALES



**BMP Objectives** 

- Runoff Control
- Run-on Diversion

#### SILT FENCE



#### **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

#### MULCH SOCK/STRAW WATTLE



#### **BMP Objectives**

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

#### INLET PROTECTION









#### **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control



#### Vista Oriente Bldg. 4


PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY CITY, COUNTY, STATE

03/22/2023

B. Henriksen / J. Tolman

INSPECTIONS



# Vista Oriente Bldg. 4 Inspections Plus, LLC Commercial SWPPP map.pdf

#### Ш **(**) m Z O



Longitude: -106.730284

Latitude: 35.111440

Retention Basin (2)

- Pre/Post-Construction Water Flow/Slope
- Staked Fiber Rolls (Straw Wattle) (7)
- Limit of Disturbance
- Cut-back Curb (5)
- Weighted or Staked Fiber Rolls (1)
- NOI/Site Notice Posting (1)
- Street Sweeping (1)
- Stockpiles (1)
- (1)Portable Concrete Washout Bin w/ Sign
- Temporary Barricade (2)
- Water Truck (1)
- surfaces (1) Portable Toilet - within secondary containment system if on impervious
- Spill Kit near Material Storage (1)
- Dumpster (1)
- Stabilized Construction Entrance/Exit (1)
- Material Storage (1)
- Silt Fence
- Property Boundary



## Vista Oriente Bldg. 4

PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY

03/22/2023

# SCHEDULE/SEQUENCING OF CONSTRUCTION

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
- 2.a. PERIMETER CONTROLS (SILT FENCE)
- 2.b. STABILIZED CONSTRUCTION ENTRANCE
- 2.c. CONCRETE WASHOUT AREA
- 3. EARTHWORK AND GRADING
- 4. UTILITY INSTALLATION
- **5. PAVEMENT STRUCTURES**
- 6. PAD STRUCTURES
- 7. LANDSCAPING/STABILIZATION
- 8. PUNCHLIST

## **OPERATOR:**

425 Edmon NE Wilger Enterprises 505-345-2854 Albuquerque, NM 87107

**Project Manager** jwilger@wilger.com 505-345-2854 John Wilger

### OWNER:

doug@petersonproperties.net 505-884-3578 Albuquerque, NM 87110 Peterson INV- 98th/ Unser, LLC 2325 San Pedro NE, Suite 2A



## Vista Oriente Bldg. 4

PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY 03/22/2023 NSPECTIONS PLUS