




FEMA Map



VISTA ORIENTE SELF STORAGE			
Hydrology Calculations			
DPM - Section 22.2			
Volume 2, January 1993			
Precipitation Zone	1		
100 Year Storm Depth, P (360)	2.2		
Treatment Area	A	В	С
Excess Precipitation Factors	0.44	0.67	0.99
Peak Discharge Factors	1.29	2.03	2.87
Land Treatment Area	Acres	Existing	
Type "D" (Roof)		0	
Type "C" (Unpaved Roadway)		0	
Type "B" (Irrigated Lawns)		0	
Type "A" (Undeveloped)		3.56	
Total (Acres)		3.56	
Excess Precipitation(in)		0.44	
Volume (100), cf		5686.03	
Volume (10),cf		3809.64	
Q (100), cfs		4.59	
Q (10), cfs		3.08	






SILT FENCE

INLET PROTECTION









BMP Objectives

- Sediment Control •
- Sheet Flow Runoff Control \bullet



BMP Objectives

- Sediment Control
- \bullet
- \bullet

SEDIMENT TRACK OUT CONTROL



BMP Objectives Sediment Control

Sheet Flow Runoff Control Wind Erosion Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

BERMS AND SWALES



BMP Objectives

- Runoff Control \bullet
- **Run-on Diversion** \bullet

1. All perimeter erosion and sediment control measures shall be installed prior to the execution of any grading work and shall be maintained for the duration of the project. Failure to install and maintain erosion controls is a violation of the Federal Permit and is subject to fines.

2. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

- a. The City Ordinance § 14-5-2-11, the ESC Ordinance
- b. The EPA's 2017 Construction General Permit (CGP), and
- c. NMDOT's August 2012 BMP Manual, Appendix A

3. Sediment collected behind sediment filters and Silt Fences shall be removed when sediment reaches 1/3 the height of the barrier.

4. Routine Self-Inspections are required to review the project for compliance with the City Ordinance and the Construction General Permit according to the receiving water for the site. For sites that discharge to Sensitive Waters, inspection of erosion and sediment controls and other protective measures are required once every 7 and within 24 hours of Storm Events that produce 0.25 inches or more. All other sites must conduct Self-Inspections once every 14 days and within 24 hours of Storm Events that produce 0.25 inches or more. All inspections shall continue until the site construction has been completed and the site is determined stabilized by the City. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site.

5. Erosion and Sediment control measures shall be removed following construction or upon permanent stabilization of the disturbed/graded areas, whichever occurs last.

6. All disturbed areas that are not to be paved shall be reseeded unless otherwise noted.

7. The Contractor shall keep the site clean at all times and control dust resulting from earthwork operations. The Contractor shall not track mud or sediment from the site onto the public streets.

T&M SELF STORAGE

RIO GRANDE VIA ALBUQUERQUE MS4- TIER II WATER AND IMPAIRED WITH E. COLI, PCBs, AND DISSOLVED

CRITERION "A"; NO CRITICAL HABTATS WITHIN PROJECT AREA

PROJECT TITLE

CITY, COUNTY, STATE

ALBUQUERQUE, BERNALILLO COUNTY, NM

DATE

DRAWN BY

04/02/2020

C. DURKIN

OXYGEN

RECEIVING WATER

CRITICAL HABITAT

GPS LOCATION: 35.1114, -106.7261

04/02/2020 **CPESC Stamp**