



Construction Erosion and Sediment Control (ESC) Permit


Project Title	
Project Address	
Property Owner:	
Company or Owner Name:	
treet:	
City, State, Zip Code:	
Responsible Person:	
Name:	
Phone Number:	
E-mail:	
The person listed on the permit and/or the onsite representative will be contacted if any issu	ıes
re observed during an inspection.	
At a minimum a routine compliance self-inspection is required to review the project fo	r

At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site along with a copy of the CGP, the "stormwater team" contact sheet, and the approved ESC Plan. This permit expires the day after the "Project End Date" of the Low Erosivity Waver (LEW) or one year from the date signed below, whichever happens first.

For City personnel use only:

City Personnel Signature:	Date
---------------------------	------

(Rev Oct 2020)



ALL EXISTING UTILITIES SHOWN WERE OBTAINED FROM RESEARCH, AS-BUILTS, SURVEYS OR INFORMATION PROVIDED BY OTHERS. IT SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR TO CONDUCT ALL NECESSARY FIELD INVESTIGATIONS PRIOR TO AND INCLUDING ANY EXCAVATION, TO DETERMINE THE ACTUAL LOCATION OF UTILITIES AND OTHER IMPROVEMENTS, PRIOR TO STARTING THE WORK. ANY CHANGES FROM THIS PLAN SHALL BE COORDINATED WITH AND APPROVED BY THE ENGINEER.

O EROSION NOTES

- (TPS) - TPS TEMPORARY PARKING AND STORAGE

____ LIMITS OF DISTURBANCE

SB SB TEMPORARY SEDIMENT BASIN

O EROSION DETAILS

CE TEMPORARY STONE CONSTRUCTION EXIT

SS SWPPP SIGN

(SF) SF SILT FENCE

(CE) CE CONSTRUCTION EXIT

R-1D 10 14 R-ML 20 21 R-1B m ENCANTADO R-ML EN	Coors Boulevard – CPO-2 NR-PO-C SOCCER RELD
RT HEIGHTIS RT HEIGHTIS RT HEIGHTIS RT HEIGHTIS RT BENT BENT BENT RT BENT RT BENT RT RT RT RADR RT RT RT RADR RT RT R	SAINT JOSEPHS DR SAINT JOSEPHS DR SAINT JOSEPHS DR R-1H B R-1D R-1D
PD P-85-135 P-8	
BREASH R-MH A A A A A A A A A A A A A	TUCSON TUCSON
	G-11Z

SEQUENCE OF CONSTRUCTION:

- . INSTALL STABILIZED CONSTRUCTION ENTRANCES
- 2. POST PUBLIC NOTICE PER DETAILS 3. INSTALL DOWN GRADIENT PERIMETER CONTROLS
- 4. THE ENTIRE SITE WILL BE GRADED TO DRAIN TO THE PROPOSED PONDS AT ALL TIMES DURING CONSTRUCTION. INSTALL SEDIMENT BASINS PRIOR TO CLEARING REST OF THE SITE.
- 5. NOTIFY SWPPP COMPLIANCE INSPECTOR OF COMPLETION OF ABOVE.
- 6. BEGIN SOIL DISTURBING ACTIVITIES 7. PROVIDE TEMPORARY STABILIZATION OF DISTURBED AREAS OR STOCKPILES
- 8. INSTALL UNDERGROUND UTILITIES
- 9. FINISH GRADING THE SITE 10. PAVE ROADS AND SIDEWALKS
- 11. INSTALL LANDSCAPING ON SITE.

GROUND COVER (PRE-CONSTRUCTION)

THE UNDISTURBED AND PRE-CONSTRUCTION GROUND COVER CONSISTS OF UNCOMPACTED SOIL WITH NATIVE GRASSES, WEEDS, AND SHRUBS WITH MINIMAL TO NO DISTURBANCES TO GRADING.

STORMWATER TEAM MEMBERS

BMP INSTALLATION, MAINTENANCE AND CORRECTIVE ACTIONS

PHONE ______ EMAIL _____ INSPECTIONS NAME PHONE _____

LIST O<u>F OPERATORS</u>

EMAIL

PHONE			NAME_	
EMAIL_				
		_	NAME_	
EMAIL _				
	TOR		NAME_	
EMAIL				

SWPPP PURPOSE

THE PURPOSE OF THIS SWPPP IS TO APPLY SWPPP CONTROLS THAT ARE REQUIRED DURING DEVELOPMENT OF SITE AND PUBLIC RIGHT OF WAYS.

ENGINEER'S SEAL	PLAYA DEL SUR	<i>DRAWN BY</i> AS
NALD R. BOHANN METICO	COORS AND 140 EROSION CONTROL	<i>DATE</i> 01/26/24
(((7868)))	PLAN	<i>DRAWING</i> 2023076-SWPPP
PROFILES CO. CHIMIN		SHEET #
01/26/24	TIERRA WEST, LLC 5571 MIDWAY PARK PL NE ALBUQUERQUE, NEW MEXICO 87109	SW-1
RONALD R. BOHANNAN P.E. #7868	(505) 858-3100 www.tierrawestllc.com	<i>JOB </i>

NATURE AND EXTENT OF CONSTRUCTION ACTIVITIES:

NATURE OF CONSTRUCTION ACTIVITIES: MASS ROUGH GRADING OF THE SITE, INSTALLATION OF UTILITIES (WATER AND SANITARY SEWER) AND PAVING OF INTERNAL DRIVE AISLES, PARKING AND SIDEWALKS, BUILDING CONSTRUCTION AND LANDSCAPING AND OFFSITE IMPROVEMENTS.

PROPERTY SIZE: 5.47 ACRES

DISTURBED AREA SIZE: 5.47 ACRES

MAXIMUM DISTURBED AREA SIZE: 5.47 ACRES

PROJECT SCHEDULE: SCHEDULE LENGTHS ARE TBD, SEE SEQUENCE OF CONSTRUCTION THIS SHEET SW-1 FOR SCHEDULE TASKS DESCRIPTION.

CONSTRUCTION PHASE: THE FIRST PHASE OF CONSTRUCTION, CONSISTS OF BUILDING CONSTRUCTION, TRENCHING AND INSTALLING UTILITIES FOR SERVICE AND PAVING OF PARKING AND DRIVEWAYS TO THE PROPERTY.

BMP MAINTENANCE:

ALL MEASURES STATED IN THIS EROSION AND SEDIMENT CONTROL PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR UNTIL FINAL STABILIZATION OF THE SITE IS ACHIEVED. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSPECTED AT THE END OF THE WORKDAY BY A QUALIFIED MEMBER OF THE SWPPP COMPLIANCE TEAM.

THE OPERATOR WITH CONTROL OF THE SITES DAILY ACTIVITIES IS RESPONSIBLE TO MAINTAIN, CLEAN AND REPAIR EROSION CONTROLS IN ACCORDANCE WITH THE FOLLOWING:

- 1. INLET PROTECTION DEVICES AND BARRIERS SHALL BE REPAIRED OR REPLACED, IF THEY SHOW SIGNS OF UNDERMINING OR DETERIORATION. SEDIMENT SHALL BE REMOVED TO INSURE PROPER FLOWS. INLET PROTECTION TYPES MAY NEED TO BE MODIFIED DURING THE CONSTRUCTION PROGRESS.
- 2. ALL SEEDED AREAS SHALL BE CHECKED REGULARLY TO SEE THAT A GOOD STAND OF VEGETATION IS MAINTAINED. AREAS SHOULD BE FERTILIZED, WATERED, AND RE-SEEDED AS NEEDED
- 3. SILT FENCES, WADDLES OR OTHER CONTROLS SHALL BE REPLACED OR REPAIRED TO PROPER FUNCTIONING CONDITION, IF DAMAGED. SEDIMENT AND SOIL SHALL BE REMOVED WHEN REACHES ONE-HALF THE HEIGHT OF THE CONTROL.
- 4. THE CONSTRUCTION EXITS SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OF SEDIMENT ONTO PUBLIC OR PRIVATE ROADWAYS. THIS MAY REQUIRE PERIODIC TOP DRESSING, EXTENDING OR OTHER MODIFICATIONS TO THE CONSTRUCTION EXITS AS CONDITIONS DEMAND. SITE TRAFFIC SHOULD BE LIMITED TO THE CONTROLLED EXITS ONLY.
- 5. SEDIMENTATION BASINS SHALL BE MAINTAINED IN OPERATIONAL CONDITIONS AT ALL TIMES. SEDIMENT SHALL BE REMOVED FROM SEDIMENT BASINS OR TRAPS WHEN THE DESIGN CAPACITY HAS BEEN REDUCED BY 50%.
- 6. REFERENCE THE SWPPP BOOK FOR ALL EROSION CONTROL MAINTENANCE PROCEDURES AND FREQUENCIES. CONSULT THE SWPPP PREPARER WITH ANY QUESTIONS REGARDING THIS SWPPP AND ITS REQUIREMENTS.

ESC PLAN STANDARD NOTES (2023-06-16)

- 1. ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH: a. THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE,
- b. THE EPA'S 2022 CONSTRUCTION GENERAL PERMIT (CGP), AND
- c. THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL
- 2. ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT AS SPECIFIED HEREON IN THE PHASING PLAN. CONSTRUCTION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMPS AND PRIOR TO BEGINNING CONSTRUCTION.
- 3. SELF-INSPECTIONS IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), "AT A MINIMUM A ROUTINE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 4. CORRECTIVE ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- 5. FINAL STABILIZATION AND NOTICE OF TERMINATION (NOT) IN ACCORDANCE WITH CITY ORDINANCE § 14-5-2-11(C)(1), SELF-INSPECTIONS MUST CONTINUE UNTIL THE SITE IS 'DETERMINED AS STABILIZED BY THE CITY." THE PROPERTY OWNER/OPERATOR IS RESPONSIBLE FOR DETERMINING WHEN THE "CONDITIONS" FOR TERMINATING CGP COVERAGE" PER CGP PART 8.2 ARE SATISFIED AND THEN FOR FILING THEIR NOTICE OF TERMINATION (NOT) WITH THE EPA. EACH OPERATOR MAY TERMINATE CGP COVERAGE ONLY IF ONE OR MORE OF THE CONDITIONS IN PART 8.2.1, 8.2.2, OR 8.2.3 HAS OCCURRED. AFTER FILING THE NOT WITH THE EPA, THE PROPERTY OWNER IS RESPONSIBLE FOR REQUESTING A DETERMINATION OF STABILIZATION FROM THE CITY.
- 6. WHEN DOING WORK IN THE CITY RIGHT-OF-WAY (E.G. SIDEWALK, DRIVE PADS, UTILITIES, ETC.) PREVENT DIRT FROM GETTING INTO THE STREET. IF DIRT IS PRESENT IN THE STREET, THE STREET SHOULD BE SWEPT DAILY OR PRIOR TO A RAIN EVENT OR CONTRACTOR INDUCED WATER EVENT (E.G. CURB CUT OR WATER TEST)
- 7. WHEN INSTALLING UTILITIES BEHIND THE CURB, THE EXCAVATED DIRT SHOULD NOT BE PLACED IN THE STREET.
- 8. WHEN CUTTING THE STREET FOR UTILITIES THE DIRT SHALL BE PLACED ON THE UPHILL SIDE OF THE STREET CUT AND THE AREA SWEPT AFTER THE WORK IS COMPLETE. A WATTLE OR MULCH SOCK MAY BE PLACED AT THE TOE OF THE EXCAVATED DIRT PILE IF SITE CONSTRAINTS DO NOT ALLOW PLACING THE EXCAVATED DIRT ON THE UPHILL SIDE OF THE STREET CUT.
- 9. ESC PLANS MUST SHOW LONGITUDINAL STREET SLOPE AND STREET NAMES. ON STREETS WHERE THE LONGITUDINAL SLOPE IS STEEPER THAN 2.5% WATTLES/MULCH SOCKS OR J-HOOD SILT FENCE SHALL BE SHOWN IN THE FRONT YARD SWALE OR ON THE SIDE OF THE STREET.

GENERAL EROSION NOTES:

- CONSTRUCTION.
- JURISDICTIONAL AUTHORITY OR SWPPP COMPLIANCE INSPECTOR.

- H. ALL WASH OUT WATER USED FOR CONCRETE, MASONRY, PAINT AND OTHER MATERIALS SHALL HAVE ADEQUATE SIGNAGE WITH PROPER CONTAINMENT AND DISPOSED THE WASH OUT.
- DETAILS OF THE SPILL FOR FURTHER ACTIONS.
- CHEMICALS USED FOR DUST SUPPRESSION MUST BE APPROVED BY THE EPA PRIOR TO THEIR USE.
- STORMWATER.
- BE INITIATED PER THE SEQUENCE OF CONSTRUCTION AS NOTED.
- DAYS AFTER THE LAST CONSTRUCTION ACTIVITY OCCURRING IN THESE AREAS.
- LEAVING THE SITE. THEN THE LENGTH OF THE EXIT SHOULD BE EXTENDED TO PROVIDE ADDITIONAL TIRE ROTATIONS, LARGER ROCK MAY BE USED TO CREATE A

- ADJUSTING AND MAINTAINING ALL EROSION CONTROL TO PREVENT EROSION.

A. THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) IS COMPRISED OF THE SWPPP BOOK, THE 2022 GENERAL CONSTRUCTION PERMIT, THIS DRAWING ("TEMPORARY EROSION CONTROL AND SEDIMENTATION PLAN"), STANDARD DETAILS ("TEMPORARY EROSION CONTROL AND SEDIMENTATION DETAILS"), EPA NOTICE OF INTENT PERMIT AND ALL SUBSEQUENT REPORTS, CORRECTIVE ACTIONS AND EROSION CONTROL RELATED DOCUMENTS.

B. ALL OPERATORS AS DESIGNATED, CONTRACTORS AND SUBCONTRACTORS INVOLVED WITH SITE ACTIVITIES RELATED TO STORM WATER POLLUTION PREVENTION SHALL REVIEW A COPY OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP), THE 2017 CONSTRUCTION GENERAL PERMIT, THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES), THE CLEAN WATER ACT OF 1972 AND BECOME FAMILIAR WITH THEIR CONTENTS.

C. THE OPERATOR IN CONTROL OF DAILY SITE ACTIVITIES SHALL IMPLEMENT BEST MANAGEMENT PRACTICES AS REQUIRED BY THE SWPPP. ADDITIONAL BEST MANAGEMENT PRACTICES SHALL BE IMPLEMENTED AS DICTATED BY CONDITIONS THAT MAY OCCUR AT NO ADDITIONAL COST TO PROJECT OWNER THROUGHOUT ALL PHASES OF

D. BEST MANAGEMENT PRACTICES (BMP'S) AND CONTROLS SHALL CONFORM TO ALL FEDERAL, STATE, OR LOCAL REQUIREMENTS OR MANUAL OF PRACTICE, AS APPLICABLE. OPERATOR WITH CONTROL OF DAILY SITE ACTIVITIES SHALL IMPLEMENT ADDITIONAL CONTROLS AS DIRECTED BY PERMITTING AGENCY, LOCAL

E. THE TEMPORARY EROSION CONTROL AND SEDIMENTATION PLAN IS A WORKING DOCUMENT AND IS REQUIRED TO BE UPDATED WITHIN 24 HOURS OF ANY CHANGES WHEN BMP'S ARE REPAIRED, RELOCATED OR REMOVED BY NOTING ON THE PLAN THE AREAS AND DATES OF THE REPAIRS, RELOCATIONS OR REMOVALS. AN ACTIVE COPY OF THE PLAN SHALL BE POSTED IN THE JOB SITE TRAILER ONSITE AND MUST BE MAINTAINED CURRENT AT ALL TIMES.

F. CONTRACTOR SHALL MINIMIZE CLEARING AND EARTH DISTURBANCE TO THE MAXIMUM ACREAGE AS REQUIRED BY THE EPA CONSTRUCTION GENERAL PERMIT.

G. CONTRACTOR SHALL DENOTE ON THIS PLAN, THE LOCATION OF TEMPORARY PARKING, STORAGE, PORTABLE SANITARY FACILITIES, OFFICE TRAILERS, AND ALL SUPPORT AREAS. RELOCATIONS OF EACH SHALL ALSO BE DOCUMENTED AS THEY OCCUR.

OF PROPERLY WHEN CAPACITY REACHES 50% OR PER VENDOR RECOMMENDATIONS. VENDORS AND TRADESMEN SHALL BE INFORMED OF THE REQUIREMENTS TO USE

I. A SPILL KIT SHALL BE READILY AVAILABLE TO CONTAIN AND CLEAN-UP FUEL OR CHEMICAL SPILLS AND LEAKS. A DISCHARGE OF ANY MATERIAL IN A QUANTITY THAT MAY WITHIN REASONABLE PROBABILITY CAUSE, INJURE OR BE DETRIMENTAL TO HUMAN HEALTH, ANIMAL OR PLANT LIFE, OR PROPERTY; OR INTERFERE WITH THE PUBLIC WELFARE MUST BE REPORTED TO THE NEW MEXICO ENVIRONMENTAL DEPARTMENT HOTLINE AT (505) 827-9329 FOR EMERGENCIES OR FOR NON EMERGENCIES AT (866)-428-6535. IF UNSURE IF THE SPILL IS OF A SIGNIFICANT QUANTITY, THE SPILL SHOULD BE REPORTED TO THE HOTLINE AND INFORMATION PROVIDED WITH

J. DUST DURING CONSTRUCTION OPERATIONS SHALL BE FREQUENTLY CONTROLLED BY WATER SUPPRESSION METHODS ONLY, EARTH DISTURBING OPERATIONS SHALL CEASE IF HIGH WINDS ABOVE 35 MPH ARE PRESENT. THE USE OF MOTOR OILS AND OTHER PETROLEUM BASED OR TOXIC LIQUIDS IS STRICTLY PROHIBITED. OTHER

K. RUBBISH, TRASH, GARBAGE, LITTER, OR OTHER SUCH MATERIALS SHALL BE DEPOSITED INTO SEALED, COVERED, LEAK PROOF CONTAINERS. CONTAINERS SHALL BE DISPOSED OF PROPERLY WHEN CAPACITY IS REACHED. MATERIALS SHALL BE PREVENTED FROM LEAVING THE PREMISES THROUGH THE ACTION OF WIND OR

L. ALL STORM WATER POLLUTION PREVENTION MEASURES AND CONTROLS PRESENTED ON THIS PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL

M. DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS BEEN TEMPORARILY SUSPENDED FOR 14 DAYS, SHALL HAVE TEMPORARILY STABILIZATION IN PLACE NO LATER THAN 14 DAYS FROM THE LAST DATE OF CONSTRUCTION ACTIVITY OCCURRING THESE AREAS.

N. DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS PERMANENTLY STOPPED SHALL HAVE PERMANENT CONTROLS IN PLACE NO LATER THAN 14 O. IF THE ACTION OF VEHICLES OR EQUIPMENTS TRAVELING OVER THE CONSTRUCTION ENTRANCES IS NOT SUFFICIENT TO REMOVE THE MAJORITY OF DIRT OR MUD FROM

SUFFICIENT JARRING MOTION OR INSTALL A TIRE WASH OFF WITH A SEDIMENT TRAP BEFORE LEAVING THE SITE. P. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES ONTO ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.

Q. THE OPERATOR IN CHARGE OF THE DAILY SITES ACTIVITIES WILL BE RESPONSIBLE FOR REMOVING SEDIMENT OR SOILS ACCUMULATING MORE THAN 50% OF THE DESIGN CAPACITY IN DETENTION PONDS, SILT FENCING OR OTHER SIMILAR EROSION CONTROLS.


R. ON-SITE & OFFSITE SOIL STOCKPILE AND BORROW AREAS SHALL BE PROTECTED FROM EROSION AND SEDIMENTATION THROUGH IMPLEMENTATION OF BEST MANAGEMENT PRACTICES, AS REQUIRED PER THE CONSTRUCTION GENERAL PERMIT. STOCKPILE AND BORROW AREA LOCATIONS SHALL BE NOTED ON THE ESC PLAN AND PERMITTED IN ACCORDANCE WITH LOCAL AUTHORITIES HAVING JURISDICTIONAL CONTROL.

S. SLOPES SHALL BE LEFT WITH CROSS SLOPE GRADING PATTERN AND IN A ROUGHENED CONDITION DURING THE GRADING PHASE TO REDUCE RUNOFF VELOCITIES AND EROSION RILLS. EXCESSIVE SLOPES MAY REQUIRE ADDITIONAL INDUSTRY STANDARD CONTROLS TO PREVENT EROSION.

T. DUE TO THE GRADE CHANGES DURING THE DEVELOPMENT OF THE PROJECT, THE OPERATOR IN CONTROL OF THE SITE'S DAILY ACTIVITIES SHALL BE RESPONSIBLE FOR

U. ALL DISTURBED AREAS SHALL BE SUPPRESSED BY WATER AND ALL CONTROLS LEFT IN GOOD WORKING CONDITION AT THE END OF EACH WORKING DAY, THIS INCLUDES REPLACEMENT OF SILT FENCING AND/OR OTHER SURFACE CONTROLS, TRACK OUT SWEPT CLEAN, BACKFILL OF OPEN TRENCHES AND ANY OTHER EROSION

ENGINEER'S SEAL	PLAYA DEL SUR	<i>DRAWN BY</i> AS
NALD R. BOHA 11	COORS AND 140 EROSION CONTROL	<i>DATE</i> 01/26/24
(((7868)))	NOTES	<i>DRAWING</i> 2023076-SWPPP
PROTESSE		SHEET #
01/26/24	TIERRA WEST, LLC 5571 MIDWAY PARK PL NE ALBUQUERQUE, NEW MEXICO 87109	SW-2
RONALD R. BOHANNAN P.E. #7868	(505) 858-3100 www.tierrawestllc.com	<i>JOB </i>



		м WIN					
RE A RATED	NOTI 1) 2) 3) 4) 5)	ES: THE SWPPP INFORMATI SUCH THAT IT IS ACCE VIEWS AS TO CAUSE A ALL POSTED DOCUMEN THROUGHOUT CONSTRU PERMIT. CONTRACTOR SHALL P RELATED PERMITS ON SIGN SHALL BE LOCATI BY THE GOVERNING AG CONTRACTOR IS RESPO	SSIBLE AND SAFETY H/ TS MUST BE CTION AND DST OTHER THE SIGN A ED OUTSIDE ENCY.	O VIEWABLE BY THE AZARD. 5 MAINTAINED IN A UNTIL THE NOTICE STORM WATER ANE S REQUIRED BY TH OF PUBLIC RIGHT-	E GENERAL PUE CLEARLY REAL OF-TERMINAT O/OR EROSION IE GOVERNING OF-WAY AND	BLIC, BUT NOT (DABLE CONDITION ION (NOT) IS FI AND SEDIMENT AGENCY. EASEMENTS UNI	DBSTRUCTING N AT ALL TIMES LED FOR THE CONTROL LESS APPROVED
HES.		SWPPP		RMATION n.t.s.	N SIGN	SS	
ATHIN NSION INLET TVITY SOR CTION SUES. THEY	2" X 4" WOOD FRAMI DROP INLET WITH GRATE	5' MIN. (TYP.) CROSS BE	WR	TTACH THE WOVEN RE FENCE TO EACH WITH THREE WIRE TIES OR OTHER FASTENERS (SEE NOTE 1)		5' MIN. OVERLAP	SILT FENCE MATERIAL TO BE FASTENED SECURELY TO WOVEN WIRE FENCE WITH THREE TIES SPACED AT 30° ON CENTER (SEE NOTE 1) SECURELY FASTEN OVERLAPPING ENDS OF SILT FENCE MATERIAL
MIN.	WOVEN WIRE WITH SILT MATERIAL (TEND WIRE FENCE A OF 3" INTO GROUND EXTEND SILT FENCE RIAL A MIN. OF 1'-0" INTO GROUND	FENCE	POST FENC	FENCE (SPACED EV WITHIN THE TOP 8" THE FABRIC, WITH 1 2. WHEN TWO SECTION OVERLAPPED ACRO: 3. MAINTENANCE SHAI SEDIMENTS MAY NO CLEANOUT MUST BI	2 GA., 6" MAX. MES A ASTM D 6461 LAT ASTM D 6461 LAT ACT 30") WITH THR OF THE FABRIC. A EACH PUNCTURE AT NS OF SILT FENCE M SS TWO POSTS. LL BE PERFORMED A DT EXCEED ONE-HAI E CONDUCTED REGU LC THE HEIGHT OF	EST EDITION. ACH POST <u>AND</u> THE EE WIRE TIES OR OTH ATTACH EACH TIE DIA ' LEAST 1° VERTICALL (ATERIAL ADJOIN EAC AS NOTED IN THE SW JF THE HEIGHT OF TH LARLY TO PREVENT A THE SILT FENCE MATT	TO ADJACENT STAKES WITH THREE WIRE TIES OR OTHER FASTENERS GEOTEXTILE TO THE WOVEN WIRI HER FASTENERS, ALL SPACED AGONALLY 45 DEGREES THROUG LY APART. 24 OTHER, THEY SHALL BE PPP. DEPTH OF ACCUMULATED HE FABRIC. MAINTENANCE ACCUMULATED SEDIMENTS FROM ERIAL ABOVE GRADE.
				FENCE INL ROTECTION n.t.s.	ET (IP6)		
		ENGINEER'S SEAL		LAYA D DORS ANI OSION C TAILS	D 140		<i>DRAWN BY</i> AS <i>DATE</i> 01/26/24 <i>DRAWING</i> 2023076-SWPPF
	2	01/26/2 RONALD R. BOHANN P.E. #7868	4	5571 MIDW ALBUQUERQUE, (505)	A WEST, L VAY PARK PL NEW MEXICO 858–3100 rrawestllc.com	NE 0 87109	SHEET # SW-3 JOB # 2023024
			I				

WEATHER (WIND, SUN, MOISTURE, ETC.).

V

"SWPPP INFORMATION" MUST — BE DISPLAYED PROMINENTLY ACROSS THE TOP OF THE SIGN, AS SHOWN IN THE DETAIL.

SIGN TO BE CONSTRUCTED OF A RIGID MATERIAL, SUCH — AS PLYWOOD OR OUTDOOR

SIGN BOARD. SIGN MUST BE CONSTRUCTED IN A MANNER TO PROTECT DOCUMENTS FROM DAMAGE DUE TO

NPDES ID: NMR1001MP & NMR100161 CONTACT/NUMBER:

"IF YOU WOULD LIKE TO OBTAIN A COPY OF THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) FOR THIS SITE, CONTACT THE EPA REGION 6 OFFICE - SUZANNE PEREA AT

(214) 665-7217" "IF YOU OBSERVE INDICATORS OF STORMWATER POLLUTANTS IN THE DISCHARGE OR IN THE RECEIVING WATERBODY, CONTACT THE EPA THROUGH THE FOLLOWING WEBSITE: HTTPS: //EPA.GOV/ENFORCEMENT/REPORT-ENVIRONMENTAL-VOLATIONS."

DETAILED DESCRIPTION OF THE LOCATION OF THE SWPPP DOCUMENTATION (BINDER AND SITE MAPS) ON THE SITE.

Ŵ

W V W

W V W

 $\langle \rangle$

V

-4' (MINIMUM)

-SWPPP INFORMATION





UNITED STATES ENVIRONMENTAL PROTECTION AGENCY WASHINGTON, DC 20460 NOTICE OF INTENT (NOI) FOR THE 2022 NPDES CONSTRUCTION PERMIT

This collection of information is approved by OMB under the Paperwork Reduction Act, 44 U.S.C. 3501 et seq. (OMB Control No. 2040-0305). Responses to this collection of information are mandatory in accordance with this permit and EPA NPDES regulations (40 CFR 122.28(b)(2)). An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB control number. The public reporting and record(keeping burden for this collection of information are estimated to average 1.1 to 19.6 hours per response. Send comments on the Agency's need for this information, the accuracy of the provided burden estimates and any suggested methods for minimizing respondent burden to the Regulatory Support Division Director, U.S. Environmental Protection Agency (2821T), 1200 Pennsylvania Ave., NW, Washington, D.C. 20460, Include the OMB control number in any correspondence. Do not send the completed form to this address.

Permit Information

NPDES ID: NMR1006DO

State/Territory to which your project/site is discharging: NM

Is your project/site located on federally recognized Indian Country lands? No

Are you requesting coverage under this NOI as a "Federal Operator" or a "Federal Facility" as defined in Appendix A (https://www.epa.gov/system/files/documents/2022-01/2022-ogp-final-appendix-a-definitions.pdf)? No

Have stormwater discharges from your current construction site been covered previously under an NPDES permit? No

Will you use polymers, flocculants, or other treatment chemicals at your construction site? No

Has a Stormwater Pollution Prevention Plan (SWPPP) been prepared in advance of filling this NOI, as required? Yes

Are you able to demonstrate that you meet one of the criteria listed in Appendix D (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-d-endangered-species-protection.pdf) with respect to protection of threatened or endangered species listed under the Endangered Species Act (ESA) and federally designated critical habitat? Yes

Have you completed the screening process in Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf) relating to the protection of historic properties? Yes

Indicating "Yes" below, I confirm that I understand that CGP only authorized the allowable stormwater discharges in Part 1.2.1 and the allowable non-stormwater discharges listed in Part 1.2.2. Any discharges not expressly authorized in this permit cannot become authorized or shielded from liability under CWA section 402(k) by disclosure to EPA, state or local authorities after issuance of this permit via any means, Including the Notice of Intent (NOI) to be covered by the permit, the Stormwater Pollution Prevention Plan (SWPPP), during an Inspection, etc. If any discharges requiring NPDES permit coverage other than the allowable stormwater and non-stormwater discharges listed in Part 1.2.1 and 1.2.2 will be discharged, they must be covered under another NPDES permit.

Operator Information ~ Operator Information Operator Name: BUTTERFLY HOLDINGS, LLC **Operator Mailing Address** Address Line 1: 409 NM HWY 528 City: RIO RANCHO Address Line 2: ZIP/Postal Code: 87124 State/Province: NM County or Similar Division: Sandoval Country: US Operator Point of Contact Information First Name Middle Initial Last Name: MATT SENA Title: DIRECTOR OF LAND CONSTRUCTION Phone: 505-603-7159 Ext.: Email: MATTS@ASWINC.COM **NOI Preparer Information** This NOI is being prepared by someone other than the certifier. First Name Middle Initial Last Name: Mathew F Vallejos Organization: Green Globe Environmental Phone: 505-304-8473 Ext.: Email: matt@greenglobenm.com Project/Site Information ~ Project/Site Name: PLAYA DEL SUR Project/Site Address Address Line 1: MIAMI RD. NW AND MARLIN ST. NW City: ALBUQUERQUE Address Line 2: ZIP/Postal Code: 87120 State: NM County or Similar Division: Bernalillo Latitude/Longitude: 35.108694°N, 106.705393°W Latitude/Longitude Data Source: Map Horizontal Reference Datum: WGS 84

Project Start Date: 05/01/2024	Project End Date: 05/31/2025	Estimated Area to be Disturbed: 5.5
Types of Construction Sites: • Single-Family Residential		
Will there be demolition of any struc	ture built or renovated before January 1, 1980? No	
Will you be discharging dewatering	water from your site? No	
Was the pre-development land use u	ised for agriculture? No	
Are there other operators that are co	overed under this permit for the same project site? No	
Have earth-disturbing activities com	menced on your project/site? No	
Is your project/site located on federa	Ily recognized Indian Country lands? No	
Is your project/site located on a proj	perty of religious or cultural significance to an Indian tribe? No	
Discharge Information		~
Does your project/site discharge sto	rmwater into a Municipal Separate Storm Sewer System (MS4)? Yes	
Are there any waters of the U.S. with	in 50 feet of your project's earth disturbances? No	
	vhich you discharge designated by the state or tribal authority under its antidegradation policy as a Tier 2 (c Idlife and recreation in and on the water) or as a Tier 3 water (Outstanding National Resource Water)? See F templates)	
ID: 001	Name: Rio Grande (Tijeras Arroyo to Alameda Description:	
	Bridge)	
Latitude/Longitude: 35.108415°N, 10	6.692319°W	
Tier Designation: <u>N/A</u>		
Is this receiving water impaired (on t	the CWA 303(d) list)? Yes	
Impaired Pollutants: • Dissolved oxygen		
Temperature		
• E. coli		
Has a TMDL been completed for this	receiving waterbody? Yes	
TMDL ID: <u>NM2105</u> Name: <u>RIO GRAI</u>	NDE (TUERAS ARROYO TO ALAMEDA BRIDGE)	
TMDL Pollutants: • E. coli		
Stormwater Pollution Prevention Plan (SWPPP)	~
Will all required personnel, including	those conducting inspections at your site, meet the training requirements in Part 6 of this permit? Yes	
First Name Middle Initial Last I	Name: MATT SENA	
Title: DIRECTOR OF LAND CONS	TRUCTION	
Phone: 505-603-7159	Ext.:	
Email: MATTS@ASWINC.COM		
Endangered Species Protection Works	heet: Criterion A	•
Determine FOA F"		
Determine ESA Elic	JIDIIITY Criterion related activities already addressed in another operator's valid certification of eligibility for your "action are	a" under the current 2022 CGP? No
	deral Agency, and the USFWS and/or the NMFS under section 7 of the Endangered Species Act (ESA) concil	—
-	subject of a permit under section 10 of the ESA by the USFWS and/or NMFS, and this authorization address	
ESA-listed species and/or designate		,
	es listed as either threatened or endangered, or their critical habitat(s) are located in your site's action area (i.e., all a action, including areas beyond the footprint of the site that are likely to be affected by stormwater discharges, disch	
Determine your Act	on Area	

You must consider the following in determining the action area for your site, and confirm that all the following are true:

In determining my "action area", I have considered that discharges of pollutants into downstream areas can expand the action area we account the controls I will be implementing to minimize pollutants and the receiving waterbody characteristics (e.g., perennial, intermi effects of the discharges. I confirm that all receiving waterbodies that could receive pollutants from my site are included in my action a <u>True</u>	tent, ephemeral) in determining the extent of phys				
In determining my "action area", I have considered that discharge-related activities must also be accounted for in determining my action area. I understand that discharge-related activities are any activities that cause, contribute to, or result in stormwater and authorized non-stormwater point source discharges, and measures such as the siting, construction timing, and operation of stormwater controls to control, reduce, or prevent pollutants from being discharged. I understand that any new or modified stormwater controls that will have noise or other similar effects, and any disturbances associated with construction of controls, are part of my action area. True					
Determine is ESA-listed species and/or critical habitat are in your site action	area.				
ESA-listed species and designated critical habitat are under the purview of the NMFS and the USFWS, and in many cases, you will need to acquire sp	cies and critical habitat lists from both federal agenci	əs.			
National Marine Fisheries Service (NMFS)					
For NMFS species and designated critical habitat information, use the following webpage: https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-gene	onstruction-general-permit-cgp-threatened-and-endan	gered-species-eligibility)			
I have checked the webpage listed above and confirmed that:					
There are no NMFS-protected species and/or designated critical habitat in my action area.					
There are NMFS-protected species and/or designated critical habitat in my action area.					
U.S. Fish and Wildlife Service (USFWS)					
For USFWS species and critical habitat information, use the following webpage: https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit	onstruction-general-permit-cgp-threatened-and-endan	gered-species-eligibility)			
I have checked the webpage listed above and confirmed that:					
There are no FWS-protected species and/or designated critical habitat in my action area.					
There are FWS-protected species and/or designated critical habitat in my action area.					
You are eligible under Criterion A.					
Identify the USFWS information sources used (Note: state resources are not acceptable):					
USFWS IPAC, PROJECT CODE: 2024-0077395					
Identify the NMFS information sources used (Note: state resources are not acceptable):					
USFWS IPAC, PROJECT CODE: 2024-0077395					
 You must attach: 9 Aerial image(s) of the site. A printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area. 					
Name	Uploaded Date	Size			
▲ Playa Del Sur - Vicinity Map.pdf (attachment/1840794)	04/16/2024	16.84 MB			
A Species List_ New Mexico Ecological Services Field Office.pdf (attachment/1840795)	04/16/2024	256.37 KB			
Have you attached aerial image(s) of the site? Yes					
Have you attached a printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area? Yes					
Have you provided documentation in your SWPPP supporting your eligibility under Criterion A? Yes					
Historic Preservation		~			
Are you installing any stormwater controls as described in Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final	appendix-e-historic-properties.pdf) that require su	ubsurface earth			
disturbances? (Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 1) Yes					
 Have prior surveys or evaluations conducted on the site already determined historic properties do not exist, or that prior disturbances (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 2): Yes 	have precluded the existence of historic propertie	es? (Appendix E			
Certification Information		~			
certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system desi	ned to assure that qualified personnel properly gathe	red and evaluated the			

information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted. Based and belief, frue, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Signing an electronic document on behalf of another person is subject to criminal, civil, administrative, or other lawful action.

Certified By: Matthew J. Sena

Certifier Title: Land Construction Director

Certified On: 04/16/2024 2:29 PM ET