

City of Albuquerque Stormwater Construction Site Inspection Report

General Information										
ESC File No.	H13E:	113 Project Name:		Avanyu Plaza						
NPDES Id. No.	NMR10	0107Y I	Location:		2500 12th Street NW					
6/26/2024		Owner		Contractor						
Operator		IMPI6,LLC			Jaynes Corporation					
Contact name & title					Shad James					
e-mail		mthompson@indianpueblo.com			shad.james@jaynescorp.com					
Contact Phone #		505-259-0362			505-345-8591					
COA Inspector		Chancellor English			Start/End Time: 1:30pm					
	ction Phase:	verticals								
	spection:	Regular	Storm Event			311/Complaint Follow Up				
Weather at time of inspection?					Tempera	rature: ~ 100				
Estimated	date of last s	torm 0.25" c	or greater		6/10/2024					
Item										
Number	Deficiency/ Corrective Action									
1	The permit coverage posting was missing in violation of CGP Part 1.5. Required mitigation: You must									
	post a sign or other notice of your permit coverage at a safe, publicly accessible location in close									
	proximity to the construction site. The posting must be located so it is visible from the public road that									
	is nearest to the active part of the construction site per CGP Part 1.5.									
2	The perimeter silt fence needs maintenance in violation of CGP Part 2.1.4. Required mitigation: Ensure									
۷										
	all stormwater controls are maintained and remain in effective operating condition during permit									
	coverage and are protected from activities that would reduce their effectiveness per CGP Part 2.1.4.									
3	There was concrete washout on the ground in violation of CGP Part 2.3.4. Required mitigation: Direct									
	wash water into a leak-proof and lined container or leak-proof and lined pit designed so no overflows									
	can occur due to inadequate sizing or precipitation. Do not allow liquid wastes to be disposed of									
	through infiltration or to otherwise be disposed of on the ground per CGP Part 2.3.4.									
	dinough miniciation of to otherwise be disposed of on the ground per cor rait 2.5.4.									
2.1	Discharge off site?	(Y/N)	no		<u>.</u>					
4	Self Inspect	tion Reports	Yes	Latest re	port Date:	6/24/2024				

Notes:			

City of Albuquerque Stormwater Inspector Signature and date: 6/27/2024

Contact information: Chancellor English 505-924-3325

cenglish@cabq.gov

Chancellor English