
CARLISLE CROSSING


2100 CARLISLE BLVD NE

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



TEXAS





STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR1005HJ CARLISLE CROSSING, L.P. NMR10040H JAYNES CORPORATION

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:

CARLISLE ASSOCIATES, L.P.

OPERATOR POINT OF CONTACT:

JOE BERNARBEO 516-281-1507 JBERBABEO@ROSENMGMT.COM

NOI PREPARED BY:

INSPECTIONS PLUS

PROJECT/SITE NAME:

CARLISLE CROSSING

PROJECT/SITE ADDRESS:

2100 CARLISLE BLVD NE


LATITUDE	35.1028
LONGITUDE	-106.6024
ESTIMATED PROJECT START DATE	06/28/2021
ESTIMATED PROJECT COMPLETION DATE	02/12/2024
ESTIMATED AREA TO BE DISTURBED	10 ACRES
TYPE OF CONSTRUCTION	COMMERCIAL/INFRASTRUCTURE
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	YES
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?	NO
COMMENCED EARTH DISTURBING ACTIVITIES?	NO
DISCHARGE TO MS4? MS4 NAME?	NO
SURFACE WATERS WITHIN 50FT?	NO
RECEIVING WATER?	ONSITE PONDING
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	NO
WHAT ARE THE IMPAIRMENTS, IF ANY?	N/A
SWPPP CONTACT INFORMATION: JESUS ORTIZ 505-205-3109 JESUS.ORTIZ@JAYNESCORP.COM	
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS	
HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT	

EROSION CONTOL NOTES ESC Plan Standard Notes (2021-03-24)

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a.The City Ordinance § 14-5-2-11, the ESC Ordinance, b.The EPA's 2017 Construction General Permit (CGP), and c.The City Of Albuquerque Construction BMP Manual.


- 2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3.Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4.Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



SEDIMENT TRACK OUT CONTROL



BMP ObjectivesSediment Control



BMP Objectives

- Runoff Control
- Run-on Diversion

SILT FENCE



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

INLET PROTECTION









BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control



CARLISLE CROSSING

PRO JECT TITI


ALBUQUERQUE, NM, BERNALILLO COUNTY
CITY, COUNTY, STATE

03/22/2023

B. Henriksen / J. Tolman

DRAWN BY





П **(**) m Z U





Staging Area (1)



Temporary Sediment Basin (2)



(2) Not part of this plan SWPPP by others




Asphalt Curb (6)



Pre & Post Construction Water Flow (9)



Cutback Curb/Sidewalk (2)



Fiber Roll / Straw Wattle (3)



Chain Link Fence (4)



Property Boundary (1)



Limit of Disturbance (1)



ERTEC Inlet Protection (13)



Outfall (4)

Portable Toilet (1)





PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY

NSPECTIONS PLUS

03/22/2023

