

SITE BENCHMARKS

- ⊕ BENCHMARK #1*
A.G.R.S MONUMENT "13_H21"
NORTHING: 1,496,268.794
EASTING: 1,555,770.607
ELEVATION: 5499.574 (NAVD 1988)
GROUND TO GRID FACTOR: 0.999649002
DELTA ALPHA ANGLE: -0°09'46.08"
- ⊕ BENCHMARK #2*
A.G.R.S MONUMENT "14_H20"
NORTHING: 1,495,111.626
EASTING: 1,551,771.675
ELEVATION: 5415.798 (NAVD 1988)
GROUND TO GRID FACTOR: 0.999653810
DELTA ALPHA ANGLE: -0°10'13.69"


*SEE DIMENSION CONTROL PLAN, SHEET C4.1,
FOR LOCATIONS

EROSION CONTROL NOTES

- | | | | |
|----|--|-----|---|
| 1. | CONTRACTOR IS SOLELY RESPONSIBLE FOR SELECTION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS. CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS ONLY. | 9. | CONTRACTOR IS RESPONSIBLE FOR SUBMITTAL OF NOI, NOT POSTING OF SITE NOTICES, AND ANY ADDITIONAL INFORMATION OR SUBMITTALS REQUIRED BY NRED, EPA, OR LOCAL JURISDICTION. |
| 2. | CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL OF SWPPP OR BMPs IN A FIELD SHEET (WHICH CALLED OUT ON ORIGINAL SWPPP OR NOI) DIRECTLY ON THE SITE MAP. | 10. | COORDINATE EXISTING TREES TO REMAIN WITH LANDSCAPE PLANS. ALL EXISTING TREES TO REMAIN ARE TO RECEIVE TREE PROTECTION AND CRITICAL ROOT ZONE PROTECTION IN ORDER TO REMAIN DURING CONSTRUCTION. TREE PROTECTION SHOULD BE INSTALLED PRIOR TO ANY DEMOLITION OR EARTH STABILIZATION ACTIVITIES. |
| 3. | DRAINAGE PATTERNS ARE SHOWN ON THIS PLAN BY PROPOSED AND EXISTING CONTOURS. | 11. | THE SEQUENCE OF CONSTRUCTION SHOWN TO THE RIGHT IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY PRIOR TO ANY OR DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND/OR AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS. |
| 4. | TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMPs SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE AND PRIOR TO EXCAVATION. EROSION FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMPs SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SOON AS POSSIBLE UNTIL FIRM EROSION CONTROL STABILIZATION IS ATTAINED. SEE PHASING SCHEDULE THIS SHEET. | | |
| 5. | BMPs HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH THE BEST MANAGEMENT PRACTICES AND PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE, Silt FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF. | | |
| 6. | CONSTRUCTION ENTRANCE/EXIT SHALL BE LOCATED SO AS TO PROVIDE THE LEAST AMOUNT OF DISTURBANCE TO THE FLOW OF TRAFFIC IN AND OUT OF THE SITE. ADDITIONALLY, THE CONSTRUCTION ENTRANCE SHALL BE LOCATED TO COINCIDE WITH THE PHASING OF THE PARKING LOT CONSTRUCTION. | | |
| 7. | CONTRACTOR SHALL PROVIDE INLET PROTECTION FOR ANY AFFECTED INLETS DOWNSTREAM OF THE PROPOSED IMPROVEMENTS, IF NEEDED. | | |
| 8. | CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP/SITE MAP TO ACCOMMODATE BMPs FOR ANY OFF-SITE MATERIAL, WASTE, BORROW OR EQUIPMENT STORAGE AREAS. | | |

CITY OF ALBUQUERQUE EROSION
CONTROL NOTES

- ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:
- A. THE CITY ORDINANCE § 14-24, THE PRECIPITATION CRITERIA
 - B. THE EPA'S 2017 CONSTRUCTION GENERAL PERMIT (CGP) AND
 - C. THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL
- ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT PRECIPITATION HERETOFORE SPECIFIED. PRECIPITATION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMP'S AND PRIOR TO BEGINNING CONSTRUCTION.
- SELF-INSPECTIONS - AT A MINIMUM A ROUTINE COMPLIANCE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT UNDER EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE CONSTRUCTION ACTIVITIES ARE COMPLETED.
- STABILIZATION BY THE CITY: REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- ACTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST. STABILIZATION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST. REPORTS SHOULD INCLUDE BUT NOT BE LIMITED TO: PRECIPITATION RECORDS (8-9-1) STERILIZATION, SOIL TEST RESULTS AND RECOMMENDATION, MATERIALS AND MANUFACTURER'S SPECIFICATIONS FOR APPLICATION RATES, ESTIMATED FUNCTIONAL LONG TERM METHOD, AND THE CONSTRUCTION SCHEDULE. PRECIPITATION RECORDS SELF-INSPECTION SCHEDULE IN CGP 4.4.1 APPLIES TO STABILIZED AREA AND ANY DAMAGED OR WORK STABILIZATION MUST BE IDENTIFIED IN THE REPORTS ALONG WITH WEED PROBLEMS, CORRECTIVE ACTIONS FOR STABILIZATION SHALL BE DOCUMENTED IN A STABILIZATION REPORT. INCLUDE THE APPLICATION RATES OF STABILIZATION, AND THE MATERIALS AND MANUFACTURER'S SPECIFICATIONS USED.
- BMP'S SHALL BE INSPECTED AND MAINTAINED UNTIL ALL DISTURBED AREAS ARE STABILIZED IN ACCORDANCE WITH THE FINAL STABILIZATION CRITERIA (CGP 2.2.4.4). GENERALLY, ALL DISTURBED AREAS, INCLUDING BUT NOT LIMITED TO, SHALL BE COVERED WITH A PERMANENT UNIFORM PERENNIAL VEGETATION THAT PROVIDES TO PERCENT OR MORE OF THE COVER PROVIDED BY NATIVE VEGETATION OR SEED THE DISTURBED AREA AND PROVIDE NON-VEGETATIVE MULCH THAT PROVIDES COVER FOR AT LEAST THREE YEARS WITHOUT MAINTENANCE. THE FINAL STABILIZATION CRITERIA SHALL BE THE CITY OF ALBUQUERQUE PRIOR TO REMOVAL OF BMP'S AND DISCONTINUATION OF INSPECTIONS.



SITE DATA

LOT AREA	1.02± AC
TOTAL ONSITE DISTURBED AREA	0.82± AC
TOTAL OFFSITE DISTURBED AREA	0.045± AC
TOTAL DISTURBED AREA	0.87± AC

TEMPORARY SEDIMENTATION POND SIZING CALCULATIONS

Q_v(RUNOFF VOLUME FROM WATERSHED) = (Q*A)/12
Q (DIRECT RUNOFF) = 1.09 INCHES
A (DRAINAGE AREA) = 1.02 ACRES
Q_v (REQUIRED) = 6,188 CF
POND VOLUME = 6,270 CF

EROSION CONTROL SCHEDULE AND PHASING

THE PROJECT SHALL GENERALLY CONFORM TO THE FOLLOWING PHASING SCHEDULE
REFERENCE THE SWPPP BOOK AND NMED GENERAL PERMIT FOR DETAILED
REQUIREMENTS.

PHASE 1 - DEMOLITION

- A. INSTALL PERIMETER BMPs INCLUDING THE CONSTRUCTION ENTRANCE/EXIT, SWPPP SIGNAGE, SILT FENCE, AND ALL OTHER NECESSARY BMPs ACCORDING TO THE LOCATION SHOWN ON THE EROSION CONTROL PLAN. CLEAR ONLY THE MINIMUM AREA REQUIRED TO INSTALL BMPs.
- B. PROJECT EROSION CONTROL TRAILER AND PREPARE TEMPORARY PARKING AND STORAGE AREAS.
- C. DENOTE DATES OF BMP INSTALLATION AND MAINTENANCE ON SITE-MAPS.
- D. BEGIN DEMOLITION AND CLEARING OF THE SITE.
- E. STABILIZATION OF DISTURBED AREAS MUST BE INITIATED WHENEVER CLEARING, GRADING, OR SOILS ACTIVITIES HAVE CEASED ON ANY PORTION OF THE SITE, OR TEMPORARILY CEASED AND WILL NOT RESUME WITHIN 14 DAYS PER GENERAL PERMIT REQUIREMENTS.

PHASE 2 - GRADING

- A. ENSURE APPROPRIATE BMPs ARE IN PLACE DOWNSTREAM OF SITE WORK OR WHERE RUNOFF MAY EXIT THE SITE.
- B. BEGIN GRADING THE SITE.
- C. SEED AND RE-VEGETATE SLOPES AS AREAS ARE BROUGHT TO GRADE OR STOCKPILES THAT WILL REMAIN INACTIVE FOR 14 DAYS PER GENERAL PERMIT REQUIREMENTS.

PHASE 3 - UTILITIES

- D. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE.
- E. INSTALL UTILITIES, STORM DRAINS, CURB AND GUTTERS.
- F. INSTALL INLET PROTECTION AS SPECIFIED ON PLAN SHEETS AS STORM STRUCTURES ARE INSTALLED.
- G. TEMPORARILY STABILIZE, THROUGHOUT CONSTRUCTION, ANY DISTURBED AREAS THAT ARE LIKELY TO REMAIN INACTIVE FOR 14 DAYS.

PHASE 4 - PAVING

- H. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE.
- I. STABILIZE SUBGRADE.
- J. PAVE PARKING LOT AND SIDEWALKS AS SPECIFIED ON PLAN SHEETS.

PHASE 5 - LANDSCAPING AND DEVELOPMENT



- K. INSTALL LANDSCAPING PER THE LANDSCAPE PLANS AND DETAILS.
- L. REMOVE EROSION CONTROL DEVICES WHEN FINAL STABILIZATION IS ACHIEVED PER THE NMD GENERAL PERMIT.
- M. STABILIZE ANY AREAS DISTURBED BY REMOVAL OF BMPs.

NOTE: THE SEQUENCE OF CONSTRUCTION SHOWN ABOVE IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY THE OWNER IN WRITING IMMEDIATELY PRIOR TO ANY OTHER DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLYING WITH THE REQUIREMENTS OF THE AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS.



CAUTION!!

CONTRACTOR IS TO VERIFY
PRESENCE AND EXACT
LOCATION OF ALL UTILITIES
PRIOR TO CONSTRUCTION.



SITE BENCHMARKS

- ⊕ BENCHMARK #1
A.G.R.S. MONUMENT "13_H21"
NORTHING: 1,496,268.794
EASTING: 1,555,770.607
ELEVATION: 5499.574 (NAVD 1988)
GROUND TO GRID FACTOR: 0.999649002
DELTA ALPHA ANGLE: -0°09'46.08"
- ⊕ BENCHMARK #2
A.G.R.S. MONUMENT "14_H20"
NORTHING: 1,495,141.626
EASTING: 1,551,771.675
ELEVATION: 5415.798 (NAVD 1988)
GROUND TO GRID FACTOR: 0.999653810
DELTA ALPHA ANGLE: -0°10'13.69"

*SEE DIMENSION CONTROL PLAN, SHEET C4.1,
FOR LOCATIONS

EROSION CONTROL NOTES

- | | | | |
|----|---|-----|---|
| 1. | CONTRACTOR IS SOLELY RESPONSIBLE FOR SELECTION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS. CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS ONLY. | 9. | CONTRACTOR IS RESPONSIBLE FOR SUBMITTAL OF NOI, NOT POSTING OF SITE NOTICES, AND ANY ADDITIONAL INFORMATION OR SUBMITTALS REQUIRED BY NRED, EPA, OR LOCAL JURISDICTION. |
| 2. | CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL OF SWPPP OR BMPs IN A FIELD SHEET (WHICH CALLED OUT ON ORIGINAL SWPPP OR NOI) DIRECTLY ON THE SITE MAP. | 10. | COORDINATE EXISTING TREES TO REMAIN WITH LANDSCAPE PLANS. ALL EXISTING TREES TO REMAIN ARE TO RECEIVE TREE PROTECTION AND CRITICAL ROOT ZONE PROTECTION. IN ORDER TO MAINTAIN DURING CONSTRUCTION, TREE PROTECTION SHOULD BE INSTALLED PRIOR TO ANY DEMOLITION OR EARTH STABILIZATION ACTIVITIES. |
| 3. | DRAINAGE PATTERNS ARE SHOWN ON THIS PLAN BY PROPOSED AND EXISTING CONTOURS. | 11. | THE SEQUENCE OF CONSTRUCTION SHOWN TO THE RIGHT IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY PRIOR TO ANY OR DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND/OR AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS. |
| 4. | TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMPs SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE AND PRIOR TO THE INSTALLATION OF FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMPs SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SOON AS POSSIBLE UNTIL FENCE FOR EROSION STABILIZATION IS ATTAINED. SEE PHASING SCHEDULE THIS SHEET. | | |
| 5. | BMPs HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH THE BEST MANAGEMENT PRACTICES AND METHODS IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE, Silt FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF. | | |
| 6. | CONSTRUCTION ENTRANCE/EXIT SHALL BE LOCATED SO AS TO PROVIDE THE LEAST AMOUNT OF DISTURBANCE TO THE FLOW OF TRAFFIC IN AND OUT OF THE SITE. ADDITIONALLY, THE CONSTRUCTION ENTRANCE SHALL BE LOCATED TO COINCIDE WITH THE PHASING OF THE PARKING LOT CONSTRUCTION. | | |
| 7. | CONTRACTOR SHALL PROVIDE INLET PROTECTION FOR ANY AFFECTED INLETS DOWNSTREAM OF THE PROPOSED IMPROVEMENTS, IF NEEDED. | | |
| 8. | CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP/SITE MAP TO ACCOMMODATE BMPs FOR ANY OFF-SITE MATERIAL, WASTE, BORROW OR EQUIPMENT STORAGE AREAS. | | |

CITY OF ALBUQUERQUE EROSION
CONTROL NOTES


- ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDANCE WITH:
 - A. THE CITY ORDINANCE § 14-01-01, THE PRECIPITATION CRITERIA
 - B. THE EPA'S 2017 CONSTRUCTION GENERAL PERMIT (CGP) AND
 - C. THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL
- ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY FILL MOVING ACTIVITIES AND SPECIFIC TO THE HERETOFORE DESCRIBED CONSTRUCTION OF EARTHEN BMP'S, SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMP'S AND PRIOR TO BEGINNING CONSTRUCTION.
- SELF-INSPECTIONS - AT A MINIMUM A ROUTINE COMPLIANCE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER. THE DATE OF THE ROUTINE COMPLIANCE SELF-INSPECTIONS SHALL BE DOCUMENTED AND STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST.
- CONSTRUCTION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST. STABILIZATION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST TO THE CITY. CONSTRUCTION REPORTS SHALL INCLUDE RECORD OF REMOVAL PER ORDINANCE (§ 8-1-1) STERILIZATION, SOIL TEST RESULTS AND RECOMMENDATION, MATERIALS AND MANUFACTURER'S SPECIFICATIONS FOR APPLICATION RATES, ESTIMATED FUNCTIONAL LIFE, AND METHOD OF APPLICATION. SELF-INSPECTION SCHEDULE IN CGP 4.11 APPLIES TO STABILIZED AREA AND ANY DAMAGED OR WORKN STABILIZATION MUST BE IDENTIFIED IN THE REPORTS ALONG WITH WEED PROBLEMS, CORRECTIVE ACTIONS FOR STABILIZATION SHALL BE DOCUMENTED IN A CONSTRUCTION REPORT INCLUDING THE APPLICATION RATES OF STABILIZATION, AND THE MATERIALS AND MANUFACTURER'S SPECIFICATIONS USED.
- BMP'S SHALL BE INSPECTED AND MAINTAINED UNTIL ALL DISTURBED AREAS ARE STABILIZED IN ACCORDANCE WITH THE FINAL STABILIZATION CRITERIA (CGP 2.2.4.B). GENERALLY, ALL DISTURBED AREAS, INCLUDING EROSION CONTROL AREAS, SHALL BE COVERED WITH A UNIFORM PERENNIAL VEGETATION THAT PROVIDES 70 PERCENT OR MORE OF THE COVER PROVIDED BY NATIVE VEGETATION OR SEED THE DISTURBED AREA AND PROVIDE NON-VEGETATIVE MULCH THAT PROVIDES COVER FOR AT LEAST THREE YEARS WITHOUT THE NEED FOR MAINTENANCE. THE CITY OF ALBUQUERQUE HAS A POLICY OF NOT HAVING ALBUQUERQUE PRIOR TO REMOVAL OF BMP'S AND DISCONTINUATION OF INSPECTIONS.

NOTE: THE SEQUENCE OF CONSTRUCTION SHOWN ABOVE IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY, PRIOR TO AND/OR DURING CONSTRUCTION IF ANY ADDITIONAL CONSTRUCTION OR CONSTRUCTION SEQUENCING IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLYING WITH THE REQUIREMENTS OF THE AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS.



CAUTION!!

CONTRACTOR IS TO VERIFY
PRESENCE AND EXACT
LOCATION OF ALL UTILITIES
PRIOR TO CONSTRUCTION.



LEGEND

- | | |
|--|---|
| | PROPERTY LINE |
| | EXISTING CONTOUR |
| | PROPOSED CONTOUR |
| | DIRECTION OF OVERLAND FLOW |
| | PROPOSED LIMITS OF DISTURBANCE |
| | SILT FENCE, TYPE I - SEE DETAIL SHEET. |
| | FILTREX SILT SOXX OR EQUAL |
| | CONSTRUCTION EXIT/ OFF-SITE TRACKING PREVENTION |
| | PERMANENT STABILIZATION
REFER TO LANDSCAPE PLANS |
| | PROPOSED CONCRETE SIDEWALK |
| | PROPOSED GRATE INLET |
| | PROTECTION, SEE DETAIL SHEET. |

SITE DATA

LOT AREA	1.02± AC
TOTAL ONSITE DISTURBED AREA	0.82± AC
TOTAL OFFSITE DISTURBED AREA	0.045± AC
TOTAL DISTURBED AREA	0.87± AC

EROSION CONTROL SCHEDULE AND PHASING

THE PROJECT SHALL GENERALLY CONFORM TO THE FOLLOWING PHASING SCHEDULE
REFERENCE THE SWPPP BOOK AND NMED GENERAL PERMIT FOR DETAILED
REQUIREMENTS.

PHASE 1 - DEMOLITION

- A. INSTALL PERIMETER BMPs INCLUDING THE CONSTRUCTION ENTRANCE/EXIT, SWPPP SIGNAGE, SILT FENCE, AND ALL OTHER NECESSARY BMPs ACCORDING TO THE LOCATION SHOWN ON THE EROSION CONTROL PLAN. CLEAR ONLY THE MINIMUM AREA REQUIRED TO INSTALL BMPs.
- B. SET THE PROJECT OFFICE TRAILER AND PREPARE TEMPORARY PARKING AND STORAGE AREAS.
- C. DENOTE DATES OF BMP INSTALLATION AND MAINTENANCE ON SITE-MAPS.
- D. BEGIN DEMOLITION AND CLEARING OF THE SITE.
- E. STABILIZATION OF DISTURBED AREAS MUST BE INITIATED WHENEVER CLEARING, GRADING OR OTHER DISTURBING ACTIVITIES HAVE CEASED ON ANY PORTION OF THE SITE, OR TEMPORARILY CEASED AND WILL NOT RESUME WITHIN 14 DAYS PER GENERAL PERMIT REQUIREMENTS.

PHASE 2 - GRADING

- A. ENSURE APPROPRIATE BMPs ARE IN PLACE DOWNSTREAM OF SITE WORK OR WHERE RUNOFF MAY EXIT THE SITE.
- B. BEGIN GRADING THE SITE.
- C. SEED AND RE-VEGETATE SLOPES AS AREAS ARE BROUGHT TO GRADE OR STOCKPILES THAT WILL REMAIN INACTIVE FOR 14 DAYS PER GENERAL PERMIT REQUIREMENTS.

PHASE 3 - UTILITIES


- D. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE.
- E. INSTALL UTILITIES, STORM DRAINS, CURB AND GUTTERS.
- F. INSTALL INLET PROTECTION AS SPECIFIED ON PLAN SHEETS AS STORM STRUCTURES ARE INSTALLED.
- G. TEMPORARILY STABILIZE, THROUGHOUT CONSTRUCTION, ANY DISTURBED AREAS THAT ARE LIKELY TO REMAIN INACTIVE FOR 14 DAYS.

PHASE 4 - PAVING


- H. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE.
- I. STABILIZE SUBGRADE.
- J. PAVE PARKING LOT AND SIDEWALKS AS SPECIFIED ON PLAN SHEETS.

PHASE 5 - LANDSCAPING AND DEVELOPMENT


- K. INSTALL LANDSCAPING PER THE LANDSCAPE PLANS AND DETAILS.
- L. REMOVE EROSION CONTROL DEVICES WHEN FINAL STABILIZATION IS ACHIEVED PER THE NMED GENERAL PERMIT.
- M. STABILIZE ANY AREAS DISTURBED BY REMOVAL OF BMPs.



TYPE II
STRAW BALE OPTION



TYPE I
SILT FENCE OPTION



SILT FENCE




NOTES: SILT FENCE

THE CONTRACTOR SHALL BE RESPONSIBLE FOR DETERMINING THE POST SPACING FOR SILT FENCES TO MINIMIZE MAINTENANCE.


1. POST SPACING SHALL BE 4 FT. MAXIMUM WITHOUT SUPPORTING FENCE, 10 FT. MAXIMUM WITH SUPPORTING FENCE.
2. POSTS FOR 4 FT. MAXIMUM POST SPACING SHALL BE 2 INCH SQUARE NOMINAL SIZE OR HEAVIER WOOD POSTS, OR STANDARD "T" OR "U" SECTION STEEL POSTS WEIGHING NOT LESS THAN 1 LB. PER LINEAR FOOT.

POSTS FOR 10 FT. MAXIMUM POST SPACING SHALL BE 4 INCH
SQUARE NOMINAL SIZE OR HEAVIER WOOD POSTS, OR STEEL POSTS
AS SPECIFIED ABOVE.


3. SUPPORTING FENCE SHALL BE WIRE MESH (14 GA. MIN., 1 INCH MAX. MESH OPENINGS), SNOW FENCE, PLASTIC FENCE, OR APPROVED EQUIVALENT.
4. SUPPORTING FENCE SHALL BE FASTENED SECURELY TO POSTS WITH STAPLES OR WIRE TIES. FILTER FABRIC SHALL BE FASTENED SECURELY TO SUPPORTING FENCE WITH WIRE TIES SPACED AT 2 FT. CENTERS ALONG THE TOP AND MID-SECTION. WHEN A SUPPORTING FENCE IS NOT USED, FILTER FABRIC SHALL BE FASTENED SECURELY TO FASTENING POSTS WITH STAPLES OR WIRE TIES.
5. WHEN SILT FENCE IS USED FOR CHECK DAMS INSTALLED IN DITCHES, A SUPPORTING FENCE SHALL BE PROVIDED, WITH MAXIMUM POST SPACING OF 10 FT.
6. STANDARD "T" OR "U" SECTION STEEL POSTS SHALL NOT BE USED WITHIN THE CONSTRUCTION CLEAR ZONE RECOVERY AREA.

				
				
				
IDENT. NO.	DESCRIPTION	DATE	BY	
REVISION (OR CHANGE NOTICE)				
NEW MEXICO STATE HIGHWAY AND TRANSPORTATION DEPARTMENT				
SILT FENCE				


SHEET NO. 3 OF 7




WASH RACK






OFFSITE TRACKING PREVENTION




TYPICAL SWALE CONFIGURATION



DIVERSION DIKE

				
				
				
IDENT. NO.	DESCRIPTION	DATE	BY	
REVISION (OR CHANGE NOTICE)				
NEW MEXICO STATE HIGHWAY AND TRANSPORTATION DEPARTMENT				
OFFSITE TRACKING PREVENTION & DIVERSION DIKE				

SHEET NO. 7 OF 7



DETAIL OF INLET SEDIMENT CONTROL DEVICE

PROJECT:		DR. BY:
CITY/STATE:	DATE:	DR. NO:

DANDY SACK™ SPECIFICATIONS

NOTE: THE DANDY SACK™ WILL BE MANUFACTURED IN THE U.S.A. FROM A WOVEN MONOFILAMENT FABRIC THAT MEETS OR EXCEEDS THE FOLLOWING SPECIFICATIONS:

REGULAR FLOW DANDY SACK™ (BLACK)			
Mechanical Properties	Test Method	Units	MARV
Grab Tensile Strength	ASTM D 4632	kN (lbs)	1.78 (400) x 1.40 (315)
Grab Tensile Elongation	ASTM D 4632	%	15 x 15
Puncture Strength	ASTM D 4633	kN	0.67 (150)
Mullen Burst Strength	ASTM D 3786	kPa (psi)	3506 (600)
Trapezoid Tear Strength	ASTM D 4553	kN (lbs)	0.67 (150) x 0.73 (165)
UV Resistance	ASTM D 4355	h	90
Apparent Opening Size	ASTM D 4751	mm (US Std Sieve)	0.425 (40)
Flow Rate	ASTM D 4491	1/min/m ² (g/gm/min/ft ²)	2825 (400)
Permeity	ASTM D 4491	1/min/m ² (g/gm/min/ft ²)	2825 (400)

HI-FLOW DANDY SACK™ (SAFETY ORANGE)

Mechanical Properties	Test Method	Units	MARV
Grab Tensile Strength	ASTM D 4632	kN (lbs)	1.62 (365) X 0.89 (200)
Grab Tensile Elongation	ASTM D 4632	%	24 X 10
Puncture Strength	ASTM D 4633	J (ft-lb)	0.40 (90)
Mullen Burst Strength	ASTM D 3786	kPa (psi)	3097 (450)
Trapezoid Tear Strength	ASTM D 4553	kN (lbs)	0.51 (115) X 0.33 (75)
Use Resistance	ASTM D 4555		
Apparent Opening Size	ASTM D 4751	mm (US Std Sieve)	0.425 (40)
Flow Rate	ASTM D 4491	l/min/m ² (gal/min/ft ²)	5907 (145)
Permeitivity	ASTM D 4491		


*Note: All Dandy Socks™ can be ordered with our optional oil absorbent pillows.



CAUTION!!

CONTRACTOR IS TO VERIFY
PRESENCE AND EXACT
LOCATION OF ALL UTILITIES
PRIOR TO CONSTRUCTION.

This document, together with the concepts and designs presented herein, as an instrument of service, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.



PRODUCT SPECIFICATIONS

Filtrexx SiltSoxx® EXTREME



PURPOSE & DESCRIPTION
Filtrexx SiltSoxx EXTREME is a pre-filled compost filter sock comprised of durable mesh material and certified FilterMedia™. Filtrexx SiltSoxx EXTREME is specially designed to withstand the harsh surface conditions of asphalt and concrete. Filtrexx SiltSoxx EXTREME features an extra tough, wear & tear resistant mesh, available in green/black stripe or orange.

APPLICATIONS

- Urban construction
- On asphalt/concrete
- Rugged conditions
- High traffic areas

FOR ADDITIONAL INFORMATION
Refer to the [Filtrexx Catalog](#) for full item listings.

Refer to [Filtrexx Design Specifications](#) for complete application, design, installation, maintenance, and removal documentation at www.filtrexx.com/specs

FIELD APPLICATION PHOTO REFERENCES



Filtrexx SiltSoxx EXTREME used in rugged conditions.

Filtrexx SiltSoxx is in compliance with most state & federal agencies including:



Filtrexx®, Filtrexx SiltSoxx®, the branch & leaf logo® and the color GREEN® are Registered Trademarks used by Filtrexx International. FilterMedia™ is a Trademark used by Filtrexx International.


The information contained herein may be subject to confidential intellectual property of Filtrexx International, including but not limited to US Patents 7,226,240; 7,452,165; 7,654,292; 8,272,812; 8,439,607; 8,740,503; 8,821,076; 9,044,795; 9,945,090; and 9,982,409 or Patents Pending and is the property of Filtrexx International.

Copyright 2005-2021, Filtrexx International. All rights reserved. Unauthorized reproduction prohibited. All statements, product characteristics, and performance data contained herein are believed to be reliable based on observation and testing, but no representations, guarantees, or warranties of any kind are made as to accuracy, suitability for particular applications, or the results to be obtained. Nothing contained herein is to be considered to be permission or a recommendation to use any proprietary process or technology without permission of the owner. No warranty of any kind, expressed or implied, is made or intended.


filtrexx.com | 877.542.7699 | info@filtrexx.com

Design Specification | 1.1 Perimeter Control - Compost Filter Sock | 8

Figure 1.1. Engineering Design Drawing for Perimeter Control



COMPOST SOCK CONNECTION/ATTACHMENT DETAIL



FILTREXX® PYRAMID STAKING DETAIL


(2) 2"x2"x48" HARDWOOD STAKES, WRAPPED TOGETHER WITH 16 GAUGE WIRE, 10' O.C.

2"x2"x36" HARDWOOD STAKE, 10' O.C., STARTING 5' FROM ANGLED STAKES

NOTES:
1. ALL MATERIAL TO MEET FILTREXX® SPECIFICATIONS.
2. SILT SOXX FILL TO MEET APPLICATION REQUIREMENTS.
3. COMPOST MATERIAL TO BE DISPERSED ON SITE, AS DETERMINED BY ENGINEER.

Filtrexx Design Manual | Version 11.1

Construction Activities | Section 1. Sediment & Erosion Control



© 2023 KIMLEY-HORN AND ASSOCIATES, INC.
1201 3RD AVE SUITE 2500, SEATTLE, WA 98101
PHONE: (206) 970-1900
WWW.KIMLEY-HORN.COM

KHA PROJECT	090100000
DATE	10/31/2023
SCALE	AS SHOWN
DESIGNED BY	NWSP
DRAWN BY	NWSP
CHECKED BY	LW

EROSION CONTROL PLAN DETAILS

STARBUCKS COFFEE COMPANY
2401 UTAH AVENUE SOUTH
SEATTLE, WASHINGTON 98134
(206) 318-1575

SHEET NUMBER
C3.3