# Stormwater Quality Plan Information Sheet and Inspection Fee Schedule


Project Name:			
Project Location: (add	ress or major cross stree	ets/arroyo)	
Plan Preparer Informa	ntion:		
Company:			
Contact:			
Address:			
Phone Number: (O)	(	Cell (optional))	
e-Mail:			
<b>Property Owner Inform</b>	mation:		
Company:			
Contact:			
Address:			
Phone:			
e-Mail:			
I am submitting the ES	C plan to obtain appr	oval for:	
	ng PermitWork Ord	der Construction Plans	
Note: More than one item car	i be checked for a submittal		
Stormwater Quality In	spection fee: (based on de	evelopment type and disturbed	d area)
Commercial	< 2 acres \$300	2 to 5 acres \$500	>5 acres \$800
Land/Infrastructure	< 5 acres \$300	5 to 40 acres \$500	>40 acres \$800
Multi - family	< 5 acres \$500	$\geq$ 5 acres \$800	
Single Family Residential	<5 acres \$500	5 to 40 acres \$1000	> 40 acres \$1500 <b></b>
D1 D	C 41 - C	<b>1</b> 675 00 females	1iu.1 🙃
Plan Review fee is \$105	for the first submittal	and \$75.00 for a resu	omittai 🔲
Total due equals the plan	n review fee plus the Sto	ormwater Quality Inspect	ion fee.
Total Due \$			
If you have questions, please	contact Doug Hughes, Storm	nwater Quality 924-3420, jhu	ghes@cabq.gov
Rev May 2019			







## Construction Erosion and Sediment Control (ESC) Permit

Project Title	
Project Address	
Property Owner:	
Company or Owner Name:	
Street:	
City, State, Zip Code:	
Responsible Person: Name:	
Phone Number:  E-mail:  -The person listed on the permit and/or the onsite representate observed during an inspection.  At a minimum a routine compliance self-inspection compliance with the Construction General Permit of	esentative will be contacted if any issues is required to review the project for once every 14 days and after any
precipitation event of 1/4 inch or greater until the s the site determined as stabilized by the city. Report the person or entity authorized to direct the constru- copy of the CGP, the "stormwater team" contact sh permit expires the day after the "Project End Date" one year from the date signed below, whichever hap	s of these inspections shall be kept by action activities on the site along with a neet, and the approved ESC Plan. This " of the Low Erosivity Waver (LEW) or
For City personnel use only:	
City Personnel Signature:	Date
(Rev Oct 2020)	






## **VEHICLE TRACK-OUT** CONTROL



- DIMENSIONS NOTED CAN BE SITE RESTRICTIVE.

## PORTABLE CONCRETE WASHOUT CONTAINER



## DESCRIPTION

A portable, self-contained and watertight container affixed with ramps that controls, captures and contains caustic concrete wastewater and washout material.

**PURPOSE & OBJECTIVE** Allows trade personnel to easily washout concrete trucks, pumps and other equipment associated with cement on site and allows easy off site recycling of the same concrete materials and wastewater.

## APPLICATION

Construction projects where concrete, stucco, mortar, grout and cement are used as a construction material or where cementitious wastewater is created.

Inspect and clean out when ¾ full, not allowing the container to overflow.

Inspect wastewater level and request a vacuum if needed. Inspect subcontractors to ensure that proper housekeeping measures are employed when washing out

## SPECIFICATIONS


The container must be portable and temporary, watertight, equipped with ramps and have a holding capacity to accept washout from approximately 350 yards of poured concrete. A vacuum service must accompany washout container and be used by site superintendent as needed. A rampless container may be used in conjunction with a ramped container or by itself if a concrete pump is not needed. The washwater must be disposed of or treated and recycled in an evironmentally safe maanner and in accordance with federal, state or local regulatory guidelines.

## TARGETED POLLUTANTS

Caustic wastewater (high pH level near 12 units)

Suspended solids Assorted Metals; Chromium VI, Nickel, Sulfate, Potassium, Magnesium and Calcium Compounds

## Coir Mat Inlet Protection



UV Resistance (ASTM D 4355 – 500 hour exposure) Tensile Properties

### (ASTM D 5035/ECTC) (4 inch wide strip specimen)

Swell (ECTC)

Test material:

Filtering Efficiency (%)

Flow Rate (liter/minute)

Dry thickness (mils)

Baseline Properties		500 Hour Exposed Properties	
14.6	MD – Maximum Load (ppi)	10.2	
18.7	TD – Maximum Load (ppi)	13.8	
19.3	MD – Elongation @ Max Load (%)	16.9	
27.7	TD - Elongation @ Max Load (%)	16.6	
	18.7 19.3	<ul> <li>14.6 MD – Maximum Load (ppi)</li> <li>18.7 TD – Maximum Load (ppi)</li> <li>19.3 MD – Elongation @ Max Load (%)</li> </ul>	

125
10
<8

125	Pre-loading thickness (mils)	1943
10	Post-loading thickness (mils)	326
<8	% change	-83
	Mass/Unit Area (ASTM D 6565)	

esiliency (ASTM D 6524)

Thickness after soak (mils)	2098
% change	6
Water Absorption (ASTM D 11	17/ECTC)
Pre-soak Weight (grams)	69
Post-Soak (grams)	152
Weight change (grams)	82
% Weight Change	119

ediment Control (ASTM D 5141)

	6	
) 1117/E	CTC)	Smold
	69	Maximu
	152	
	82	
		1

Sand sieved thru No. 10 sieve

40.8

150

152
82
119

Mass/unit area (g/sq. meter)	1725
Smolder Resistance (ECT	C)
Maximum Burn Distance (in)	.29

IUNU ENVIRONMENTAL

**OPERATOR: BRADBURY STAMM** CONSTRUCTION

TOTAL SITE AREA: 10.11 ACRES TOTAL DISTURBED AREA: 10.11 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

# GRADE



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.

## **JANET KAHN PHASE II**

TEMPORARY EROSION AND SEDIMENT **CONTROL PLAN** 

Drawn By:

M. VALLEJOS, CPESC, CISEC

ESC-2

12/13/21

ESC Plan Standard Notes (2021-03)	-2.4 N

- All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA's 2017 Construction General Permit (CGP), and
  - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6. BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.

## Nature of Construction Activity:

New commercial construction of school building and various site work. Approximate area of 10.11 acres.

Project/Site Name:	Janet Kahn P	hase II	
Project Street/Locat	i <b>on:</b> 9717 Indian 9	School Rd. NE	<u></u>
City: Albud	<u>uerque</u>		
State: NM			
Zip Code:	87112		
County:	Bernalillo		
Project Latitude:	35.10250	Longitude:	-106.53518
Determination of La	titude/Longitude:		
☐ USGS topographi	c map (scale:	)	
☐ EPA Web Site	☑ NM OpenEnviroN	/lap □ GPS	
☐ Other (please spe	ecify):		
Function of Constru	ction Activity:		
□ Residential		□ Industrial	☐ Linear (roadway)
☐ Linear (Utility)	□Other (specify):		

Start·Date-Finish· Date¶ (dates·to·be· marked·on·site· plan·by·operator)¤	¶ Construction Activity, BMPs, and location
¶ ¶ ¶ ¶ Initial· Phase¤	Pre-Site·Grading¶  1.·Install-perimeter·BMPs·(silt·fence, erosion·control·logs, downstream·inlet· protection, etc.)¶  2.·Construct·VTC.¶  3.·Set·up·construction·trailer, construction·barrier, and material·storage-areas¶  4.›Install·sanitary·facilities·and·dumpster.¶  5.›Implement-stabilization·procedures·where·work-is·complete·or·ceases·(per- section·2.2.14·of·the·2017·EPA·CGP)□
¶ ¶ Interim· Phase¤	Site Grading/Building Construction¶ I. Mass-grade-site¶ 2. Construct utilities, infrastructure¶ 3. Building, pavement construction¶ 4. Implement-stabilization-procedures were work is complete or ceases (per-section-2.2.14 of the 2017 EPA CGP)
¶ ¶ ¶ Final· Phasea	Final·Stabilization¶  1. Implement·stabilization·procedures <u>were</u> work is complete or ceases (per-section- 2.2.14·of·the·2017·EPA·CGP)¶  2. Prepare·final·seeding·and·landscaping¶  3. Monitor·stabilized·areas·until·final·stabilization·is reached¶  4. Remove·temporary·control·BMPs·and·stabilize·any·areas·disturbed·by·theremoval□

ROLE	COMPANY	REPRESENTATVIE NAME	PHONE	EMAIL
OWNER	ALBUQUERQUE PUBLIC SCHOOLS	ALEXA MURPHY	505-848-8876	ALEXA.MURPHY@APS.EDU
OPERATOR	BRADBURY STAMM CONSTRUCTION	DARREN MORTENSEN	505-681-2475	DMORTENSEN@BRADBURYSTAMM.COM
BMP MAINTENANCE	SUPERIOR STORMWATER SERVICES	TIM SLATUNAS	505-353-2558	TIM@SUPERIORSTORMWATER.COM
SWPPP INSPECTIONS	GREEN GLOBE ENVIRONMENTAL	TIM SLATUNAS	505-353-2558	TIM@GREENGLOBENM.COM







OPERATOR: BRADBURY STAMM CONSTRUCTION

TOTAL SITE AREA: 10.11 ACRES
TOTAL DISTURBED AREA: 10.11 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

## JANET KAHN PHASE II

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

VALLEJOS, CPESC, CISE	Ξ
THE PROFESSION 12-13-21  EN CPESC NO. 9108  NO. 9108  NO. 9108	

Drawn By:

ESC-3

12/13/21

NPDES FORM 3510-9



## UNITED STATES ENVIRONMENTAL PROTECTION AGENCY WASHINGTON, DC 20460 NOTICE OF INTENT (NOI) FOR THE 2017 NPDES CONSTRUCTION PERMIT

FORM Approved OMB No. 2040-0004

Submission of this Notice of Intent (NOI) constitutes notice that the operator identified in Section III of this form requests authorization to discharge pursuant to the NPDES Construction General Permit (CGP) permit number identified in Section II of this form. Submission of this NOI also constitutes notice that the operator identified in Section III of this form meets the eligibility requirements of Part 1.1 CGP for the project identified in Section IV of this form. Permit coverage is required prior to commencement of construction activity until you are eligible to terminate coverage as detailed in Part 8 of the CGP. To obtain authorization, you must submit a complete and accurate NOI form. Discharges are not authorized if your NOI is incomplete or inaccurate or if you were never eligible for permit coverage. Refer to the instructions at the end of this form

**Permit Information** 

**Y** 

NPDES ID: NMR1004E2

State/Territory to which your project/site is discharging: NM

Is your project/site located on federally recognized Indian Country lands? No

Are you requesting coverage under this NOI as a "Federal Operator" as defined in Appendix A (https://www.epa.gov/sites/production/files/2019-05/documents/final\_2017\_cgp\_appendix\_a\_-\_definitions.pdf)?

No

Have stormwater discharges from your current construction site been covered previously under an NPDES permit? No

Will you use polymers, flocculants, or other treatment chemicals at your construction site? No

Has a Stormwater Pollution Prevention Plan (SWPPP) been prepared in advance of filling this NOI, as required? Yes

Are you able to demonstrate that you meet one of the criteria listed in Appendix D (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_d\_-\_endangered\_species\_reqs\_508.pdf) with respect to protection of threatened or endangered species listed under the Endangered Species Act (ESA) and federally designated critical habitat?

Yes

Have you completed the screening process in Appendix E (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_e\_\_historic\_properties\_reqs\_508.pdf) relating to the protection of historic properties?

Yes

Indicating "Yes" below, I confirm that I understand that CGP only authorized the allowable stormwater discharges in Part 1.2.1 and the allowable non-stormwater discharges listed in Part 1.2.2. Any discharges not expressly authorized in this permit cannot become authorized or shielded from liability under CWA section 402(k) by disclosure to EPA, state or local authorities after issuance of this permit via any means, Including the Notice of Intent (NOI) to be covered by the permit, the Stormwater Pollution Prevention Plan (SWPPP), during an Inspection, etc. If any discharges requiring NPDES permit coverage other than the allowable stormwater and non-stormwater discharges listed in Parts 1.2.1 and 1.2.2 will be discharged, they must be covered under another NPDES permit.

Yes

**Operator Information** 

~

Operator Information

Operator Name: ALBUQUERQE PUBLIC SCHOOLS

Operator Mailing Address:

Address Line 1: 915 OAK ST. SE

Address Line 2: City: ALBUQUERQUE

ZIP/Postal Code: 87106 State: NM

County or Similar Division: Bernalillo

**Operator Point of Contact Information** 

First Name Middle Initial Last Name: ALEXA MURPHY

Title: PROJECT MANAGER

**Phone:** 505-848-8876 **Ext.:** 

Email: ALEXA.MURPHY@APS.EDU

**NOI Preparer Information** 

☑ This NOI is being prepared by someone other than the certifier.

First Name Middle Initial Last Name: Mathew F Vallejos

Organization: Green Globe Environmental

**Phone:** (505) 304-8473 **Ext.:** 

Email: matt@greenglobenm.com

Project/Site Information

~

Project/Site Name: JANET KAHN PHASE II

Project/Site Address

Address Line 1: 9717 INDIAN SCHOOL RD. NE

Address Line 2: City: ALBUQUERQUE

ZIP/Postal Code: 87112 State: NM

County or Similar Division: Bernalillo

**Latitude/Longitude:** 35.10264°N, 106.534841°W

Latitude/Longitude Data Source: Map Horizontal Reference Datum: WGS 84

Project Start Date: 12/20/2021 Project End Date: 10/31/2023 Estimated Area to be Disturbed: 10.25

**Types of Construction Sites:** 

Commercial

Will there be demolition of any structure built or renovated before January 1, 1980?  $\ensuremath{\text{No}}$ 

Was the pre-development land use used for agriculture? No

Have earth-disturbing activities commenced on your project/site? No

Is your project/site located on federally recognized Indian Country lands? No

Is your project/site located on a property of religious or cultural significance to an Indian tribe? No

Discharge Information

~

Does your project/site discharge stormwater into a Municipal Separate Storm Sewer System (MS4)? Yes

Are there any waters of the U.S. within 50 feet of your project's earth disturbances? Yes

Are any of the waters of the U.S. to which you discharge designated by the state or tribal authority under its antidegradation policy as a Tier 2 (or Tier 2.5) water (water quality exceeds levels necessary to support propagation of fish, shellfish, and wildlife and recreation in and on the water) or as a Tier 3 water (Outstanding National Resource Water)? See Appendix F (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_f\_-\_tier\_2\_and\_tier\_2.5\_waters\_508.pdf)

V--

#### 001: ARROYO DEL EMBUDO

Latitude/Longitude: 35.10276°N, 106.536615°W

Tier Designation: N/A

Is this receiving water impaired (on the CWA 303(d) list)? No

Has a TMDL been completed for this receiving waterbody? No

## 002: Rio Grande (Tijeras Arroyo to Alameda Bridge)

Latitude/Longitude: 35.070061°N, 106.660298°W

Tier Designation: Tier 2

Is this receiving water impaired (on the CWA 303(d) list)? Yes

#### **Impaired Pollutants:**

- Temperature
- Dissolved oxygen
- E. coli

Has a TMDL been completed for this receiving waterbody? Yes

**TMDL ID:** NM2105 Name: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

#### **TMDL Pollutants:**

• E. coli

Stormwater Pollution Prevention Plan (SWPPP)

**~** 

First Name Middle Initial Last Name: ALEXA MURPHY

Organization:

Title: PROJECT MANAGER

**Phone:** 505-848-8876 **Ext.:** 

Email: ALEXA.MURPHY@APS.EDU

#### **Endangered Species Protection**

~

Using the Instructions in Appendix D of the CGP, under which criterion listed in Appendix D are you eligible for coverage under this permit? Criterion A

Provide a brief summary of the basis for criterion selection listed above (the necessary content for a supportive basis statement is provided under the criterion you selected.):

PER USFWS OFFICIAL LIST OF THREATENED AND ENDANGERED SPECIES, ALL THREATENED AND ENDANGERED SPECIES CRITICAL HABITAT' ARE OUTSIDE THE PROJECT LIMITS.

#### Historic Preservation



Are you installing any stormwater controls as described in Appendix E (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_e\_-\_historic\_properties\_reqs\_508.pdf) that require subsurface earth disturbances? (Appendix E (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_e\_-\_historic\_properties\_reqs\_508.pdf), Step 1)

Yes

Have prior surveys or evaluations conducted on the site already determined historic properties do not exist, or that prior disturbances have precluded the existence of historic properties? (Appendix E (https://www.epa.gov/sites/production/files/2017-02/documents/2017\_cgp\_final\_appendix\_e\_-\_historic\_properties\_reqs\_508.pdf), Step 2):

Yes

#### **Certification Information**



I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Signing an electronic document on behalf of another person is subject to criminal, civil, administrative, or other lawful action.

Certified By: Alexa Murphy

Certifier Title: Staff Architect

Certifier Email: alexa.murphy@aps.edu

Certified On: 12/13/2021 12:18 PM ET