



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name
and Location

West Mesa High School

Site Contact Name & Agency

Russell

ESC File No.

710 ~~500F~~
E005

Date of Inspection

8-15-17

Start/End
Time

9:25/9:30

Inspector Name, COA Dept.

Curtis Cherne, Stormwater Quality

Describe Present
Phase of Construction

Stabilized

Type of Inspection:

☒ Regular • ☐ During storm event • ☐ Post-storm event (> 0.5 inch) • ☐ 311 / Complaint Response • ☐ Follow-Up

Weather Information

Weather at time of this inspection?

Temperature: ~ 70 °F

☐ Clear • ☒ Cloudy • ☐ Rain • ☐ Sleet • ☐ Fog • ☐ Snowing • ☐ Windy

Has there been a storm event since the site was Permitted? • ☒ Yes • ☐ No

Amount: • ☐ < 1/4" • ☒ 1/4" to 3/4" • ☐ > 3/4" • ☐ Snow _____

Erosion & Sediment Control Inspection

Entrance / Track-Out

NA

Sediment Controls / Silt Fence,
Inlet Protection, Wattles, etc.

stabilized

Erosion Controls
Housekeeping/Pollutant Controls

paved

Debris/Pollutants/Sediment in MS4
Notes

✓

Is site being maintained in compliance with the Drainage Ordinance? • ☒ Yes • ☐ No

Curtis C. Cherne
Signature

8-15-17
Date

From: Zach thompson <zach@tci-nm.com>
Sent: Monday, May 08, 2017 9:06 AM
To: Cherne, Curtis
Subject: West Mesa HS - Photos (6701 Fortuna Rd)
Attachments: 5-6-17 (1).jpeg; 5-6-17 (2).jpeg; 5-6-17 (3).jpeg; 5-6-17 (4).jpeg; 5-6-17 (5).jpeg; 5-6-17 (6).jpeg; 5-6-17 (7).jpg

Good Morning, Curtis.

Russell did some clean-up work this weekend at the West Mesa High School project.... a few photos are attached for your reference. Storm drain line was also covered, and will remain covered until the drop inlet has been poured (work is being scheduled). Please let me know if you'd like to see any further photos. FYI, we have ordered cover tarps for the waste containers and will implement as soon as they arrive. Feel free to call if any questions. Thank you. cc: 12415

Zach Thompson
Thompson Construction, Inc.
fka:Shumate Constructors, Inc.
8200 Venice NE
Albuquerque, NM 87122
zach@tci-nm.com
Office: (505) 856-1412 Fax: (505) 856-1375
Cell: (505) 259-2800





City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	west mesa high school Ferdina & coors		
Site Contact Name & Agency	Russell Hines TCR	Contact Phone #/ E-mail	505 991-2759
	Date of Inspection	5-5-17	Start/End Time
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Qualified Compliance Inspector of Stormwater- Stormwater One		
Describe Present Phase of Construction	pouring concrete patio		
Type of Inspection:	<input type="checkbox"/> Regular <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event (> 0.5 inch) <input type="checkbox"/> 311 / Complaint Response <input type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>88</u> °F
<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Amount: <input type="checkbox"/> < 1/4" <input checked="" type="checkbox"/> 1/4" to 3/4" <input type="checkbox"/> > 3/4" <input type="checkbox"/> Snow _____"	

Erosion & Sediment Control Inspection

- Entrance / Track-Out asphalt -
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. installed inlet protection in drive area
cover/Block port drain
- Erosion Controls / Mulch, Seed, _____
- Housekeeping/Pollutant Controls oil from spraying still on ground
appear they have stopped spraying
- Debris/Pollutants/Sediment in MS4 _____
- Notes walked site w/ Russell - he said he
would send pictures

Is site being maintained in compliance with the Drainage Ordinance ? • Yes ☒ NoSignature Curtis CherneDate 5-5-17



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa HS Furniture & Comr		
Site Contact Name & Agency	Russell Hiner TCI	Contact Phone #/ E-mail	
Date of Inspection	4-24-17	Start/End Time	1:45/2:05
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Qualified Compliance Inspector of Stormwater- Stormwater One		
Describe Present Phase of Construction	2nd bldg weather in		
Type of Inspection:	<input checked="" type="radio"/> Regular • During storm event • Post-storm event (> 0.5 inch) • 311 / Complaint Response • Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~90 F°
<input type="radio"/> Clear • <input type="radio"/> Cloudy • <input type="radio"/> Rain • <input type="radio"/> Sleet • <input type="radio"/> Fog • <input type="radio"/> Snowing • <input checked="" type="radio"/> Windy	
Has there been a storm event since the site was Permitted? • Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" • Snow _____"	

Erosion & Sediment Control Inspection

Entrance / Track-Out	no track - as pad → paved drive modern track - out
Sediment Controls / Silt Fence, Check Dams, Waddles, etc.	access to north of site has track-out and windblown → silt protection
Erosion Controls / Mulch, Seed,	storm drain connection unprotected
Housekeeping/Pollutant Controls	getting trashy, spray knots w/ smelt in wood but getting into ground
Debris/Pollutants/Sediment in MS4	should be over a tarp
Notes	

Is site being maintained in compliance with the Drainage Ordinance ? • Yes • ☒ No

Signature

Date

Cherne, Curtis

From: Cherne, Curtis
Sent: Monday, April 24, 2017 4:14 PM
To: 'dennis@tci-nm.com'
Subject: West Mesa High School SWPPP inspection
Attachments: track_out.jpg; inlet_protection.jpg; trash.jpg; kerosene.jpg

Dennis,
Good afternoon.

I was out at West Mesa High School today for an inspection.
Please pass on the following to Russell.

1. There was track-out to the drive aisle to the north. The drive aisle drains to an inlet that did not have inlet protection. He should sweep to remove the dirt. If there was inlet protection at the inlet, there could be some dirt in the drive aisle.
2. Site was getting kinda trashy.
3. Plywood is being sprayed with an oily substance and it is getting on the ground. Spraying should be done on a tarp or similar. Contaminated soil should be removed and properly disposed.

Please let me know if you have any questions.

Curtis Cherne, PE, QCIS
Principal Engineer
Stormwater Quality
COA
505-924-3420

"Cement (concrete, stucco, mortar...) pollution is preventable.....Let's prevent it. Thank you."



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa High School Fortuna and 6th		
Site Contact Name & Agency	Russell Hiner Thompson Construction Inc.	Contact Phone #	505 991-2759
Date of Inspection	6-28-16	Start/End Time	18:25 / 10:55
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Qualified Compliance Inspector of Stormwater- Stormwater One		
Describe Present Phase of Construction	south bldg complete, working center section		
Type of Inspection:	<input checked="" type="checkbox"/> Regular <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event (> 0.5 inch) <input type="checkbox"/> 311 / Complaint Response <input type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>85</u> F°
<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> Windy	
Has there been a storm event since the site was Permitted? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Amount: <input type="checkbox"/> < 1/4" <input type="checkbox"/> 1/4" to 3/4" <input type="checkbox"/> > 3/4" <input type="checkbox"/> Snow _____"	

Erosion & Sediment Control Inspection

- Entrance / Track-Out OK - not hooked up
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. 1st cut west of new bldg (new corner) needs inlet protection
- Erosion Controls / Mulch, Seed, grading flatwork various areas
- Housekeeping/Pollutant Controls OK
- Debris/Pollutants/Sediment in MS4 NO
- Notes _____

Is site being maintained in compliance with the Drainage Ordinance? ☒ Yes ☐ NoSignature Curtis CherneDate 6-28-16



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	<u>West Mesa High School</u> <u>Fortuna + 6th</u>		
Site Contact Name & Agency	<u>Russell Hiner</u> <u>Super Thompson Construction Inc</u>	Contact Phone #	<u>505</u> <u>991-2759</u>
Date of Inspection	<u>5-6-16</u>	Start/End Time	<u>1:40/2:00</u>
Inspector Name, COA Dept.	<u>Curtis Cherne, Stormwater Quality</u>		
Inspector Phone / E-mail	<u>505-924-3420/ccherne@cabq.gov</u>		
Inspector Qualifications	<u>Qualified Compliance Inspector of Stormwater- Stormwater One</u>		
Describe Present Phase of Construction	<u>Stucco applying stucco to bldg</u>		
Type of Inspection:	<input type="checkbox"/> Regular <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event (> 0.5 inch) <input type="checkbox"/> 311 / Complaint Response <input checked="" type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>90</u> F°
<input type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input checked="" type="checkbox"/> Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Amount: <input type="checkbox"/> < 1/4" <input checked="" type="checkbox"/> 1/4" to 3/4" <input type="checkbox"/> > 3/4" <input type="checkbox"/> Snow _____	

Erosion & Sediment Control Inspection

- Entrance / Track-Out ok
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. ok
- Erosion Controls / Mulch, Seed, no
- Housekeeping/Pollutant Controls mixer on plastic and plastic on ground
- Debris/Pollutants/Sediment in MS4 no
- Notes _____

Is site being maintained in compliance with the Drainage Ordinance ? ☒ Yes ☐ No

Signature

Date

Curtis Cherne 5-6-16



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa High School Furnace 4 course		
Site Contact Name & Agency	John Russell Hiner Superintendent	Contact Phone #	505 991-2759
Date of Inspection	4-27-16	Start/End Time	1:10 / 1:45
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Qualified Compliance Inspector of Stormwater- Stormwater One		
Describe Present Phase of Construction	bldgs partial, final graded, stucco work		
Type of Inspection:	<input checked="" type="radio"/> Regular • During storm event • Post-storm event (> 0.5 inch) • 311 / Complaint Response • Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>70</u> °F
<input checked="" type="radio"/> Clear • Cloudy • Rain • Sleet • Fog • Snowing • Windy	
Has there been a storm event since the site was Permitted? • Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" • Snow _____	

Erosion & Sediment Control Inspection

- Entrance / Track-Out OK
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. OK
- Erosion Controls / Mulch, Seed, NO
- Housekeeping/Pollutant Controls Couple wash-out south side of bldg, stucco mixer no BMP, rest of site at bldgs - trashy, wash-out north
- Debris/Pollutants/Sediment in MS4 _____
- Notes Spoke w/ Foreman of "Firebird" doing stucco
told him to lay plastic down rest of bldg

Is site being maintained in compliance with the Drainage Ordinance ? • Yes ☒ No ☐ Curtis Cherne 4-27-16
Signature Date



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West mesa High School Fortuna, 6th St		
Site Contact Name & Agency	* John Mazzola APS	Contact Phone #	505-362-2667
Date of Inspection	1-26-15	Start/End Time	10:30/10:45
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Qualified Compliance Inspector of Stormwater- Stormwater One		
Describe Present Phase of Construction	bls urban, fine gravel		
Type of Inspection:	<input checked="" type="radio"/> Regular • During storm event • Post-storm event • 311 / Complaint Response • Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>40</u> F°
<input checked="" type="radio"/> Clear • Cloudy • Rain • Sleet • Fog • Snowing • Windy	
Has there been a storm event since the site was Permitted? • Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" • Snow _____"	

Erosion & Sediment Control Inspection

Check any BMPs that have FAILED or REQUIRE MAINTENANCE

- Entrance / Off Tracking ok
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. good
- Erosion Controls / Mulch, Seed, NO
- Wind Blown Erosion NO
- Housekeeping / Pollutant Controls unlike mechanic pit - none in msh
- _____

Is site being maintained in compliance with Const. Gen. Permit? • Yes • No

Drainage admin

Curtis Cherne
Signature

1-26-15
Date



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa High School Fortuna and 64th St	ESC PERMIT #	
Site Contact Name & Agency	Russell Hiner Superintendent, Thompson Construction	Contact Phone #	505 991-2759
Date of Inspection	9-1-15	Start/End Time	9:55/10:15
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Stormwater USA		
Describe Present Phase of Construction	to constructing footer forms, rough graded		
Type of Inspection:	<input checked="" type="checkbox"/> Regular <input checked="" type="checkbox"/> Drive-By/Random <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> 311 / Complaint Response <input type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>80</u> F°
<input checked="" type="checkbox"/> Clear <input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> High Winds <input type="checkbox"/> Other: _____	
Has there been a storm event since the site was Permitted? • Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" Intensity: • Light • Med. • Hvy. • Snow _____"	

Erosion & Sediment Control Inspection

Check any BMPs that have FAILED or REQUIRE MAINTENANCE

- Entrance / Off Tracking OK
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. OK
- Erosion Controls / Mulch, Seed, NO
- Wind Blown Erosion NO
- Housekeeping / Pollutant Controls good
- _____

Is site being maintained in compliance with Const. Gen. Permit? • Yes • No

Curtis Cherne
Signature

9-1-15
Date



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa High School Furuna & 6th St	ESC PERMIT #	NO
Site Contact Name & Agency	Dennis Thompson Thompson Construction	Contact Phone #	505 886-1410
Date of Inspection	7-14-15	Start/End Time	11/10/11:30
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Stormwater USA		
Describe Present Phase of Construction	installing utilities, excavating Bldg Sdn		
Type of Inspection:	<input checked="" type="checkbox"/> Regular • Drive-By/Random • During storm event • Post-storm event • 311 / Complaint Response <input checked="" type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>90</u> F°
<input checked="" type="checkbox"/> Clear • Cloudy • Rain • Sleet • Fog • Snowing • High Winds • Other: _____	
Has there been a storm event since the site was Permitted? • <input checked="" type="checkbox"/> Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • <input checked="" type="checkbox"/> > 3/4" Intensity: • Light • Med. • Hvy. • Snow _____	

Erosion & Sediment Control Inspection

Check any BMPs that have FAILED or REQUIRE MAINTENANCE

- Entrance / Off Tracking good
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. installed silt fence
installed waddle around inlet - ok
- Erosion Controls / Mulch, Seed, no
- Wind Blown Erosion no
- Housekeeping / Pollutant Controls good - mitigated concrete washout
- walked site w/ Ryan - High Mesa

Is site being maintained in compliance with Const. Gen. Permit? • ☒ Yes • No

Signature

Date



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name and Location	West Mesa High School Fortuna and 64th St	ESC PERMIT #	ND
Site Contact Name & Agency	Dennis Thompson Thompson Construction	Contact Phone #	505 956-1412
Date of Inspection	6-30-15	Start/End Time	9:30/10:30
Inspector Name, COA Dept.	Curtis Cherne, Stormwater Quality		
Inspector Phone / E-mail	505-924-3420/ccherne@cabq.gov		
Inspector Qualifications	Stormwater USA		
Describe Present Phase of Construction	Demolition, Demolition, other contractor doing utility work		
Type of Inspection:	<input type="checkbox"/> Regular <input checked="" type="checkbox"/> Drive-By/Random <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> 311 / Complaint Response <input type="checkbox"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ <u>75</u> F°
<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> High Winds <input type="checkbox"/> Other: _____	
Has there been a storm event since the site was Permitted? • Yes • No	
Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" Intensity: • Light • Med. • Hvy. • Snow _____"	

Erosion & Sediment Control Inspection

Check any BMPs that have FAILED or REQUIRE MAINTENANCE

- Entrance / Off Tracking need to add construction entrance.
- Sediment Controls / Silt Fence, Check Dams, Waddles, etc. NO controls.
- Erosion Controls / Mulch, Seed, NO
- Wind Blown Erosion NO
- Housekeeping / Pollutant Controls good
- erosion submitter 6-29-15, didn't wait two weeks

Is site being maintained in compliance with Const. Gen. Permit? • Yes ☒ No ☐ Curtis Cherne 6-30-15
Signature Date



Cherne, Curtis

From: Cherne, Curtis
Sent: Thursday, July 02, 2015 1:30 PM
To: 'Ryan Curley'
Subject: RE: WMHS Public Work Order Punchlist (CPN 749982)

Ryan,

I agree with the Stormwater Quality comments with a note that the contractor can handle the concrete washout in numerous ways (removable washout container, lined pit or trucked off-site).
Thanks for including these items on the punch list.

Curtis

From: Ryan Curley [<mailto:RCurley@highmesacg.com>]
Sent: Tuesday, June 30, 2015 6:07 PM
To: Marie; danny@altorconstruction.com
Cc: John A Mazzola; David K Ritchey; johnny.madrid@aps.edu; Benavidez L. Diana; Blair, Henry A.; Garduno, Matthew J.; Metro, Kristal D.; Rizor, Doug; Rodriguez, Jason T.; Cherne, Curtis; Graeme Means; Lorenz Herrera; joe.salas@aps.edu
Subject: WMHS Public Work Order Punchlist (CPN 749982)

Hello Marie,

Attached herewith is the punchlist from today's final inspection for the public portion of the WMHS Public and Private Utility Extensions and Relocations Project. Please let us know if you have any questions or comments.

Thanks,
Ryan

**HIGH
MESA Consulting Group**

Ryan J. Curley, E.I.

6010-B Midway Park Blvd. NE Phone: 505.345.4250
Albuquerque, NM 87109 Fax: 505.345.4254
www.highmesacg.com rcurley@highmesacg.com

We invite you to visit our updated website at www.highmesacg.com

Cherne, Curtis

From: Cherne, Curtis
Sent: Tuesday, June 30, 2015 3:58 PM
To: 'dennis@tci-nm.com'; 'mazzola@aps.edu'
Cc: Graeme Means (gmeans@highmesacg.com)
Subject: West M3esa High School SWPPP inspection,
Attachments: dirt-no-bmp.jpg; concrete-washout.jpg; inlet-mud.jpg; sediment-fortuna.jpg; track-out-minor.jpg

Dennis,
Good afternoon.

I was out at West Mesa High school today for a storm drain final and figured I'd do a SWPPP inspection since you had already gotten started (eNOI submitted 6-29-15).

Comments on this site are a little trickier since APS had a contractor in doing utility work prior to you beginning your work.

Let's begin with the classroom building work. I covered this with Russell out at the site today.

1. There were no silt fence or waddles installed.
 2. There was no construction entrance installed.
 3. A dirt ramp was being used to access your site. There is a catch basin in the drive aisle downhill from here. I recommend using cold mix, cutting the curb or placing lumber in the gutter parallel to the curb.
- Russell mentioned that BMPs would be installed tomorrow. That will be appreciated.

Comments for APS:

I've attached some photos.

The utility work alone was probably less than 1 acre of disturbance. However, it seems to be part of a "larger plan of development" (EPA lingo) so SWPPP controls should have been implemented.

1. There were no BMPs on site to prevent sediment from leaving the site.
2. An inlet in the drive aisle was nearly full of mud and the water truck spillage was running into it. The sediment along this curb should be removed and an appropriate BMP installed at the inlet or the current BMP maintained.
3. The track out on Fortuna was minor and would normally not be mentioned. Please keep an eye on it. Thompson should be sweeping the entrance to prevent sediment from entering Fortuna Blvd if there is track-out from their work.
4. There was concrete wash-out at the north end of the eastern utility corridor. It should be removed.
5. The "dirt-no-bmp.jpg" photo doesn't quite address the magnitude of the situation.

Mitigation should occur within seven days. Please let me know if you have any questions.

Curtis Cherne, PE
Stormwater Quality Engineer
924-3420

Cherne, Curtis

From: Cherne, Curtis
Sent: Tuesday, June 30, 2015 3:58 PM
To: 'dennis@tci-nm.com'; 'mazzola@aps.edu'
Cc: Graeme Means (gmeans@highmesacg.com)
Subject: West M3esa High School SWPPP inspection,
Attachments: dirt-no-bmp.jpg; concrete-washout.jpg; inlet-mud.jpg; sediment-fortuna.jpg; track-out-minor.jpg

Dennis,
Good afternoon.

I was out at West Mesa High school today for a storm drain final and figured I'd do a SWPPP inspection since you had already gotten started (eNOI submitted 6-29-15).

Comments on this site are a little trickier since APS had a contractor in doing utility work prior to you beginning your work.

Let's begin with the classroom building work. I covered this with Russell out at the site today.

1. There were no silt fence or waddles installed.
2. There was no construction entrance installed.
3. A dirt ramp was being used to access your site. There is a catch basin in the drive aisle downhill from here. I recommend using cold mix, cutting the curb or placing lumber in the gutter parallel to the curb. Russell mentioned that BMPs would be installed tomorrow. That will be appreciated.

Comments for APS:

I've attached some photos.

The utility work alone was probably less than 1 acre of disturbance. However, it seems to be part of a "larger plan of development" (EPA lingo) so SWPPP controls should have been implemented.

1. There were no BMPs on site to prevent sediment from leaving the site.
2. An inlet in the drive aisle was nearly full of mud and the water truck spillage was running into it. The sediment along this curb should be removed and an appropriate BMP installed at the inlet or the current BMP maintained.
3. The track out on Fortuna was minor and would normally not be mentioned. Please keep an eye on it. Thompson should be sweeping the entrance to prevent sediment from entering Fortuna Blvd if there is track-out from their work.
4. There was concrete wash-out at the north end of the eastern utility corridor. It should be removed.
5. The "dirt-no-bmp.jpg" photo doesn't quite address the magnitude of the situation.

Mitigation should occur within seven days. Please let me know if you have any questions.

Curtis Cherne, PE
Stormwater Quality Engineer
924-3420