
# West Mesa RV Park

# Volcano Road NW & 102nd Street NW

# TEMPORARY EROSION AND SEDIMENT CONTROL PLAN


Page Index		
1	Title Page	
2	SWPPP info / ESC Std. Notes	
3	Owner/Operator - Nature of Construction	
4-7	ESC Map and Legend	
8-11	BMP Specification Sheets	





# **GPS COORDINATES:**

35.076535 -106.746466



Page 1 of 11

# STORMWATER POLLUTION PREVENTION PLAN INFORMATION


PERIMT NUMBER: NMR#####	
NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN NMR101000 INDIAN COUNTRY WITHIN THE STATE OF LANDS THAT ARE COVERED UNDER ARIZONA PERMIT LANDS THAT ARE COVERED UNDER COLORADO PERM	NEW MEXICO, EXCEPT NAVAJO RESERVATION AZR101000 AND UTE MOUNTAIN RESERVATION
OWNER NAME: West Mesa RV Park	
OWNER POINT OF CONTACT: Jasdeep Kaur	
NOI PREPARED BY: Inspections Plus	
PROJECT/SITE NAME: West Mesa RV Park	
PROJECT/SITE ADDRESS: Volcano Road NW & 102	2nd Street NW, Albuquerque, NM 87121
LATITUDE	35.076535
LONGITUDE	-106.746466
ESTIMATED PROJECT START DATE	08/27/2025
ESTIMATED PROJECT COMPLETION DATE	12/31/2025
ESTIMATED AREA TO BE DISTURBED	1.84 acres
TYPE OF CONSTRUCTION	Commercial/Linear
DEMOLITION OF ANY STRUCTURES, 10,000 SQ GREATER BUILT OR RENOVATED BEFORE JAN	
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?	No
COMMENCED EARTH DISTURBING ACTIVITIE	S? No
DISCHARGED TO MS4? MS4 NAME?	Albuquerque
SURFACE WATERS WITHIN 50FT?	No
RECEIVING WATER?	Amale Arroyo Pond; 10,350 feet
IS RECEIVING WATER IMPAIRED? TIER DESIGN	NATION No
WHAT ARE THE IMPAIRMENTS, IF ANY?	N/A
SWPPP CONTACT INFORMATION:	ladelyn Schauer; 505-895-1547, madelyn@inspectionsplus.com
ENDANGERED SPECIES CRITERIA:	RITERION "A"; NO CRITICAL HABITATS CRITERION "A"
HISTORIC PRESRVATION CRITERIA: P	REEXISTING DEVELOPMENT

### ESC Plan Standard Notes (2023-06-16)

- 1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA's 2022 Construction General Permit (CGP), and
  - c. The City Of Albuquerque Construction BMP Manual.

requesting a Determination of Stabilization from the City.

- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Final Stabilization and Notice of Termination (NOT) In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for
- 6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
- 7. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
- 8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
- 9. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front yard swale or on the side of the street.



# **Operator**:

Afra Construction 2501 Yale Boulevard SE Albuquerque, NM 87106 505-415-9845

Karanveer Rai
Project Manager
505-415-9845
thussain@afradesign.com

### Owner:

Jasdeep Kaur (West Mesa RV Park) 3009 San Joaquin Avenue SE Albuquerque, NM 87106 760-783-6599


### **Nature of Construction Activities**


# Start: 08/27/2025 - End: 12/31/2025

(Dates are estimates and may be adjusted based on external factors or unexpected events)

1.84 acres total and maximum area to be disturbed at any one time.

- The **Operator, Afra Construction,** will be responsible for the trenching for utility installation and road widening of sections of Avalon Rd. NW, 102<sup>nd</sup> St. NW, and Volcano Rd. NW and installation of new curbs and sidewalks. Below are the stages of work and the approximate dates of the start/stop and the overlapping of work.
- No temporary cessation of construction activities is anticipated during this project.
- BMPs to use throughout all stages of work: Street Sweeping, Silt Fence, Cut-back curbs, Mulch Socks for Inlet Protection, Dust Control (wetting with water), Stockpiling on the Upslope (for trenches).
- 08/2025 09/2025 Site preparation, perimeter and inlet protection BMP placement.
- 09/2025 09/2025 Clearing, grading, and widening of roads listed above. Excavation and trenching for utilities, sidewalks and/or curb & gutter installation.
- 10/2025 11/2025 Utility and drainage installation on roads listed above.
- 11/2025 12/2025 Installation of sidewalks and/or curb & gutter installation. Paving of roads listed above. Completion of construction.
- 12/2025 12/2025 Final Stabilization will include removal of all BMPs, landscaping
- Landscaping to be done by **Afra Construction**.
- Permanent cessation of construction activities and removal of all stormwater controls: 12/2025





# West Mesa RV Park Inspections Plus, LLC Commercial SWPPP map - North


# LEGEND


Property Boundary & Limit of Disturbance(2)

Latitude: 35.076535

Longitude: -106.746466

- Extended Limit of Disturbance (2)
- Retaining Wall (2)
- Stockpile on the Upslope (2)
- ••• Silt Fence (1)
- Post-Construction Water Flow/Slope (4)
- Street Sweeping (1)
- Compost Filter Sock Inlet Protection (5)





# West Mesa RV Park Inspections Plus, LLC Commercial SWPPP map - South

# LEGEND

Limit of Disturbance (2)

Latitude: 35.076535


Longitude: -106.746466

— Wall (3)

- Stockpile on the Upslope (4)
- • Silt Fence (1)
- Post-Construction Water Flow/Slope (6)

Extended Limit of Disturbance (2) Retaining

- Material Storage (1)
- Water Truck (1)
- Street Sweeping (2)
- Compost Filter Sock Inlet Protection (5)
- Portable Toilet (1)
- Dumpster (1)
- Spill Kit (1)
- NOI/Site Notice Posting (1)
- Portable Concrete Washout Bin w/ Sign (1)



### SILT FENCES

### **DESCRIPTION & PURPOSE:**

STORMWATER SILT FENCES (SWSF) ARE TEMPORARY SEDIMENT BARRIERS MADE OF POROUS FABRIC HELD UP BY WOODEN OR METAL POSTS DRIVEN INTO THE GROUND. THEY ARE INEXPENSIVE AND RELATIVELY EASY TO REMOVE. THE FABRIC PONDS STORMWATER RUNOFF, CAUSING SEDIMENT TO BE RETAINED BY THE SETTLING PROCESSES. IT ALSO KNOCKS DOWN WIND-DRIVEN SAND. IT KEEPS SOIL OUT OF CITY STREETS, THUS PREVENTING CLOGGED STORM DRAINS AND THE DEGRADATION OF AQUATIC HABITATS.

STORMWATER SILT FENCE (SWSF) IS PRIMARILY FOR

STORMWATER CONTROL BUT DUST CONTROL MAY BE A SECONDARY BENEFIT. SEE SEPARATE DUST CONTROL SILT FENCE (DCSF) FOR SILT FENCE USED PRIMARILY FOR FUGITIVE DUST CONTROL. BOTH TYPES OF SILT FENCE MAY BE SHOWN ON A STORMWATER POLLUTION PREVENTION PLAN (SWPPP) MAP AND/OR AN EROSION AND SEDIMENT CONTROL (ESC) PLAN WITH CLEAR DIFFERENTIATION BETWEEN THE TWO. STORMWATER SILT FENCE IS UNSUITABLE TO CONTROL STORMWATER AT CONCENTRATED DISCHARGE POINTS, LARGE DRAINAGE AREAS, OR WHERE THE SILT FENCE ISN'T ON CONTOUR. WHERE SILT FENCES ARE UNSUITABLE, A SEPARATE STORMWATER CONTROL IS REQUIRED, SUCH AS A BERM OR A POND, IN ADDITION TO DUST CONTROL SILT FENCE, DUST CONTROL SILT FENCES ARE STILL NEEDED TO CONTROL WIND EROSION ON TOP OF OTHER STORMWATER CONTROLS, SUCH AS BERMS AND PONDS, AT THE DOWNSTREAM PERIMETER OF

CONSTRUCTION SITES. STORMWATER SILT FENCE IS USED AS A PERIMETER STORMWATER CONTROL WHEN INSTALLED DOWNSLOPE FROM EXPOSED SOIL PER PART 2.2.3 OF THE EPA'S CONSTRUCTION GENERAL PERMIT (CGP), AND AS AN AIR QUALITY CONTROL AROUND THE REST OF THE PERIMETER IN SUPPORT OF CGP PART 2.2.6 AND THE ALBUQUERQUE-BERNALILLO COUNTY AIR QUALITY PROGRAM.

- 3. STORMWATER QUALITY DESIGN SPECIFICATIONS: A. SILT FENCE IS FOR SHEET FLOW ONLY. NEVER FOR CONCENTRATED STORMWATER, STORMWATER SILT FENCE ISN'T ALLOWED AS THE STORMWATER CONTROL
  - AT CONCENTRATED DISCHARGE POINTS. OTHER STORMWATER CONTROLS, SUCH AS PONDS AND BERMS, ARE REQUIRED AT DISCHARGE POINTS. ALTERNATIVELY, SILT FENCES MAY BE USED ALONG THE SIDES OF STABILIZED CONCENTRATED FLOW PATHS
- THROUGH CONSTRUCTION SITES TO REMOVE SEDIMENT FROM THE STORMWATER BEFORE IT ENTERS THE STABILIZED CONCENTRATED FLOW PATH. B. THE DRAINAGE AREA IS LIMITED TO 25,000 SF PER 100 FT OF FENCE OR COMBINED WITH A SEDIMENT BASIN ON A
- C. THE MAXIMUM SLOPE DISTANCE ABOVE THE FENCE IS FURTHER LIMITED BY THE SLOPE STEEPNESS, AS SHOWN

LAND SLOPE (%)	MAXIMUM SLOPE DISTANCE ABOVE FENCE (FT)
2	250
5	180
10	100
20	50
	2.0

- D. STORMWATER SILT FENCES MUST BE CONSTRUCTED ON CONTOUR, LEVEL ACROSS THE BOTTOM, WITH THE ENDS TURNED UPHILL AS NECESSARY TO PREVENT FLANKING. A SILT FENCE ALONE SHOULDN'T BE USED AS A DIVERSION. AN AIR QUALITY SILT FENCE MAY BE USED IN CONJUNCTION WITH A DIVERSION BERM OR SWALE ALONG A SLOPING PERIMETER ON THE DOWNHILL SIDE OF CONSTRUCTION SITES.
- E. LIMIT THE LENGTH OF ANY SINGLE RUN OF SILT FENCE TO 500 FT. AND IT MUST BE PLACED ALONG A LEVEL CONTOUR.
- F. DO NOT USE SILT FENCES TO DIVERT FLOW.

### 4. SELECT STANDARD STRENGTH OR EXTRA STRENGTH SILT FENCE MATERIAL

- A. STANDARD STRENGTH SILT FENCE IS APPROPRIATE IF THE SLOPE OF AREA DRAINING TO FENCE IS 4:1 (H: V) OR LESS AND THE DRAINAGE AREA PRODUCES LOW SEDIMENT LOADS. THE EXPECTED LONGEVITY IS GENERALLY LIMITED TO LESS THAN FIVE MONTHS
- B. EXTRA STRENGTH SILT FENCE IS APPROPRIATE IF THE SLOPE OF AREA DRAINING TO FENCE IS 1:1 (H: V) OR LESS AND AREA DRAINING TO FENCE PRODUCES MODERATE SEDIMENT LOADS. EXPECTED LONGEVITY IS GENERALLY LIMITED TO EIGHT MONTHS. LONGER PERIODS MAY REQUIRE FABRIC REPLACEMENT.

HEAVY-DUTY FENCE FABRIC HAS GREATER TENSILE STRENGTH AND PERMEABILITY THAN OTHER FABRIC TYPES. THE POSTS MAY BE SPACED CLOSER TOGETHER THAN OTHER PREMANUFACTURED SILT FENCE TYPES AVAILABLE FROM THE MANUFACTURER.

STORMWATER SILT FENCE MATERIAL		
PHYSICAL PROPERTY	REQUIREMENTS	
TENSILE STRENGTH	STANDARD STRENGTH: 30	
AT 20%	LB/IN (MINIMUM)	
(MAXIMUM)	EXTRA STRENGTH: 50	
ELONGATION	LB/IN (MINIMUM)	
UV RESISTANT	90%	

SLURRY FLOW RATE 0.3 GAL/MIN (MINIMUM)


CITY OF ALBUQUERQUE
CONSTRUCTION STORMWATER QUALITY STORMWATER SILT FENCE

### CONSTRUCTION SPECIFICATIONS:

- A. INSTALL SILT FENCE ALONG A LEVEL CONTOUR, WITH THE ENDS TURNED UPHILL (12" VERTICAL MIN.) FAR ENOUGH TO PREVENT FLANKING. EXCEPT FOR THE ENDS, THE DIFFERENCE IN ELEVATION BETWEEN THE HIGHEST AND LOWEST POINT ALONG THE TOP OF THE SILT FENCE SHALL NOT EXCEED ONE-THIRD THE FENCE HEIGHT.
- B. CLEAR THE GROUND AT THE SILT FENCE LOCATION TO BARE DIRT. REMOVE VEGETATION, ROCKS, GRAVEL, AND
- . INSTALL POSTS SPACED A MAXIMUM OF 10 FEET APART AND DRIVEN SECURELY INTO THE GROUND A MINIMUM OF 18 INCHES. HARDWOOD POSTS MUST BE 2" X 2", AND STEEL POSTS (STANDARD "U" OR "T' SECTION) MUST HAVE A MINIMUM WEIGHT OF 1.33 POUNDS PER LINEAR FOOT AND SHALL HAVE A MINIMUM LENGTH OF 4' FEET. DOUBLE POSTS ARE REQUIRED AT BOTH ENDS OF EACH
- D. EXCAVATE A TRENCH A MINIMUM OF 6" DEEP BY 6" WIDE ALONG THE UPHILL SIDE OF THE POSTS. ALTERNATIVELY, A 12" DEEP STATIC SLICE IS ALLOWED.

PIECE OF SILT FENCE AND AT SPLICES.

- E. OPTIONAL WIRE FENCE REINFORCEMENT IS TYPICALLY 14 GAUGE OR MORE WITH A MAXIMUM MESH SPACING OF 6 THE POSTS USING HEAVY-DUTY WIRE STAPLES AT LEAST 1 INCH LONG, TIE WIRES, OR HOG RINGS. THE WIRE REINFORCEMENT SHOULD ALSO EXTEND 6" INTO THE
- F. THE FILTER FABRIC SHOULD BE STAPLED OR WIRED TO THE FENCE AND POSTS, AND 12 INCHES OR MORE OF THE FABRIC SHOULD EXTEND INTO THE TRENCH. THE WIRE REINFORCEMENT (IF USED) AND FILTER FABRIC SHOULD BE STRETCHED TIGHTLY WHILE ATTACHING THEM.
- EMBED THE FILTER FABRIC 12" MINIMUM INTO THE TRENCH AND BACKFILL WITH CLEAN EARTH, FREE OF ROCKS AND ORGANIC MATTER, AND COMPACTED WITH OPTIMUM MOISTURE BY WHEEL ROLLING, TAMPING, OR OTHER SIMILAR MEANS. THE FINISHED GRADE SHOULD B THE SAME ON BOTH SIDES OF THE FENCE, AND THE DEPTH OF EMBEDMENT SHOULD BE MEASURED FROM THE LOWEST GRADE ADJACENT TO THE FENCE. SUBSTITUTIONS INSTEAD OF EMBEDMENT, LIKE WATTLES ARE NOT ALLOWED.
- THE HEIGHT OF A STORMWATER SILT FENCE SHALL BE A MINIMUM OF 24 INCHES ABOVE THE HIGHEST GROUND SURFACE ADJACENT TO THE FENCE, ADDITIONAL HEIGHT (30" MIN.) IS REQUIRED TO SATISFY THE ALBUQUERQUE BERNALILLO COUNTY AIR QUALITY PROGRAM.
- THE FILTER FABRIC MAY BE ATTACHED TO A CHAIN LINK FENCE CONSTRUCTED IN ACCORDANCE WITH COA STD DWG 2252 INSTEAD OF THE ABOVE-SPECIFIED WIRE FENCE REINFORCEMENT AND POSTS, PROVIDED THAT CHAIN LINK REINFORCEMENT AND FILTER FABRIC ARE EMBEDDED AS SPECIFIED ABOVE



TERMINAL JOINING DETAIL END STAKE DETAIL (TOP VIEW) (TOP VIEW)

A. SELF-INSPECTION IS REQUIRED BY A CERTIFIED INSPECTOR EVER 14 DAYS AND IMMEDIATELY AFTER EACH RAINFALL OF 14" OF MORE, AND AT LEAST DAILY DURING PROLONGED RAINFALL.

SHEET 1 OF 2

- B. INSPECTION CHECKLIST
- ii. ARE THE ENDS OF THE SILT FENCE TURNED UPHILL FOR THE LAST 12" VERTICALLY?
- iii. IS THE HEIGHT OF THE SILT FENCE 24" OR MORE ABOVE
- iv. IS THE COLOR BAND EMBEDDED 6" OR MORE?
- v. IS THE SILT FENCE SECURE TO THE WIRE FENCE REINFORCEMENT OR THE STAKES?
- VI HAS SEDIMENT ACCUMULATED BEHIND THE FENCE B MORE THAN 1/2 THE HEIGHT OF THE FENCE? IF YES, THEN
- vii. DOES ANY 100-FOOT OF SILT FENCE SERVE MORE THAN 25,000 SQUARE FEET (ABOUT 1/2 ACRE) OF EXPOSED viii. IS THERE ANY INDICATION OF WASH AROUND OR UNDER
- WASH? IF YES, THEN RESET THE FENCE AND DETERMINE IF IT IS OVERLOADED (I.E., ANOTHER FENCE SHOULD BE INSTALLED UPSTREAM). EPAIRS MUST BE COMPLETED WITHIN 24 HOURS OF FINDIN THE DEFECT. DEFECTS TYPICALLY INCLUDE LOOSE POSTS OF
- ATTACHMENTS TO POSTS OR WIRE REINFORCEMENT SOMETIMES REPAIRS INCLUDE TRENCHING AND EMBEDMENT CORRECTIVE ACTIONS MUST BE COMPLETED WITHIN 7 DAYS O DETECTING THE DEFECT. D. CORRECTIVE ACTIONS INCLUDE RESETTING THE EXISTING FENC OR REPLACING THE SECTION WHERE THE FILTER FABRIC HA BEEN TORN OR WORN OUT. HOLES IN THE FILTER FABRIG
- REQUIRE REMOVAL AND REPLACEMENT WITH DOUBLE POST ON BOTH REPLACEMENT ENDS. PATCHES ARE NOT ADEQUATE REPAIRS OF HOLES. SHOULD THE FABRIC ON A SILT FENCE DECOMPOSE OR BECOME INEFFECTIVE BEFORE THE END OF THE EXPECTED USABLE LIFE, AND THE BARRIER IS STILL NECESSARY,
- E. EITHER REMOVE SEDIMENT DEPOSITS WHEN THE DEPOSIT REACHES HALF THE HEIGHT OF THE FENCE OR INSTALL A SECOND
- SILT FENCE AS DIRECTED BY THE PE/CPESC F. THE SILT FENCE SHALL REMAIN IN PLACE UNTIL THE PE/CPESO DIRECTS IT BE REMOVED. UPON REMOVAL, THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ANY EXCESS SEDIMEN' ACCUMULATIONS, DRESS THE AREA TO GIVE IT A PLEASING APPEARANCE, AND VEGETATE ALL BARE AREAS PER CONTRACT
- G. CLOSE ATTENTION SHALL BE PAID TO THE REPAIR OF DAMAGED SILT FENCES RESULTING FROM END RUNS AND UNDERCUTTING

Draft 7/29/2025

STAPLE (6" SPACING VERTICALLY)

CITY OF ALBUQUERQUE CONSTRUCTION STORMWATER QUALITY STORMWATER SILT FENCE SHEET 2 OF 2

West Mesa RV Park

PROJECT TITLE

ALBUQUERQUE, NM - BERNALILLO COUNTY

CITY, COUNTY, STATE

08/27/2025 DATE

D. Lewis / J. Tolman

2 INSPECTIONS

# » Use of wire mesh and gravel where vehicular traffic crosses inlet.

LIMITATIONS

DESCRIPTION

PRIMARY USE

APPLICATION

filter fabric, mulch socks, or other materials.

» Drop inlet protection is only viable at low-point inlets. Inlets that are on a slope cannot be effectively protected because stormwater will bypass the inlet and continue downstream, causing an overload condition at inlets

A variety of drop inlet protection methods are used to intercept sediments at

median drop inlets (MDI) and curb drop inlets (CDI) through the use of stone,

Drop inlet protection is normally used in combination with other BMPs and as

» Installation of mulch socks as a filter barrier on small-sized projects with

» Installation of masonry block and gravel for situations where flows exceed

a second defense in site sedimentation control at drop inlets.

Inlet protection techniques for various conditions include:

» Regular maintenance of porosity is key to effectiveness in order to avoid ponding and possible flooding.

- A. ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES HALF THE HEIGHT OF THE SOCK ABOVE
- B. SOCKS SHALL BE INSPECTED EVERY 14 DAYS AND AFTER EACH RAIN EVENT OF 1/4" OR MORE. DAMAGED SOCKS SHALL BE REPAIRED AS REQUIRED BY THE MANUFACTURER OR REPLACED WITHIN 24 HOURS OF
- INSPECTION NOTIFICATION. UNDERCUTTING MUST BE PREVENTED BY ADDING STAKES, COMPOST, AND ADDITIONAL CFS. CFS IS NOT

AND SHOULD BE REPLACED WITH A SEDIMENT TRAP WHERE REPETITIVE UNDERCUTTING OR OVERTOPPING

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

A2-6 DROP INLET PROTECTION

Appendix A2 - Erosion and Sediment Control

SEE ALSO

A2-8 Mulch Socks

NMDOT STANDARD

DRAWING


603-01-4/7 Drop Inlet Protection

NMDOT TESCP

(TEMPORARY EROSION AND

SEDIMENT CONTROL PLAN)

SYMBOL



C. SOCK.MATERIALS: THE COMPOST FILTER SOCK IS TYPICALLY MADE OF HIGH-DENSITY POLYETHYLENE (HDPE) OR BIODEGRADABLE PLASTIC FILAMENT MESH TUBES FILLED WITH COMPOST.

D. THE MAXIMUM SLOPE LENGTH (IN FEET) ABOVE A

COMPOST FILTER SOCK (CFS)

A COMPOST FILTER SOCK IS A MESH TUBE FILLED WITH

SOLIDS AND FILTER POLLUTANTS FROM SHEET FLOW.

CAN REPLACE TRADITIONAL EROSION AND SEDIMENT

COMPOST STAKED ON CONTOUR TO CREATE TEMPORARY

PONDING TO FACILITATE THE DEPOSITION OF SUSPENDED

THE COMPOST FILTER SOCK IS OFTEN MORE EFFECTIVE AND

CONTROL PRACTICES, SUCH AS A SILT FENCE OR STRAW BALE

BARRIER, COMPOST FILTER SOCKS HAVE MORE SURFACE

AREA CONTACT WITH THE UNDERLYING SOIL THAN TYPICAL

SEDIMENT CONTROL DEVICES, SO STORMWATER IS LESS

LIKELY TO CREATE RILLS UNDER THEM AND/OR CHANNELS

CARRYING UNFILTERED SEDIMENT. THE GREATER CONTACT

AREA AND WEIGHT OF COMPOST FILTER SOCKS ALSO ALLOW

POLLUTANTS, AND OIL FROM STORMWATER WHEN SOCKS

CONDITION WHERE PRACTICE APPLIES: COMPOST FILTER

APPLICATIONS WHERE EROSION WILL OCCUR IN THE FORM

OF SHEET EROSION, AND THERE IS NO CONCENTRATION OF

SLOPES AND/OR ROCKY TERRAIN, SOIL CONDITIONS MUST

SOCK AND THE SOIL THROUGHOUT ITS LENGTH, FOR USE ON

ARKING AREAS, PROPER ANCHORAGE MUST BE PROVIDED

TO PREVENT SHIFTING OF THE SOCK OR SEPARATION OF TH

PERIMETER AND WITHIN THE CONSTRUCTION AREAS. THESE

COMPOST INTO THE TUBE PNEUMATICALLY, OR FILLED AT A

STAGING LOCATION AND MOVED INTO THEIR DESIGNED

COMPOST FILTER SOCKS CAN BE CUT OPEN TO SPREAD THE

MULCH. THEY THEN DISPOSE OF THE MESH SOCK UNLESS IT IS

CONTOUR WITH BOTH TERMINAL ENDS OF THE SOCK

DIAMETERS DESIGNED FOR USE SHALL BE 12" - 32"

EXCEPT THAT 8" DIAMETER SOCKS MAY BE USED FOR

RESIDENTIAL LOTS TO CONTROL AREAS LESS THAN 0.25

THE FLAT DIMENSION OF THE SOCK SHALL BE AT LEAST

**EXTENDED 8 FEET UPSLOPE AT A 45 DEGREE ANGLE TO** 

MAINTAIN GOOD CONTINUOUS CONTACT BETWEEN THE

MPERVIOUS SURFACES SUCH AS ROAD PAVEMENT OR

CONTACT BETWEEN THE SOCK AND THE PAVEMENT.

SOCKS MAY BE FILLED AFTER PLACEMENT BY BLOWING

LOCATION. UPON COMPLETION OF CONSTRUCTION,

BIODEGRADABLE

DESIGN SPECIFICATIONS:

PREVENT BYPASS FLOW.

1.5 TIMES THE NOMINAL DIAMETER.

COMPOST AROUND THE SITE AS SOIL AMENDMENT OR

A. COMPOST FILTER SOCKS WILL BE PLACED ON THE

COMPOST FILTER SOCKS ARE UTILIZED BOTH AT THE SITE

WATER FLOWING TO THE SOCK. IN AREAS WITH STEEP

SOCKS CAN BE USED IN MANY CONSTRUCTION SITE

WATER TO POND AND ALLOW SUSPENDED SEDIMENTS TO

COMPOST FILTER SOCKS ALSO FILTER HEAVY METALS,

ARE FILLED WITH ADSORBENT MEDIA.

DESCRIPTION & PURPOSE:

COMPOST FILTER SOCK SHALL NOT EXCEED THE

8" CFS ARE FOR SINGLE FAMILY RESIDENTIAL USE ONLY

SIMILAR STORMWATER CONTROLS IS THAT THEY DO NOT

REQUIRE TRENCHING; THEREFORE, INSTALLING THEM

DOES NOT DISTURB THE SOIL. HOWEVER, TRIM OR

A THE ADVANTAGE OF COMPOST FILTER SOCKS OVER


CONSTRUCTION SPECIFICATIONS:


- D. SOCKS MUST BE FILLED WITH COMPOST MATERIAL CONFORMING TO CITY STANDARD SPECIFICATION 1005.2.4.B. LATEST EDITION, OR APPROVED EQUAL SOCKS FILLED WITH STRAW OR WOODCHIPS ARE NOT ACCEPTABLE STORMWATER CONTROLS IN ALBUQUERQUE. COMPOST MATERIAL IS SPECIFIED AS FOLLOWS: ORGANIC MATTER SHALL CONSIST OF ORGANIC CARBON SOURCES SUCH AS STRAW, HAY, BARK, SAWDUST, OR WOOD SHAVINGS, AND NITROGEN SOURCES SUCH AS MANURE, BLOOD MEAL, OR CHEMICAL FERTILIZERS. NITROGEN SOURCES MUST BE ADDED BEFORE COMPOSTING. THIS MIXTURE SHALL BE AEROBICALLY COMPOSTED AT TEMPERATURES BETWEEN 120°F AND 160°F FOR AT LEAST 15 DAYS, WITH AN ADDITIONAL CURING PERIOD OF NO LESS THAN 3 MONTHS. WEED SEEDS MUST BE DESTROYED DURING COMPOSTING. FINISHED COMPOST WILL BE SCREENED TO ENSURE LESS THAN 2% REMAINS ON A 1/2-INCH SCREEN. THE CARBON-TO-NITROGEN RATIO OF ORGANIC MATTER SHALL BE LESS THAN 50 PARTS CARBON TO ONE PART NITROGEN.
- ALL SPECIFIC CONSTRUCTION DETAILS AND MATERIAL SPECIFICATIONS SHALL APPEAR ON THE EROSION AND SEDIMENT CONTROL (ESC) PLAN WHEN COMPOST FILTER SOCKS ARE INCLUDED IN THE PLAN.

D. BIODEGRADABLE SOCKS SHALL BE REPLACED AFTER 6 5. MAINTENANCE MONTHS: PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED BASED ON THE MANUFACTURER'S RECOMMENDATIONS. E. STAKES SHALL BE REMOVED ONCE THE CONTRIBUTING

GROUND AND DISPOSED OF ACCORDING TO THE PLAN

APPROPRIATE FOR CONCENTRATED DISCHARGE POINTS





CITY OF ALBUQUERQUE REVISIONS CONSTRUCTION STORMWATER QUALIT Draft 7/29/2025 COMPOST FILTER SOCK (CFS)

SHEET 1 OF 1

AREA TO THE SOCK IS STABILIZED. THE SOCK MAY BE LEFT

IN PLACE AND VEGETATED OR REMOVED ACCORDING TO

THE STABILIZATION PLAN. THE MESH CAN BE CUT FOR

REMOVAL. AND THE COMPOST SPREAD AS ADDITIONAL

MULCH TO SERVE AS A SOIL AMENDMENT.

F. TRAFFIC SHALL NOT BE ALLOWED TO CROSS CFS.

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A2 - Erosion and Sediment Control

### A2-6 DROP INLET PROTECTION CONTINUED

# MAINTENANCE REQUIREMENTS

- » Inspect on a weekly basis and after major storm events.
- » Clean debris from protection or, if necessary, replace protection measures. » Remove sediment regularly.


Revision 03 December 2020

» Clean and replace clogged stone protection measures.






Drop inlet protection with mulch socks staked in place in rural application or median (LEFT) and at a curb in urban application (RIGHT).



Curb drop inlet protection with mulch sock at a curb - SECTION VIEW.



Median drop inlet protection with mulch sock - SECTION VIEW.

Page 8 of 11

## Street Sweeping and Vacuuming



### Description and Purpose

Street sweeping and vacuuming includes use of self-propelled and walk-behind equipment to remove sediment from streets and roadways, and to clean paved surfaces in preparation for final paving. Sweeping and vacuuming prevents sediment from the project site from entering storm drains or receiving waters.

### Suitable Applications

Sweeping and vacuuming are suitable anywhere sediment is \*tracked from the project site onto public or private paved streets and roads, typically at points of egress. Sweeping and vacuuming are also applicable during preparation of paved surfaces for final paving.

### Limitations

Sweeping and vacuuming may not be effective when sediment is wet or when tracked soil is caked (caked soil may need to be scraped loose).

### mplementation

- Controlling the number of points where vehicles can leave the site will allow sweeping and vacuuming effo ls to be focused, and perhaps save money.
- Inspect potential sediment tracking locations daily.
- Visible sediment tracking should be swept or vacuumed on a daily basis.


January 2003

### Objectives

- EC Erosion Control
- SE Sediment Control
- TR Tracking Control
- WE Wind Erosion Control Non-Stormwater
- Management Control
- Waste Managemenland Materias Pollution Control

### **Targeted Constituents**

Sediment Nutrients Trash Metals Bacteria Oil and Grease



### Description and Purpose

Street sweeping and vacuuming includes use of self-propelled and walk-behind equipment to remove sediment from streets and roadways, and to clean paved surfaces in preparation for final paving. Sweeping and vacuuming prevents sediment from the project site from entering storm drains or receiving waters.

### Suitable Applications

Sweeping and vacuuming are suitable anywhere sediment is \*tracked from the project site onto public or private paved streets and roads, typically at points of egress. Sweeping and vacuuming are also applicable during preparation of paved surfaces for final paving.

### Limitations

Sweeping and vacuuming may not be effective when sediment is wet or when tracked soil is caked (caked soil may need to be scraped loose).

### mplementation

- Controlling the number of points where vehicles can leave the site will allow sweeping and vacuuming effo ls to be focused, and perhaps save money.
- Inspect potential sediment tracking locations daily.
- Visible sediment tracking should be swept or vacuumed on a daily basis.

SE-7

Organics

### Potential Alternatives

1of 2

## SE-7

Sediment Control TR Tracking Control

WE Wind Erosion Control

Non-Stormwater Management Control

### WM Waste Managemenland Materias Pollution Control

### **Targeted Constituents**

Sediment Nutrients Trash Metals Bacteria Oil and Grease Organics

### Potential Alternatives

None

# CPESC® No. No. No.

# West Mesa RV Park

PROJECT TITLE

ALBUQUERQUE, NM - BERNALILLO COUNTY

CITY, COUNTY, STATE

08/27/2025

DATE

D. Lewis / J. Tolman



# SEE ALSO

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

Appendix A1 - Construction Planning, Management and Clean Up

A1-10 CONCRETE WASTE MANAGEMENT

A1-9 Spill Prevention Plan A1-11 Solid Waste Management A1-12 Hazardous Waste

Management

NMDOT TESCP (TEMPORARY EROSION AND SEDIMENT CONTROL PLAN)
SYMBOL

### Revision 03 December 2020

» Washing equipment.

» Spilling concrete.

construction operations.

Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

### A1-10 CONCRETE WASTE MANAGEMENT CONTINUED

### APPLICATION

Concrete waste management strategies include:

- » Avoid mixing excess amounts of fresh concrete or cement onsite.
- » Perform washout of concrete trucks offsite or in designated areas on site at least 50 feet from storm drains, open ditches or bodies of
- » Block drop inlets and direct concrete wastewater into temporary pits where

Concrete waste management reduces or prevents the discharge of pollutants

Concrete waste products can negatively affect the pH of water, harm aquatic

waste management strategies keep the discharge of concrete waste materials

Concrete construction operations that have the potential for contaminating

» Pouring vertical cast in place concrete (header curbs, concrete curbs and

life, and contribute to total suspended solids in stormwater. Concrete

from affecting local stormwater and drainage systems during concrete

» Pouring and finishing concrete slabs on grade and concrete paving.

to stormwater by implementing management measures.

receiving waters include, but are not limited to:

gutters, retaining walls, concrete footings).

» Creating and applying concrete slurry coat.

» Dampening freshly made concrete.

» Building masonry structures.

» Finishing surfaces with stucco.

» Drilling, cutting, polishing, and curing concrete.

» Washing concrete dust, and exposed aggregate concrete.

- the concrete can set, be broken up, and then disposed of properly. » Collect and return sweepings to aggregate base stockpile or dispose of
- » Train employees and subcontractors in proper concrete waste management.

### LIMITATIONS

» Offsite washout of concrete wastes may not always be possible.

CPESC STAMP

### MAINTENANCE REQUIREMENTS

- » Ensure subcontractors properly manage concrete wastes.
- » Dispose of hardened concrete on a regular basis.

# » Regularly inspect drop inlet protection measures.

Revision 03 December 2020

Dust control measures reduce a construction site's potential for producing airborne fugitive dust that can lead to air and water pollution. Sediments that are transported from construction sites by wind and construction vehicles that have left the site, are often re-dispersed to the air by subsequent vehicular traffic and winds. Likewise, these sediments may be transported by the next rainfall to streams and into public storm sewer systems. Implementation of control measures to minimize the generation of fugitive dust from disturbed landscapes and construction sites will also limit the quantity of sediments in stormwater.

### PRIMARY USE

Dust control is used to limit and control nuisance fugitive dust from disturbed landscapes and construction sites. Project types and conditions that benefit from execution of a dust control strategy include, but are not limited to, the

- » Grading operations (land clearing and earthmoving).
- » Drilling and blasting.
- » Batch drop operations (loader operation).
- » Exposed, cleared, and unstabilized areas. » Vehicle traffic on unpaved surfaces.
- » Sediment tracking on paved surfaces.

» Soil and debris storage piles.

» Blasting and wrecking ball operations.

SEE ALSO

A1-4 Grassland Seedbank

Protection

A1-5 Stockpile Management

A2-1 Seeding

A2-2 Mulching

NMDOT TESCP

SEDIMENT CONTROL PLAN)

TEMPORARY EROSION AND

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

A1-1 DUST CONTROL

Appendix A1 - Construction Planning, Management and Clean Up

### Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-1 DUST CONTROL CONTINUED

Dust control measures vary widely and should be selected alone or in combination for the specific project type, conditions, and resource availability. Dust control measures include, but are not limited to, the following:

- » Provide covers for trucks transporting materials that contribute dust.
- » Pave, apply gravel, vegetate or chemically stabilize large disturbed areas.
- » Immediately water disturbed areas. » Regularly water and dampen unstabilized areas.

Additionally, if the contractor is responsible for complying with the requirements of the air pollution control permit, the following is typically

- » Provide dust control plans for construction or land-clearing projects.
- » Conduct enforcement activities with priority given to citizen complaints. » Conduct documentation of maintenance.

### LIMITATIONS

Some dust control measures may be of limited use due to lack of resources at the site, construction sequencing, and the need to repeatedly re-implement measures during the course of construction. Limitations may include:

- » Access to water. » Availability of equipment.
- » Frequent disturbance during construction.

### MAINTENANCE REQUIREMENTS

- » Inspect stabilized soils for disturbance on a regular basis. » Wet soil and soils treated with stabilization agents.
- » Regrade and reapply soil stabilizing agents.

A1-5 STOCKPILE MANAGEMENT

SEE ALSO

A1-1 Dust Control

A2-8 Mulch Socks

NMDOT STANDARD

SPECIFICATION

603 Temporary Erosion and

NMDOT TESCP

EMPORARY EROSION AND

SEDIMENT CONTROL PLAN)
SYMBOL

Sediment Control

DESCRIPTION

### A1-9 SPILL PREVENTION PLAN

Appendix A1 - Construction Planning, Management and Clean Up

NATIONAL PULLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL



A spill prevention plan is an emergency plan to contain spills of dangerous, hazardous, or toxic wastes in order to mitigate environmental damage, safeguard the public and provide prompt notice to proper authorities. Hazardous chemicals include but are not limited to fertilizers, paints, oils, grease, pesticides, fuels, and construction or industrial facility chemicals.

### PRIMARY USE

Spill prevention plans are applicable to all construction sites and specified in the Stormwater Pollution Prevention Plan (SWPPP), Sites closest to watercourses, canals, and reservoirs are at highest risk of contaminating surface waters with an uncontained spill.

### APPLICATION

The spill prevention plan is created prior to construction and includes measures to limit the scope of spills and minimize the impact on the environment and public health. Typical spill prevention plan strategies

- » Designate a Pollution Prevention and Spill Response Coordinator (refer to Section I.B.2.h of the Manual).
- Select a designated area for storage.
- » Seal and label all containers.
- » Surround storage areas by a berm with an impermeable liner. Construct berms to provide a storage volume of no less than 1.5 times the total
- volume of the stored material. » Establish cleanup procedures and have cleanup materials readily available.

NMDOT STANDARD SPECIFICATION

603 Temporary Erosion and Sediment Control

NMDOT TESCP TEMPORARY EROSION AND SEDIMENT CONTROL PLAN)
SYMBOL

Revision 03 December 2020

# A1-6 SANITARY FACILITY MANAGEMENT



Portable sanitary facilities store sanitary waste to eliminate onsite disposal and minimize nuisances. Sanitary waste can harm public health and safety and adversely affect the environment. Nuisance complaints regarding poor sanitary facility management can adversely affect the project schedule, project cost, and public perception of NMDOT and private contractors.

Sanitary facilities prevent onsite disposal of sanitary wastes, and minimize illicit discharges and nuisance odors.

Sanitary facilities are required for all work sites or construction areas.


### LIMITATIONS

» Sanitary facilities shall be located a minimum of 50 feet away from receiving waters and drop inlets.

### MAINTENANCE REQUIREMENTS

- » Schedule regular waste removal.
- » Maintain facilities in good working order.

» Restock supplies regularly.



# control barrier.

Appendix A1 - Construction Planning, Management and Clean Up A1-5 STOCKPILE MANAGEMENT CONTINUED

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

### APPLICATION CONTINUED

pollution from stockpiled materials.

properties including industrial facilities.

» Fence stockpile areas to limit wind-blown debris and applying perimeter

Stockpile management methods and practices reduce erosion and stormwater

Stockpile management occurs on sites where material stocks such as

concrete, soil, asphalt, chemicals, petroleum products, and bulk delivered

materials such as soil amendments are temporarily located prior to use or

for stormwater protection for new construction, renovations and existing

Stockpile management strategies occur in the following areas:

» Maintenance yards or industrial facilities with stockpiled soil,

» Protect soil stockpiles with temporary soil stabilization measures.

» Cover and protect cold mix materials or treated wood with an erosion

concrete, aggregate, chemicals, and asphalt materials.

» Construction sites with earth-moving operations.

Strategies for stockpile management include:

» Place materials on pallets and cover materials.

» Label and remove contaminated soil stockpiles.

removal from the site. Stockpile management is a best management practice

» Construction sites with laydown yards, delivery spaces and heavy machinery

- » Limit temporarily stockpiled materials such as topsoil, compost and wood
- mulch to use within 48 hours after delivery. » Cover, secure and protect long-term stockpiled materials (longer than 48
- hours) from wind and water erosion. » Install temporary erosion control measures such as mulch socks or staked
- hay bales around stockpiles.

### LIMITATIONS

- » Site constraints may complicate strict adherence to measures.
- » Stockpile protection measures such as plastic tarps can increase runoff
- » Stockpiles shall not be located in areas of concentrated stormwater flows and shall be a minimum of 50 feet away from all drainage inlets.

» Inspect erosion control measures surrounding the stockpile areas according to the Stormwater Pollution Prevention Plan (SWPPP).

» Inspect stockpile areas and protection measures weekly and after storm

MAINTENANCE REQUIREMENTS

### Revision 03 December 2020

APPLICATION

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

### A1-11 SOLID WASTE MANAGEMENT CONTINUED

### APPLICATION CONTINUED

dumpsters for onsite use.

» Plan for additional containers and more frequent pickup during the

Solid waste management prevents or reduces the discharge of pollutants

Solid waste management is applicable to construction sites and industrial

» Solid waste generated from trees and shrubs removed during land clearing,

» Scrap or surplus building materials including scrap metals, rubber, plastic,

» Domestic wastes including food containers such as beverage cans, coffee

The following strategies help keep a clean site and reduce stormwater

» Inform trash-hauling contractors that you will accept only watertight

» Locate containers in a covered area and/or in a secondary containment.

» Provide an adequate number of containers with lids to keep rain out and to

demolition of existing structures (rubble), and building construction.

wastes. Solid waste can harm public safety, adversely affect the environment,

into stormwater and drainage systems from solid and/or construction

and harm the public perception of NMDOT and private contractors.

facilities with any of the following construction debris:

» Packaging materials including wood, paper, and plastic.

cups, paper bags, plastic wrappers, and cigarettes.

» Identify designated waste collection areas onsite.

prevent loss of waste during windy conditions.

glass pieces, and masonry products.

- demolition phase of construction.
- » Regularly and promptly remove solid waste from erosion and sediment control devices.
- » Salvage or recycle useful material.
- » Clean dumpsters offsite.
- » Collect waste regularly and clean up spills immediately. » Train employees and subcontractors in proper solid waste management.

### LIMITATIONS » No major limitations.

### MAINTENANCE REQUIREMENTS

- » Collect site trash daily.
- » Inspect waste area regularly. » Arrange for regular waste collection.
- » Inspect dumpsters for leaks and repair or replace dumpsters that are not watertight.

### BMP: Material Storage


Construction

NMDOT TESCP

TEMPORARY EROSION AND

SEDIMENT CONTROL PLAN)

SYMBOL



### DESCRIPTION:

Controlled storage of on-site materials.

### APPLICATION:

- Storage of hazardous, toxic, and all chemical substances.
- Any construction site with outside storage of materials.

### INSTALLATION/APPLICATION CRITERIA:

- Designate a secured area with limited access as the storage location. Ensure no waterways or drainage paths are nearby.
- Construct compacted earthen berm (See Earth Berm Barrier Information Sheet), or similar perimeter containment around storage location for impoundment in the case of spills.
- Ensure all on-site personnel utilize designated storage area. Do not store excessive amounts of material that will not be utilized on site.
- For active use of materials away from the storage area ensure materials are not set directly on the ground and are covered when not in use. Protect storm drainage during use.

- Does not prevent contamination due to mishandling of products.
- Spill Prevention and Response Plan still required.
- Only effective if materials are actively stored in controlled location.

- Inspect daily and repair any damage to perimeter impoundment or security fencing.
- Check materials are being correctly stored (i.e. standing upright, in labeled containers, tightly capped) and that no materials are being stored away from the designated location.

### Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-9 SPILL PREVENTION PLAN CONTINUED

### APPLICATION CONTINUED

- » Post cleanup procedures near where dangerous, hazardous or toxic
- materials are stored or used.
- » Dispose of contaminated material in accordance with state or local requirements.

### Other strategies for specific situations include:


- » Small or incidental spills (<5 gallons): contain and clean the spill using facility personnel if they are able to do so without risking safety and injury.
- » Large or reportable spills (> 5 gallons): clean the spill using emergency responders and/or clean up contractors. For releases of hazardous substances, the federal government has established Superfund Reportable Quantities (RQs).
- » Releases of Hazardous Substances: if a hazardous substance is released to the environment in an amount that equals or exceeds its RQs, the release must be reported to federal authorities, unless certain reporting exemptions for hazardous substances releases also apply. Information on RQs can be found on the EPA website (https://www.epa.gov/epcra/cercla-andepcra-continuous-release-reporting). In the event of a spill of a hazardous substance, notify the National Response Center (NRC) at (800) 424-8802, the New Mexico Environment Department (NMED) at (505) 827-9329, and the local fire department.

### LIMITATIONS

» No major limitations.

### MAINTENANCE REQUIREMENTS

- » Inspect hazardous material storage areas frequently and after storm events. » Maintain storage areas in a clean and orderly fashion.
- » Maintain records of stored hazardous materials.



West Mesa RV Park

ALBUQUERQUE, NM - BERNALILLO COUNTY

CITY, COUNTY, STATE

08/27/2025 DATE

D. Lewis / J. Tolman

2 INSPECTIONS

**PROJECT TITLE** 





### DESCRIPTION

SEE ALSO A1-9 Spill Prevention Plan A1-10 Concrete Waste

Management

A1-12 Hazardous Waste Management

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

Appendix A1 - Construction Planning, Management and Clean Up

A1-11 SOLID WASTE MANAGEMENT

