Stormwater Construction Site Inspection Report

	General Infor	mation				
Project Name	Mr. Carwash					
NPDES Tracking No.	NMR1002N8/NMR1002LG	Los Ranchos and RR Tracks				
Date of Inspection	8-11-20	Start/End Time	4:30-5:00			
Inspector's Name(s)	Brad Frosch					
Inspector's Title(s)	SWPPP Compliance Inspect	or				
Inspector's Contact Information	bfrosch@tierrawestllc.com	505 263-5808				
Inspector's Qualifications	Qualified SWPPP Preparer and Inspector of Stormwater Controls					
Describe present phase of construction	SWPPP Compliance Inspection- Foundation Start					
Type of Inspection: X Regular ☐ Pre-storm event ☐	During storm event Post		Day Follow Up- Initial BMP Inspection			
Has there been a storm event since						
Reporting Weather Station- Onsite Storm Start Date & Time: Storm Du Approximate Amount of Precipitati	gauge ration (hrs):	XXX				
Weather at time of this inspection	?					
X Clear						
Have any discharges occurred since	e the last inspection?	X No				
Were there any discharges at the t	ime of inspection? □Yes X	No				

Site-specific BMPs

	ВМР	BMP Installed?	BMP Maintenance Required?	Corrective Action Needed and Notes
1	Stabilized Entrance	X Yes 🗖 No	☐ Yes X No	Sweep any track out leaving the site back into the property at the end of each day.
2	SWPPP Board	X Yes 🗖 No	☐ Yes X No	SWPPP Board is in good condition and has contact information posted.
3	Perimeter Controls	X Yes 🗆 No	X Yes □No	Bury silt fencing 6" below grade along the 98th St frontage

	BMP	BMP Installed?	BMP Maintenance Required?	Corrective Action Needed and Notes
4	Sediment Basins/Off- Site run on/by-pass	X Yes □No	X Yes □No	Add erosion control waddle or check dam to the offsite run on from the west. The offsite run appears to transfer sediment and prevents run off from entering the inlet, causing the onsite sediment trap to fill with runoff and sediment from the upstream basin and roadway.
5	Contractor Support Area	X Yes 🗖 No	☐ Yes X No	New location is noted on ESC plan. Insure any potential chemicals or materials are protected from precipitation while in storage.
6	Inlet Protection	X Yes 🗆 No	X Yes □No	Inlet protection at the east end of Volcano needs to be cleared of sediment build up and replace control
7	Other SWPPP Book ESC Plan	X Yes 🗖 No	☐ Yes X No	SWPPP Book was unavailable for review

Overall Site Issues

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	☐ Yes X No	X Yes □No	Minor site work has restarted. Pond area and slopes should have temporary erosion controls installed
2	Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	Yes No	☐ Yes ☐No	Currently not required
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	X Yes □ No	X Yes • No	Bury silt fencing 6" below grade along the 98th St frontage
4	Are discharge points and receiving waters free of any sediment deposits?	X Yes 🗖 No	☐ Yes X No	No evidence of any discharges were observed
5	Are storm drain inlets properly protected?	☐ Yes ☐ No	X Yes No	Inlet protection at the east end of Volcano needs to be cleared of sediment build up and replace control
6	Is the construction exit preventing sediment from being tracked into the street?	X Yes □ No	☐ Yes X No	Monitor track out sweep clean as necessary.

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
7	Is trash/litter from work areas collected and placed in covered dumpsters?	☐ Yes X No	X Yes □ No	Offsite trash accumulating from other sources could be attributed to the construction site. A perimeter clean-up is recommended.
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	X Yes 🗖 No	X Yes □ No	Remove, dispose and re-establish or have vendor supplied container
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	X Yes □ No	☐ Yes X No	All fueling and equipment maintenance should be performed in a designated area.
10	Are materials that are potential stormwater contaminants stored inside or under cover?	X Yes No	☐ Yes ☐ No	None Observed
11	Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?	☐ Yes ☐ No N/A	☐ Yes ☐ No	Currently not required


Is Compliance Indicated as a result of this SWPPP Inspection Yes X No

As a result of this SWPPP Compliance Inspection there are corrections required to gain compliance to the NPDES, CGP and local authorities. The corrective actions as noted should be resolved within 7 days


CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."


SWPPP Compliance Inspector Signature:	_{Date:} 8-12-20
Operator- Acknowledgment of Receipt Henry Benning, HBA Corp) Signature:	Date: 08-13-20
Operator- Acknowledgment of Receipt (Dave Hail Mr. Carwash)	01-1
Signature: 2 a b	Date: 7 13 0



Site Active



Inlet Protection



Sediment Trap



Offsite By-pass



Trash Accumulation from Other Sources



Trash and Sediment on Volcano Rd



Bury Silt fencing 6" below grade



Dispose and Re-establish Concrete Wash Out