

SOIL EROSION AND SEDIMENT CONTROL PLAN
FOR

ENGINEER



STANTEC CONSULTING SERVICES, INC.
733 MARQUETTE AVE, SUITE 1000
MINNEAPOLIS, MN 55402.
PROJECT MANAGER: JACK AMMERMAN,
(E) - JACK.AMMERMAN@STANTEC.COM
ENGINEER OF RECORD: COLLEEN RUIZ, P.E.
(E) - COLLEEN.RUIZ@STANTEC.COM

LANDSCAPE ARCHITECT



STANTEC CONSULTING SERVICES, INC.
70 NE LOOP 410, SUITE 1116
SAN ANTONIO, TX 78216-5893
(E) - COLT.YOREK@STANTEC.COM
CONTACT: COLT YOREK, PLA, ASLA, ENV SP

CLIENT



OPPIDAN INVESTMENT COMPANY
400 WATER STREET, SUITE 200
EXCELSIOR, MN 55331
(E) - DREW@OPPIDAN.COM
CONTACT: DREW JOHNSON


ARCHITECT



SALAS O'BRIEN
10202 5TH AVENUE NE, SUITE 300
SEATTLE, WA 98125
(E) - BRENDA.ROSS@SALASOBRIEN.COM
CONTACT: BRENDA ROSS NCARB, AIA, LEED AP

ALBUQUERQUE
10 MW DATA CENTER
DAYTONA RD NW, ALBUQUERQUE, NEW MEXICO
OCTOBER 2024

PROJECT NUMBER - PR-2020-004747
SITE PLAN DFT - SI-2024-00451



PROJECT LOCATION
CITY: ALBUQUERQUE
COUNTY: BERNALILLO COUNTY



SHEET LIST TABLE	
SHEET NUMBER	SHEET TITLE
ESC-001	SOIL AND EROSION CONTROL COVER SHEET
ESC-002	SOIL EROSION AND SEDIMENT CONTROL DETAILS & NOTES
ESC-003	SOIL EROSION AND SEDIMENT CONTROL POST-CONSTRUCTION PLAN
ESC-004	SOIL EROSION AND SEDIMENT CONTROL DETAILS

SEQUENCE OF CONSTRUCTION

1. INSTALL STABILIZED CONSTRUCTION ENTRANCES
2. POST PUBLIC NOTICE PER DETAILS
3. INSTALL DOWN GRADIENT PERIMETER CONTROLS
4. THE ENTIRE SITE WILL BE GRADED TO DRAIN TO THE PROPOSED PONDS AT ALL TIMES DURING CONSTRUCTION. INSTALL SEDIMENT BASINS PRIOR TO CLEARING REST OF THE SITE. RUNOFF FROM UPLAND BASINS TO THE NORTH AND EAST SHALL BE DIVERTED TO THE EAST AROUND THE SITE.
5. NOTIFY SWPPP COMPLIANCE INSPECTOR OF COMPLETION OF ABOVE.
6. BEGIN SOIL DISTURBING ACTIVITIES
7. PROVIDE TEMPORARY STABILIZATION OF DISTURBED AREAS OR STOCKPILES
8. INSTALL UNDERGROUND UTILITIES
9. START CONSTRUCTION OF BUILDING
10. FINISH GRADING THE SITE
11. PAVE ACCESS DRIVE AISLES AND SIDEWALKS
12. INSTALL LANDSCAPING ON SITE.

GROUND COVER (PRE-CONSTRUCTION)


THE UNDISTURBED AND PRE-CONSTRUCTION GROUND COVER CONSISTS OF UNCOMPACTED SOIL WITH NATIVE GRASSES, WEEDS, AND SHRUBS WITH MINIMAL TO NO DISTURBANCES TO GRADING

STORMWATER TEAM MEMBERS:
BMP INSTALLATION, MAINTENANCE AND CORRECTIVE ACTIONS
PHONE: _____
EMAIL: _____
INSPECTIONS NAME: _____
PHONE: _____
EMAIL: _____


LIST OF OPERATORS:
OPERATOR 1 NAME: _____
PHONE: _____
EMAIL: _____

OPERATOR 2 NAME: _____
PHONE: _____
EMAIL: _____

OPERATOR 3 NAME: _____
PHONE: _____
EMAIL: _____



CALL NM ONE-CALL
SYSTEM SEVEN (7) DAYS
PRIOR TO ANY EXCAVATION



CITY OF ALBUQUERQUE
DEPARTMENT OF MUNICIPAL DEVELOPMENT
ENGINEERING DIVISION

WESTPOINTE DATA CENTER
SOIL EROSION AND SEDIMENT CONTROL
COVER SHEET

DESIGN REVIEW COMMITTEE	CITY ENGINEER APPROVAL	ZONE MAP NO. J-09-Z & K-09-Z
		CITY PROJECT NO. 655779
		SHEET NO. ESC - 001


CONSULTANTS



BENCH MARKS

ACS MONUMENT "7-K9"
RECORD INFORMATION:
NAD 1983 NM SPC CENTRAL ZONE (GRID)
N=1482904.725 (U.S. SURVEY FEET)
E=1496061.706 (U.S. SURVEY FEET)
ELEV=5140.082 (NAVD88, U.S. SURVEY FEET)
G-G=0.99661940
MAPPING ANGLE= -0°16'38.12"

SEAL



NO.	DATE	DESCRIPTION	BY
		CONTRACTOR:	
		WORK STAKED BY:	
		INSPECTOR'S ACCEPTANCE BY:	
		FIELD VERIFICATION BY:	
		DRAWINGS CORRECTED BY:	

DESIGNED BY: HKK
DRAWN BY: HKK
CHECKED BY: JRA
DATE 10/17/2024

GROUND COVER (PRE-CONSTRUCTION)

THE UNDISTURBED AND PRE-CONSTRUCTION GROUND COVER CONSISTS OF UNCOMPACTED SOIL WITH UNDEVELOPED BARE SOIL, WEEDS, AND SHRUBS ALONG WITH GRAVEL AND BITUMINOUS PAVEMENT WITH MINIMAL TO NO DISTURBANCES TO GRADING.

ACCORDING TO WEB SOIL SURVEY BY THE USDA NRCS, THE SITE IS 52% LOAMY FINE SAND WITH AN ERODIBILITY FACTOR OF 0.24, AND 48% GRAVELLY SAND WITH AN ERODIBILITY FACTOR OF 0.05.

SEDIMENT BASIN MAINTENANCE AND INSPECTION

- MAINTENANCE:
- REMOVE ACCUMULATED SEDIMENT TO MAINTAIN AT LEAST ONE-HALF OF THE DESIGN CAPACITY AND CONDUCT ALL OTHER APPROPRIATE MAINTENANCE TO ENSURE THE BASIN OR IMPOUNDMENT REMAINS IN EFFECTIVE OPERATING CONDITION.
 - REGULARLY CHECK SEDIMENT LEVELS WITHIN THE TEMPORARY DIVERSION SWALES. REMOVE EXCESS SEDIMENT THAT MAY BE REDUCING THE PERFORMANCE OF THE SWALE. FIX ANY SIDE SLOPES THAT MAY HAVE ERODED.
 - ENSURE THE BERMS HAVE PROPER VEGETATION/STABILIZATION TO PREVENT EROSION.
 - REPAIR ANY STRUCTURAL ISSUES OR ERODED AREAS ON THE BERMS.
- INSPECTION:
- PER SECTION 4 OF THE CGP, INSPECTION MUST OCCUR ONCE EVERY SEVEN (7) CALENDAR DAYS OR ONCE EVERY 14 CALENDAR DAYS AND WITHIN 24 HOURS OF THE OCCURRENCE OF A STORM EVENT OF 0.25 INCHES OR GREATER, OR THE OCCURRENCE OF RUNOFF FROM SNOWMELT IS SUFFICIENT TO CAUSE A DISCHARGE.
 - DURING INSPECTION, CHECK WHETHER ALL STORMWATER CONTROLS ARE PROPERLY INSTALLED, APPEAR TO BE OPERATIONAL, AND ARE WORKING AS INTENDED TO MINIMIZE POLLUTANT DISCHARGES. IDENTIFY ALL POINTS OF DISCHARGE AT THE SITE AND OBSERVE/DOCUMENT THE VISUAL QUALITY OF THE DISCHARGE, AND TAKE NOTE OF THE CHARACTERISTICS OF THE STORMWATER DISCHARGE, INCLUDING COLOR, ODOR, FLOATING, SETTLED, OR SUSPENDED SOLIDS, FOAM, OIL SHEEN, AND OTHER INDICATORS OF STORMWATER POLLUTANTS.
 - INSPECT INLET AND OUTLET CONDITIONS OF THE SEDIMENT BASIN.
 - INSPECT SEDIMENT LEVELS WITHIN THE TEMPORARY DIVERSION SWALES. INSPECT THE SWALES FOR ANY TRASH OR DEBRIS AND REMOVE TO ENSURE THE SWALE IS FUNCTIONING PROPERLY.
 - INSPECT THE BERM FOR SIGNS OF EROSION, DAMAGE, OR STRUCTURAL ISSUES.

BMP INSTALLATION/REMOVAL

- CONSTRUCT TEMPORARY DIVERSION SWALES, BERMS, AND SEDIMENT BASINS AS FIRST ITEMS OF CONSTRUCTION TO ENSURE THAT ALL OF THE SITE STORMWATER ENTERS THE SEDIMENT BASINS.
- ALL BERMS WILL BE MODIFIED AND/OR REMAIN IN PLACE AFTER STABILIZATION OF SITE.
- TEMPORARY DIVERSION SWALE TO BE REMOVED AFTER SITE STABILIZATION.
- SEDIMENT BASINS:
 - SEDIMENT BASIN 1 - TO BE REMOVED AFTER STABILIZATION OF SITE
 - SEDIMENT BASIN 2 - TO BE REMOVED AFTER STABILIZATION OF SITE
 - SEDIMENT BASIN 3 - TO REMAIN IN PLACE AS A POST CONSTRUCTION SWQ POND
 - SEDIMENT BASIN 4 - TO REMAIN IN PLACE AS A POST CONSTRUCTION SWQ POND

LEGEND

- PROPERTY BOUNDARY
- LOT LINE
- EASEMENT LINE
- SETBACK LINE
- RIGHT OF WAY LINE
- EXISTING MINOR CONTOUR
- EXISTING MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- STABILIZED ROCK CONSTRUCTION EXIT
- SILT FENCE
- INLET PROTECTION
- MULCH SOCK
- CONSTRUCTION LIMITS
- TEMPORARY SEDIMENT TRAP DISCHARGE
- TEMPORARY DIVERSION SWALE
- BERM


NOTES

- SEE SHEET ESC-002 FOR ADDITIONAL PROJECT NOTES.
- CONSTRUCTION SITE SHALL HAVE STABILIZED EXIT AT ALL TIMES THROUGHOUT THE DURATION OF THE PROJECT. CONTRACTOR IS ULTIMATELY RESPONSIBLE TO PROTECT DOWNSTREAM WATERS FROM CONSTRUCTION RUNOFF.
- UNTRENCHED SILT FENCE OR ORANGE SNOW FENCE MAY BE USED FOR TREE PROTECTION.
- CONSTRUCTION LIMITS AND SILT FENCE ARE SHOWN OFFSET FROM PROPERTY LINE FOR CLARITY, WHERE APPLICABLE.
- CLEAR AND GRUB AS NEEDED WITHIN LIMITS OF DISTURBANCE.
- EXISTING UTILITY SERVICE LINES MAY NOT BE SHOWN IN THEIR ENTIRETY ON PLANS. CONTRACTOR TO VERIFY LOCATIONS OF EXISTING UTILITY SERVICE LINES WITHIN THE LIMITS OF DISTURBANCE AND REMOVE EXISTING INFRASTRUCTURE AS NECESSARY TO INSTALL PROPOSED IMPROVEMENTS.
- CONTRACTOR SHALL EVALUATE LIMITS OF REMOVAL FOR PROPOSED UTILITY INSTALLATION. IN THE EVENT THAT CURB AND PAVEMENT ARE IMPACTED IN ADDITION TO THE SIDEWALK CONTRACTOR SHALL REPLACE EXISTING CURB AND PAVEMENT TO MATCH EXISTING CONDITIONS PER CITY STANDARDS AND REQUIREMENTS AT NO ADDITIONAL COST TO THE OWNER.
- SEDIMENT BASIN SIZING WAS BASED ON 3,600 CF OF LIVE STORAGE PER ACRE OF THE BASINS' DRAINAGE AREA.
 - SEE THE TABLE IN THE TOP LEFT CORNER FOR SEDIMENT BASIN DESIGN REQUIREMENTS
 - TEMPORARY BASINS SHALL DISCHARGE TO THE EXISTING DRAINAGE DITCH USING OUTLET. SEE DETAILS
 - CONTRACTOR MAY MODIFY LOCATION, SIZE, AND DISCHARGE OF TEMPORARY SEDIMENT BASIN AND DIVERSION DITCHES AS SITE CONDITIONS DICTATE DURING CONSTRUCTION. SEDIMENT BASIN AND DIVERSION DITCHES ARE SHOWN GENERALLY. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ENSURE A QUALIFIED INDIVIDUAL MUST COMPLETE ALL CHANGES TO THE SWPPP AND BASIN / DITCH PLACEMENT AND SIZING. TEMPORARY BMP'S MUST MEET THE REQUIREMENTS OF THE CONSTRUCTION GENERAL PERMIT AT ALL TIMES.
- TEMPORARY SEDIMENT BASINS SHALL HAVE EMERGENCY OVERFLOW RIPRAP. SEE DETAIL.





KEYNOTES

- SILT FENCE - SEE DETAIL 1/004
- STABILIZED ROCK CONSTRUCTION EXIT - SEE DETAIL 2/004
- SANDBAG - 4' L X 6" H
- MULCH SOCK - SEE DETAIL 3/004
- RIPRAP AT FES - SEE DETAIL 6/004
- LEAK-PROOF CONCRETE WASH OUT PIT - SEE CGP 2.3.4, GENERAL EROSION CONTROL NOTE 6, AND 7/004 OR APPROVED EQUAL
- RIPRAP SWALE OUTLET AT CURB CUT - SEE DETAIL 5/004
- POND STABILIZATION PER REQUIREMENTS OF SECTION 1013
- TEMPORARY SEDIMENT BASIN - SEE DETAIL 4/004
- TEMPORARY STORM PIPE FOR OVERFLOW OF THE TEMPORARY SEDIMENT BASIN - SEE DETAIL 4/004
- TEMPORARY DIVERSION SWALE - SEE DETAIL 8/004
- DIVERSION BERM

\\US202-PPFSS01\SHARED_PROJECTS\6386697\5_DESIGN\CAD\ROADWAY PLANS\SHEETS\C-002 ESC PLAN.DWG



TEMPORARY SEDIMENT BASIN DESIGN				
	SEDIMENT BASIN 1	SEDIMENT BASIN 2	SEDIMENT BASIN 3	SEDIMENT BASIN 4
LENGTH (FT)	132.5	163.7	244.2	178.7
WIDTH (FT)	60.4	31	20	21
DEPTH (FT)	3	4	2.5	2
RIM	5245	5249.5	5246.5	5247
OVERFLOW INVERT	5244.5	5249	5246	5246.5
8" PIPE INVERT	5242.5	5246.45	5245.05	5246.45
EXISTING DRAINAGE AREA	3.49	2.86	2.06	1.45
PROPOSED DRAINAGE AREA	3.12	3.25	2.08	1.41
EXISTING REQUIRED VOLUME (CF)	12,564	10,296	7,416	5,220
PROPOSED REQUIRED VOLUME (CF)	11,232	11,700	7,488	5,076
PROVIDED VOLUME (CF)	18,918	11,886	9,347	5,247
EXISTING 100 YR FLOW (CFS)	5.71	4.72	3.40	2.54
PROPOSED 100 YR FLOW (CFS)	0.2	0.63	0.03	0.34



DESIGN REVIEW COMMITTEE

CITY ENGINEER APPROVAL

ZONE MAP NO.
J-09-Z & K-09-Z

CITY PROJECT NO.
655779

SHEET NO.
ESC - 003

CONSULTANTS

BENCH MARKS


SEAL

#	NO.	DATE	DESCRIPTION	BY
			CONTRACTOR:	
			WORK STAKED BY:	
			INSPECTOR'S ACCEPTANCE BY:	
			FIELD VERIFICATION BY:	
			DRAWINGS CORRECTED BY:	

DESIGNED BY: HKK
DRAWN BY: HKK
CHECKED BY: JRA
DATE 10/17/2024

CITY OF ALBUQUERQUE
DEPARTMENT OF MUNICIPAL DEVELOPMENT
ENGINEERING DIVISION

WESTPOINTE DATA CENTER
SOIL EROSION AND SEDIMENT CONTROL
TEMPORARY ESC PLAN



ACS MONUMENT "7-K9"
RECORD INFORMATION:
NAD 1983 NM SPC CENTRAL ZONE (GRID)
N=1482904.725 (U.S. SURVEY FEET)
E=1496061.706 (U.S. SURVEY FEET)
ELEV=5140.082 (NAVD88, U.S. SURVEY FEET)
G-G=0 996681940
MAPPING ANGLE=-0°16'38.12"



