

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No. K09E0			oject Name:		Westpointe Data Center			
NPDES Id. No.	NMR1006JH &	NMR1006VCLocation:			8401 Daytona Rd. NW			
9/8/2025		Owner			Contractor			
Operator		CLOP Albuquerque NM LLC			PARIC Corporation			
Contact name & title		David Scott			Kevin Ruck			
e-mail		dave@oppidan.com			KMRuck@paric.com			
Contact Phone #		952-294-0353			636-698-8299			
COA Inspector		Chancellor English			Start/End Time: 11:30am			
	ction Phase:	Verticals						
Type of Inspection:		Regular	Storm Event	Post Storm I	Event >0.25"	311/Complaint	Follow Up	
	er at time of i	•		ar	Temperature: ~ 90			
Estimated date of last storm 0.25" or greater 9/						9/6/2025		
Item	Definion and Commention Action							
Number	Deficiency/ Corrective Action							
1	None							
2.1	Discharge off site?	(Y/N)	no					
4	Self Inspect	tion Reports	Yes	Latest rep	oort Date:	8/18/20	)25	
	· ·	<u> </u>		'				
Notes:	l							
	Disin the ser	actruction off:						
The SWPPP is in the construction office.								
	-				-	<u> </u>		

City of Albuquerque Stormwater Inspector Signature and date: 9/8/2025

Contact information: Chancellor English (505) 924-3325

cenglish@cabq.gov

Chancellor English