

City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No.	K09E0		oject Name:			Dutch Brothers		
NPDES Id. No. NMR10		OUSFQ Location: Owner			210 98th St NW			
2/5/2024 Operator		Heritage Trails Development, LLC			Contractor			
Contact name & title		John Caglia			Joseph Green			
e-mail		john.caglia@dutchbros.com			igcsdevelopment@gmail.com			
Contact Phone #		714-883-9092			469-888-3285			
COA Inspector		James Hughes			Start/End Time:	1:30	pm	
Construction Phase: Type of Inspection:					for CO	lass to the	le II	
		-8						
						1/4/2024	50	
Item								
Number	Deficiency/ Corrective Action							
1	Posting: The c	ontact Phone n	umher on the sig	n was for an	ex-employee I	ohn Caglia wasn'	t able to	
_	Posting: The contact Phone number on the sign was for an ex-employee. John Caglia wasn't able to produce a SWPPP during the inspection either. Required Mitigation: You must post a sign or other							
	notice of your permit coverage at a safe, publicly accessible location in close proximity to the							
	construction site per CGP 1.5. At a minimum, the notice must include:							
	a) The NPDES ID (i.e., permit tracking number assigned to your NOI and the EPA webpage where a copy							
	of the NOI can be found (https://permitsearch.epa.gov/epermit-search/ui/search));							
	b) A contact name and phone number for obtaining additional construction site information;							
	c) The Uniform Resource Locator (URL) for the SWPPP (if available), or the following statement: "If you							
	would like to obtain a copy of the Stormwater Pollution Prevention Plan (SWPPP) for this site, contact							
	the EPA Regional Office at [include the appropriate CGP Regional Office contact information found at							
	https://www.epa.gov/npdes/contact-us-stormwater#regional];" and							
	d) The following statement "If you observe indicators of stormwater pollutants in the discharge or in the							
	•	_	PA through the f		-		S	
						a time of the inco	ection no	
2	SWPPP - The SWPPP and Inspection reports were unavailable onsite at the time of the inspection, no construction personnel were present on-site, and the ex-employee who answered the posted contact							
	phone number couldn't produce the SWPPP and Inspection Reports on site. The property owner, John							
	Caglia, was called to follow up on the inspection and couldn't produce the SWPPP and Inspection							
	reports on site either. Required Mitigation: The SWPPP, including the SWPPP Map, Self Inspection							
	Reports, and Corrective Action Reports, must be kept up-to-date per CGP 7.1 and available on-site per							
	CGP 4.7.3, 5.4.3 and 7.3. If an on-site location is unavailable to keep the SWPPP when no personnel are							
	present, notice of the plan's location must be posted near the main entrance of your construction site							
	CGP 7.3. 24. In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until							
	the site is "determined as stabilized by the city." The property owner/operator is responsible for							
	determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and							
	then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP							
	coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 have occurred. After filing the							
	NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization							
	from the City.							
	i i							
	Washout - Washout was on the adjacent lot north of this site. During the construction of this site, Utility construction disturbed the western portion of the adjacent lot to the north, and now all the cover has							
	been removed from that lot, and there is concrete washout on that lot. Required mitigation: Remove							
	and dispose contaminated soils and hardened concrete with other waste in per CGP 2.2.3. Direct all							
	future wash water from concrete, paint, and stucco into a leak-proof container per CGP 2.3.4							
	rature wash water from concrete, paint, and staceo into a leak-proof container per cor 2.5.4							
2.4	Discharge off site 2	(V/N)	l no	I				
	Discharge off site?	(Y/N)	no	1 = 1 1 -	and Date I	0/5/00	122	
4	Self Inspect	tion Reports	no	Latest rep	oort Date:	9/5/20	123	
ı								
Notes:								

City of Albuquerque Stormwater Inspector Signature and date: 2/8/24

Contact information: Doug Hughes (505-924-3420)

jhughes@cabq.gov

James D. Hughes