

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information       ESC File No.     K09E048D     Project Name:     Caliber Collision       NPDES Id. No.     NIMR100607 & 08     Location:     250 98th St NW       9/19/2024     Owner     Contractor       Operator     Cross Development CC Albuquerque, LLC     Madewell Construction	
9/19/2024 Owner Contractor	
Operator     Cross Development CC Albuquerque, LLC     Madewell Construction       Contact name & title     Joe Dell     Paul Hubbard	
e-mail Joe@crossdevelopment.net paul@madewell-construction.com	m
Contact Phone # 214-762-1824 937-798-1475	
COA Inspector Doug Hughes Time 10AM	
Construction Phase: grading	
	low Up
Weather at time of inspection?Temperature: ~Estimated date of last storm 0.25" or greater8/27/2024	69
Item Deficiency/ Corrective Action	
Number	
2 Stabilization—All perennial vegetation was removed from this site as part of the subdiv	vision
development that started in late 2022, and it was not replaced, so this site was still unc	ler
permit coverage when this project started. The south half-acre is inactive and not prop	erly
stabilized in violation of CGP 2.2.14. Weeds in that area are in violation of the Weed, Li	, tter.
and Snow Removal Ordinance (§ 9-8-1). <b>Required Mitigation</b> : Stabilize the inactive dist	
areas and "large bare areas" per CGP 2.2.14.c.i. Implement and maintain stabilization	
	d within
measures in areas that remain inactive for 14 days or more. Measures must be initiated	a vvitilli
14 days and completed no later than 14 days per CGP 2.2.14.	
2 Sediment—Dirt was in the street at the construction exit and not removed within 24 ho	oursin
violation of CGP 2.2.4.d. Dirt ramps are prohibited. <b>Required mitigation:</b> Remove sedin	
deposited in the streets by the end of the same business day. Remove the sediment by	
sweeping, shoveling, or vacuuming these surfaces or using other similarly effective mea	
sediment removal. You are prohibited from hosing or sweeping sediment downstream	per
CGP 2.2.4.d.	
3 BMPs - The Silt Fence was missing around the south half acre of the site in violation of	CGP
2.1. Earthwork had blocked the temporary diversion swale on the east side of the prop	
potentially creating a new erosive discharge point into the neighbor's property to the e	
violation of CGP 2.2.11. <b>Required mitigation:</b> If at any time you find that a stormwater	
control needs routine Maintenance, you must immediately initiate the needed mainter	
work and complete such work by the close of the next business day. When the problem	
requires a new or replacement control or significant repair, install the new or modified	
and make it operational or complete the repair by no later than seven (7) calendar days	s from
the time of discovery per CGP 5.2.1.	
4 <b>SWPPP</b> - The SWPPP wasn't up-to-date in violation of CGP 7.1, and the self-inspection r	eports
were missing in violations of City Ordinance § 14-5-2-11(C)(1) and CGP 4.7.3. The operation	-
SWPPP certification was missing in violation of CGP 7.2.10 The 2022 CGP wasn't available	
violation of Violation of CGP 7.2.11.c. The operators deligated signatory authority to E2	
	-110
which isnt allowed because E2RC is a third Party per <b>Required Mitigation:</b> The SWPPP,	5 h c
including the SWPPP Map, Self Inspection Reports, and Corrective Action Reports, must	
kept up-to-date per CGP 7.1 and available on-site per CGP 4.7.3, 5.4.3 and 7.3. If an on-	
location is unavailable to keep the SWPPP when no personnel are present, notice of the	e plan's
location must be posted near the main entrance of your construction site CGP 7.3.	
2.1 Discharge off site? (Y/N) Yes	
4 Self Inspection Reports requested Latest report Date: missing	

Notes:	
Washout	container was missing.