

O EROSION NOTES

TPS TEMPORARY PARKING AND STORAGE

___ LIMITS OF DISTURBANCE

SB TEMPORARY SEDIMENT BASIN

O EROSION DETAILS


CE TEMPORARY STONE CONSTRUCTION EXIT

____ SF ____ SF TEMPORARY SILT FENCE

SP SILT FENCE

CE CONSTRUCTION EXIT

IP INLET PROTECTION



- SEQUENCE OF CONSTRUCTION:

 1. INSTALL STABILIZED CONSTRUCTION ENTRANCES
- 2. POST PUBLIC NOTICE PER DETAILS
- 3. INSTALL DOWN GRADIENT PERIMETER CONTROLS
- 4. THE ENTIRE SITE WILL BE GRADED TO DRAIN TO THE PROPOSED PONDS AT ALL TIMES DURING CONSTRUCTION. INSTALL SEDIMENT BASINS PRIOR TO CLEARING REST OF THE SITE.
- 5. NOTIFY SWPPP COMPLIANCE INSPECTOR OF COMPLETION OF ABOVE.
- 6. BEGIN SOIL DISTURBING ACTIVITIES
- 7. PROVIDE TEMPORARY STABILIZATION OF DISTURBED AREAS OR STOCKPILES
- 8. INSTALL UNDERGROUND UTILITIES 9. START CONSTRUCTION OF COMMERCIAL BUILDING
- 10. FINISH GRADING THE SITE
- 11. PAVE ROADWAY AND COMMON ACCESS DRIVE AISLES AND SIDEWALKS 12. INSTALL LANDSCAPING ON SITE

GROUND COVER (PRE-CONSTRUCTION):

THE UNDISTURBED AND PRE—CONSTRUCTION GROUND COVER CONSISTS OF UNCOMPACTED SOIL WITH NATIVE GRASSES, WEEDS, AND SHRUBS WITH MINIMAL TO NO DISTURBANCES TO GRADING.

STORMWATER TEAM MEMBERS:

BMP INSTALLATION, MAINTENANCE AND CORRECTIVE ACTIONS

INSPECTIONS NAME:


LIST OF OPERATORS:

OPERATOR 1 NAME:___ OPERATOR 2 NAME:_

OPERATOR 3 NAME:









(IN FEET) 1 inch = 40 ft.

	ENGINEER'S SEAL	BLUE SKY DISTRIBUTING ALBUQUERQUE, NM	<i>DRAWN BY</i> pm
	DR. BOHANDER TO PROPERTY OF THE SOLONAL ENGINEERS	EROSION CONTROL PLAN	<i>DATE</i> 7-19-2022
			DRAWING 2020088-SWPPP.D
			SHEET #
	7-19-2022	TIERRA WEST, LLC 5571 MIDWAY PARK PL NE ALBUQUERQUE, NEW MEXICO 87109 (505) 858-3100 www.tierrawestllc.com	SW-1
	RONALD R. BOHANNAN P.E. #7868		<i>JOB #</i> 2020088