541 Airport Drive NW 541 Airport

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



5 4 ω

MAP (1) LEGEND BMP MAP (2)

BMP MAP (1)

DETAILS

PAGE INDEX

TITLE PAGE

6

MAP (1) LEGEND

GPS COORDINATES: 35.088554, -106.719868

ARIZONA



NEW MEXICO TEXAS

STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR100589, NMR10058A

COVERED UNDER COLORADO PERMIT COR101000 PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY

OPERATOR NAME: GA Brunacini Company, Inc

OPERATOR POINT OF CONTACT. George Brunacini

Inspections Plus 2

NOI PREPARED BY:

PROJECT/SITE NAME 541 Airport

PROJECT/SITE ADDRESS: 541 Aim J ...

EVELOPMENT	HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT
TATS	ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS
George Brunacini, 505-833-2928 gbrunacini@brunicina.com	SWPPP CONTACT INFORMATION: George Brunacini, 505
Dissolved Oxygen, E. Coli Mercury, Temp.	WHAT ARE THE IMPAIRMENTS, IF ANY? Dissolve
Y	IS RECEIVING WATER IMPAIRED? TIER DESIGNATION
Rio Grande	RECEIVING WATER?
NO	SURFACE WATERS WITHIN 50FT?
NO	DISCHARGE TO MS4? MS4 NAME?
NO	COMMENCED EARTH DISTURBING ACTIVITIES?
NO	AGRICULTURE?
	WAS THE PREDEVELOPMENT LAND USED FOR
NO	GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?
8	DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF
COMMERCIAL BUILDING	TYPE OF CONSTRUCTION
8.39 ACRES	ESTIMATED AREA TO BE DISTURBED
01/01/2024	ESTIMATED PROJECT COMPLETION DATE
01/01/2023	ESTIMATED PROJECT START DATE
-106.719868	LONGITUDE
35.088554	LATITUDE
	541 Airport Drive NW

ESC Plan Standard Notes (2022-08-23) EROSION CONTOL NOTES

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided

hereon shall be permitted, constructed, inspected, and maintained in accordance with:

c.The City Of Albuquerque Construction BMP Manual b.The EPA's 2017 Construction General Permit (CGP), and a. The City Ordinance § 14-5-2-11, the ESC Ordinance,


required after installation of the BMPs and prior to beginning construction. berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion $2.\mathrm{All~BMP's}$ must be installed prior to beginning any earth moving activities except as specified hereon in

stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to event of 1/4 inch or greater until the site construction has been completed and the site determined as direct the construction activities on the site and made available upon request for compliance with the Construction General Permit once every 14 days and after any precipitation 3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project

activities on the site and made available upon request. 4. Corrective action reports must be kept by the person or entity authorized to direct the construction

problems. Corrective actions for stabilization shall be documented in a stabilization report including stabilized area and any damaged or worn stabilization must be identified in the reports along with weed 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal actual rates and dates of stabilization, and the materials and manufacturer's specifications used. application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to manufacturer's specifications for application rates, estimated functional longevity, methods of per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and

by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections. cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the provides cover for at least three years without active maintenance. Final stabilization must be approved Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the



SEDIMENT TRACK OUT CONTROL

SILT FENCE

INLET PROTECTION



BMP ObjectivesSediment Control



BMP ObjectivesRunoff Control

Run-on Diversion

BERMS AND SWALES



- Sheet Flow Runoff Control
- Wind Erosion Control



MULCH SOCK/STRAW WATTLE





- BMP ObjectivesSediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control



- Sediment Control
 Reduce Runoff Velocity
 Inlet Protection




541 Airport

PROJECT TITLE

ALBUQUERQUE, NM, BERNALILLO COUNTY 09/17/2022


B. Henriksen / J. Tolman NSPECTIONS PLUS




LEGEND



- ••• Silt Fence (10)
- ---- Cutback Curb / Sidewalk (21)
- Property Boundary / Limit of Disturbance (1)
- Post Construction Water Flow (7)
- Pre Construction Water Flow (5)
- ••• Extended Limit of Disturbance (1)
- ERTEC Inlet Protection (6)
- Water Truck (2)
- Portable Toilet (1)
- Street Sweeping (2)
- Stabilized Construction Exit (1)
- Dumpster (1)
- SWPPP Sign (1)
- Spill Kit (1)
- Blockade (2)
- Portable Concrete Washout Bin (1)
- Materials Storage (1)
- Stockpiles (1)





541 AirportInspections Plus, LLC Commercial SWPPP Map 2-Final

LEGEND





Rip Rap (2)



Detention Basin (1)



 Property Boundary / Limit of Disturbance (1)



---- Cutback Curb / Sidewalk (11)






ERTEC Inlet Protection (4)



Stabilized Construction Exit (1)



SCHEDULE/SEQUENCING OF CONSTRUCTION

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
 - 2.a. PERIMETER CONTROLS (SILT FENCE)
 - 2.b. STABILIZED CONSTRUCTION ENTRANCE
- 3. EARTHWORK AND GRADING
- **5. PAVEMENT STRUCTURES**
- 6. PAD STRUCTURES
- 9. STABLILIZE DISTURBED SOIL WITH HYDRO MULCH SEEDING
- 8. PUNCHLIST

Owner:

Brunacini Builder Opportunity Land LLC Angelo Brunacini Property Owner Contact 505-833-2928 gbrunacini@brucacini.com

Operator(s):

GA Brunacini Company, Inc. George Brunacini Project Manager P.O. Box 6363 Albuquerque, NM 87197 505-833-2928 gbrunacini@brunacini.com

