541 Airport

541 Airport Drive NW


TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

PAGE INDEX		
1	TITLE PAGE	
2	SWPPP INFO AND NOTES	
3	DETAILS	
4	TEMPORARY EROSION CONTROL PLAN	





GPS COORDINATES: 35.088554, -106.719868



STORMWATER POLLUTION PREVENTION PLAN INFORMATION

PERMIT NUMBER: NMR10058A

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR10I000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO. EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME: GA Brunacini Company, Inc.

OPERATOR POINT OF CONTACT: George Brunacini

NOI PREPARED BY:

Inspections Plus 2

PROJECT/SITE NAME:

541 Airport

PROJECT/SITE ADDRESS:

541 Airport Drive NW

LATITUDE	35.088554	
LONGITUDE	-106.719868	
ESTIMATED PROJECT START DATE	01/01/2023	
ESTIMATED PROJECT COMPLETION DATE	01/01/2024	
ESTIMATED AREA TO BE DISTURBED	8.39 ACRES	
TYPE OF CONSTRUCTION	COMMERCIAL BUILDING	
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF	NO	
GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	NO	
WAS THE PREDEVELOPMENT LAND USED FOR	NO	
AGRICULTURE?	NO	
COMMENCED EARTH DISTURBING ACTIVITIES?	NO	
DISCHARGE TO MS4? MS4 NAME?	NO	
SURFACE WATERS WITHIN 50FT?	NO	
RECEIVING WATER?	Rio Grande	
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	Y	
WHAT ARE THE IMPAIRMENTS, IF ANY? Dissolved Oxygen, E. Coli Mercury, Temp.		
SWPPP CONTACT INFORMATION: George Brunacini, 505-833-2928 gbrunacini@brunicina.com		
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS		

HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT

EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:

a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2017 Construction General Permit (CGP), and c. The City Of Albuquerque Construction BMP Manual.


2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.

3.Self-inspections - At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.

5. Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.

6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



SEDIMENT TRACK OUT CONTROL



BMP Objectives

Sediment Control





BMP Objectives

- Runoff Control
- Run-on Diversion

SILT FENCE



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

INLET PROTECTION









BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control






ALBUQUERQUE, NM, BERNALILLO COUNTY
CITY, COUNTY, STATE

PROJECT TITLE

09/17/2022

DATE INSPECTIONS PLUS


B. Henriksen / J. Tolman




LEGEND



- Property Boundary / Limit of Disturbance (1)
- ---- Cutback Curb / Sidewalk (18)
- Post Construction Water Flow (7)
- Pre Construction Water Flow (5)
- --- Extended Limit of Disturbance (1)
- ERTEC Inlet Protection (6)
- Water Truck (2)
- Portable Toilet (1)
- Street Sweeping (2)
- Stabilized Construction Exit (1)
- Dumpster (1)
- SWPPP Sign (1)
- Spill Kit (1)
- Blockade (2)
- Portable Concrete Washout Bin (1)
- Materials Storage (1)
- Stockpiles (1)





541 AirportInspections Plus, LLC Commercial SWPPP Map 2-Final

LEGEND





Detention Basin (1)



Rip Rap (2)



Pre-construction Water Flow (5)

Cutback Curb / Sidewalk (11)

7

Post Construction Water Flow (4)

_

Property Boundary / Limit of Disturbance (1)



ERTEC Inlet Protection (4)



Blockade (1)



Stabilized Construction Exit (1)

