# **Bluewater Galleria Mall**

## 531 Silver Creek Road NW

# TEMPORARY EROSION AND SEDIMENT CONTROL PLAN



1 of 6

### STORMWATER POLLUTION PREVENTION PLAN INFORMATION

#### PERMIT NUMBER: NMR1005V5

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:	MJ Hospitality, LLC		
OPERATOR POINT OF CONT	TACT: Mohamed Jasser		
NOI PREPARED BY:	Inspections Plus 2		
PROJECT/SITE NAME:	Bluewater Galleria Mall		
PROJECT/SITE ADDRESS:	531 Silver Creek NW		
LATITUDE		Latitude: 35.084887	
LONGITUDE		Longitude: -106.725507	
ESTIMATED PROJECT START DATE		06/26/2023	
ESTIMATED PROJECT COMPLETION DATE		12/31/2026	
ESTIMATED AREA TO BE DISTURBED		2.00 acres	
TYPE OF CONSTRUCTION		Commercial	
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?		No	
WAS THE PREDEVELOPMENT AGRICULTURE?	NO		
COMMENCED EARTH DISTUR	NO		
DISCHARGE TO MS4? MS4 NA	NO		
SURFACE WATERS WITHIN 50	NO		
RECEIVING WATER?	Rio Grande		
IS RECEIVING WATER IMPAIR	Yes		
	CS, IF ANY? Mercury, Dissolved Oxyge		
SWPPP CONTACT INFORMATION: Mohamed Jasser 505-385-9911 jasser007@gmail.com			
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS			
HISTORIC PRESERVATION CR	ITERIA: CRITERION "A" PREEXISTING	DEVELOPMENT	

A A A	Bluewater Galler	ria Ma <b>li</b>
742 05/23/2023 CPESC Stamp		PROJECT TITLE
	ALBUQUERQUE, NM, BERN	ALILLO COUNTY CITY, COUNTY, STAT
	05/23/2023 DATE	
	B. Henriksen / J. Tolman	PLUS

ESC Plan Standard Notes (2023-06-16)

- All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA's 2022 Construction General Permit (CGP), and
  - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Final Stabilization and Notice of Termination (NOT) In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.
- 6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
- 7. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
- 8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
- ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front yard swale or on the side of the street.

SEDIMENT TRACK OUT CONTROL



BMP ObjectivesSediment Control



 BMP Objectives
Runoff Control Run-on Diversion

SILT FENCE



#### **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control ٠ •
  - Wind Erosion Control





- BMP ObjectivesSediment ControlReduce Runoff Velocity
- Inlet Protection •




INLET PROTECTION






- BMP ObjectivesSediment Control •
- Sheet Flow Runoff Control Wind Erosion Control •







- Commercial SWPPP Map-Final Retention Basin (1)
  - ---- Cutback Curb/Sidewalk (11)
  - ••• Silt Fence (6)
  - Pre & Post Construction Water Flow (5)
  - Property Boundary / Limit of Disturbance (1)
    - Portable Toilet (1)
  - Water Truck (1)
  - Dumpster (1)
  - 👯 Rip Rap (1)
  - Street Sweeping (1)
  - Materials Storage (1)
  - Blockade (2)
  - Spill Kit (1)
  - Stockpiles (1)
    - Outfall (1)
  - Stabilized Construction Exit (1)
  - SWPPP Sign (1)
    - Portable Concrete Washout Bin (1)
    - Inlet Protection on Inlets down slope of site. (1)




Operator(s): AFRA Construction and Design Mohamed Jasser Project Manager 2501 Baylor Drive SE, Suite 102 Albuquerque, NM 87106 505-242-1745 jasser007@gmail.com


<u>Owner:</u> MJ Hospitatity, LLC Mohamed Jasser Property Owner Contact 505-385-9911 jasser007@gmail.com

# Schedule/ Sequencing of Construction

 POST PERMITS
INSTALL REQUIRED BMPs
a. PERIMETER CONTROLS (Silt Fence)
b. STABILIZED CONSTRUCTION ENTRANCE
EARTHWORK AND GRADING
UTILITY INSTALLATION
PAVEMENT STRUCTURES
PAD STRUCTURES
LANDSCAPING/ STABILIZATION
PUNCHLIST

Note: See next page for Site Landscape Plan





Other Materials				
SYMB.	QTY	TYPE		
	20379 SF	Landscape Gravel A with Filter Fabric ¾" Crushed Grey Gravel		

- TO BACKFILL. REMOVE BURLAP EXCEPT FROM BOTTOM OF ROOT BALL.
- 5. BACKFILL PER SPECIFICATIONS. LIGHTLY TAMP IN LIFTS AND WATER-IN TO ELIMINATE VOIDS AND
- 6. UNDISTURBED NATIVE SOIL UNDER ROOTBALL TO PREVENT SETTLING.

# <u>PLANTING NOTES</u>

ALL PLANTS TO CONTAIN BARK MULCH AROUND THE ROOTBALL, TO THE EXTENT TO COVER THE DRIP LINES.

<u>GENERAL NOTES</u>

IT IS THE INTENT OF THIS PLAN TO COMPLY WITH APPLICABLE CITY WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE PLANTING RESTRICTION APPROACH. APPROVAL OF THIS PLAN DOES NOT CONSTITUTE OR IMPLY EXEMPTION FROM WATER WASTE PROVISIONS OF THE WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE.

LANDSCAPE MAINTENANCE SHALL BE THE RESPONSIBILITY OF THE PROPERTY OWNER. THE PROPERTY OWNER SHALL MAINTAIN STREET TREES IN A LIVING, HEALTHY, AND ATTRACTIVE CONDITION.

APPROVAL OF THIS PLAN DOES NOT CONSTITUTE OR IMPLY EXEMPTION FROM WATER WASTE PROVISIONS OF THE WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE. WATER MANAGEMENT IS THE SOLE RESPONSIBILITY OF THE PROPERTY OWNER.

ALL LANDSCAPING WILL BE IN CONFORMANCE WITH THE CITY OF ALBUQUERQUE ZONING CODES, LAND-USE ORDINANCES, AND WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE. IN GENERAL, WATER CONSERVATIVE, ENVIRONMENTALLY SOUND LANDSCAPE PRINCIPLES WILL BE FOLLOWED IN DESIGN AND INSTALLATION.

GRAY GRAVEL OVER FILTER FABRIC TO A MINIMUM DEPTH OF 3" SHALL BE PLACED IN ALL LANDSCAPE AREAS WHICH ARE NOT DESIGNATED TO RECEIVE NATIVE SEED OR OTHER HATCHED GROUNDCOVER AREA. ALL GRAVEL SHALL BE PLACED .5"-1" LOWER THAN ADJACENT HARD SURFACES.

PRIOR TO CONSTRUCTION, LANDSCAPE CONTRACTOR SHALL VERIFY LOCATION OF ALL UTILITY LINES. IN CASE OF A DISCREPANCY BETWEEN UTILITIES INDICATED ON PLAN AND ACTUAL FIELD VERIFICATION, CONTRACTOR SHALL CEASE WORK AND NOTIFY LANDSCAPE ARCHITECT IMMEDIATELY FOR DIRECTIONS ON HOW TO PROCEED.

POSITIVE DRAINAGE AWAY FROM ALL STRUCTURES IS TO REMAIN AFTER ALL LANDSCAPE WORK IS COMPLETED.

# IRRIGATION NOTES:

IRRIGATION SYSTEM MAINTENANCE AND OPERATION SHALL BE THE SOLE RESPONSIBILITY OF THE OWNER. IT SHALL BE THE OWNERS RESPONSIBILITY TO ENSURE THAT FUGITIVE WATER DOES NOT LEAVE THE SITE DUE TO OVERWATERING OR MALFUNCTIONING EQUIPMENT.

ALL ON-SITE PLANT MATERIAL, NEW AND EXISTING, SHALL BE IRRIGATED BY COMPLETE, AUTOMATIC DRIP IRRIGATION WITH SUBTERRANEAN LATERALS. TREES SHALL RECEIVE ONE (1) NETAFIM SPIRAL (50' LENGTH) WITH 3 LOOPS AT A FINAL RADIUS OF 4.5' FROM TREE TRUNK, PINNED IN PLACE. NETAFIM SHALL HAVE EMITTERS 12" O.C. WITH A FLOW OF .6 GPH. SHRUBS TO RECEIVE (2) 1.0 GPH DRIP EMITTERS. DRIP AND BUBBLER SYSTEMS TO BE TIED TO 1/2" POLYPIPE WITH FLUSH CAPS AT EACH END.


RUN TIME PER EACH SHRUB DRIP VALVE WILL BE APPROXIMATELY 15 MINUTES PER DAY. TREE DRIP VALVE SHALL RUN 1.5 HOURS, 3 TIMES PER WEEK. RUN TIME WILL BE ADJUSTED ACCORDING TO THE SEASON.


POINT OF CONNECTION FOR IRRIGATION SYSTEM IS UNKNOWN AT CURRENT TIME AND WILL BE COORDINATED IN THE FIELD. IRRIGATION WILL BE OPERATED BY AUTOMATIC CONTROLLER.

LOCATION OF CONTROLLER TO BE FIELD DETERMINED AND POWER SOURCE FOR CONTROLLER TO BE PROVIDED BY OTHERS.

IRRIGATION MAINTENANCE SHALL BE THE RESPONSIBILITY OF THE PROPERTY OWNER.

WATER AND POWER SOURCE SHALL BE THE RESPONSIBILITY OF THE DEVELOPER/BUILDER.





 $\langle \rangle$  Shrub planting keyed notes

- SHRUB LOCATION, SPECIES, AND CONDITION AS PER PLAN. INSTALL WITH TOP OF ROOT BALL FLUSH WITH SUBGRADE (BOTTOM OF MULCH) . USE WOOD CHIP MULCH OVER ROOTBALL, FEATHERED TO A 2" DEPTH AND HELD BACK 2" FROM
- TRUNKS AND STEMS AND TO COVER DRIPLINE. 4. 2" HIGH X 8" WIDE BERM 5. BACKFILL PER SPECIFICATIONS. LIGHTLY TAMP IN LIFTS AND WATER-IN TO ELIMINATE VOIDS AND
- AIR POCKETS. 6. UNDISTURBED NATIVE SOIL. SCARIFY AND LOOSEN EDGES OF PLANTING PIT.
- 8. MULCH SEE PLANTING PLAN. 3" DEPTH UNLESS OTHERWISE NOTED.

SHRUB PLANTING (01) NTS TREE PLANTING DETAIL

NN NN 16455 98-9 98-1 The H 7909 Albuqu Cont. Ph. (5 Fax (5 OF NEW inter CRAIG SOLETHER 67 FUSCAPE ARCHITE July 25, 2023 S  $\geq$  ${\sf Z}$  $\square$  $\overline{\mathbf{D}}$  $\simeq$ Galleria Creek F Le, NM  $( \cap$  $\overline{O}$ D ter Iver erqu  $\geq$ wa<sup>†</sup> Sil que elim Bluev 531 Albu Ω propr and ight 1 not t ees h the (ects copyr nust contained Hilltop La and are p n original r copied u sign cc The H :tors a is an ed or been of his TheHille | <u></u> CHECKED tfh WN /25 SHEET #

LS-10<sup>°</sup>

SCALE: 1'' = 20' - 0''

GRAPHIC SCALE

20 10 0 10 20

SHRUB PLANTING DETAIL