




Stormwater Pollution Prevention Plan (SWPPP) *Implementation Check List*

This form provides a list of items which must be completed by the Operator or its authorized representative prior to initiating any earth disturbing activities or over the course of the project.

Completed	Compliance Activity	Deadline
	Tab I, Page 61: Sign and date the Operator's SWPPP certification statement	Immediately
	Tab I, Page 61: Sign and date the Owner's SWPPP certification statement	Immediately
	Tab 3: Add the NOI Authorization Letter when received from the EPA if not included when you receive the SWPPP.	Immediately Upon Receipt
	Tab 4: From each subcontractor, collect signed Subcontractor Certification Statement acknowledging their responsibility to comply with the SWPPP and CGP. Blank forms are included in Tab 4.	Ongoing
	Tab 4: Complete and add <i>Delegation of Authority</i> forms for any internal or external party which may act or sign forms on behalf of the Operator.	Immediately
	Confirm a rain gauge is installed onsite in an open area to collect precipitation.	Prior to Earth Disturbing Activities
	Install temporary sediment and erosion controls as identified on the site map.	Prior to Earth Disturbing Activities
	Update the site map with the actual locations and installation dates of each BMP and stabilization measure as they are installed.	After BMP Installation
	If applicable, identify and protect any sensitive habitats or historical/archaeological sites to prevent construction interference.	Prior to Earth Disturbing Activities
	Provide key stakeholders who need to receive inspection reports to E2RC, LLC.	Immediately
	Review the SWPPP and familiarize your staff with its requirements. Pay special attention to monitoring requirements, maintenance, housekeeping, corrective action reporting and stabilization deadlines.	Immediately and Ongoing
	Conduct staff and subcontractor training on SWPPP requirements.	Monthly
	Notify E2RC of project completion and certify Notice of Termination (NOT).	After Final Stabilization

PAVILION CONSTRUCTION, LLC
NUEVO ATRISCO APARTMENTS
ALBUQUERQUE, NM
SWPPP



No	Revision	Item	Date



E2RC
 INTEGRATED
 ENVIRONMENTAL
 CONSTRUCTION
 ENGINEERING

Design | Comply | Restore

NUEVO ATRISCO APARTMENTS
ALBUQUERQUE, BERNALILLO COUNTY, NM

COVER SHEET

ISSUED FOR: **1**

C. FETTER PINNEY

DATE: **NOVEMBER 28, 2018**


COVER SHEET

ISSUED FOR: **1**

PLACE WATTLES CONTINUOUSLY ALONG EXTENT OF THE UTILITY TRENCH AND FUTURE LOCATION OF THE SPOILS STOCKPILE, PRIOR TO EXCAVATION OF THE UTILITY.


WATTLES ARE TO REMAIN IN PLACE UNTIL UTILITY TRENCH IS BACKFILLED

ONCE TRENCH IS BACKFILLED, WATTLES MAY BE REMOVED AND REUSED IN THE NEXT SECTION OF EXCAVATION PROVIDED THEY ARE IN GOOD CONDITION AND CAPABLE OF STOPPING SEDIMENT.




SPOILS PILE PROTECTION

NTS




OPEN TRENCH SPOILS PILE PROTECTION

NTS




EARTHEN BERM

NTS



ROCK CHECK DAM


NTS



RUNDOWN DETAIL


NTS

8' MAX SPACING BETWEEN STAKES



CONCRETE WASHOUT

NTS




WHEN 2 SECTIONS OF SILT FENCE ADJOIN, OVERLAP 12" MIN AND FOLD BACK.

REGULAR MAINTENANCE SHALL BE PERFORMED IN ACCORDANCE WITH THE SWPPP.

SOILS COLLECTED AT THE SILT FENCE SHALL BE REMOVED WHEN THE SILT FENCE BEGINS TO BULGE.


SILT FENCE

NTS



CURB INLET PROTECTION

NTS



Design | Comply | Restore

NUEVO ATRISCO APARTMENTS
ALBUQUERQUE, BERNALILLO COUNTY, NM

BEST MANAGEMENT PRACTICES

C. FETTER PINNEY

NOVEMBER 28, 2018


2

CRUSHED AGGREGATE GREATER THAN 75 MM (3 IN.) BUT SMALLER THAN 150 MM (6 IN.)



SECTION B-B

NOTE: CONSTRUCT SEDIMENT BARRIER AND CHANNELIZE RUNOFF TO SEDIMENT TRAPPING DEVICE




STABILIZED CONSTRUCTION ENTRANCE

NTS


NPDES POSTING BOARD

NTS

TEMPORARY EROSION AND SEDIMENT CONTROL DRAWINGS



NOTE: INSTALL WATTLE ALONG A LEVEL CONTOUR



WATTLE INSTALLATION


NTS

7' FOR DRAWING ONLY, 8' MAX SPACING BETWEEN STAKES

WATTLE INSTALLATION

NTS

8' MAX SPACING BETWEEN STAKES



STAKE TO BE PLACED AT TOE OF SLOPE, BOTH SIDES

WATTLE WITHOUT BLANKET

NTS

2' FOR DRAWING ONLY, 8' MAX SPACING BETWEEN STAKES

THE NPDES COMPLIANCE SWPPP DRAWING AND ASSOCIATED DOCUMENTATION IS AND SHALL BE CONSIDERED A LIVING DOCUMENT ALLOWING FOR MODIFICATIONS AS SITE CONDITIONS CHANGE OR DIGRATE.

ALL SITE FEATURES (EXISTING/ PROPOSED GRADES, EXISTING CONSTRUCTION, FUTURE CONSTRUCTION, ETC.) SHOWN IS PER INFORMATION FROM OTHERS.

THE SWPPP AND MAINTENANCE/SECTION REPORTS SHALL BE SIGNED BY A QUALIFIED INSPECTOR AS DESIGNATED BY THE OWNER.

MINIMUM REQUIREMENTS TO FURTHER DEVELOP OR MODIFY THIS STORM WATER POLLUTION PREVENTION PLAN (SWPPP) DRAWING SHALL BE BASED ON THE CURRENT EDITION OF THE NEW MEXICO STATE HIGHWAY AND TRANSPORTATION DEPARTMENT (MSHTD), NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL (TEMPORARY EROSION AND SEDIMENT CONTROL PLAN), CONSTRUCTION BEST MANAGEMENT PRACTICES (BMP) MANUAL, AND THE SWPPP MANUAL FOR CONSTRUCTION (CURRENT SPECIFICATIONS). REFER TO THESE SPECIFICATIONS FOR MATERIAL AND CONSTRUCTION DEFINITIONS.

A NOTICE OF INTENT (NOI) SHALL BE SUBMITTED, POSTED ON THE EPA WEB SITE FOR (14) DAYS AND ACTIVE PRIOR TO THE COMMENCEMENT OF CONSTRUCTION ACTIVITY. AN ACTIVE NOI SHALL BE POSTED AT THE PROJECT SITE PRIOR TO CONSTRUCTION.

LOCATE TEMPORARY CONCRETE WASHOUT, ANCHORED TOILETS, CONSTRUCTION ENTRANCE, AND PARKING, STAGING, REFUELING, TRASH CONTAINMENT AREA TO MINIMIZE SITE DISTURBANCE DURING CONSTRUCTION ACTIVITY AND MODIFY AS REQUIRED AS PER SITE REQUIREMENTS.


BMP INSTALLATION REQUIRES UPON INSTALLATION, FIELD VERIFICATION OF SNO INSTALLATION AND LOCATION TO BEST APPLY THE INTENT OF THE BMP.

DISTURBED AREAS REMAINING NOT COVERED BY PERMANENT STRUCTURES OR BMPs SHALL BE SEEDING BY SEEDING OR HYDRO-MULCH CLASS C AND IN ACCORDANCE WITH NEW MEXICO SEED LAI CHAPTER 70, ARTICLE 10, SECTION 11-22 NMAC 1979 PRIOR TO THE NOT FILING.

THE SWPPP DOCUMENTATION AND INSPECTION REPORTS SHALL BE READILY AVAILABLE TO AN EPA REPRESENTATIVE AT ALL TIMES DURING CONSTRUCTION.


PROJECT IS REQUIRED TO MAINTAIN A RECORD OF STREET SWEEPING AND CLEAN UP MEASURES IN THE EVENT OF TRACK OUT TO MINIMIZE AND PREVENT OFF SITE COMPLAINTS. DURING CONSTRUCTION PROJECT IS ACCESSIBLE THROUGH MULTIPLE LOCATIONS, THEREFORE MULTIPLE CONSTRUCTION ENTRANCES WITH TRACK OUT MITIGATION MAY BE REQUIRED.

PERMANENT STABILIZATION:
- CRUSHED AGGREGATE (DRAINING) IF NECESSARY
- DRAIN SEED
- EITHER CRIMPED STRAW (CLA) OR HYDROSEEDING (HLS)



1. SPOIL PILE PROTECTION MEASURES ARE APPLIED AS NEEDED AND ONLY IF A SPOIL PILE EXISTS.
2. PARKING AND STAGING AREAS ARE LOCATED OFF SITE IF NOT INDICATED ON THIS DRAWING SET.
3. ITEMS SHOWN IN THE LEGEND ARE INCLUDED SO THAT ALTERNATIVE BMPs MAY BE INCORPORATED INTO THE PROJECT AFTER THE INITIAL SET UP. SOME BMPs SHOWN ARE AVAILABLE BUT NOT NECESSARILY UTILIZED AT THE ONSET OF CONSTRUCTION.
4. NATURAL BUFFER WILL BE USED AS THE INITIAL BMP WHEN APPROPRIATE.
5. WATTLES AND/OR SILT FENCE ARE ONLY REQUIRED IF THERE IS NO 50 FOOT SECTION OF UNDISTURBED VEGETATION.

No	Revision	Item	Date



Design I Comply I Restore

NUEVO ATRISCO APARTMENTS
ALBUQUERQUE, BERNALILLO COUNTY, NM

BEST MANAGEMENT PRACTICES

C. FETTER PINNEY

NOVEMBER 28, 2018

3

1. SPOIL PILE PROTECTION MEASURES ARE APPLIED AS NEEDED AND ONLY IF A SPOIL PILE EXISTS.
2. PARKING AND STAGING AREAS ARE LOCATED OFF SITE IF NOT INDICATED ON THIS DRAWING SET.
3. ITEMS SHOWN IN THE LEGEND ARE INCLUDED SO THAT ALTERNATIVE BMP'S MAY BE INCORPORATED INTO THE PROJECT AFTER THE INITIAL SET UP. SOME BMP'S SHOWN ARE AVAILABLE BUT NOT NECESSARILY UTILIZED AT THE ONSET OF CONSTRUCTION.
4. A NATURAL BUFFER WILL BE USED AS THE INITIAL BMP WHEN APPROPRIATE.
5. WATTLES AND/OR SILT FENCE ARE ONLY REQUIRED IF THERE IS NO 50 FOOT SECTION OF UNDISTURBED VEGETATION.
6. RECEIVING WATER = UNNAMED CANAL/DITCH, 1.7 MILES FROM THE AREA
7. GPS COORDINATES = 35.078836, -106.724239
8. DISTURBED AREA = 3.5 ACRES
9. ENDANGERED SPECIES = RIO GRANDE SILVERY MINNOW AND YELLOWBILLED CUCKOO, 2.38 MILES FROM THE AREA

LEGEND

	POST - CONSTRUCTION FLOW
	PRE - CONSTRUCTION FLOW
	SILT FENCE
	WATTLE OF SOCK
	SPOILS PILE PROTECTION
	EARTHEN BERM
	INLET PROTECTION
	NATURAL BUFFER
	PARKING AND STAGING AREA
	CONCRETE WASHOUT
	STABILIZED CONSTRUCTION ENTRANCE
	VEGETATIVE STABILIZATION
	ENDANGERED/THREATENED SPECIES
	CHEMICAL STORAGE
	TEMP TOILET
	LOCATION FOR PUBLIC NOTIFICATION OF NPDES
	PROJECT BOUNDARY
	DISTURBED AREA
	PROJECT AND DISTURBED BOUNDARY
	CHECK DAM

PARKING AND STAGING AREA, CONCRETE WASHOUT, APPROXIMATE LOCATION. THESE AREAS ARE TO REMAIN UNDISTURBED AND ARE TO BE MOVED AFTER START OF CONSTRUCTION.

No	Revision	Item	Date



Design | Comply | Restore
 NUEVO ATRISCO APARTMENTS
 ALBUQUERQUE, BERNALILLO COUNTY, NM
 STORMWATER POLLUTION PREVENTION PLAN
 C. FETTER PINNEY
 NOVEMBER 28, 2018
 5

