TEMPORARY EROSION AND SEDIMENT CONTROL PLAN Residence Inn & Food Hall


Copper Ave. & Cedar Street, Albuquerque NM 87102

PAGE INDEX				
1	Title Page			
2	2 SWPPP/TESCP Info & Notes			
3	SWPPP Contacts / Nature of			
	Construction			
4-5	Temporary Erosion Control Map			
6-12	BMP Specifications / Details			



ARIZON BUADALUPE CIBOLA Los Lunes VALENCIA Estancia Clovis. Socorro CATRON SOCORRO Truth or Alamogordo Lovington Consequences DONA ANA OTERO Lordsburg TEXAS **NEW MEXICO**

LATITUDE: 35.082826 LONGITUDE: -106.633968




TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

PERMIT NUMBER:	NMR100433	
	NMR100000 State of New Mexico, Except Indian Country	
OWNER NAME:	Cedar Investors, LLC	
OWNER POINT OF CONTACT:	Matt Lammers 505-998-0163 mlammers@titan-	-
	development.com	
NOI PREPARED BY:	Inspections Plus	
PROJECT/SITE NAME:	Residence Inn & Food Hall	
PROJECT/SITE ADDRESS:	Copper Ave. & Cedar Street, Albuquerque NM 87102	
LATITUDE	35.082826	
LONGITUDE	-106.633968	
ESTIMATED PROJECT START DATE	03/01/2025	
ESTIMATED PROJECT COMPLETION DATE	02/28/2027	
PROPERTY SIZE	4.00 acres	
TOTAL AREA OF DISTURBANCE	4.00 acres	
MAXIMUM AREA DISTURBED AT ONE TIME	4.00 acres	
TYPE OF CONSTRUCTION	Commercial	
DEMOLITION OF ANY STRUCTURES 10,000	N/A	
SQ FT OR GREATER BUILT OR RENOVATED		
BEFORE JANUARY 1, 1980?		
WAS THE PREDEVELOPMENT LAND USED	No	
FOR AGRICULTURE?		
COMMENCED EARTH DISTURBING	No	
ACTIVITIES?		
DISCHARGE TO MS4? MS4 NAME	Yes – COA	_
SURFACE WATERS WITHIN 50 FT?	No	_
RECEIVING WATER	Rio Grande	_
REC. WATER IMPAIRED? TIER	Yes	_
WHAT IMPAIREMENTS?	E.coli, PCBs, Oxygen Depleting Substances, Gross Alpha	
	Radiation Sources	\downarrow
SWPPP CONTACT INFORMATION	Matt Lammers 505-998-0163 mlammers@titan-	
	development.com	\perp
ENDANGERED SPECIES CRITERIA	Criterion "A", No Critical Habitats	
HISTORICAL LOCATION CRITERIA	Preexisting Development	

ESC Plan Stnadard Notes (2023-06-16)

All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected and maintained in accordance with:

- a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
- b. The EPA's 2022 Construction General Permit (CGP), and
- c. The City of Albuquerque Construction BMP Manual
- 1. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMP's and prior to beginning construction.
- 2. Self-inspections In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of ¼ inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request."
- 3. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Final stabilization and Notice of Termination (NOT) In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then filing their Notice of Termination (NOT) with the EPA. Each operator may terminate the CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.
- 5. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
- 6. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
- 7. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if the site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
- 8. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hook silt fence shall be shown in the front yard swale or on the side of the street.



TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

OPERATOR:

Cedar Investors, LLC 6300 Riverside Plaza Lane #200 Albuquerque, NM 87120

Matt Lammers
Property Owner Contact
505-998-0163
mlammers@titan-development.com

OWNER:

TBD

Nature of Construction Activities

Start: 03/1/2025 - End: 02/28/2027

Dates are estimates and may be adjusted based on external factors or unexpected events.

1.713 acres total property, 1.713 acres total and maximum area to be disturbed at any one time.

The Operator, TBD will be constructing a commercial building for Cedar Investors, LLC. This will include grading, demolition, excavation for the foundation, connecting utilities, and vertical construction of a commercial building.

No temporary cessation of construction activities anticipated during this phase.

Applicable BMPs for this Phase: Inlet Protection, Stabilized Drive Approach, Silt Fencing, , Street Sweeping, Water Truck, Mulch Sock

Demolition will commence 03/01/2025

Commencement of Vertical Construction Activities: Grading, excavation for foundations, connecting utilities, and vertical construction of the Commercial building: Start:


04/01/2025 - End: 02/28/2027


Parking area will be stabilized with gravel during and post construction.

All other disturbed soil will be stabilized via Vegetative stabilization: Establishing a uniform, long-term vegetative cover with a density of 70% of the native background vegetative cover on all unpaved areas and areas not covered by permanent structures within 14 days of construction completion.

Final Stabilization: 10/2026 – 02/28/2027

Permanent Cessation of Construction Activities for this Phase: 02/2027





☐ GRADING KEYNOTES

- 1. EXISTING STORM DRAIN TO REMAIN.
- 2. EXISTING INLET TO REMAIN.
- 3. INSTALL RETAINING WALL. REFER TO STRUCTURAL DRAWINGS FOR DETAILS
- INSTALL HDPE STORM DRAIN PIPE. SEE PLAN FOR SIZE AND SLOPE.
- 5. INSTALL TYPE "D" INLET PER COA STD DWG 2206 (OR APPROVED FOLIAL)
- 6. CONNECT TO EXISTING STORM DRAIN.
- REMOVE AND DISPOSE EXISTING STORM DRAIN.
- REMOVE AND DISPOSE EXISTING STORM INLET
- INSTALL PREFABRICATED PIPE FITTING.
- 10. INSTALL 4' DIAMETER TYPE 'C' MANHOLE PER COA STD DWG 2101.
- 11. INSTALL ROOF DRAIN TO WITHIN 5' OF BUILDING.
- 12. INSTALL STORM DRAIN CLEANOUT.
- 13. MATCH EXISTING ELEVATION. NOTIFY ENGINEER OF ANY DISCREPANCIES.
- 14. ADJUST EXISTING INFRASTRUCTURE TO GRADE.

■ <u>NOT</u>


THE OWNER HAS ELECTED TO PAY THE PAYMENT IN LIEU OF THE REQUIRED STORMWATER QUALITY VOLUME. PAYMENT IN LIEU (APPROVED AMOUNT = 2,985 CF X \$8/CF = \$23,880) OF ONSITE MANAGEMENT OF THE SWQV WAS MADE.

LEGEND

PROPERTY LINE PROJECT LIMITS OF GRADING EXISTING INDEX CONTOUR **-4924** EXISTING INTERMEDIATE CONTOUR EXISTING GROUND SPOT ELEVATION PROPOSED INDEX CONTOUR PROPOSED INTERMEDIATE CONTOUR XX.XX PROPOSED GRADE SPOT ELEVATION FL=FLOW LINE TC=TOP OF CURB TS=TOP OF SIDEWALK S=2.0%_ DIRECTION OF FLOW WATER BLOCK/GRADE BREAK



STORM DRAIN CLEANOUT







OWNER/DEVELOPER
Titan Development
6300 Riverside Plaza Lane NW, Ste 200
Albuquerque, New Mexico 87120
505.998.0163 | Josh Rogers

jrogers@titan-development.com

ARCHITECT

5G Studio Collaborative, LLC. 1217 Main St., Suite 400 Dallas, TX 75202 214.670.0050 | Yen Ong yen@5gstudio.com

PLANNER
Consensus Planning
302 Eight Street NW
Albuquerque, New Mexico 87102
505.764.9801 | Jim Strozier
cp@consensusplanning.com

CIVIL ENGINEER
Bohannan Huston
7500 Jefferson Street NE
Albuquerque, New Mexico 87109
505.823.1000 | Mike Balaskovits
mbalaskovits@bhinc.com

STRUCTURAL
Urban Structure
8140 Walnut Hill Lane, suite 905
Dallas, Texas 75231
214.295.5775 | Jeff Reed

214.295.5775 | Jeff Reed jreed@urbanstruct.com

Summit Consultants 4144 N. Central Expressway, Suite 635 Dallas, Texas 75204 214.420.9111 | Chad Leveritt chad.leveritt@summitmep.com

LANDSCAPE ARCHITECT
Yellowstone Landscape
7525 Second Street NW
Albuquerque, New Mexico 87107
505.998.9615 | Cody McNallen
cmcnallen@yellowstonelandscape.com

GENERAL CONTRACTOR
Jaynes Corporation
2906 Broadway NE
Albuquerque, New Mexico 87107
505.345.8598 | Krishna Reddy
krishna.reddy@jaynescorp.com

INTERIORS - HOTEL
InterMountain Renovations
2440 Tower Drive
Monroe, LA 71201
318.812.7709 | Jessie Melson
jessiem@imrhotels.com

FOOD HALL CONSULTANT Hammer and Plate Consulting Denver and Boulder, Colorado 720.936.6772 | Kate Kaufman kate@hammerandplate.com

REV.	DATE	ISSUE TITLE
	23-05-19	ISSUE FOR 30% CD
	23-07-12	ISSUE FOR 60% CD
		ISSUE FOR DD / 60% CD
		ISSUE FOR BID

INCOMPLETE DOCUMENTS ARE FOR INTERIM REVIEW ONLY. NOT FOR REGULATORY APPROVAL, PERMIT OR CONSTRUCTION

RESIDENCE INN & FOOD HALL ABQ 1111 CENTRAL AVE. NE ALBUQUERQUE, NM 87102

GRADING PLAN

210046
PROJECT NUMBER


C 100


Residence Inn & Food Hall ABQ Inspections Plus, LLC Commercial SWPPP Map 1.pdf

LEGEND



- Property Boundary (2)
- Limit of Disturbance (2)
- • Silt Fence (3)
- Concentrated Flow Path (4)
- Pre & Post Construction Water Flow (1)
- Materials Storage (1)
- Stockpiles (1)
- Water Truck (1)
- Street Sweeping (3)
- Insert Inlet Protection (1)
- Portable Toilet (1)
- Dumpster (1)
- Spilll Kit (1)
- SWPPP Sign (1)
- Portable Concrete Washouit (1)
- Stabilized Construction Exit (2)






Residence Inn & Food Hall ABQ Inspections Plus, LLC Commercial SWPPP Map 2.pdf

LEGEND



- Property Boundary / Limit of Disturbance (1)
- • Silt Fence (5)
- Concentrated Flow Path (3)
- Pre & Post Construction Water Flow (2)
- Materials Storage (1)
- Stockpiles (1)
- Water Truck (1)
- Street Sweeping (1)
- Portable Toilet (1)
- Dumpster (1)
- Temporary Blockade (2)
- Spill Kit (1)
- SWPPP Sign (1)
- Portable Concrete Washout (1)
- Stabilized Construction Exit (1)



A1-1 DUST CONTROL



DESCRIPTION

Dust control measures reduce a construction site's potential for producing airborne fugitive dust that can lead to air and water pollution. Sediments that are transported from construction sites by wind and construction vehicles that have left the site, are often re-dispersed to the air by subsequent vehicular traffic and winds. Likewise, these sediments may be transported by the next rainfall to streams and into public storm sewer systems. Implementation of control measures to minimize the generation of fugitive dust from disturbed landscapes and construction sites will also limit the quantity of sediments in stormwater.

PRIMARY USE

Dust control is used to limit and control nuisance fugitive dust from disturbed landscapes and construction sites. Project types and conditions that benefit from execution of a dust control strategy include, but are not limited to, the following:

- » Grading operations (land clearing and earthmoving).
- » Drilling and blasting.
- » Batch drop operations (loader operation).
- » Exposed, cleared, and unstabilized areas.
- » Vehicle traffic on unpaved surfaces. » Sediment tracking on paved surfaces.
- » Blasting and wrecking ball operations.
- » Soil and debris storage piles.

SEE ALSO

A1-4 Grassland Seedbank

Protection A1-5 Stockpile Management A2-1 Seeding

A2-2 Mulching

NMDOT TESCP TEMPORARY EROSION AND SEDIMENT CONTROL PLAN)



Revision 03 December 2020

MATTONAL POLLUTANT DISCHARGE ECIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-1 DUST CONTROL CONTINUED

APPLICATION

Dust control measures vary widely and should be selected alone or in. Sation for the specific project type, conditions, and resource availability Dust control measures include, but are not limited to, the following:

- » Provide covers for trucks transporting materials that contribute dust.
- » Pave, apply gravel, vegetate or chemically stabilize large disturbed areas.
- Immediately water disturbed areas.
- » Regularly water and dampen unstabilized areas.

Additionally, if the contractor is responsible for complying with the requirements of the air pollution control permit, the following is typically

- » Provide dust control plans for construction or land-clearing projects.
- Conduct enforcement activities with priority given to citizen complaints.
- Conduct documentation of maintenance.

Some dust control measures may be of limited use due to lack of resources. at the site, construction sequencing, and the need to repeatedly re-implement measures during the course of construction. Limitations may include:

- Access to water.
- Availability of equipment.
- Drought.
- Frequent disturbance during construction.

MAINTENANCE REQUIREMENTS

- Inspect stabilized soils for disturbance on a regular basis.
- Wet soil and soils treated with stabilization agents. Regrade and reapply soil stabilizing agents.

Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-13 STABILIZED CONSTRUCTION ENTRANCE/EXIT



DESCRIPTION

A stabilized construction entrance/exit consists of a pad of crushed stone, recycled concrete, or other rock-like material on top of a geotextile filter, which is used to facilitate the wash-down and removal of sediment and other debris from construction equipment prior to exiting the site.

PRIMARY USE

Stabilized construction entrances/exits are used to reduce offsite sediment tracking from trucks and construction equipment, and for sites where considerable truck traffic occurs each day. They also reduce the need to clean adjacent pavement as often, and help route site traffic through a single point. Stabilized construction entrances and exits are recommended for all construction sites, and may be required for Construction General Permit compliance.

Strategies for successful and effective stabilized construction entrances/exits include but are not limited to:

» Location selection able to accommodate construction traffic. » Appropriate selection of locally available material.

LIMITATIONS

- » Selection of the construction entrance/exit location is critical. To be effective, it must be used exclusively.
- » Stabilized access points can be expensive and must be installed in combination with one or more other sediment control techniques. It may be more cost effective, however, than labor-intensive street cleaning.

NMDOT STANDARD DRAWING

603-01-7/7 Offsite Tracking

NMDOT TESCP TEMPORARY EROSION AND SEDIMENT CONTROL PLAN)
SYMBOL

SCEE

Revision 03 December 2020

Appendix A1 - Construction Planning, Management and Clean Up

A1-13 STABILIZED CONSTRUCTION ENTRANCE/EXIT CONTINUED

LIMITATIONS CONTINUED

» Site constraints may limit the recommended 50 feet entrance/

MAINTENANCE REQUIREMENTS

- Inspect the stabilized construction entrance after major storm events. to ascertain sediment and pollution are being effectively captured on site. When sediment or debris has substantially clogged the void area
- between the rocks, the aggregate mat must be washed down or replaced. » Re-grade and top dress stone periodically to retain the effectiveness of

the entrance/exit.



CPESC Stamp

02/04/2025 DATE B. Henriksen / J. Tolman DRAWN BY

PROJECT TITLE ALBUQUERQUE, NM, BERNALILLO COUNTY CITY, COUNTY, STATE

INSPECTIONS

Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A2 - Erosion and Sediment Control

A2-8 MULCH SOCKS









Mulch socks are erosion and sediment control materials made typically of high density polyethylene (HDPE) or biodegradable plastic filament mesh tubes filled with compost or other organic media.

PRIMARY USE

Mulch socks are primarily used to filter and slow stormwater. Uses include:

- » Filter sediment and silts from sheet stormwater flowing from disturbed
- » Protect inlets from sediment.
- » Create temporary ponding areas behind socks to facilitate the deposition of suspended solids.
- » Slow stormwater runoff and reduce peak flows. » Filter heavy metals, pollutants and oil from stormwater when socks are filled
- with adsorbent media. » Provide temporary protection at drop inlets or culverts.
- » Create check dams or sediment traps at concrete washout areas. » Provide perimeter control, runoff diversion, and slope interruption.
- » Reinforce stream banks and aid in the protection and establishment of stabilizing watercourse vegetation.

APPLICATION

Strategies for successful use of mulch socks include:

- » Lay the sock upon the surface and stake the tube every 10 feet.
- » Lay the tube along contours, vegetated channels, and outside of the toes of slopes.



Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A2 - Erosion and Sediment Control


A2-8 MULCH SOCKS CONTINUED

LIMITATIONS

- » Mulch socks do not provide long-term solutions for stormwater storage.
- » Mulch socks have limited usefulness in concentrated flow conditions.
- » On NMDOT projects composted mulch socks (CMS) are used exclusively; wood chip mulch socks are not allowed.


MAINTENANCE REQUIREMENTS

- » Inspect mulch socks periodically, especially after major storm events.
- » Remove sediments from behind socks after accumulation is 1/3 sock height.
- » Restake and overlap socks that are displaced due to storm events or construction disturbance.



Use for alternative to Cut **Back Curbs in certain** areas; and curb and grate inlet protection.

Mulch sock - PLAN VIEW.



Mulch sock - SECTION A-A.



DESCRIPTION

Revision 03 December 2020

A sediment basin is a pond area with a controlled outlet in which suspended sediment is allowed to settle. A sediment basin is a highly effective treatment device for removing sediments and other pollutants from stormwater for the design storm event.

PRIMARY USE

Sediment basins are used as permanent erosion and sediment control facilities to provide stormwater treatment and control outflow, minimizing flood problems downstream. Sediment basins should be used where there is adequate open space to direct most of the site drainage into the basin.

APPLICATION


Strategies for successful sediment basin design include:

CPESC*

CPESC Stamp

- Design sediment basins for two-year storm (or higher) runoff volumes.
 Create an outlet structure that consists of a stone section in the embankment formed by a combination of coarse aggregate and riprap to
- provide for filtering/ detention capability.

 » Locate the outlet crest at least 1 foot below the top of the embankment.
- » Use a geotextile at the stone-soil interface to act as a separator.
- » Provide an emergency overflow spillway for rainstorms that exceed the capacity of the sediment basin.



SEE ALSO

A2-10 Sediment Trap

A3-9 Detention Basin

NMDOT STANDARD DRAWING

603-01-5/7 Sediment Basin

NMDOT TESCP

(TEMPORARY EROSION AND

SEDIMENT CONTROL PLAN)
SYMBOL

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL

Revision 03 December 2020

A2-11 SEDIMENT BASIN CONTINUED

NATIONAL POLLUTANT DISCHARGE TERMINATION SYSTEM MANUAL

Appendix A2 - Erosion and Sediment Control

LIBERTATIONS

- Sediment basins can be rather large, depending on site conditions.
 Sediment basins require comprehensive planning for construction phasing.
- Storm events that exceed the design storm event can cause damage to the spillway structure of the basin and cause unexpected flooding around and downstream of the basin.


MAINTENANCE REQUIREMENTS

- » Remove sediment and re-grade basin to its original dimensions when the capacity of the impoundment has been reduced significantly from its original storage capacity. The removed sediment shall be stockpilled or redistributed in areas that are protected from erosion.
- Inspect basin outlet structure and emergency spillway (if present) after major storm events to inspect for damage and to ensure that obstructions are not diminishing the effectiveness of the structures.

Revision 03 December 2020

Appendix A2 - Erosion and Sediment Control

A2-11 SEDIMENT BASIN CONTINUED



Sediment basin - PLAN VIEW.




ALBUQUERQUE, NM, BERNALILLO COUNTY
CITY, COUNTY, STAY

02/04/2025


B. Henriksen / J. Tolman



PROJECT TITLE



9 of 12



Definition

A temporary barrier of Geotextile Class "F" used to intercept sediment laden runoff from small drainage areas.

Purpose

The purpose of silt fence is to reduce runoff where velocity and allow the deposition of transported sediment to occur. Limits imposed by ultraviolet light on the stability of the fabric will dictate the maximum period that the silt fence may be used.

- Silt fence provides a barrier that can collect and hold debris and soil, preventing the material from entering critical areas, streams, streets, etc.
- Silt fence can be used where the installation of a dike would destroy sensitive areas; woods, wetlands, etc.

Conditions where the Practice Applies


Silt Fence is limited to intercepting sheet flow runoff from limited distances according to slope. It provides filtering and velocity dissipation to promote gravity settling of sediment.


Design Criteria

Wood or Steel Posts may be used in certain instances. Silt fence should be placed as close to the contour as possible. No section of silt fence should exceed a grade of 5 percent for a distance more than 50 feet. Where ends of the geotextile fabric come together, the ends shall be overlapped, folded, and stapled to prevent sediment bypass.

- * If wood post are to be used they must meet the following specifications:
- 1 ½" X 1 ½" minimum square posts, or 1 ¾ " minimum diameter round post
- * If metal posts are to be used they must be standard "T" or "U" post weighing not less than I lb. per linear foot.
- The length of the flow contributing to silt fence shall conform to the following limitations.

Slope (%)	Slope Steepness	Slope Length (Ft.) (Maximum)	Silt Fence Length (Pt.) (Maximum)
2	0-50:1	Unlimited	Unlimited
2-10	50:1-10:1	125	1,000
10-20	10:1-5:1	100	750
20-33	5:1-3:1	60	500
33-SD	3:1-2:1	40	250
50 +	> 2:1	20	125





Residence Inn & Food Hall

ALBUQUERQUE, NM, BERNALILLO COUNTY CITY, COUNTY, STATE

02/04/2025

B. Henriksen / J. Tolman CPESC Stamp



Stabilized Drive Approach



A stabilized layer of aggregate or road base laid in preparation for a driveway or drive approach on a residential lot. Stabilized drive approaches are used as the only vehicular access to a lot so that vehicles do not compact or track out disturbed soils.

The purpose of the stabilized drive approach is to reduce tracking of sediment onto streets or public rights-of-way and provide a stable area for entrance or exit from the individual lot.

Conditions Where the Practice Applies

- 1. Stabilized drive approaches shall be located where a future driveway or drive approach will be paved with concrete.
- 2. Stabilized drive approaches should only apply to individual homes/building lots.
- 3. Stabilized drive approaches should not be used on existing pavement.

Design/Installation

- 1. Length Minimum of 10'-0" (30'-0" preferred for single residence lot/commercial pad or as space will allow).
- Width Minimum of 10'-0", should be flared at the existing road to provide a turning
- Road base or similar aggregate should be used as normal in preparation for a driveway
- Location The stabilized drive approach will be the only access point for vehicular traffic to the site. Vehicle traffic will not be allowed on areas of the site other than the stabilized drive approach.

Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-10 CONCRETE WASTE MANAGEMENT



Concrete waste management reduces or prevents the discharge of pollutants to stormwater by implementing management measures.

PRIMARY USE

DESCRIPTION


Concrete waste products can negatively affect the pH of water, harm aquatic life, and contribute to total suspended solids in stormwater. Concrete waste management strategies keep the discharge of concrete waste materials from affecting local stormwater and drainage systems during concrete construction operations.

Concrete construction operations that have the potential for contaminating receiving waters include, but are not limited to:

- » Pouring and finishing concrete slabs on grade and concrete paving.
- » Pouring vertical cast in place concrete (header curbs, concrete curbs and gutters, retaining walls, concrete footings).
- » Drilling, cutting, polishing, and curing concrete.
- » Washing concrete dust, and exposed aggregate concrete.
- » Spilling concrete.
- » Dampening freshly made concrete.
- » Creating and applying concrete slurry coat.
- » Building masonry structures.
- » Finishing surfaces with stucco.
- » Washing equipment.

SEE ALSO

A1-9 Spill Prevention Plan A1-11 Solid Waste Management A1-12 Hazardous Waste Management





Revision 03 December 2020

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM MANUAL Appendix A1 - Construction Planning, Management and Clean Up

A1-10 CONCRETE WASTE MANAGEMENT CONTINUED

APPLICATION

Concrete waste management strategies include:


- » Avoid mixing excess amounts of fresh concrete or cement onsite.
- » Perform washout of concrete trucks offsite or in designated areas on site at least 50 feet from storm drains, open ditches or bodies of
- » Block drop inlets and direct concrete wastewater into temporary pits where the concrete can set, be broken up, and then disposed of properly.
- » Collect and return sweepings to aggregate base stockpile or dispose of
- » Train employees and subcontractors in proper concrete waste management.

LIMITATIONS

» Offsite washout of concrete wastes may not always be possible.

MAINTENANCE REQUIREMENTS

- » Ensure subcontractors properly manage concrete wastes.
- » Dispose of hardened concrete on a regular basis.
- » Regularly inspect drop inlet protection measures.



DESCRIPTION:

A temporary containment control constructed of compacted soil.

APPLICATION:

- Construct around waste and materials storage area.
- Construct around staging and maintenance areas.
- Construct around vehicle parking and servicing areas.

INSTALLATION/APPLICATION CRITERIA


- Construct an earthen berm down hill of the area to be controlled. The berm should surround
- fueling facilities and maintenance areas on three sides to provide containment.
- Berm needs to be a minimum of 1 foot tall by 1 foot wide and be compacted by earth moving equipment.

LIMITATIONS

- Not effective on steep slopes.
- Limits access to controlled area.
- Personnel need to quickly respond to spills with remedial actions.

MAINTENANCE:

- Observe daily for any non-stormwater discharge.
- . Look for runoff bypassing ends of berms or undercutting berms.
- Repair or replace damaged areas of the berm and remove accumulated sediment.
- Recompact soil around berm as necessary to prevent piping.



11 of 12

BMP: Outlet Protection OP



DESCRIPTION:

A rock outlet protection is a physical device composed of rock, grouted riprap, or concrete rubble which is placed at the outlet of a pipe to prevent scour of the soil caused by high pipe flow velocities, and to absorb flow energy to produce non-erosive velocities.

APPLICATIONS:

- Wherever discharge velocities and energies at the outlets of culverts, conduits, or channels are sufficient to erode the next downstream reach.
- Rock outlet protection is best suited for temporary use during construction because it is usually less expensive and easier to install than concrete aprons or energy dissipators.
- A sediment trap below the pipe outlet is recommended if runoff is sediment laden.
- Permanent rock riprap protection should be designed and sized by the engineer as part of the culvert, conduit or channel design.
- Grouted riprap should be avoided in areas of freeze and thaw because the grout will break up.

INSTALLATION/APPLICATION CRITERIA:

Rock outlet protection is effective when the rock is sized and placed properly. When this is accomplished, rock outlets do much to limit erosion at pipe outlets. Rock size should be increased for high velocity flows. Best results are obtained when sound, durable, angular rock is used


ARTATIONS:

- Large storms often wash away the rock outlet protection and leave the area susceptible to erosion.
- Sediment captured by the rock outlet protection may be difficult to remove without removing the rock.
 Outlet protection may negatively impact the channel habitat.

MAINTENANCE:

- Inspect after each significant rain for erosion and/or disruption of the rock, and repair immediately.
- Grouted or wire-tied rock riprap can minimize maintenance requirements.

BMP: Temporary Drains And Swales



DESCRIPTION

Temporary drains and swales are used to divert off-site runoff around the construction site, divert runoff from stabilized areas around disturbed areas, and direct runoff into sediment.

APPLICATIONS:

- Temporary drains and swales are appropriate for diverting any upslope runoff around unstabilized or disturbed areas of the construction site.
- Prevent slope failures. Prevent damage to adjacent property. Prevents erosion and transport of sediments into water ways. Increases the potential for infiltration. Diverts sediment-laden runoff into sediment basins or traps.

INSTALLATION/APPLICATION:

- Temporary drainage swales will effectively convey runoff and avoid erosion if built properly:
- Size temporary drainage swales using local drainage design criteria. A permanent drainage channel must be designed by a professional engineer (see the local drainage design criteria for proper design).
- At a minimum, the drain/swale should conform to predevelopment drainage patterns and capacities.
- Construct the drain/swale with an uninterrupted, positive grade to a stabilized outlet. Provide erosion protection or energy dissipation measures if the flow out of the drain or swale can reach an erosive velocity.

MITATIONS

- Temporary drains and swales or any other diversion of runoff should not adversely impact upstream or downstream properties.
- Temporary drains and swales must conform to local floodplain management requirements.

Street Sweeping and Vacuuming



Objectives

- EC Erosion Control
- SE Sediment Control
- TR Tracking Control
 WE Wind Erosion Control
- NS Non-Stormwater Management Control

SE-7

WM Waste Managementand Materias Pollution Control

Targeted Constituents

Potential Alternatives

Sediment

Nutrients

Trash

Metals

Bacteria

Organics

Oil and Grease

Description and Purpose

Street sweeping and vacuuming includes use of self-propelled and walk-behind equipment to remove sediment from streets and roadways, and to clean paved surfaces in preparation for final paving. Sweeping and vacuuming prevents sediment from the project site from entering storm drains or receiving waters.

Suitable Applications

Sweeping and vacuuming are suitable anywhere sediment is *tracked from the project site onto public or private paved streets and roads, typically at points of egress. Sweeping and vacuuming are also applicable during preparation of paved surfaces for final paving.

Limitations

Sweeping and vacuuming may not be effective when sediment is wet or when tracked soil is caked (caked soil may need to be scraped loose).

mplementation

- Controlling the number of points where vehicles can leave the site will allow sweeping and vacuuming effo Is to be focused, and perhaps save money.
- Inspect potential sediment tracking locations daily.
- Visible sediment tracking should be swept or vacuumed on a daily basis.

1of2

SE-7 Street Sweeping and Vacuuming

- Do not use kick brooms or sweeper attachments. These tend to spread the dirt rather than
- If not mixed with debris or trash, consider incorporating the removed sediment back into the project

osts

January 2003

Rental rates for self-propelled sweepers valy depending on hopper size and duration of rental. Expect rental rates from \$s8/hour (9 yd3 hopper) to \$88/hour (9 yd3 hopper), plus operator costs. Hourly production rates vary with the amount of area to be swept and amount of sediment. Match the hopper size to the area and expect sediment load to minimize time spent dumping.


Inspection and Maintenance

- Inspect BMPs prior to forecast ram, daily during extended ram events, after ram events, weekly during the ramy season, and at two-week intervals during the non-rainy season.
- When actively in use, points of ingress and egress must be inspected daily.
- When tracked or spilled sediment is observed outside the construction limits, it must be removed at least daily. More frequent removal, even continuous removal, may be required in some jurisdictions.
- Be careful not to sweep up any unknown substance or any object that may be potentially hazardous
- Adjust brooms frequently, maximize efficiency of sweeping operations.
- After sweeping is finished, properly dispose of sweeper wastes at an approved dumpsite.

References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Depaltment of Transportation (Caltrans), November 2000_

Labor Surcharge and Equipment Rental Rates, State of California Department of TranspOltation (Caltrans), April 1,2002-March31,2003.



STREET LEVEL LANDSCAPE PLAN

SITE DATA

GROSS LOT AREA 74,802 SF **BUILDING AREA** 43,235 SF

NET LOT AREA (NET.) 31,567 SF

4,735 SF (15% OF NET.) 6,580 SF (20% OF NET.) PROPOSED **VEGETATION COVERAGE (VEG.)** REQUIRED 4,935 SF (75% OF LAN.)

LANDSCAPE AREA (LAN.)

PROPOSED 13,828 SF (210% OF LAN.) **GROUND-LEVEL PLANTS COVERAGE** 1,234 SF (25% OF VEG.) REQUIRED

2,572 SF (52% OF VEG.) PROPOSED

REQUIRED PROPOSED

REQUIRED GRAVEL MULCH MAX. 50% PROPOSED GRAVEL MULCH 28%(1,838 SF) PROPOSED ORGANIC MULCH 72%(4,742 SF)

PARKING LOT PLANTING DOESN'T APPLY

TOTAL REQUIRED

17 TREES PROPOSED 24 TREES

GENERAL NOTES

- 1. IN CASE OF DISCREPANCIES IN PLANT QUANTITIES SHOWN ON THE PLANT SCHEDULE AND THOSE SHOWN ON THE PLAN, THE QUANTITIES SHOWN ON THE PLAN SHALL PREVAIL. CONTRACTOR SHALL VERIFY ALL QUANTITIES PRIOR TO BID AND INSTALLATION. POSITIVE DRAINAGE AWAY FROM ALL STRUCTURES SHALL BE PROVIDED TO THE LANDSCAPE CONTRACTOR AND SHALL BE MAINTAINED BY THE LANDSCAPE
- CONTRACTOR THROUGHOUT THE DURATION OF THE PROJECT. GRADING OF THE SITE PER THE GRADING PLAN IS NOT INCLUDED IN THE SCOPE OF WORK OF THE LANDSCAPE CONTRACTOR. GRADES PER THE GRADING PLAN SHALL BE PROVIDED TO THE LANDSCAPE CONTRACTOR +/- 1/10TH OF A FOOT, BY OTHERS. 4. ALL MAINTENANCE OF THE LANDSCAPE AND IRRIGATION SYSTEMS SHALL BE PROVIDED
- BY OWNER. NO CONTRACTUAL MAINTENANCE SHALL BE INCLUDED UNLESS OTHERWISE SPECIFIED IN THE BIDDING DOCUMENTS.
- WATER MANAGEMENT IS THE SOLE RESPONSIBILITY OF THE PROPERTY OWNER. THE LANDSCAPE ARCHITECT IS NOT RESPONSIBLE FOR ANY RESTRICTIONS OF IRRIGATION WATER USE BY ANY GOVERNING BODY.
- PER 5-6(C)(4)(a) A MINIMUM OF 5 SPECIES MUST BE USED IN THE LANDSCAPED AREA. PER 5-6(C)(4)(b) ONLY TREES AND SHRUBS SELECTED FROM THE OFFICIAL ALBUQUERQUE PLANT PALETTE OF LOW WATER USE, DROUGHT TOLERANT, OR XERIC SPECIES AND SHOWN ON A LANDSCAPE PLAN CAN COUNT TOWARD THE REQUIREMENTS OF THIS SUBSECTION 14-16-5-6(C) (GENERAL LANDSCAPING STANDARDS), EXCEPT THAT, UPON PRESENTATION OF EVIDENCE, THE RELEVANT DECISION-MAKING BODY MAY

AUTHORIZE ALTERNATIVE SPECIES OR CULTIVARS THAT MEET ALL OF THE FOLLOWING

REQUIREMENTS: 1.MEET THE INTENDED PURPOSE OF THAT TYPE OF LANDSCAPING. 2.ARE NOT HAZARDOUS. 3.ARE NOT IDENTIFIED AS INVASIVE ON A CITY OR STATE PLANT LIST.

4.ARE NOT LISTED IN THE CITY'S WEED IDENTIFICATION HANDBOOK.

5.ARE EQUALLY HARDY TO THE NEW MEXICO CLIMATE.

8. PER 5-3(D)(3)(a) 3, SHADE TREES ALONG REQUIRED PEDESTRIAN WALKWAYS ARE REQUIRED PURSUANT TO SUBSECTION 14-16-5-6(C)(4)(i) (REQUIRED PLANT MATERIALS AND SITE AMENITIES). 5-6(C)(4)(i) SHADE TREES PLANTED APPROXIMATELY 25 FEET ON-CENTER ARE REQUIRED ALONG ALL REQUIRED PEDESTRIAN WALKWAYS. IF THE WALKWAY IS LESS THAN FEET LONG, AT LEAST ONE TREE IS REQUIRED, OR, WHERE THERE IS INSUFFICIENT SPACE FOR A TREE, A TRELLIS OF AT LEAST 8 FEET HIGH FOR AT LEAST 5 FEET ALONG THE WALKWAY SHALL BE PROVIDED.

- 9. PER 5-6(F)(1)(i) 1 OF THE IDO, ANY PARKING LOT LOCATED WITHIN 30 FEET OF THE FRONT LOT LINE SHALL BE SCREENED FROM THE STREET EITHER BY A MASONRY WALL CONSTRUCTED OF A MATERIAL SIMILAR IN TEXTURE, APPEARANCE, AND COLOR TO THE STREET-FACING FAÇADE OF THE PRIMARY BUILDING (BUT EXCLUDING EXPOSED CMU BLOCK) AT LEAST 3 BUT NOT MORE THAN 4 FEET IN HEIGHT. OR BY A LANDSCAPE BUFFER AT LEAST 10 FEET IN WIDTH WITH A CONTINUOUS LINE OF EVERGREEN SHRUBBERY 3 FEET IN HEIGHT, OR BY OTHER MEANS THAT THE PLANNING DIRECTOR DETERMINES PROVIDES EQUAL OR BETTER SCREENING OF THE HEADLIGHTS OF PARKED VEHICLES.
- 10. PER 5-6(C)(9)(a), ALL PLANTING OF VEGETATED MATERIAL OR INSTALLATION OF ANY LANDSCAPING, BUFFERING, OR SCREENING MATERIAL IN THE PUBLIC RIGHT-OF-WAY SHALL REQUIRE THE PRIOR APPROVAL OF THE CITY. THE PROPERTY OWNER SHALL BE RESPONSIBLE FOR THE MAINTENANCE, REPAIRS, OR LIABILITY FOR ALL THE LANDSCAPING PLACED IN OR OVER THE PUBLIC RIGHT-OF-WAY.
- PER 5-6(C)(9)(b), ANY TREES THAT OVERHANG A PUBLIC SIDEWALK OR MAJOR PUBLIC OPEN SPACE SHALL BE TRIMMED TO MAINTAIN AN 8 FOOT CLEARANCE OVER THE SIDEWALK. ANY TREES THAT OVERHANG A PUBLIC STREET SHALL BE TRIMMED TO MAINTAIN A 9' CLEARANCE OVER THE STREET SURFACE.
- PURSUANT TO 5-6(C)(5)(e), BARK MULCH AREAS CLEARLY DELINEATED ON PLANS FOR LANDSCAPE AREAS AND 5' RADIUS RINGS AROUND TREES. 13. PURSUANT TO 5-6(C)(7)(a), ALL VEGETATION HAS BEEN LOCATED A MINIMUM OF 3' IN ANY DIRECTION FROM FIRE HYDRANTS, VALVE VAULTS, HOSE BIBS, MANHOLES, HYDRANTS
- AND FIRE DEPARTMENT CONNECTIONS. 14. PURSUANT TO 5-6(C)(10)(a), TREES AND SHRUBS SHALL NOT BE PLANTED IN UTILITY EASEMENTS UNLESS THERE IS NO OTHER PRACTICABLE LOCATION ON THE LOT WHERE THE LANDSCAPING WOULD ACHIEVE ITS INTENDED PURPOSE.

15. PURSUANT TO 5-6(C)(10)(b), TREES SHALL NOT BE PLANTED WITHIN 10' IN ANY DIRECTION

OF THE CENTERLINE OF A SEWER OR WATER LINE. 16. CLEAR SIGHT TRIANGLE NOTE: LANDSCAPING, SIGNAGE, WALLS, FENCES, TREES, AND SHRUBBERIES BETWEEN 3' AND 8' TALL (AS MEASURED FROM THE GUTTER PAN) ARE NOT ALLOWED WITHIN THE CLEAR SIGHT TRIANGLE.

PLANT SCHEDULE

SYMBOL	QTY	BOTANICAL / COMMON NAME	SIZE	<u>H X W</u>	COVERAGE
DECIDUOL	JS TRE	<u>ES</u>			
	3	CRATAEGUS AMBIGUA / RUSSIAN HAWTHORN	2" B&B	15` X 15`	707
£()	6	FRAXINUS PENNSYLVANICA 'URBANITE' / URBANITE GREEN ASH	2" B&B	50` X 30`	177
	2	LIGUSTRUM JAPONICUM / JAPANESE PRIVET	15 GAL	6, X 8,	50
	13	ULMUS PROPINQUA `EMERALD SUNSHINE` / EMERALD SUNSHINE ELM	2" B&B	35` X 25` SUBTOTAL	491 11,256 SF
SYMBOL	QTY	BOTANICAL / COMMON NAME	SIZE	HXW	COVERAGE
			OIZL	1177.44	OOVEIVIOL
DECIDUOL	12	BERBERIS THUNBERGII `ROSE GLOW` / ROSE GLOW JAPANESE BARBERRY	5 GAL	4` X 4`	13
63 339	4	CARYOPTERIS X CLANDONENSIS 'DARK KNIGHT' / BLUE MIST SPIREA	5 GAL	3, X 3,	7
(·)	8	RHUS AROMATICA `GRO-LOW` / GRO-LOW FRAGRANT SUMAC	5 GAL	4` X 4`	13
\bigcirc	7	VIBURNUM X 'BURKWOODII' / BURKWOOD VIBURNUM	5 GAL	6` X 5`	20
DESERT A	CCENT	TS			
	4	DASYLIRION TEXANUM / TEXAS SOTOL	5 GAL	5` X 5`	20
(·•)	6	HESPERALOE PARVIFLORA / RED YUCCA	5 GAL	3` X 4`	13
EVERGRE	EN SHI	RUBS			
\otimes	17	JUNIPERUS SABINA `BUFFALO` / BUFFALO JUNIPER	5 GAL	4` X 6`	28
FLOWERIN	IG PLA	NTS			
\ast	10	HEMEROCALLIS X `STELLA DE ORO` / STELLA DE ORO DAYLILY	1 GAL	1` X 2`	3
\odot	12	SEDUM X 'AUTUMN JOY' / AUTUMN JOY SEDUM	1 GAL	2` X 2`	3
GRASSES					
	86	BOUTELOUA GRACILIS `BLONDE AMBITION` / BLONDE AMBITION BLUE GRAMA	1 GAL	3, X 3,	7
	82	HELICTOTRICHON SEMPERVIRENS / BLUE OAT GRASS	1 GAL	2` X 2`	3
	8	PENNISETUM ALOPECUROIDES 'LITTLE BUNNY' / LITTLE BUNNY FOUNTAIN GRASS	5 GAL	1` X 2`	3
GROUNDO	OVER	S			
	44	MAHONIA REPENS / CREEPING MAHONIA	5 GAL	2` X 4` SUBTOTAL	13 2,572 SF

MATERIAL SCHEDULE

SYMBOL DESCRIPTION TRASH RECEPTACLE DECORATIVE POTS - MANUFACTURE/STYLE TBD SYMBOL DESCRIPTION AMARETTO 5/8 - 1 1/4" GRAVEL 3" DEPTH OVER GEOTEXTILE NATIVE MULCH 3" DEPTH OVER GEOTEXTILE PAVERS TO MATCH ADJACENT PROPERTY

> VINCA MINOR (PERIWINKLE) WITH NATIVE MULCH AT 3" DEPTH

1/4"X4" RAW STEEL EDGING

Bohannan Huston 7500 Jefferson Street NE Albuquerque, New Mexico 87109 505.823.1000 | Mike Balaskovits mbalaskovits@bhinc.com

CIVIL ENGINEER

PLANNER Consensus Planning 302 Eight Street NW

⊢m̃

თ⋖

v \bar{o}

OWNER/DEVELOPER

505.998.0163 | Josh Rogers

5G Studio Collaborative, LLC

Albuquerque, New Mexico 87102 505.764.9801 | Jim Strozier cp@consensusplanning.com

214.670.0050 | Yen Ong yen@5gstudio.com

jrogers@titan-development.com

6300 Riverside Plaza Lane NW, Ste 200 Albuquerque, New Mexico 87120

1217 Main St., Suite 400 Dallas, TX 75202

Titan Development

STRUCTURAL Urban Structure 8140 Walnut Hill Lane, suite 905 Dallas, Texas 75231 214.295.5775 | Jeff Reed jreed@urbanstruct.com

Summit Consultants 4144 N. Central Expressway, Suite 635 214.420.9111 | Chad Leveritt chad.leveritt@summitmep.com

LANDSCAPE ARCHITECT Yellowstone Landscape 7525 Second Street NW Albuquerque, New Mexico 87107 505.998.9615 | Cody McNallen cmcnallen@yellowstonelandscape.com

GENERAL CONTRACTOR Jaynes Corporation 2906 Broadway NE Albuquerque, New Mexico 87107 505.345.8598 | Krishna Reddy krishna.reddy@jaynescorp.com

INTERIORS - HOTEL InterMountain Renovations 2440 Tower Drive Monroe, LA 71201 318.812.7709 | Jessie Melson jessiem@imrhotels.com

INTERIORS - FOOD HALL LIV Studio 1760 Gaylord Street Denver, CO 80206 720.465.6182 | Brandon Anderson brandon@livstudio.net

FOOD HALL CONSULTANT Hammer and Plate Consulting Denver and Boulder, Colorado 720.936.6772 | Kate Kaufman kate@hammerandplate.com







23-05-19 ISSUE FOR 30% CD 23-07-12 ISSUE FOR 60% CD 24-05-20 ISSUE FOR DD 24-07-23 ISSUE FOR PERMIT

INCOMPLETE DOCUMENTS ARE FOR INTERIM **REVIEW ONLY. NOT FOR REGULATORY APPROVAL**

PERMIT OR CONSTRUCTION

RESIDENCE INN & FOOD HALL ABQ 1111 CENTRAL AVE. NE ALBUQUERQUE, NM 87102

LANDSCAPE PLAN

210046

2-3" MULCH 5' RADIUS AROUND TRUNK GRAVEL OR OTHER GROUND COVER

REMOVE PLANT IDENTIFICATION TAGS BEFORE JOB IS COMPLETE

SET SHRUB ON UNDISTURBED PIT BOTTOM PLUMB AND STRAIGHT

BERM REMOVED SOIL AT EDGE OF PLANTING PIT TO AID IN WATER RETENTION OVER ROOTBALL

IF EXCESSIVE ROOTS ARE PRESENT ON ROOTBALL SCORE THE

N.T.S.

SIDES OF ROOTBALL TO DISCOURAGE ROOT CIRCLING

FEATHER MULCH TO A 2" DEPTH OVER PLANT ROOTBALL, KEEP MULCH 2" AWAY FROM CENTER OF SHRUB. NO WEED BARRIER OVER ROOTBALL.

2/3 NATIVE SOIL AND 1/3 COMPOSTED SOIL AMENDMENT TO BE USED AS BACKFILL. AMENDMENT TO BE WELL COMPOSTED AND FREE OF DEBRIS OR DELETERIOUS MATERIALS.

CENTRAL LEADER (IF EXISTING) TO BE LEFT UNPRUNED LIGHT PRUNING IF NEEDED. RUBBING, CROSSED OR DAMAGED BRANCHES TO BE REMOVED REMOVE PLANT IDENTIFICATION TAGS BEFORE JOB IS COMPLETE TRUNK TO BE STAKED WITH (2) WOODEN TREE STAKES WITH RUBBER PROTECTION AT TRUNK. STAKES AND TIES TO BE REMOVED AFTER ONE YEAR FEATHER MULCH TO A 2" DEPTH OVER PLANT ROOTBALL, KEEP MULCH 2" AWAY FROM TRUNK. NO WEED BARRIER OVER ROOTBALL.

TOTAL

13,828 SF

TREE DETAIL

SHRUB PLANTING DETAIL

- BURY DEPTH OF TREE IS AT ROOT FLARE AND HOLE DEPTH WILL BE ADJUSTED ACCORDING TO ROOTBALL HEIGHT - BERM EXCAVATED SOIL AROUND EDGE OF PLANTING PIT TO AID IN WATER RETENTION OVER ROOTBALL - ALL ROPES REMOVED, TOP HALF OF BURLAP AND WIRE BASKET REMOVED, BURLAP SLIT FOR ROOT EXTENSION PLANTING PIT TO BE 2-3 TIMES WIDTH OF ROOT BALL, DEPTH OF PIT TO BE SAME AS ROOT BALL HEIGHT. SIDES OF PIT NOT TO BE OVERLY COMPACTED TO ALLOW ROOT GROWTH BEYOND PLANTING PIT 2/3 NATIVE SOIL AND 1/3 COMPOSTED SOIL AMENDMENT TO BE USED AS BACKFILL. AMENDMENT TO BE WELL COMPOSTED AND FREE OF DEBRIS OR DELETERIOUS MATERIALS. UNDISTURBED PIT BOTTOM FOR ROOTBALL BASE

SECOND FLOOR LANDSCAPE PLAN

TREE PLANTING DETAIL