

Los Altos Park						Broad Strokes Schedule					07-Apr-22 15:15				
Activity ID	Activity Name	Planned Duration	emaining Duration	Start	Finish	2022									
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Los Altos Park															
Milestones						18-Apr-22, Milestones									
A1030	New Activity	1	1	18-Apr-22	18-Apr-22	New Activity									
A1040	New Activity	1	1	18-Apr-22	18-Apr-22	New Activity									
A1280	New Activity	1	1	18-Apr-22	18-Apr-22	New Activity									
A1000	New Activity	1	1	18-Apr-22	18-Apr-22	New Activity									
Mobilizations & Procurement						28-Jun-22, Mobilizations & Procurement									
A1010	Mob Trailer	1	1	18-Apr-22	18-Apr-22	Mob Trailer									
A1190	SWPPP	1	1	18-Apr-22	18-Apr-22	SWPPP									
A1200	Fencing	1	1	18-Apr-22	18-Apr-22	Fencing									
Authority Coordinations						27-May-22, Authority Coordinations									
A1020	PNM Temp Power	20	20	18-Apr-22	13-May-22	PNM Temp Power									
A1160	PMN Perm Power	30	30	18-Apr-22	27-May-22	PMN Perm Power									
A1170	ABCWUA SAS Tie-In	10	10	18-Apr-22	29-Apr-22	ABCWUA SAS Tie-In									
A1180	ABCWUA Water Tie-In	10	10	18-Apr-22	29-Apr-22	ABCWUA Water Tie-In									
Contract Procurement						18-Apr-22, Contract Procurement									
A1070	J&E - Plumbing Utilities	1	1	18-Apr-22	18-Apr-22	J&E - Plumbing Utilities									
A1210	- Landscaping	1	1	18-Apr-22	18-Apr-22	- Landscaping									
A1220	- Earthwork	1	1	18-Apr-22	18-Apr-22	- Earthwork									
A1230	- Framing	1	1	18-Apr-22	18-Apr-22	- Framing									
A1240	- EIFS	1	1	18-Apr-22	18-Apr-22	- EIFS									
A1250	- Perminent Fencing	1	1	18-Apr-22	18-Apr-22	- Perminent Fencing									
A1260	Hannah - Building Plumbing	1	1	18-Apr-22	18-Apr-22	Hannah - Building Plumbing									
A1270	MWI - Elecrical	1	1	18-Apr-22	18-Apr-22	MWI - Elecrical									
Materiel Procurement						28-Jun-22, Materiel Procurement									
Submittals						02-May-22, Submittals									
A1100	Light Poles	10	10	19-Apr-22	02-May-22	Light Poles									
A1140	Utility Submittals	10	10	19-Apr-22	02-May-22	Utility Submittals									
Orders & Lead Times						28-Jun-22, Orders & Lead Times									
A1080	Light Poles	40	40	03-May-22	28-Jun-22	Light Poles									
A1150	Order/Deliver Utility Materiels	10	10	03-May-22	16-May-22	Order/Deliver Utility Materiels									
Phase 1 - Area 6 Pool Access						27-Jun-22, Phase 1 -Area 6 Pool Access									
Under Ground						06-Jun-22, Under Ground									
A1060	Rough Grading	3	3	18-Apr-22	20-Apr-22	Rough Grading									
A1290	SD R.I.	5	5	17-May-22	23-May-22	SD R.I.									
A1300	Water Line R.I. (under road only)	2	2	24-May-22	25-May-22	Water Line R.I. (under road only)									
A1310	Electrical Rough In (Minimun to Open the	5	5	26-May-22	02-Jun-22	Electrical Rough In (Minimun to Open the Road)									
A1320	Landscape Sleeving	2	2	03-Jun-22	06-Jun-22	Landscape Sleeving									
Build Out						27-Jun-22, Build Out									
A1050	Curb & Gutter	7	7	03-Jun-22	13-Jun-22	Curb & Gutter									
A1330	Raised Speed Platform	4	4	14-Jun-22	17-Jun-22	Raised Speed Platform									
A1340	Dumpster Enslosure Foundation	2	2	20-Jun-22	21-Jun-22	Dumpster Enslosure Foundation									
A1350	Dumpster Enclosure Screen Wall	3	3	22-Jun-22	24-Jun-22	Dumpster Enclosure Screen Wall									
A1360	Basecourse & Blue Top	1	1	22-Jun-22	22-Jun-22	Basecourse & Blue Top									
Remaining Level of Effort Actual Work Critical Remaining Work Actual Level of Effort Remaining Work ◆ ◆ Milestone						JAYNES 75 YEARS					1 of 8				

Los Altos Park				Broad Strokes Schedule				07-Apr-22 15:15					
2022	2023												
Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
▼ 18-Jan-23, Los Altos Park													

Los Altos Park						Broad Strokes Schedule					07-Apr-22 15:15						
Activity ID	Activity Name	Planned Duration	emaining Duration	Start	Finish	2022											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
A1370	Asphalt Prep/Place	2	2	23-Jun-22	24-Jun-22	Asphalt Prep/Place											
A1380	Swap Public Entrance	1	1	27-Jun-22	27-Jun-22	Swap Public Entrance											
Phase 2 - Main Project		170	170	18-Apr-22	19-Dec-22												
Communtiy Building		120	120	28-Jun-22	19-Dec-22												
A1120	Pad Over-Ex / Prep	5	5	28-Jun-22	06-Jul-22	Pad Over-Ex / Prep											
A1390	Building U.G. SAS & Gas	5	5	07-Jul-22	13-Jul-22	Building U.G. SAS & Gas											
A1400	Building U.G. Electrcital	5	5	07-Jul-22	13-Jul-22	Building U.G. Electrcital											
A1410	Building U.G.	1	1	14-Jul-22	14-Jul-22	Building U.G.											
A1420	Dig Footings/Place rebar	10	10	15-Jul-22	28-Jul-22	Dig Footings/Place rebar											
A1430	Place footings	2	2	29-Jul-22	01-Aug-22	Place footings											
A1440	Prep Slab & Wire mesh	5	5	02-Aug-22	08-Aug-22	Prep Slab & Wire mesh											
A1450	Place SOG	2	2	09-Aug-22	10-Aug-22	Place SOG											
A2140	Layout/Framing	10	10	11-Aug-22	24-Aug-22	Layout/Framing											
A2440	Exterior Sheathing	10	10	25-Aug-22	08-Sep-22	Exterior Sheathing											
A2450	Interior R.I.	10	10	09-Sep-22	22-Sep-22	Interior R.I.											
A2530	Roofing	10	10	09-Sep-22	22-Sep-22	Roofing											
A2460	Insulation	5	5	23-Sep-22	29-Sep-22	Insulation											
A2540	Exterior Finishes	15	15	23-Sep-22	13-Oct-22	Exterior Finishes											
A2470	Sheetrock & T&T	15	15	30-Sep-22	20-Oct-22	Sheetrock & T&T											
A2480	Cieling Finishes	10	10	21-Oct-22	03-Nov-22	Cieling Finishes											
A2490	Floor Finishes	10	10	04-Nov-22	17-Nov-22	Floor Finishes											
A2500	Plumbing Accesories	5	5	18-Nov-22	28-Nov-22	Plumbir											
A2510	Div 10	5	5	29-Nov-22	05-Dec-22	D											
A2520	Interior Paint/Finishes	10	10	06-Dec-22	19-Dec-22												
Fields		97	97	28-Jun-22	14-Nov-22												
Field 1		67	67	28-Jun-22	03-Oct-22												
A1130	Rough Grading	3	3	28-Jun-22	30-Jun-22	Rough Grading											
A1500	Utlility Rough-In	5	5	01-Jul-22	11-Jul-22	Utlility Rough-In											
A1480	Electrcital Rough-In	5	5	12-Jul-22	18-Jul-22	Electrcital Rough-In											
A1490	Landscape Rough-In	5	5	19-Jul-22	25-Jul-22	Landscape Rough-In											
A1510	Dugout Foundations	3	3	26-Jul-22	28-Jul-22	Dugout Foundations											
A1520	Erect Dugout	4	4	29-Jul-22	03-Aug-22	Erect Dugout											
A1530	Site Concrete	7	7	04-Aug-22	12-Aug-22	Site Concrete											
A1540	Fine Grading	4	4	15-Aug-22	18-Aug-22	Fine Grading											
A1550	Dig/Place LPFs	5	5	15-Aug-22	19-Aug-22	Dig/Place LPFs											
A1560	Set LPs & Pull Wire	3	3	22-Aug-22	24-Aug-22	Set LPs & Pull Wire											
A1570	Boundry Fencing	10	10	25-Aug-22	08-Sep-22	Boundry Fencing											
A1580	Build & Place Bleachers	7	7	09-Sep-22	19-Sep-22	Build & Place Bleachers											
A1590	Sod & Sprinkler Heads	10	10	20-Sep-22	03-Oct-22	Sod & Sprinkler Heads											
Field 2		74	74	01-Jul-22	17-Oct-22												
A1600	Rough Grading	3	3	01-Jul-22	07-Jul-22	Rough Grading											
A1610	Utlility Rough-In	5	5	12-Jul-22	18-Jul-22	Utlility Rough-In											
A1620	Electrcital Rough-In	5	5	19-Jul-22	25-Jul-22	Electrcital Rough-In											
A1630	Landscape Rough-In	5	5	26-Jul-22	01-Aug-22	Landscape Rough-In											
A1640	Dugout Foundations	3	3	02-Aug-22	04-Aug-22	Dugout Foundations											
A1650	Erect Dugout	4	4	05-Aug-22	10-Aug-22	Erect Dugout											
Remaining Level of Effort Actual Work Critical Remaining Work Actual Level of Effort Remaining Work Milestone						JAYNES 75 YEARS					3 of 8						

[illegible]

Los Altos Park						Broad Strokes Schedule						07-Apr-22 15:15					
Activity ID	Activity Name	Planned Duration	emaining Duration	Start	Finish	2022											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
A1660	Site Concrete	7	7	11-Aug-22	19-Aug-22	Site Concrete											
A1670	Fine Grading	4	4	22-Aug-22	25-Aug-22	Fine Grading											
A1680	Dig/Place LPFs	5	5	22-Aug-22	26-Aug-22	Dig/Place LPFs											
A1690	Set LPs & Pull Wire	3	3	29-Aug-22	31-Aug-22	Set LPs & Pull Wire											
A1700	Boundry Fencing	10	10	01-Sep-22	15-Sep-22	Boundry Fencing											
A1710	Build & Place Bleachers	7	7	16-Sep-22	26-Sep-22	Build & Place Bleachers											
A1720	Sod & Sprinkler Heads	10	10	04-Oct-22	17-Oct-22	Sod & Sprinkler Heads											
Field 3		71	71	08-Jul-22	17-Oct-22	17-Oct-22, Field 3											
A1730	Rough Grading	3	3	08-Jul-22	12-Jul-22	Rough Grading											
A1740	Utlility Rough-In	5	5	19-Jul-22	25-Jul-22	Utlility Rough-In											
A1750	Electrtical Rough-In	5	5	26-Jul-22	01-Aug-22	Electrtical Rough-In											
A1760	Landscape Rough-In	5	5	02-Aug-22	08-Aug-22	Landscape Rough-In											
A1770	Dugout Foundations	3	3	09-Aug-22	11-Aug-22	Dugout Foundations											
A1780	Erect Dugout	4	4	12-Aug-22	17-Aug-22	Erect Dugout											
A1790	Site Concrete	7	7	18-Aug-22	26-Aug-22	Site Concrete											
A1800	Fine Grading	4	4	29-Aug-22	01-Sep-22	Fine Grading											
A1810	Dig/Place LPFs	5	5	29-Aug-22	02-Sep-22	Dig/Place LPFs											
A1820	Set LPs & Pull Wire	3	3	06-Sep-22	08-Sep-22	Set LPs & Pull Wire											
A1830	Boundry Fencing	10	10	09-Sep-22	22-Sep-22	Boundry Fencing											
A1840	Build & Place Bleachers	7	7	23-Sep-22	03-Oct-22	Build & Place Bleachers											
A1850	Sod & Sprinkler Heads	10	10	04-Oct-22	17-Oct-22	Sod & Sprinkler Heads											
Field 4		78	78	13-Jul-22	31-Oct-22	31-Oct-22, Field 4											
A1860	Rough Grading	3	3	13-Jul-22	15-Jul-22	Rough Grading											
A1870	Utlility Rough-In	5	5	26-Jul-22	01-Aug-22	Utlility Rough-In											
A1880	Electrtical Rough-In	5	5	02-Aug-22	08-Aug-22	Electrtical Rough-In											
A1890	Landscape Rough-In	5	5	09-Aug-22	15-Aug-22	Landscape Rough-In											
A1900	Dugout Foundations	3	3	16-Aug-22	18-Aug-22	Dugout Foundations											
A1910	Erect Dugout	4	4	19-Aug-22	24-Aug-22	Erect Dugout											
A1920	Site Concrete	7	7	25-Aug-22	02-Sep-22	Site Concrete											
A1930	Fine Grading	4	4	06-Sep-22	09-Sep-22	Fine Grading											
A1940	Dig/Place LPFs	5	5	06-Sep-22	12-Sep-22	Dig/Place LPFs											
A1950	Set LPs & Pull Wire	3	3	13-Sep-22	15-Sep-22	Set LPs & Pull Wire											
A1960	Boundry Fencing	10	10	16-Sep-22	29-Sep-22	Boundry Fencing											
A1970	Build & Place Bleachers	7	7	30-Sep-22	10-Oct-22	Build & Place Bleachers											
A1980	Sod & Sprinkler Heads	10	10	18-Oct-22	31-Oct-22	Sod & Sprinkler Heads											
Field 5		85	85	18-Jul-22	14-Nov-22	14-Nov-22, Field 5											
A1990	Rough Grading	3	3	18-Jul-22	20-Jul-22	Rough Grading											
A2000	Utlility Rough-In	5	5	02-Aug-22	08-Aug-22	Utlility Rough-In											
A2010	Electrtical Rough-In	5	5	09-Aug-22	15-Aug-22	Electrtical Rough-In											
A2020	Landscape Rough-In	5	5	16-Aug-22	22-Aug-22	Landscape Rough-In											
A2030	Dugout Foundations	3	3	23-Aug-22	25-Aug-22	Dugout Foundations											
A2040	Erect Dugout	4	4	26-Aug-22	31-Aug-22	Erect Dugout											
A2050	Site Concrete	7	7	01-Sep-22	12-Sep-22	Site Concrete											
A2060	Fine Grading	4	4	13-Sep-22	16-Sep-22	Fine Grading											
A2070	Dig/Place LPFs	5	5	13-Sep-22	19-Sep-22	Dig/Place LPFs											
A2080	Set LPs & Pull Wire	3	3	20-Sep-22	22-Sep-22	Set LPs & Pull Wire											
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone						JAYNES 75 YEARS						5 of 8					

Los Altos Park				Broad Strokes Schedule				07-Apr-22 15:15				
2022	2023											
Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec

Los Altos Park						Broad Strokes Schedule					07-Apr-22 15:15						
Activity ID	Activity Name	Planned Duration	emaining Duration	Start	Finish	2022											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
A2090	Boundry Fencing	10	10	23-Sep-22	06-Oct-22	Boundry Fencing											
A2100	Build & Place Bleachers	7	7	07-Oct-22	17-Oct-22	Build & Place Bleachers											
A2110	Sod & Sprinkler Heads	10	10	01-Nov-22	14-Nov-22	Sod & Sprinkler Hea											
Parking		141	141	18-Apr-22	04-Nov-22	04-Nov-22, Parking											
A2550	Dont Forget the Shed!	5	5	18-Apr-22	22-Apr-22	Dont Forget the Shed!											
Lot 1		56	56	21-Jul-22	07-Oct-22	07-Oct-22, Lot 1											
A2190	Rough Grade	3	3	21-Jul-22	25-Jul-22	Rough Grade											
A2150	U.G. Electrical Rough-In	5	5	26-Jul-22	01-Aug-22	U.G. Electrical Rough-In											
A2160	Set LPBs	5	5	02-Aug-22	08-Aug-22	Set LPBs											
A2120	U.G. Utility Rough-In	5	5	09-Aug-22	15-Aug-22	U.G. Utility Rough-In											
A2170	Hang LPs	2	2	09-Aug-22	10-Aug-22	Hang LPs											
A2200	Place C&G	10	10	13-Sep-22	26-Sep-22	Place C&G											
A2180	Landscape Sleeveing	2	2	27-Sep-22	28-Sep-22	Landscape Sleeveing											
A2220	Fine Grade	3	3	29-Sep-22	03-Oct-22	Fine Grade											
A2210	Base Course	2	2	04-Oct-22	05-Oct-22	Base Course											
A2230	Asphat Placement	2	2	06-Oct-22	07-Oct-22	Asphat Placement											
Lot 2		63	63	26-Jul-22	21-Oct-22	21-Oct-22, Lot 2											
A2240	Rough Grade	3	3	26-Jul-22	28-Jul-22	Rough Grade											
A2250	U.G. Utility Rough-In	5	5	29-Jul-22	04-Aug-22	U.G. Utility Rough-In											
A2260	U.G. Electrical Rough-In	5	5	29-Jul-22	04-Aug-22	U.G. Electrical Rough-In											
A2270	Set LPBs	5	5	05-Aug-22	11-Aug-22	Set LPBs											
A2290	Hang LPs	2	2	12-Aug-22	15-Aug-22	Hang LPs											
A2280	Place C&G	10	10	27-Sep-22	10-Oct-22	Place C&G											
A2300	Landscape Sleeveing	2	2	11-Oct-22	12-Oct-22	Landscape Sleeveing											
A2310	Fine Grade	3	3	13-Oct-22	17-Oct-22	Fine Grade											
A2320	Base Course	2	2	18-Oct-22	19-Oct-22	Base Course											
A2330	Asphat Placement	2	2	20-Oct-22	21-Oct-22	Asphat Placement											
Lot 3		70	70	29-Jul-22	04-Nov-22	04-Nov-22, Lot 3											
A2340	Rough Grade	3	3	29-Jul-22	02-Aug-22	Rough Grade											
A2360	U.G. Electrical Rough-In	5	5	03-Aug-22	09-Aug-22	U.G. Electrical Rough-In											
A2350	U.G. Utility Rough-In	5	5	05-Aug-22	11-Aug-22	U.G. Utility Rough-In											
A2370	Set LPBs	5	5	10-Aug-22	16-Aug-22	Set LPBs											
A2390	Hang LPs	2	2	17-Aug-22	18-Aug-22	Hang LPs											
A2380	Place C&G	10	10	11-Oct-22	24-Oct-22	Place C&G											
A2400	Landscape Sleeveing	2	2	25-Oct-22	26-Oct-22	Landscape Sleeveing											
A2410	Fine Grade	3	3	27-Oct-22	31-Oct-22	Fine Grade											
A2420	Base Course	2	2	01-Nov-22	02-Nov-22	Base Course											
A2430	Asphat Placement	2	2	03-Nov-22	04-Nov-22	Asphat Placement											
Close Out		20	20	20-Dec-22	18-Jan-23												
A2130	Punchlist/Close Outs	20	20	20-Dec-22	18-Jan-23												
Remaining Level of Effort Actual Level of Effort						Actual Work Remaining Work ◆ Milestone						Critical Remaining Work ◆ Milestone					
						JAYNES 75 YEARS						7 of 8					

Los Altos Park				Broad Strokes Schedule				07-Apr-22 15:15				
2022	2023											
Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
ds												
18-Jan-23, Close Out Punchlist/Close Outs												
Remaining Level of Effort Actual Level of Effort				Actual Work Remaining Work Milestone				8 of 8				