

City of Albuquerque Stormwater Construction Site Inspection Report

General Information						
SC File No. LO9EC		1 ,		Mercado El Milagro		
NPDES Id. No. NMR10				10000 Central Ave SW		
	2/2023	Owner			Contractor	
Operator		PPI II, LLC			Wilger Enterprises	
Contact name & title		Doug Peterson			John Wilger	
e-mail		doug@petersonproperties.net			jwilger@wilger.com 505-345-2854	
Contact Phone #		505-884-3578			I I	
COA Inspector		Chancello	English	.,,	Start/End Time:	1230pm
Construction Phase: Type of Inspection:		Dogular	Storm Event		ticals Event >0.25"	311/Complaint Follow Up
		Regular				
Weather at time of inspection? Cloudy Temperature: ~ 75 Estimated date of last storm 0.25" or greater 8/8/2023						
25th late of last storm 6125 of greater						
Item	Deficiency/ Corrective Action					
Number	, and the second se					
1	The site was missing permit coverage posting in violation of CGP Part 1.5. Required mitigation: You					
	must post a sign or other notice of your permit coverage at a safe, publicly accessible location in close					
	proximity to the construction site, as per CGP Part 1.5.					
2	The perimeter silt fence was installed incorrectly and the construction entrance needs					
_	cleaning/maintenance in violation of CGP Parts 2.1.2 and 2.1.4. The storm drain inlet protection					
	denoted in the ESC Plan is missing in violation of CGP Part 2.2.10. CGP Part 2.1.2 requires you to design					
	and install all stormwater controls in accordance with good engineering practices, including applicable					
	design specifications. You must also ensure all stormwater controls are maintained and remain in					
	effective operating condition during permit coverage, per CGP Part 2.1.4. The CGP Part 2.2.10 requires					
	you to install inlet protection measures that remove sediment from discharges prior to entry into any					
	-		s stormwater from			- :
3	Poor BMP installation and maintenance has caused sediment discharge from the site onto the Right-of-					
	Way and City streets and into the Stormwater Sewer System in violation of CGP Part 2.1. Poor					
	maintenance of the construction entrance has caused sediment track-out in violation of CGP Part 2.2.4.					
	The introduction paragraph for CGP Part 2.1 states that you must design, install, and maitnain					
	stormwater controls to minimize the discharge of pollutants in stormwater from constuction activities.					
	_ ·					
	CGP Part 2.2.4 states that you must minimize track-out, particularly CGP Part 2.2.4.d requires you to					
	remove the deposited sediment by the end of the same business day in which the track-out occurs by					
	sweeping, shoveling, or vacuuming.					
4	The waste dumpster is overflowing and waste is on ground adjacent to dumpster in violation of CGP Part					
	2.3.3.e. Required mitigation: CGP Part 2.3.3.e requires you to i) provide waste containers of sufficient					
	size, to provide cover to minimize exposure of waste to precipitation, clean up and dispose of waste in					
	disignated waste containers, and clean up immediately if containers overflow and if there is litter					
	elsewhere on the site from escaped trash.					
2.1	Discharge off site?	(Y/N)	no			
4	Self Inspect	tion Reports	N/A	Latest rep	oort Date:	N/A
Notes:						
. 10 (03.						

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Chancellor English (505) 924-3325

cenglish@cabq.gov