Take 5 Car Wash Snow Vista 98th Street SW & Sage Road SW

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN


PAGE INDEX			
1	TITLE PAGE		
2	SWPPP INFO & NOTES		
3	DETAILS		
4 - 7	TEMPORARY EROSION		
	CONTROL PLAN		
8	SCHEDULE & SWPPP TEAM		



Annels S AN JUAN RIO ATRI LIA Teles S AN JUAN RIO ATRI LIA Teles Mora HANDING Los Alamos Los Alamos Grants BERNA GENERO GENERO BERNA GENERO GENERO GENERO BERNA GENERO GENER

GPS COORDINATES:

Latitude: 35.056348 Longitude: -106.740463



STORMWATER POLLUTION PREVENTION PLAN INFORMATION


PERMIT NUMBER: NMR1005E4, NMR1005E3

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:	Boing US Holdco, Inc.			
OPERATOR POINT OF CONTACT:	Jorge Primo Planta			
NOI PREPARED BY:	Inspections Plus 2			
PROJECT/SITE NAME:	Take 5 Car Wash Snow Vista			
PROJECT/SITE ADDRESS:	98th Street SW & Sage Road SW			
LATITUDE	35.056348			
LONGITUDE	-106.740463			
ESTIMATED PROJECT START DATE	03/01/2023			
ESTIMATED PROJECT COMPLETION D.	ATE 09/01/2023			
ESTIMATED AREA TO BE DISTURBED	1.10 acres			
TYPE OF CONSTRUCTION	Commercial			
DEMOLITION OF ANY STRUCTURES, 10 GREATER BUILT OR RENOVATED BEF				
WAS THE PREDEVELOPMENT LAND US AGRICULTURE?	SED FOR NO			
COMMENCED EARTH DISTURBING AC	TIVITIES? NO			
DISCHARGE TO MS4? MS4 NAME?	NO			
SURFACE WATERS WITHIN 50FT?	NO			
RECEIVING WATER?	Amole Del Norte	Channel		
IS RECEIVING WATER IMPAIRED? TIEF	R DESIGNATION No			
WHAT ARE THE IMPAIRMENTS, IF ANY	Y? NA			
SWPPP CONTACT INFORMATION: Jimmy Gibson: 832-654-8008				
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS				
HISTORIC PRESERVATION CRITERIA:	HISTORIC PRESERVATION CRITERIA: CRITERION "A" PREEXISTING DEVELOPMENT			

EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

- 1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
- a.The City Ordinance § 14-5-2-11, the ESC Ordinance, b.The EPA's 2017 Construction General Permit (CGP), and c.The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3.Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



SEDIMENT TRACK OUT CONTROL



BMP ObjectivesSediment Control

BERMS AND SWALES



BMP Objectives

- Runoff Control
- Run-on Diversion

SILT FENCE



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE



BMP Objectives

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

INLET PROTECTION











BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control






Take 5 Car Wash Snow Vista Inspections Plus, LLC Demolition SWPPP Map-Final

LEGEND



- ••• Silt Fence (1)
- Property Boundary / Limit of Disturbance (1)
- Pre & Post Construction Water Flow (2)
- Debris Stockpiles (1)
- Stabilize Construction Exit (1)
- SWPPP Sign (1)
- ERTEC Inlet Protection (4)
- Street Sweeping (1)
- Water Truck (1)
- Dumpster (1)
- Portable Toilet (1)
- Spill Kit (1)





Ш **O** m Z U



Rip Rap (4)




Detention Basin (1)



Cutback Curb / Sidewalk (9)



Pre & Post Construction Water Flow (5)



Disturbance (1) Property Boundary / Limit of



Stabilized Construction Exit (1)



SWPPP Sign (1)



Outfall (1)



Rip Rap (1)



Portable Concrete Washout Bin (1)



Portable Toilet (1)





Stockpiles (1)





SCHEDULE/SEQUENCING OF CONSTRUCTION

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
- 2.a. PERIMETER CONTROLS (SILT FENCE)
- 2.b. STABILIZED CONSTRUCTION ENTRANCE
- 2.c. CONCRETE WASHOUT AREA
- 3. DEMOLITION
- 4. EARTHWORK AND GRADING
- 5. UTILITY INSTALLATION
- **6. PAVEMENT STRUCTURES**
- 7. PAD STRUCTURES
- 8. LANDSCAPING
- 9. PUNCHLIST

OPERATOR:

Spinoff Construction
Alan Stavinoha
Owner
972-921-0691
alan@spinoffconstruction.com

OWNER:

Boing US Holdco, Inc., dba "Take 5 Car Wash"

Jorge Primo Planta
VP of Development
919-699-7198
jorge.planta@drivenbrands.com

