
# Old Chevron Terminal

# 3200 Broadway Boulevard SE, Albuquerque, NM 87105

# TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

PAGE INDEX		
1	TITLE PAGE	
2	SWPPP INFO & NOTES	
3	DETAILS	
4 - 5	TEMPORARY EROSION	
	CONTROL PLAN	
6	SCHEDULE & SWPPP TEAM	






Page 1 of 6

**GPS COORDINATES:** 

Lat: 35.047642 Long: -106.645720



## PERMIT NUMBER: NMR

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.


OPERATOR NAME:	Coronado Wrecking and Salvage		
OPERATOR POINT OF CONTACT:			
Greg Ortiz, Project Supervisor, 505-975-5415, coronado113@qwestoffice.net			
NOI PREPARED BY:	Inspections Plus		
PROJECT/SITE NAME:	Old Chevron Terminal		
PROJECT/SITE ADDRESS:	3200 Broadway Boulevard SE, Albuquerque, NM 87105		
LATITUDE	35.047642		
LONGITUDE	-106.645720		

LATITUDE	35.047642	
LONGITUDE	-106.645720	
ESTIMATED PROJECT START DATE	03/10/2024	
ESTIMATED PROJECT COMPLETION DATE	06/14/2024	
ESTIMATED AREA TO BE DISTURBED	1.98	
TYPE OF CONSTRUCTION	Demolition	
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF		
GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?	Yes	
WAS THE PREDEVELOPMENT LAND USED FOR	NT/A	
AGRICULTURE?	N/A	
COMMENCED EARTH DISTURBING ACTIVITIES?	No	
DISCHARGE TO MS4? MS4 NAME?	Albuquerque	
SURFACE WATERS WITHIN 50FT?	No	
RECEIVING WATER?	Rio Grande River	
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION	Yes; 3	
WHAT ARE THE IMPAIRMENTS, IF ANY? Dissolved Oxygen, E. Coli, Mercury, PCBS, Temperature		
SWPPP CONTACT INFORMATION: Madelyn Schauer, 505-895-1547, madelyn@inspectionsplus.com		
ENDANGERED SPECIES CRITERIA: CRITERION "A"; NO CRITICAL HABITATS CRITERION "A"		

PREEXISTING DEVELOPMENT

#### ESC Plan Standard Notes (2023-06-16)

- 1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
  - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
  - b. The EPA's 2022 Construction General Permit (CGP), and
  - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Final Stabilization and Notice of Termination (NOT) In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.
- 6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
- 7. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
- 8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
- 9. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front yard swale or on the side of the street.



HISTORIC PRESERVATION CRITERIA:

SEDIMENT TRACK OUT CONTROL



**BMP Objectives** 

Sediment Control





**BMP Objectives** 

- Runoff Control
- Run-on Diversion

SILT FENCE



## **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE



## **BMP Objectives**

- Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

INLET PROTECTION









## **BMP Objectives**

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control






# Old Chevron Terminal Inspections Plus, LLC Demolition SWPPP map - larger LOD

#### LEGEND



Latitude: 35.047642 Longitude: -106.645720

- Gator Guard Weighted (7)
- Limit of Disturbance (2)
- Silt Fence (8)
- Pre/Post-Construction Water Flow/Slope (5)
- Property Boundary (3)
- Roll Off Container, 20 cubic yards (2)
- Insert Inlet Protection (6)
- Temporary Barricade (1)
- Stabilized Construction Entrance/Exit (1)
- NOI/Site Notice Posting (1)
- Street Sweeping (1)
- Water Truck (1)
- Portable Toilet MUST be staked and at least 10 ft. from any impervious surface (1)
- Spill Kit (1)
- Dumpster (1)



#### **OPERATOR:**

Coronado Wrecking and Salvage 4200 Broadway Boulevard SE Albuquerque, NM 87105 505-877-2821

Greg Ortiz
Project Supervisor
505-975-5415
coronado113@qwestoffice.net

#### **OWNER:**

ABQ Terminal, LLC PO Box 26210 Oklahoma City, OK 73126 405-847-5297

Spencer Haines Owner Representative 405-847-5297 spencer.haines@loves.com

#### PHASES OF DEMOLITION

- 1) All asphalt to remain. Install all BMPs for SWPPP. Includes installation of knock-off pads at the northwest gate. This is the only access on or off the site.
- 2) Finish the mobilization of equipment for the demolition of buildings and structures.
- 3) The two shop building located on the north side of the site is to be cleared down to the slab.
- 4) The office building at 3200 Broadway will be cleared of debris, followed by the foundations and slabs. Once completed, the same for the shop foundations and slabs.
- 5) Once completed with the demolition of those building removal, the east warehouse will begin to be removed to the slab. The last phase of demolition will be the removal of concrete slabs and foundations.
- 6) Coronado Wrecking & Salvage will then transfer the SWPPP and site to Loves Travel Central for the development and building phase.

