
LOE Randolph LLC TEMPORARY EROSION AND SEDIMENT **CONTROL PLAN**



STORMWATER POLLUTION PREVENTION PLAN INFORMATION


PERMIT NUMBER: NMR NMR1005TB NMR1005TC

NMR100000 STATE OF NEW MEXICO, EXCEPT INDIAN COUNTRY NMR101000 INDIAN COUNTRY WITHIN THE STATE OF NEW MEXICO, EXCEPT NAVAJO RESERVATION LANDS THAT ARE COVERED UNDER ARIZONA PERMIT AZR101000 AND UTE MOUNTAIN RESERVATION LANDS THAT ARE COVERED UNDER COLORADO PERMIT COR101000.

OPERATOR NAME:	LOE Investments LLC	
OPERATOR POINT OF CON Matt Wagoner	TACT: 951-712-1394 matt@eastleyin	c.com
NOI PREPARED	Inspections Plus	
PROJECT/SITE NAME:	LOE Randolph LLC	
PROJECT/SITE ADDRESS:	1800 Randolph Road SE	
LATITUDE		Latitude: 35.052404
LONGITUDE		Longitude: -106.626367
ESTIMATED PROJECT START DATE		09/01/2023
ESTIMATED PROJECT COMPLETION DATE		08/31/2024
ESTIMATED AREA TO BE DISTURBED		1.35
TYPE OF CONSTRUCTION		Commercial
DEMOLITION OF ANY STRUCTURES, 10,000 SQ FT OF GREATER BUILT OR RENOVATED BEFORE JANUARY 1, 1980?		No
WAS THE PREDEVELOPMENT LAND USED FOR AGRICULTURE?		NO
COMMENCED EARTH DISTURBING ACTIVITIES?		NO
DISCHARGE TO MS4? MS4 NAME?		Yes - Bernalillo County
SURFACE WATERS WITHIN 50FT?		NO
RECEIVING WATER?		unnamed tributary
IS RECEIVING WATER IMPAIRED? TIER DESIGNATION		No
WHAT ARE THE IMPAIRMENTS, IF ANY?		A
SWPPP CONTACT INFORMAT	TION: Matt Wagoner 951-712-1394 m	natt@eastleyinc.com8
ENDANGERED SPECIES CRIT		CRITICAL HABITATS
HISTORIC PRESERVATION C	RITERIA: CRITERION "A" PREEXISTING	G DEVELOPMENT

EROSION CONTOL NOTES ESC Plan Standard Notes (2022-08-23)

- 1.All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
- a. The City Ordinance § 14-5-2-11, the ESC Ordinance, b. The EPA's 2017 Construction General Permit (CGP), and
- c. The City Of Albuquerque Construction BMP Manual.
- 2.All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3.Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5.Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6.BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



SEDIMENT TRACK OUT CONTROL



BMP Objectives
• Sediment Control

BERMS AND SWALES



- BMP Objectives
 Runoff Control
- Run-on Diversion

SILT FENCE



BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control

MULCH SOCK/STRAW WATTLE



- BMP Objectives
 Sediment Control
- Reduce Runoff Velocity
- Inlet Protection

INLET PROTECTION







BMP Objectives

- Sediment Control
- Sheet Flow Runoff Control
- Wind Erosion Control





C1.1

SITE GRADING AND DRAINAGE PLAN





LOE Randolph

09/11/2023

B. Henriksen / J. Tolman

ALBUQUERQUE, NM, BERNALILLO COUNTY

1 SITE GRADING AND DRAINAGE PLAN

DATE INSPECTIONS

(2)

58.802 Sq. Ft

A. . . . A. A. M

1800 Randolph Rd SE

ONSITE STORM WATER QUALITY PONDING VOLUME

STORM WATER QUALITY STORAGE REQUIRED BY COA HYDROLOGY: PHOVIDE STORAGE FOR STORM WATER QUALITY PER SECTION 6 - 12 OF DPM USE 0.26 IN

CONSTRUCT PONDING AREA. SEE STORM WATER QUALITY CALCULATIONS THIS SHEET.

CONSTRUCT 2 - 4" PVC PIPE CURB DRAIN FOR OVERFLOW DRAINAGE. SEE CALCULATIONS & COA STD, DETAIL #2235

LEGEND





4 of 6


LOE Randolph LLC Inspections Plus, LLC Commercial SWPPP Map-Final

LEGEND





- --- Cutback Curb / Sidewalk (10)
- Post Construction Water Flow (8)
- Pre Construction Water Flow (6)
- ••• Silt Fence (3)
- ••• Extended Limit of Disturbance (1)
- Property Boundary / Limit of Disturbance (1)
- Stabilized Construction Exit (1)
- SWPPP Sign (1)
- Blockade (1)
- Street Sweeping (1)
- Water Truck (1)
- Portable Concrete Washout Box (1)
- Dumpster (1)
- Portable Toilet (1)
- Materials Storage (1)
- Stockpiles (1)
- Spill Kit (1)



Operator(s):
Eastley Inc.
Matt Wagoner
Project Manager
23811 Washington Avenue
C-110132
Murrieta, CA 92562
951-712-1394
matt@eastleyinc.com

Owner:

LOE Investments LLC
Matt Wagoner
Owner Representive
951-712-1394
matt@eastleyinc.com

Schedule/ Sequencing of Construction

- 1. POST PERMITS
- 2. INSTALL REQUIRED BMPs
- 2.a. PERIMETER CONTROLS (Silt Fence)
- 2.b. STABILIZED CONSTRUCTION ENTRANCE
- 3. EARTHWORK AND GRADING
- 4. UTILITY INSTALLATION
- 5. PAVEMENT STRUCTURES
- 6. PAD STRUCTURES
- 7. LANDSCAPING/ STABILIZATION

Note: Stabilization will consist of paving areas of disturbed soil, which will consist of the parking area. In addition, per the landscape plan "place ground cover as necessary to achieve 75% live ground cover." Including ponding areas.

8. PUNCHLIST

